



RPA PROJECT MANAGEMENT

Project Status Report

Department of Agriculture

Division of Forestry-Statewide

Project: Gordonsville Work Center Division of Forestry-Statewide Gordonsville, TN 100/010-01-2009		Project Work Type: Purchasing Contract	Delivery Method: Agency Resources	Project Budget: \$80,000.00
		Current Work Phase: In Progress	Req'd Work Ph Compl:	MACC Budget: \$0.00
Project Manager: Burd, S.	Construction Admin:	Designer:	Contractor:	
Project Health: Budget: G Schedule: G Meeting with Agency at site 3/19/10. Issues: G				

Ellington Agricultural Center

Project: HVAC Upgrade-Porter Lab Ellington Agricultural Center Nashville, TN 100/000-01-2007		Project Work Type: Renovation	Delivery Method: Design / Bid / Build	Project Budget: \$781,000.00
		Current Work Phase: Substantially Complete	Req'd Work Ph Compl:	MACC Budget: \$687,280.00
Project Manager: Burd, S.	Construction Admin: Patteson, G.	Designer: SSOE, Inc.	Contractor: John Bouchard & Sons Co.	
Project Health: Budget: G Schedule: G Substantial Completion 3/2/10. Issues: G				

Project: Window Replace-Moss Building & Library Ellington Agricultural Center Nashville, TN 100/000-02-2007		Project Work Type: Renovation	Delivery Method: Best Value Option 1	Project Budget: \$235,000.00
		Current Work Phase: Design Development Phase ON HOLD-Delay List	Req'd Work Ph Compl:	MACC Budget: \$206,800.00
Project Manager: Law, V.	Construction Admin: Patteson, G.	Designer: Centric Architecture	Contractor:	
Project Health: Budget: G As of 3/22/10, plan to proceed. Need updated cost estimate. Schedule: G Issues: Y Concern about continued deterioration of windows. Commissioner wants project to proceed to rebuild deteriorated windows.				