# **Ben Atchley Tennessee Veterans Home**

Project: Park Pavilion Ben Atchley Tennessee Veterans Home Knoxville, TN 680/000-01-2010		Project Work Type: New Construction	Delivery Method: Agency Resources	<b>Project Budget:</b> \$50,000.00
		Current Work Phase: SBC Approved	Req'd Work Ph Compl:	MACC Budget: \$0.00
Project Manager: Finney, B.	Construction Admin:	Designer:	Contractor:	
Project Health:	1		'	·
Budget: G				
Schedule: G				
Issues: G				

#### **Bill Manning Tennessee Veterans Home**

Project:  Humboldt-Addition & Renov Bill Manning Tennessee Veterans Home Humboldt, TN 680/000-03-2003  Project Manager: Finney, B.  Construction Admin: Fields, J.		Project Work Type: Renovation & New Constructi	Delivery Method: Design / Bid / Build	<b>Project Budget:</b> \$3,503,597.00
		Current Work Phase: Construction Closed	Req'd Work Ph Compl:	<i>MACC Budget:</i> \$3,068,170.00
		Designer: Design Consultants, Inc.	Contractor:  McKinney Construction Co., I	

#### Project Health:

Budget: G

Schedule: G

Issues: G

Awaiting Federal acceptance of project.

## **East Tennessee Veterans Cemetery**

Project:  Expansion  East Tennessee Veterans Cemetery  Knoxville, TN  682/000-03-2006		Project Work Type: Planning	Delivery Method:	<b>Project Budget:</b> \$6,500,000.00
		Current Work Phase: Design Development Phase	Req'd Work Ph Compl:	MACC Budget: \$5,400,000.00
Project Manager: Finney, B.	Construction Admin: n/a	Designer: JV McCarty Holsaple McCarty	Contractor:	

#### Project Health:

Budget: G

Schedule: Y

Demand for burial sites critical in 2011. Project must advertise 6/1/10.

Issues: G

### **Middle Tennessee Veterans Cemetery**

Project: Nashville-Storage Shed	Project Work Type: New Construction	Delivery Method: Design / Bid / Build	<b>Project Budget:</b> \$210,000.00
Middle Tennessee Veterans Cemetery Nashville, TN 682/000-01-2007	Current Work Phase: Construction Closed Awaiting Closeout Submittals	Req'd Work Ph Compl:	MACC Budget: \$178,500.00
Project Manager: Construction Admin Edwards, B.	Designer: Barry Brechak Architecture +	Contractor: Wellspring Builders, Inc.	

Project Health:

Budget: G

Schedule: G

Issues: G Designer closeouts in process.

Project:  Nashville-Resurface Roads Middle Tennessee Veterans Cemetery Nashville, TN 682/000-01-2008		Project Work Type: Maintenance	Delivery Method: Design / Bid / Build	<b>Project Budget:</b> \$575,000.00
		Current Work Phase: Program Verification Phase	Req'd Work Ph Compl:	MACC Budget: \$462,000.00
Project Manager: Burd, S.	Construction Admin: Patteson, G.	Designer: SSOE, Inc.	Contractor:	

Project Health:

Budget: G

Schedule: G Pre-design 3/8/10.

Issues: G

#### **Tennessee Veterans Home**

Project:  Murfreesboro-Renov & Repairs Tennessee Veterans Home Murfreesboro, TN 680/000-01-2005		Project Work Type: Renovation	Delivery Method: Design / Bid / Build	<b>Project Budget:</b> \$1,642,370.46
		Current Work Phase: Project Closed Out Awaiting One-Year Corr Insp	Req'd Work Ph Compl:	<i>MACC Budget:</i> \$1,023,000.00
Project Manager: Finney, B.	Construction Admin: Patteson, G.	Designer: Johnson + Bailey Architects P	Contractor: LaVine Design & Constructio	

Project Health:

Budget: G

Schedule: G

Warranty was held 11/2009. Punch list is 1/2 completed. The Contractor is out of business. Some subs are responding, and Designer is handling.

Issues: G

# **West Tennessee Veterans Cemetery**

Project:  Memphis-Drainage/Erosion Control & Roadbed West Tennessee Veterans Cemetery Memphis, TN 682/000-01-2006		Project Work Type: Renovation	Delivery Method: Design / Bid / Build	<b>Project Budget:</b> \$1,370,000.00
		Current Work Phase: Substantially Complete	Req'd Work Ph Compl:	MACC Budget: \$869,000.00
Project Manager: Finney, B.	Construction Admin: Loggins, B.	Designer: Pickering Firm, Inc.	Contractor: Bronze Construction LLC	
Project Health:				

Budget: G

Schedule: G Substantially complete 9/8/09.

**Issues:** G Designer closeouts in progress.

Project:  Building Repairs  West Tenessee Veterans Cemetery  Memphis, TN  682/000-01-2006-01		Project Work Type: Renovation	Delivery Method: Design / Bid / Build	<b>Project Budget:</b> \$572,653.00
		Current Work Phase: Design Development Phase	Req'd Work Ph Compl:	MACC Budget: \$495,000.00
Project Manager: Law, V.	Construction Admin: Loggins, B.	Designer: Pickering Firm, Inc.	Contractor:	
Project Health:				

Budget: G

Schedule: G

Issues: G