

**Grantee: Tennessee**

**Grant: B-10-DF-47-0001**

**July 1, 2017 thru September 30, 2017 Performance Report**

---



**Grant Number:**

B-10-DF-47-0001

**Obligation Date:****Award Date:**

11/10/2010

**Grantee Name:**

Tennessee

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**Grant Award Amount:**

\$30,906,517.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**LOCCS Authorized Amount:**

\$30,906,517.00

**Estimated PI/RL Funds:****Total Budget:**

\$30,906,517.00

**Disasters:****Declaration Number**

FEMA-1909-TN

**Narratives****Disaster Damage:****Recovery Needs:****Public Comment:****Overall****Total Projected Budget from All Sources****This Report Period**

N/A

**To Date**

\$30,127,313.19

**Total Budget**

\$0.00

\$30,127,313.19

**Total Obligated**

\$228,449.11

\$29,847,358.89

**Total Funds Drawdown**

\$228,449.11

\$29,847,358.89

**Program Funds Drawdown**

\$228,449.11

\$29,847,358.89

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$228,449.11

\$29,846,927.02

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00



## Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		91.61%
Overall Benefit Percentage (Actual)		94.09%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$4,635,977.55	\$0.00
Limit on Admin/Planning	\$3,090,651.70	\$1,959,452.34
Limit on State Admin	\$0.00	\$1,959,452.34
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

## Overall Progress Narrative:

About 97% of total grant funds have been drawn down and two projects remain open at the end of this quarter. One is 100% complete with construction but awaiting payment of the final request for payment. The other open project should be completed with construction during the next quarter.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Administration	\$977.10	\$1,997,872.00	\$1,959,452.34
0002, Applications	\$227,472.01	\$28,908,645.00	\$27,887,906.55



## Activities

**Project # / Title:** 0001 / Administration

**Grantee Activity Number:** TNR10CVP

**Activity Title:** Customer Value Partners

**Activity Category:**

Administration

**Project Number:**

0001

**Projected Start Date:**

01/04/2012

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Administration

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Tennessee2

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2017**

N/A

**To Date**

\$1,881,639.34

**Total Budget**

\$0.00

\$1,881,639.34

**Total Obligated**

\$0.00

\$1,881,639.34

**Total Funds Drawdown**

\$0.00

\$1,881,639.34

**Program Funds Drawdown**

\$0.00

\$1,881,639.34

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,881,639.34

State of Tennessee2

\$0.00

\$1,881,639.34

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

This company is the third party administrative entity providing consulting and administrative assistance. They will assist with the application and selection process for the communities, provide technical assistance and assist with the reporting requirements of the award.

**Location Description:**

This company has a local office in Nashville, TN.

**Activity Progress Narrative:**

This administration is complete.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TNR10STATE  
**Activity Title:** State of Tennessee

**Activity Category:**

Administration

**Project Number:**

0001

**Projected Start Date:**

11/10/2010

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

State of Tennessee2

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$116,232.66
<b>Total Budget</b>	\$0.00	\$116,232.66
<b>Total Obligated</b>	\$977.10	\$77,813.00
<b>Total Funds Drawdown</b>	\$977.10	\$77,813.00
<b>Program Funds Drawdown</b>	\$977.10	\$77,813.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$977.10	\$77,381.44
State of Tennessee2	\$977.10	\$77,381.44
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The State will drawdown Grant Funds and monitor the projects and third-party administrator.

**Location Description:**

The State office is Located downtown Nashville, TN.

**Activity Progress Narrative:**

98% of administrative funds drawn down. Two projects are still open with one complete but awaiting payment of final request for payment for closeout. The other one should be completed during the next quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 0002 / Applications

**Grantee Activity Number:** TNR10010001-01

**Activity Title:** Carroll County - Rehab of public facilities

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0002

**Projected Start Date:**

04/05/2012

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Applications

**Projected End Date:**

03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Carroll County

### Overall

**Total Projected Budget from All Sources**

### Jul 1 thru Sep 30, 2017

N/A

### To Date

\$111,046.11

**Total Budget**

\$0.00

\$111,046.11

**Total Obligated**

\$0.00

\$111,046.11

**Total Funds Drawdown**

\$0.00

\$111,046.11

**Program Funds Drawdown**

\$0.00

\$111,046.11

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$111,046.11

Carroll County

\$0.00

\$111,046.11



<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Emergency rescue equipment: sirens, ropes, life jackets, helmets, float marks, buoys, cargo nets, rescue boat with outboard & transport trailer.

**Location Description:**

Equipment will be purchased for use by Carroll County.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	1/1

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** TNR10010002-01  
**Activity Title:** City of St. Joseph - Rehab of public facilities

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 0002  
**Projected Start Date:**  
 04/05/2012  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Applications  
**Projected End Date:**  
 03/31/2017  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 City of St. Joseph

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$107,633.51
Total Budget	\$0.00	\$107,633.51
Total Obligated	\$0.00	\$107,633.51
Total Funds Drawdown	\$0.00	\$107,633.51
Program Funds Drawdown	\$0.00	\$107,633.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$107,633.51
City of St. Joseph	\$0.00	\$107,633.51
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

This project has been closed out.

**Location Description:**

The construction will occur in the City of St. Joseph.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	2/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TNR10010003-01  
**Activity Title:** City of Ripley - Rehab of public facilities

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 0002  
**Projected Start Date:**  
 04/05/2012  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Applications  
**Projected End Date:**  
 03/31/2017  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 City of Ripley

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,000,000.00
City of Ripley	\$0.00	\$1,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Ripley requesting grant to build a new fire station.

**Location Description:**

City of Ripley

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010004-01</b>
<b>Activity Title:</b>	<b>Clay County - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Clay County

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$566,486.00
<b>Total Budget</b>	\$0.00	\$566,486.00
<b>Total Obligated</b>	\$0.00	\$566,486.00
<b>Total Funds Drawdown</b>	\$0.00	\$566,486.00
<b>Program Funds Drawdown</b>	\$0.00	\$566,486.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$566,486.00
Clay County	\$0.00	\$566,486.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of an emergency operations center for storing equipment, having ambulances in a stationary location, and capability of providing a safe location for residents without shelter during a disaster.

**Location Description:**

The construction will occur in Clay County.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010005-01</b>
<b>Activity Title:</b>	<b>City of Covington - Construction of streets</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Completed

**Project Number:**  
0002

**Project Title:**  
Applications

**Projected Start Date:**  
04/05/2012

**Projected End Date:**  
03/31/2017

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
City of Covington

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$341,558.00
<b>Total Budget</b>	\$0.00	\$341,558.00
<b>Total Obligated</b>	\$0.00	\$341,558.00
<b>Total Funds Drawdown</b>	\$0.00	\$341,558.00
<b>Program Funds Drawdown</b>	\$0.00	\$341,558.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$341,558.00
City of Covington	\$0.00	\$341,558.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement of the Highway 59 bridge damaged during the May 2010 floods.

**Location Description:**

The construction will occur in the City of Covington.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public</b>	0	165/165



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TNR10010006-01  
**Activity Title:** Town of Hollow Rock - Rehab of public facilities

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 0002  
**Projected Start Date:**  
 04/05/2012  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Applications  
**Projected End Date:**  
 03/31/2017  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Town of Hollow Rock

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$101,767.77
<b>Total Budget</b>	\$0.00	\$101,767.77
<b>Total Obligated</b>	\$0.00	\$101,767.77
<b>Total Funds Drawdown</b>	\$0.00	\$101,767.77
<b>Program Funds Drawdown</b>	\$0.00	\$101,767.77
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$101,767.77
Town of Hollow Rock	\$0.00	\$101,767.77
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds will be used to secure an emergency generator, install an automatic transfer switch, purchase and install a weather siren and the purchase of several kinds of rescue equipment.

**Location Description:**

The construction will occur in the Town of Hollow Rock.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	2/3



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010007-01</b>
<b>Activity Title:</b>	<b>City of Clifton - Construction of water/sewer</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Clifton

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$977,606.39
<b>Total Budget</b>	\$0.00	\$977,606.39
<b>Total Obligated</b>	\$0.00	\$977,606.39
<b>Total Funds Drawdown</b>	\$0.00	\$977,606.39
<b>Program Funds Drawdown</b>	\$0.00	\$977,606.39
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$977,606.39
City of Clifton	\$0.00	\$977,606.39
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Build 3 storm water retention basins and 7,900 feet of drainage pipes and 15 pumps to facilitate removal of heavy rain waters.

**Location Description:**

The construction will occur in the City of Clifton.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	3/3
<b># of Linear feet of Public</b>	0	2900/2900



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010008-01</b>
<b>Activity Title:</b>	<b>Town of Gates - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Gates

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$787,474.75
<b>Total Budget</b>	\$0.00	\$787,474.75
<b>Total Obligated</b>	\$0.00	\$787,474.75
<b>Total Funds Drawdown</b>	\$0.00	\$787,474.75
<b>Program Funds Drawdown</b>	\$0.00	\$787,474.75
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$787,474.75
Town of Gates	\$0.00	\$787,474.75
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of a new community center facility that will serve as a storm shelter and emergency management facility in the event of future storms, natural disasters, or other emergencies

**Location Description:**

The construction will occur in the Town of Gates.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TNR10010009-01  
**Activity Title:** City of Lexington - Construction of water/sewer

**Activity Category:**  
 Construction/reconstruction of water/sewer lines or systems  
**Project Number:**  
 0002  
**Projected Start Date:**  
 04/05/2012  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Applications  
**Projected End Date:**  
 03/31/2017  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 City of Lexington

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$923,023.40
<b>Total Budget</b>	\$0.00	\$923,023.40
<b>Total Obligated</b>	\$0.00	\$923,023.40
<b>Total Funds Drawdown</b>	\$0.00	\$923,023.40
<b>Program Funds Drawdown</b>	\$0.00	\$923,023.40
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$923,023.40
City of Lexington	\$0.00	\$923,023.40
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and replace sewer mains and also relocate 7500 feet of existing gravity sanitary sewer.

**Location Description:**

The construction will occur in the City of Lexington.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	7500/7500



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TNR10010010-01  
**Activity Title:** Town of Whiteville - Construction of water/sewer

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 0002  
**Projected Start Date:**  
 04/05/2012  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Applications  
**Projected End Date:**  
 03/31/2017  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Town of Whiteville

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$532,095.00
<b>Total Budget</b>	\$0.00	\$532,095.00
<b>Total Obligated</b>	\$0.00	\$532,095.00
<b>Total Funds Drawdown</b>	\$0.00	\$532,095.00
<b>Program Funds Drawdown</b>	\$0.00	\$532,095.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$532,095.00
Town of Whiteville	\$0.00	\$532,095.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funding will be used to address two serious drainage problems by increasing the size of culverts and cleaning ditches.

**Location Description:**

The construction will occur in the Town of Whiteville.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010011-01</b>
<b>Activity Title:</b>	<b>City of Dyer - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Dyer

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$143,160.00
<b>Total Budget</b>	\$0.00	\$143,160.00
<b>Total Obligated</b>	\$0.00	\$143,160.00
<b>Total Funds Drawdown</b>	\$0.00	\$143,160.00
<b>Program Funds Drawdown</b>	\$0.00	\$143,160.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$143,160.00
City of Dyer	\$0.00	\$143,160.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Install four 35kw generators with enclosures and automatic transfer switches for emergency power sources; purchase barricades.

**Location Description:**

The construction will occur in the City of Dyer.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	4/4



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TND10010012-01  
**Activity Title:** Crockett County - Rehab of public facilities

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 0002  
**Projected Start Date:**  
 04/05/2012  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Applications  
**Projected End Date:**  
 03/31/2017  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Crockett County

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$599,252.00
Total Budget	\$0.00	\$599,252.00
Total Obligated	\$0.00	\$599,252.00
Total Funds Drawdown	\$0.00	\$599,252.00
Program Funds Drawdown	\$0.00	\$599,252.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$599,252.00
Crockett County	\$0.00	\$599,252.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Replace a badly damaged bridge on Beard Road and construct a "safe room" at the Crockett Co. Emergency Operations Center in Alamo, TN.

**Location Description:**

The construction will occur in Crockett County.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010012-02</b>
<b>Activity Title:</b>	<b>Crockett County - Construction of streets</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Completed

**Project Number:**  
0002

**Project Title:**  
Applications

**Projected Start Date:**  
04/05/2012

**Projected End Date:**  
03/31/2017

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Crockett County

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$392,178.44
<b>Total Budget</b>	\$0.00	\$392,178.44
<b>Total Obligated</b>	\$0.00	\$392,178.44
<b>Total Funds Drawdown</b>	\$0.00	\$392,178.44
<b>Program Funds Drawdown</b>	\$0.00	\$392,178.44
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$392,178.44
Crockett County	\$0.00	\$392,178.44
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replace a badly damaged bridge on Beard Road and construct a "safe room" at the Crockett Co. Emergency Operations Center in Alamo, TN.

**Location Description:**

The construction will occur in Crockett County.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public</b>	0	60/60



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010013-01</b>
<b>Activity Title:</b>	<b>Town of Henning - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Urgent Need

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Henning

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$241,688.12
<b>Total Budget</b>	\$0.00	\$241,688.12
<b>Total Obligated</b>	\$0.00	\$241,688.12
<b>Total Funds Drawdown</b>	\$0.00	\$241,688.12
<b>Program Funds Drawdown</b>	\$0.00	\$241,688.12
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$241,688.12
Town of Henning	\$0.00	\$241,688.12
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement of 14,000 LF of water line; installation of an early warning siren system; and the installation of emergency generators at the water plant and community center.

**Location Description:**

The construction will occur in the Town of Henning.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/3



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010013-02</b>
<b>Activity Title:</b>	<b>Town of Henning - Construction of water/sewer</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Urgent Need

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Henning

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$495,281.00
<b>Total Budget</b>	\$0.00	\$495,281.00
<b>Total Obligated</b>	\$0.00	\$495,281.00
<b>Total Funds Drawdown</b>	\$0.00	\$495,281.00
<b>Program Funds Drawdown</b>	\$0.00	\$495,281.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$495,281.00
Town of Henning	\$0.00	\$495,281.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replacement of 14,000 LF of water line; installation of an early warning siren system; and the installation of emergency generators at the water plant and community center.

**Location Description:**

The construction will occur in the Town of Henning.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1
# of Linear feet of Public	0	14000/14000



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TNR10010014-01

**Activity Title:** City of Trenton - Rehab of public facilities

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

0002

**Project Title:**

Applications

**Projected Start Date:**

04/05/2012

**Projected End Date:**

03/31/2017

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Trenton

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$724,007.33
<b>Total Budget</b>	\$0.00	\$724,007.33
<b>Total Obligated</b>	\$0.00	\$724,007.33
<b>Total Funds Drawdown</b>	\$0.00	\$724,007.33
<b>Program Funds Drawdown</b>	\$0.00	\$724,007.33
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$724,007.33
City of Trenton	\$0.00	\$724,007.33
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Relocate water treatment well; cap abandoned water supply well; purchase a shallow water rescue boat with engine, boat trailer and 4 WD truck.

**Location Description:**

The construction will occur in the City of Trenton.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010015-01</b>
<b>Activity Title:</b>	<b>City of Alamo - Construction of water/sewer</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Alamo

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$212,670.00
<b>Total Budget</b>	\$0.00	\$212,670.00
<b>Total Obligated</b>	\$0.00	\$212,670.00
<b>Total Funds Drawdown</b>	\$0.00	\$212,670.00
<b>Program Funds Drawdown</b>	\$0.00	\$212,670.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$212,670.00
City of Alamo	\$0.00	\$212,670.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replace 9,900 linear feet of old, damaged and derelict city water lines and install a backup generator at the City Water Treatment Plant and build a sewer lift station and install 4,500 linear feet of sewer lines and 250 connections to an equal number of homes in a low lying area in the city prone to flooding & now served by individually owned septic tank systems pending activity approval by HUD.

**Location Description:**

The construction will occur in the City of Alamo.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010015-02</b>
<b>Activity Title:</b>	<b>City of Alamo - Construction of water lift</b>

**Activity Category:**

Construction/reconstruction of water lift stations

**Project Number:**

0002

**Projected Start Date:**

04/05/2012

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Applications

**Projected End Date:**

03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Alamo

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$412,830.00
<b>Total Budget</b>	\$0.00	\$412,830.00
<b>Total Obligated</b>	\$0.00	\$412,830.00
<b>Total Funds Drawdown</b>	\$0.00	\$412,830.00
<b>Program Funds Drawdown</b>	\$0.00	\$412,830.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$412,830.00
City of Alamo	\$0.00	\$412,830.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Replace 9,900 linear feet of old, damaged and derelict city water lines and install a backup generator at the City Water Treatment Plant and build a sewer lift station and install 4,500 linear feet of sewer lines and 250 connections to an equal number of homes in a low lying area in the city prone to flooding & now served by individually owned septic tank systems pending activity approval by HUD.

**Location Description:**

The construction will occur in the City of Alamo.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TNR10010016-01

**Activity Title:** City of Gibson - Construction of water/sewer

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

0002

**Project Title:**

Applications

**Projected Start Date:**

04/05/2012

**Projected End Date:**

03/31/2017

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Gibson

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$605,330.05
<b>Total Budget</b>	\$0.00	\$605,330.05
<b>Total Obligated</b>	\$0.00	\$605,330.05
<b>Total Funds Drawdown</b>	\$0.00	\$605,330.05
<b>Program Funds Drawdown</b>	\$0.00	\$605,330.05
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$605,330.05
City of Gibson	\$0.00	\$605,330.05
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

New aeration system for lagoon; new control systems for chlorine and spray field pumps; new pump station; new land application area piping and distribution sprinklers; new chlorination system and building; new SCADA systems for land application treatment system; raise lagoon levees; new influent pump station, stand-by generator; clean out siltation in lagoon.

**Location Description:**

The construction will occur in the City of Gibson.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	1/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TNR10010017-01  
**Activity Title:** City of Milan - Construction of water/sewer

**Activity Category:**  
 Construction/reconstruction of water/sewer lines or systems  
**Project Number:**  
 0002  
**Projected Start Date:**  
 04/05/2012  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Applications  
**Projected End Date:**  
 03/31/2017  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 City of Milan2

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$471,607.00
Total Budget	\$0.00	\$471,607.00
Total Obligated	\$0.00	\$471,607.00
Total Funds Drawdown	\$0.00	\$471,607.00
Program Funds Drawdown	\$0.00	\$471,607.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$471,607.00
City of Milan2	\$0.00	\$471,607.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Provide emergency backup power at the wastewater treatment plant; installation of a 1,000 GPM wastewater pump for the wastewater pump station; installation of discharge piping at wastewater pumping stations; and the restoration of stream banks.

**Location Description:**

The construction will occur in the City of Milan.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010017-02</b>
<b>Activity Title:</b>	<b>City of Milan - Dike/dam/stream-river</b>

**Activity Category:**  
Dike/dam/stream-river bank repairs

**Activity Status:**  
Completed

**Project Number:**  
0002

**Project Title:**  
Applications

**Projected Start Date:**  
04/05/2012

**Projected End Date:**  
03/31/2017

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
City of Milan2

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$240,226.86
<b>Total Budget</b>	\$0.00	\$240,226.86
<b>Total Obligated</b>	\$0.00	\$240,226.86
<b>Total Funds Drawdown</b>	\$0.00	\$240,226.86
<b>Program Funds Drawdown</b>	\$0.00	\$240,226.86
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$240,226.86
City of Milan2	\$0.00	\$240,226.86
State of Tennessee2	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide emergency backup power at the wastewater treatment plant; installation of a 1,000 GPM wastewater pump for the wastewater pump station; installation of discharge piping at wastewater pumping stations; and the restoration of stream banks.

**Location Description:**

The construction will occur in the City of Milan.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010018-01</b>
<b>Activity Title:</b>	<b>Town of Maury City - Construction of streets</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Completed

**Project Number:**  
0002

**Project Title:**  
Applications

**Projected Start Date:**  
04/05/2012

**Projected End Date:**  
03/31/2017

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Town of Maury City

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$165,306.00
<b>Total Budget</b>	\$0.00	\$165,306.00
<b>Total Obligated</b>	\$0.00	\$165,306.00
<b>Total Funds Drawdown</b>	\$0.00	\$165,306.00
<b>Program Funds Drawdown</b>	\$0.00	\$165,306.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$165,306.00
Town of Maury City	\$0.00	\$165,306.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds will be used to replace a damaged bridge structure with a single barrel concrete box culvert.

**Location Description:**

The construction will occur in the Town of Maury City.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public</b>	0	400/400



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010019-01</b>
<b>Activity Title:</b>	<b>City of Waynesboro - Construction of water/sewer</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Completed

**Project Number:**

0002

**Project Title:**

Applications

**Projected Start Date:**

04/05/2012

**Projected End Date:**

03/31/2017

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Waynesboro

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$450,000.00
<b>Total Budget</b>	\$0.00	\$450,000.00
<b>Total Obligated</b>	\$0.00	\$450,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$450,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$450,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$450,000.00
City of Waynesboro	\$0.00	\$450,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Improvements at the water treatment plant to the chlorine tank room, main plant building and yard, filter backwash lagoon, raw water intake and raw water meter, and the "big basin" clarifier.

**Location Description:**

The construction will occur in the City of Waynesboro.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1
# of Linear feet of Public	0	1337/1337



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010020-01</b>
<b>Activity Title:</b>	<b>City of Celina - Construction of water/sewer</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Celina

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$990,000.00
<b>Total Budget</b>	\$0.00	\$990,000.00
<b>Total Obligated</b>	\$0.00	\$990,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$990,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$990,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$990,000.00
City of Celina	\$0.00	\$990,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Proposed improvements to the drainage system include replacement of damaged, deteriorated and/or undersized culverts, clearing and reshaping of clogged, undersized drainage ways and construction of defined drainage ways where none exist. Also a portion of fence surrounding the wastewater treatment plant will require reconstruction.

**Location Description:**

The construction will occur in the City of Celina.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TNR10010021-01  
**Activity Title:** City of Friendship - Rehab of public facilities

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 0002  
**Projected Start Date:**  
 04/05/2012  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Applications  
**Projected End Date:**  
 03/31/2017  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 City of Friendship

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$202,213.00
Total Budget	\$0.00	\$202,213.00
Total Obligated	\$0.00	\$202,213.00
Total Funds Drawdown	\$0.00	\$202,213.00
Program Funds Drawdown	\$0.00	\$202,213.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$202,213.00
City of Friendship	\$0.00	\$202,213.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Widen and improve Route 189 in the City of Friendship and upgrade storm water system, install 4 emergency generators at one at the waste water plant, two at the water plant, and one at the fire station.

**Location Description:**

The construction will occur in the City of Friendship.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/4



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010021-03</b>
<b>Activity Title:</b>	<b>City of Friendship - Construction of water/sewer</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Friendship

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$484,609.02
<b>Total Budget</b>	\$0.00	\$484,609.02
<b>Total Obligated</b>	\$0.00	\$484,609.02
<b>Total Funds Drawdown</b>	\$0.00	\$484,609.02
<b>Program Funds Drawdown</b>	\$0.00	\$484,609.02
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$484,609.02
City of Friendship	\$0.00	\$484,609.02
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Widen and improve Route 189 in the City of Friendship and upgrade storm water system, install 4 emergency generators at one at the waste water plant, two at the water plant, and one at the fire station.

**Location Description:**

The construction will occur in the City of Friendship.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010022-01</b>
<b>Activity Title:</b>	<b>Henderson County - Dike/dam/stream-river</b>

**Activity Category:**  
Dike/dam/stream-river bank repairs

**Activity Status:**  
Completed

**Project Number:**  
0002

**Project Title:**  
Applications

**Projected Start Date:**  
04/05/2012

**Projected End Date:**  
03/31/2017

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
Henderson County

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$244,699.00
<b>Total Budget</b>	\$0.00	\$244,699.00
<b>Total Obligated</b>	\$0.00	\$244,699.00
<b>Total Funds Drawdown</b>	\$0.00	\$244,699.00
<b>Program Funds Drawdown</b>	\$0.00	\$244,699.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$244,699.00
Henderson County	\$0.00	\$244,699.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Clear and snag major streams, increase size of existing culverts and ditch clean out to restore water's natural path.

**Location Description:**

The construction will occur in Henderson County.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear miles of Public</b>	0	42/42



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010023-01</b>
<b>Activity Title:</b>	<b>Jackson County - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Applications

**Projected End Date:**  
12/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Jackson County

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,000,000.00
<b>Total Budget</b>	\$0.00	\$1,000,000.00
<b>Total Obligated</b>	\$94,756.18	\$999,714.98
<b>Total Funds Drawdown</b>	\$94,756.18	\$999,714.98
<b>Program Funds Drawdown</b>	\$94,756.18	\$999,714.98
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$94,756.18	\$999,714.98
Jackson County	\$94,756.18	\$999,714.98
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Build a new fire station for the West End District, and build a new ambulance substation and purchase a new ambulance for Dodson Branch

**Location Description:**

The construction will occur in Jackson County.

**Activity Progress Narrative:**

100% complete with construction. Restitution issues were found during closeout and are still being resolved. Final contractor payment was approved but has not been paid to the contractor due to unresolved restitution. The restitution issue has further delayed closeout as multiple attempts have been made to reach contractor due to non-payment. During October it is anticipated that restitution will be resolved and final closeout review will be done.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	2	4/2



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010024-01</b>
<b>Activity Title:</b>	<b>City of Mt. Pleasant - Construction of water/sewer</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0002

**Projected Start Date:**

04/05/2012

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Applications

**Projected End Date:**

03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Mt. Pleasant

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$445,551.31
<b>Total Budget</b>	\$0.00	\$445,551.31
<b>Total Obligated</b>	\$0.00	\$445,551.31
<b>Total Funds Drawdown</b>	\$0.00	\$445,551.31
<b>Program Funds Drawdown</b>	\$0.00	\$445,551.31
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$445,551.00
City of Mt. Pleasant	\$0.00	\$445,551.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds will be used to replace 4,500 lf of 18 inch trunk sewer line that was damaged during the May 2010 event.

**Location Description:**

The construction will occur in the City of Mt. Pleasant.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1
# of Linear feet of Public	0	4500/4500



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010025-01</b>
<b>Activity Title:</b>	<b>City of Bolivar - Construction of water/sewer</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Bolivar

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$796,296.83
<b>Total Budget</b>	\$0.00	\$796,296.83
<b>Total Obligated</b>	\$0.00	\$796,296.83
<b>Total Funds Drawdown</b>	\$0.00	\$796,296.83
<b>Program Funds Drawdown</b>	\$0.00	\$796,296.83
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$796,296.83
City of Bolivar	\$0.00	\$796,296.83
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds will be used to 1. purchase a pumper/tanker for the Bolivar Fire Department, and 2. Drainage improvements are necessary in 3 locations that experienced severe flooding during the May 2010 event.

**Location Description:**

The construction will occur in the City of Bolivar.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010025-02</b>
<b>Activity Title:</b>	<b>City of Bolivar - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Bolivar

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$181,000.00
<b>Total Budget</b>	\$0.00	\$181,000.00
<b>Total Obligated</b>	\$0.00	\$181,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$181,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$181,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$181,000.00
City of Bolivar	\$0.00	\$181,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds will be used to 1. purchase a pumper/tanker for the Bolivar Fire Department, and 2. Drainage improvements are necessary in 3 locations that experienced severe flooding during the May 2010 event.

**Location Description:**

The construction will occur in the City of Bolivar.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TNR10010026-01  
**Activity Title:** Gibson County - Rehab of public facilities

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 0002  
**Projected Start Date:**  
 04/05/2012  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Applications  
**Projected End Date:**  
 03/31/2017  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Gibson County

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$312,936.30
Total Budget	\$0.00	\$312,936.30
Total Obligated	\$0.00	\$312,936.30
Total Funds Drawdown	\$0.00	\$312,936.30
Program Funds Drawdown	\$0.00	\$312,936.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$312,936.30
Gibson County	\$0.00	\$312,936.30
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Buy emergency/rescue vehicles and equipment including an ambulance, 4 rescue vehicles, 4 ATVs, 4 rescue boats, 4 trailers and assorted gear pending activity approval from HUD.

**Location Description:**

Equipment will be purchased for use by Gibson County.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TNDR10010027-01  
**Activity Title:** City of Silerton - Rehab of public facilities

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 0002  
**Projected Start Date:**  
 04/05/2012  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Applications  
**Projected End Date:**  
 03/31/2017  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 City of Silerton

Overall	Jul 1 thru Sep 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$181,782.00
Total Budget	\$0.00	\$181,782.00
Total Obligated	\$0.00	\$181,782.00
Total Funds Drawdown	\$0.00	\$181,782.00
Program Funds Drawdown	\$0.00	\$181,782.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$181,782.00
City of Silerton	\$0.00	\$181,782.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Funds will be used to purchase a new pumper/tanker fire truck pending activity approval by HUD.

**Location Description:**

Equipment will be purchased for use by the Town of Silerton.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010028-01</b>
<b>Activity Title:</b>	<b>City of Toone - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Toone

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$274,495.00
<b>Total Budget</b>	\$0.00	\$274,495.00
<b>Total Obligated</b>	\$0.00	\$274,495.00
<b>Total Funds Drawdown</b>	\$0.00	\$274,495.00
<b>Program Funds Drawdown</b>	\$0.00	\$274,495.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$274,495.00
City of Toone	\$0.00	\$274,495.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds will be used to purchase a new fire truck pending activity approval by HUD.

**Location Description:**

Equipment will be purchased for use by the Town of Toone.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010029-01</b>
<b>Activity Title:</b>	<b>City of Bradford - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Bradford

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$432,188.00
<b>Total Budget</b>	\$0.00	\$432,188.00
<b>Total Obligated</b>	\$0.00	\$432,188.00
<b>Total Funds Drawdown</b>	\$0.00	\$432,188.00
<b>Program Funds Drawdown</b>	\$0.00	\$432,188.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$432,188.00
City of Bradford	\$0.00	\$432,188.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Installation of 3 permanent generators at Municipal Complex, water treatment plant, and fire department; a pumper; a tanker; a rescue boat; and two outdoor warning sirens

**Location Description:**

The construction will occur in the Town of Bradford.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/3



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010030-01</b>
<b>Activity Title:</b>	<b>Town of Mason - Construction of water/sewer</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Mason

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,000,000.00
<b>Total Budget</b>	\$0.00	\$1,000,000.00
<b>Total Obligated</b>	\$0.00	\$1,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,000,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,000,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,000,000.00
State of Tennessee2	\$0.00	\$0.00
Town of Mason	\$0.00	\$1,000,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Improvements to sewer lagoon by raising levees around lagoon; making improvements to the influent pumps; purchasing an emergency generator for the pumps; acquiring land for Phase I of a drip irrigation system; and construction of Zones 1-5 of the new drip irrigation system.

**Location Description:**

The construction will occur in the Town of Mason.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TNDR10010031-01  
**Activity Title:** City of Bells - Rehab of public facilities

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 0002  
**Projected Start Date:**  
 04/05/2012  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Applications  
**Projected End Date:**  
 03/31/2017  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 City of Bells

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$90,600.00
<b>Total Budget</b>	\$0.00	\$90,600.00
<b>Total Obligated</b>	\$0.00	\$90,600.00
<b>Total Funds Drawdown</b>	\$0.00	\$90,600.00
<b>Program Funds Drawdown</b>	\$0.00	\$90,600.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$90,600.00
City of Bells	\$0.00	\$90,600.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Install and purchase an emergency permanent power generator for backup during power failures in order to provide power to treat sewage flow

**Location Description:**

The construction will occur in the City of Bells.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010032-01</b>
<b>Activity Title:</b>	<b>City of Hornsby - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Hornsby

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$238,445.00
<b>Total Budget</b>	\$0.00	\$238,445.00
<b>Total Obligated</b>	\$0.00	\$238,445.00
<b>Total Funds Drawdown</b>	\$0.00	\$238,445.00
<b>Program Funds Drawdown</b>	\$0.00	\$238,445.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$238,445.00
City of Hornsby	\$0.00	\$238,445.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funds will be used for the purchase of a 4-wheel drive off-road truck to replace the “homemade” vehicle that is 30-years old pending activity approval by HUD.

**Location Description:**

Equipment will be purchased for use by the Town of Hornsby.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010033-01</b>
<b>Activity Title:</b>	<b>City of New Johnsonville - Construction of water/s</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Direct ( Person )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of New Johnsonville

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$682,035.00
<b>Total Budget</b>	\$0.00	\$682,035.00
<b>Total Obligated</b>	\$0.00	\$682,035.00
<b>Total Funds Drawdown</b>	\$0.00	\$682,035.00
<b>Program Funds Drawdown</b>	\$0.00	\$682,035.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$682,035.00
City of New Johnsonville	\$0.00	\$682,035.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Installation of steel posts along each side of the wooden pier housing the raw water transmission main; construction of three new protection piers; and the installation of a dieseldriven raw water pump with adequate non-collapsible suction hose.

### Location Description:

The construction will occur in the City of New Johnsonville.

### Activity Progress Narrative:

This project is complete and closed-out.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TND10010034-01  
**Activity Title:** Town of White Bluff - Construction of water/sewer

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities  
**Project Number:**  
 0002  
**Projected Start Date:**  
 04/05/2012  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Applications  
**Projected End Date:**  
 03/31/2017  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Town of White Bluff

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$748,891.40
<b>Total Budget</b>	\$0.00	\$748,891.40
<b>Total Obligated</b>	\$0.00	\$748,891.40
<b>Total Funds Drawdown</b>	\$0.00	\$748,891.40
<b>Program Funds Drawdown</b>	\$0.00	\$748,891.40
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$748,891.40
Town of White Bluff	\$0.00	\$748,891.40
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Drainage improvements along Taylor Town Road, Creek Bottom Road, and the Greenfield Ridge Subdivision.

**Location Description:**

The construction will occur in the Town of White Bluff.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	2/2



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010035-01</b>
<b>Activity Title:</b>	<b>Town of Bruceton - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Bruceton

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$190,938.00
<b>Total Budget</b>	\$0.00	\$190,938.00
<b>Total Obligated</b>	\$0.00	\$190,938.00
<b>Total Funds Drawdown</b>	\$0.00	\$190,938.00
<b>Program Funds Drawdown</b>	\$0.00	\$190,938.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$190,938.00
Town of Bruceton	\$0.00	\$190,938.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Two emergency power generators will be purchased to provide continuity of services in the event of a power failure. They will be located at the Bruceton Fire Station/Police Department and the Water Treatment Plant.

**Location Description:**

The construction will occur in the Town of Bruceton.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	1/2



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010036-01</b>
<b>Activity Title:</b>	<b>Town of Ashland City - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Ashland City

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$500,000.00
<b>Total Budget</b>	\$0.00	\$500,000.00
<b>Total Obligated</b>	\$0.00	\$500,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$500,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$500,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$500,000.00
Town of Ashland City	\$0.00	\$500,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Elevate the new Waterwaster Treatment Plant electrical distribution panels; provide emergency generator back-up; add second floor to WWTP blower building to house newly rebuilt lab/offices; relocate process equipment and electrical components to second floor; replace filter press with sludge box system.

### Location Description:

The construction will occur in the Town of Ashland City.

### Activity Progress Narrative:

This project is complete and closed-out.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010037-01</b>
<b>Activity Title:</b>	<b>Town of South Carthage - Dike/dam/stream-river</b>

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

0002

**Projected Start Date:**

04/05/2012

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Applications

**Projected End Date:**

03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Town of South Carthage

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$110,575.00
<b>Total Budget</b>	\$0.00	\$110,575.00
<b>Total Obligated</b>	\$0.00	\$110,575.00
<b>Total Funds Drawdown</b>	\$0.00	\$110,575.00
<b>Program Funds Drawdown</b>	\$0.00	\$110,575.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$110,575.00
Town of South Carthage	\$0.00	\$110,575.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The construction will occur in the Town of South Carthage.

**Location Description:**

Remove rubbish and vegetation from storm water conveyance and regrade slopes; Remove/replace two small metal pipes with 60 inch corrugated pipes and rip rap at pipe inlets and outlets.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TNR10010038-01  
**Activity Title:** City of Decaturville - Construction of water/sewer

**Activity Category:**  
 Construction/reconstruction of water/sewer lines or systems  
**Project Number:**  
 0002  
**Projected Start Date:**  
 04/05/2012  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Applications  
**Projected End Date:**  
 03/31/2017  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 City of Decaturville

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$700,000.00
<b>Total Budget</b>	\$0.00	\$700,000.00
<b>Total Obligated</b>	\$0.00	\$700,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$700,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$700,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$700,000.00
City of Decaturville	\$0.00	\$700,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Upgrade of east lagoon lift station with duplex pump lift station and permanent mount generator; piping of wet well into east lagoon; replacement of WWTP lift station with triplex station and backup power supply; evaluation of collection system; replacement of manholes and main sewer lines.

**Location Description:**

The construction will occur in the Town of Decaturville.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



# of Linear feet of Public

0

5000/5000

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010039-01</b>
<b>Activity Title:</b>	<b>City of Lawrenceburg - Construction of water/sewer</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0002

**Projected Start Date:**

04/05/2012

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Applications

**Projected End Date:**

03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Lawrenceburg

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$435,343.60
<b>Total Budget</b>	\$0.00	\$435,343.60
<b>Total Obligated</b>	\$0.00	\$435,343.60
<b>Total Funds Drawdown</b>	\$0.00	\$435,343.60
<b>Program Funds Drawdown</b>	\$0.00	\$435,343.60
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$435,343.60
City of Lawrenceburg	\$0.00	\$435,343.60
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Request funds to replace (3) culverts along Buffalo Rd.

**Location Description:**

Construction will be completed in the City of Lawrenceburg.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	3/3
<b># of Linear feet of Public</b>	0	400/400



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010040-01</b>
<b>Activity Title:</b>	<b>Stewart County - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Stewart County

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$750,000.00
<b>Total Budget</b>	\$0.00	\$750,000.00
<b>Total Obligated</b>	\$0.00	\$750,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$750,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$750,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$750,000.00
Stewart County	\$0.00	\$750,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of a new public safety complex to house an aerial apparatus fire truck, ambulances and rescue vehicles.

**Location Description:**

The construction will occur in Stewart County.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010041-01</b>
<b>Activity Title:</b>	<b>Town of Huntingdon - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Huntingdon

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$885,500.00
<b>Total Budget</b>	\$0.00	\$885,500.00
<b>Total Obligated</b>	\$0.00	\$885,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$885,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$885,500.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$885,500.00
Town of Huntingdon	\$0.00	\$885,500.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Funding will be used to purchase: an emergency generator, a 75' ladder fire apparatus, air packs, turn-out gear and breathing apparatus.

**Location Description:**

The construction will occur in the Town of Huntingdon.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010042-01</b>
<b>Activity Title:</b>	<b>Tipton County - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Tipton County

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,000,000.00
<b>Total Budget</b>	\$0.00	\$1,000,000.00
<b>Total Obligated</b>	\$0.00	\$1,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,000,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,000,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,000,000.00
Tipton County	\$0.00	\$1,000,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Construction of a 7,000 sq. ft. emergency management center and storm shelter to be used as a command center, distribution center, and emergency shelter.

**Location Description:**

The construction will occur in Tipton County.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10010043-01</b>
<b>Activity Title:</b>	<b>Town of Halls - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/31/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Halls

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$520,920.71
<b>Total Budget</b>	\$0.00	\$520,920.71
<b>Total Obligated</b>	\$0.00	\$520,920.71
<b>Total Funds Drawdown</b>	\$0.00	\$520,920.71
<b>Program Funds Drawdown</b>	\$0.00	\$520,920.71
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$520,920.71
Town of Halls	\$0.00	\$520,920.71
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Purchase and install 5 permanent electric generators and install 5 transfer switches to ensure continuous service of potable water to Halls residents.

**Location Description:**

The construction will occur in the Town of Halls.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	1/5



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10020049-01</b>
<b>Activity Title:</b>	<b>City of McKenzie - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
03/11/2013

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/10/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of McKenzie

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$458,315.70
<b>Total Budget</b>	\$0.00	\$458,315.70
<b>Total Obligated</b>	\$0.00	\$458,315.70
<b>Total Funds Drawdown</b>	\$0.00	\$458,315.70
<b>Program Funds Drawdown</b>	\$0.00	\$458,315.70
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$458,315.70
City of McKenzie	\$0.00	\$458,315.70
State of Tennessee2	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Flooding and Drainage Mitigation

**Location Description:**

Construction will occur in the City of McKenzie.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of public facilities</b>	0	1/2



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10020050-01</b>
<b>Activity Title:</b>	<b>Decatur County - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
03/11/2013

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/10/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Decatur County

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$472,375.00
<b>Total Budget</b>	\$0.00	\$472,375.00
<b>Total Obligated</b>	\$0.00	\$472,375.00
<b>Total Funds Drawdown</b>	\$0.00	\$472,375.00
<b>Program Funds Drawdown</b>	\$0.00	\$472,375.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$472,375.00
Decatur County	\$0.00	\$472,375.00
State of Tennessee2	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Beech Bend Park Flood Mitigation was proposed. Ended up as purchase of 3 ambulances.

**Location Description:**

Construction will occur in Decatur County.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/3



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10020051-01</b>
<b>Activity Title:</b>	<b>Town of Scotts Hill - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
03/11/2013

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/10/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Scotts Hill

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$182,873.99
<b>Total Budget</b>	\$0.00	\$182,873.99
<b>Total Obligated</b>	\$0.00	\$182,873.99
<b>Total Funds Drawdown</b>	\$0.00	\$182,873.99
<b>Program Funds Drawdown</b>	\$0.00	\$182,873.99
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$182,873.99
State of Tennessee2	\$0.00	\$0.00
Town of Scotts Hill	\$0.00	\$182,873.99
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Well restoration and generator installation

**Location Description:**  
Construction will occur in Town of Scotts Hill.

**Activity Progress Narrative:**  
This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10020052-01</b>
<b>Activity Title:</b>	<b>City of Dyersburg - Construction of water lift</b>

**Activity Category:**  
Construction/reconstruction of water lift stations

**Activity Status:**  
Completed

**Project Number:**  
0002

**Project Title:**  
Applications

**Projected Start Date:**  
03/11/2013

**Projected End Date:**  
03/10/2018

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Slums and Blight

**Responsible Organization:**  
City of Dyersburg

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$458,621.00
<b>Total Budget</b>	\$0.00	\$458,621.00
<b>Total Obligated</b>	\$0.00	\$458,621.00
<b>Total Funds Drawdown</b>	\$0.00	\$458,621.00
<b>Program Funds Drawdown</b>	\$0.00	\$458,621.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$458,621.00
City of Dyersburg	\$0.00	\$458,621.00
State of Tennessee2	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Disaster Recovery Improvements - replace 3 wastewater lift stations.

**Location Description:**

Construction will occur in City of Dyersburg .

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	3/3



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TNDR10020052-02  
**Activity Title:** City of Dyersburg - Construction of water/sewer

**Activity Category:**  
 Construction/reconstruction of water/sewer lines or systems  
**Project Number:**  
 0002  
**Projected Start Date:**  
 03/11/2013  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Slums and Blight

**Activity Status:**  
 Completed  
**Project Title:**  
 Applications  
**Projected End Date:**  
 03/10/2018  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 City of Dyersburg

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$452,043.00
<b>Total Budget</b>	\$0.00	\$452,043.00
<b>Total Obligated</b>	\$0.00	\$452,043.00
<b>Total Funds Drawdown</b>	\$0.00	\$452,043.00
<b>Program Funds Drawdown</b>	\$0.00	\$452,043.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$452,043.00
City of Dyersburg	\$0.00	\$452,043.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Disaster Recovery Improvements - Correct drainage problem.

**Location Description:**

Construction will occur in City of Dyersburg .

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10020053-01</b>
<b>Activity Title:</b>	<b>City of Humboldt - Construction of water/sewer</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0002

**Projected Start Date:**  
03/11/2013

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/10/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Humboldt

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$781,100.00
<b>Total Budget</b>	\$0.00	\$781,100.00
<b>Total Obligated</b>	\$0.00	\$781,100.00
<b>Total Funds Drawdown</b>	\$0.00	\$781,100.00
<b>Program Funds Drawdown</b>	\$0.00	\$781,100.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$781,100.00
City of Humboldt	\$0.00	\$781,100.00
State of Tennessee2	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Wastewater Treatment Plant Improvements

**Location Description:**  
Construction will occur in City of Humboldt.

**Activity Progress Narrative:**  
This project is complete and closed-out.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10020062-01</b>
<b>Activity Title:</b>	<b>City of Clarksville - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
03/11/2013

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Applications

**Projected End Date:**  
03/10/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Clarksville

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$447,232.00
<b>Total Budget</b>	\$0.00	\$447,232.00
<b>Total Obligated</b>	\$132,715.83	\$205,982.38
<b>Total Funds Drawdown</b>	\$132,715.83	\$205,982.38
<b>Program Funds Drawdown</b>	\$132,715.83	\$205,982.38
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$132,715.83	\$205,982.38
City of Clarksville	\$0.00	\$73,266.55
State of Tennessee2	\$132,715.83	\$132,715.83
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

2010 Flood Disaster Relief

**Location Description:**

Construction will occur in City of Clarksville.

**Activity Progress Narrative:**

The project is 75% complete; interior restroom walls have been installed and painted and the restroom roof is finished. This project is expected to closeout during the 4th quarter of 2017 by the end of the year.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	1	3/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10020065-01</b>
<b>Activity Title:</b>	<b>City of Kenton - Construction of water lift</b>

**Activity Category:**  
Construction/reconstruction of water lift stations

**Project Number:**  
0002

**Projected Start Date:**  
03/11/2013

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/10/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Kenton

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$320,021.37
<b>Total Budget</b>	\$0.00	\$320,021.37
<b>Total Obligated</b>	\$0.00	\$320,021.37
<b>Total Funds Drawdown</b>	\$0.00	\$320,021.37
<b>Program Funds Drawdown</b>	\$0.00	\$320,021.37
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$320,021.37
City of Kenton	\$0.00	\$320,021.37
Decatur County	\$0.00	\$0.00
State of Tennessee2	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Kenton Sewer Lift Station & Facility Improvements

**Location Description:**

Construction will occur in City of Kenton.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	4/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** TNR10020068-01  
**Activity Title:** Town of Rutherford - Construction of water/sewer

**Activity Category:**  
 Construction/reconstruction of water/sewer lines or systems  
**Project Number:**  
 0002  
**Projected Start Date:**  
 03/11/2013  
**Benefit Type:**  
 Area ( )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed  
**Project Title:**  
 Applications  
**Projected End Date:**  
 03/10/2018  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Town of Rutherford

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$189,881.23
<b>Total Budget</b>	\$0.00	\$189,881.23
<b>Total Obligated</b>	\$0.00	\$189,881.23
<b>Total Funds Drawdown</b>	\$0.00	\$189,881.23
<b>Program Funds Drawdown</b>	\$0.00	\$189,881.23
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$189,881.23
State of Tennessee2	\$0.00	\$0.00
Town of Rutherford	\$0.00	\$189,881.23
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Sanitary Sewer Rehabilitation.

**Location Description:**

Construction will occur in Town of Rutherford.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10020068-02</b>
<b>Activity Title:</b>	<b>Town of Rutherford - Rehab of public facilities</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
0002

**Projected Start Date:**  
03/11/2013

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/10/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Town of Rutherford

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$98,731.00
<b>Total Budget</b>	\$0.00	\$98,731.00
<b>Total Obligated</b>	\$0.00	\$98,731.00
<b>Total Funds Drawdown</b>	\$0.00	\$98,731.00
<b>Program Funds Drawdown</b>	\$0.00	\$98,731.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$98,731.00
State of Tennessee2	\$0.00	\$0.00
Town of Rutherford	\$0.00	\$98,731.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Permanent Generator Acquisition.

**Location Description:**  
Construction will occur in Town of Rutherford.

**Activity Progress Narrative:**  
This project is complete and closed-out.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>TNDR10020069-01</b>
<b>Activity Title:</b>	<b>Wayne County - Construction of water/sewer</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0002

**Projected Start Date:**  
03/11/2013

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Completed

**Project Title:**  
Applications

**Projected End Date:**  
03/10/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Wayne County

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$267,000.00
<b>Total Budget</b>	\$0.00	\$267,000.00
<b>Total Obligated</b>	\$0.00	\$267,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$267,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$267,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$267,000.00
State of Tennessee2	\$0.00	\$0.00
Wayne County	\$0.00	\$267,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

2010 Wayne County CDBG Disaster Emergency Water line connection

**Location Description:**

Construction will occur in Wayne County.

**Activity Progress Narrative:**

This project is complete and closed-out.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Linear feet of Public</b>	0	19000/50000



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	74
Monitoring Visits	0	43
Audit Visits	0	24
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	7
Report/Letter Issued	0	1

