



**STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION**

COMMISSIONER'S OFFICE
SUITE 700, JAMES K. POLK BUILDING
505 DEADERICK STREET
NASHVILLE, TENNESSEE 37243-1402
(615) 741-2848

BUTCH ELEY
DEPUTY GOVERNOR &
COMMISSIONER OF TRANSPORTATION

BILL LEE
GOVERNOR

To: Governor Bill Lee
Lt. Governor Randy McNally
Cameron Sexton, Speaker of the House
Tre Hargett, Secretary of State
Jason Mumpower, Comptroller of Treasury
David H. Lillard, Jr., State Treasurer
Commissioner Jim Bryson, Finance & Administration

From: Butch Eley, Deputy Governor & Commissioner Tennessee Department of Transportation *BE*

Date: July 19, 2022

Subject: Quarterly Report on Road Projects to the State Building Commission

Pursuant to Tennessee Code Annotated, Title 54, Chapter 5, Section 1401, enclosed is the Department of Transportation's Quarterly Report on the status of all highway and road projects approved by the General Assembly as part of the Department's budget.

This report provides a status of current projects in the Transportation Improvement Programs for Fiscal Years 2019-2020, 2020-2021 and 2021-2022. A status is indicated for phases underway, and a letting date with initial contract price is provided for construction work which has been let to a contractor. For those construction projects that are completed during the quarter, we also include the final cost and a contributing factor remark for those projects with a significant cost increase. For the remaining approved projects, we have provided an estimated schedule to begin work.

If I can be of additional assistance, please do not hesitate to contact me.

Enclosures

BE/RP/bh

CC: State Building Commission
Ann McGauran, State Architect
Chase Johnson, Speaker of the Senate
Kevin Johnson, Speaker of the House
David Topping, Secretary of State's Office
Rachelle Cabading, Comptroller's Office

Roy West, Treasury Office
Eugene Neubert, Finance & Administration
Angela Scott, Finance & Administration
Rhett Pratt, Legislative Budget Analysis
Paul Degges, Brian Carroll, TDOT



TENNESSEE DEPARTMENT OF TRANSPORTATION
 FOURTH QUARTER STATUS REPORT ENDING ON 6/30/22
 PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>BUDGET</u> | | <u>STATUS</u> | <u>CONTRACT</u> | <u>CONTRACT</u> | <u>SIGNIFICANT</u> | <u>Notes</u> |
|---------------------------------|------------------------|--|---------------|-------------|-------------------------|-------------------|-------------------|--------------------|--------------|
| | | | <u>LENGTH</u> | <u>YEAR</u> | | | | | |
| | | | | | <u>SCHEDULE</u> | <u>MILLION \$</u> | <u>UPON</u> | | |
| | | | | | | | <u>COMPLETION</u> | | |
| Bedford 100352.01 | SR-16 | (Madison St.) From near SR-64 east of Shelbyville to near Jenkins Road (IA) | 2.3 | 2017-18 | Construction | Let 8-18 | \$22.60 | | |
| Benton 105768.00 | SR-1 | From Camden Bypass to Tennessee River (IA) | 4.1 | 2018-19 | Construction | Spring 23 | | | |
| Benton, Decatur 124119.01 | I-40 | From approximately 1.0 mile West of SR-69 (US-641) in Decatur County to approximately | 3.9 | 2020-21 | Preliminary Engineering | Underway | | | |
| Benton, Decatur 124119.02 | I-40 | From approximately 3.0 miles East of SR-69 (US-641) to Near SR-191 (IA) | 4.2 | 2020-21 | Preliminary Engineering | Underway | | | |
| Blount 101651.04 | SR-115 | (Relocated Alcoa Highway), from Proposed Interchange at Tyson Blvd to Existing SR-115 at South | 4.9 | 2021-22 | Construction | Fall 22 | | | |
| Blount 101725.02 | SR-336 | (Montvale Rd.) From Montvale Station Road to SR-73 (Lamar Alexander Pkwy). (IA) | 0.6 | 2018-19 | Right-of-Way | Summer 23 | | | |
| Blount 101423.00 | SR-162 EXT | (Pellissippi Parkway), From SR-33 to SR-73 (US-321) (IA) (Re-Budgeted-ROW&Stage Const)(IA) | 4.5 | 2019-20 | Right-of-Way | Fall 22 | | | |
| Blount 101651.01 | SR-115 | (Relocated Alcoa Highway) From Hall Road (SR-35), South of Airport Road to Proposed Interchange at | 1.3 | 2017-18 | Construction | Let 12-18 | \$39.30 | | |
| Blount 124754.00 | SR-115 US- 129BP | (US-129 Bypass) from SR-73 (Lamar Alexander Pkwy.) to SR-35 (IA) | 2.9 | 2019-20 | Right-of-Way | Fall 23 | | | |
| Bradley 124013.00 | I-75 | Interchange Ramps at SR-308 (Lauderdale Highway) (IA) | 4.5 | 2020-21 | Construction | Let 3-21 | \$4.60 | | |
| Bradley 101430.01 | SR-60 | (Georgetown Rd. NW) From 4-Lane North of I-75 (Westlake Drive) to Near SR-306 (IA) | 2.7 | 2018-19 | Construction | Let 9-21 | \$54.00 | | |
| Campbell 101406.04 | SR-63 | (Howard Baker Hwy.) From Near the Intersection of SR-297 and West of Old SR-63 to West of | 0.9 | 2021-22 | Construction | Spring 23 | | | |
| Campbell 101407.02 | SR-63 | (General Carl W. Stiner Hwy) From Near Frontier Rd/Woodson Lane to Near Claiborne County Line (Re- | 5.2 | 2020-21 | Construction | Let 12-21 | \$25.50 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
 FOURTH QUARTER STATUS REPORT ENDING ON 6/30/22
 PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| COUNTY | ROUTE | DESCRIPTION | BUDGET | | STATUS | CONTRACT | CONTRACT | SIGNIFICANT | Notes |
|---|----------------|---|--------|---------|---------------------------------|---------------------------------------|----------|-------------|-------|
| | | | LENGTH | YEAR | | | | | |
| Campbell 124147.00 | I-75 | From Anderson-Campbell County Line to SR-9 (Appalachian HWY.) RT. and 2425 Royal Blue Rd. Lt. | 4.8 | 2019-20 | Environmental Studies | Underway | | | |
| Campbell 128535.00 | I-75 | ITS Expansion at SR-63 (Howard Baker Road., Exit 141) Interchange and SR-9/SR-116 (US-25W, Exit | 0.3 | 2019-20 | Preliminary Engineering | Underway | | | |
| Campbell 101407.01 | SR-63 | (General Carl W. Stiner Hwy.) From near Myers Lane to Frontier Road/Woodson Lane (Re-Budgeted- | 4.9 | 2018-19 | Construction | Let 6-20 | \$17.10 | | |
| Campbell 115778.00 | I-75 | Truck Climbing Lane, MP 135.5 to MP 140.1 (NBL) | 1.1 | 2015-16 | Construction CNQ015 & CNS370 | Let 2/12/2016 Let 11/16/2018 | \$22.50 | | |
| Cannon 124038.00 | SR-1 US-70S | (W. Main St.) from West of Woodbury to New SR-1 (US-70 S) East of Woodbury (IA) | 5.4 | 2019-20 | Environmental Studies | Underway | | | |
| Carroll 100326.03 | SR-76 | (Broad St. N.) From West of Cutlip Lane to West of Sydnor/Winston Rd (IA) | 4.8 | 2021-22 | Right-of-Way | Fall 23 | | | |
| Carroll, Gibson 100326.01 | SR-76 | (E. Main St.) From west of Cades-Atwood Road to east of SR-77 (IA) | 3.7 | 2020-21 | Construction | Let 10-21 | \$29.70 | | |
| Chester 124160.00 | SR-365 | SR-365 (West Main Street), From SR-5 (US-45) to Church Avenue (IA) | 0.3 | 2021-22 | Preliminary Engineering | Underway | | | |
| Chester, Henderson, McNairy 124164.00 | SR-22 | From SR-69 in Milledgeville to SR-100 in Chester (IA) | 8.6 | 2021-22 | Preliminary Engineering | Underway | | | |
| Claiborne 101409.00 | SR-63 | From Near Campbell County Line to Near Hall Lane (Re-Budgeted-ROW & CONST) (IA) | 4.8 | 2020-21 | Construction | Let 12-21 | \$25.80 | | |
| Claiborne 105763.00 | SR-63 | From West of Old Town Creek to SR-32 (US-25E) (***) | 6.2 | 2018-19 | Construction | Let 12-19 | \$10.60 | | |
| Clay 127491.00 | SR-52 | From Near Kyle St. to Existing SR-52 Near Washington St. (Celina Bypass) | 0.9 | 2019-20 | Preliminary Engineering | Underway | | | |
| Cocke 101399.00 | SR-35 | (Newport Bypass), from SR-9 to Saint Tide Hollow Road (IA) | 4.6 | 2019-20 | Construction | Let 10-21 | \$67.00 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
 FOURTH QUARTER STATUS REPORT ENDING ON 6/30/22
 PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>BUDGET</u> | | <u>STATUS</u> | <u>CONTRACT</u> | <u>CONTRACT</u> | <u>SIGNIFICANT</u> | <u>Notes</u> |
|-------------------------|----------------|--|---------------|-------------|-------------------------|-------------------|-------------------|--------------------|--------------|
| | | | <u>LENGTH</u> | <u>YEAR</u> | | | | | |
| | | | | | <u>SCHEDULE</u> | <u>MILLION \$</u> | <u>UPON</u> | | |
| | | | | | | | <u>COMPLETION</u> | | |
| Cocke 124301.00 | I-40 | Hartford Welcome Center Renovation (IA) | 0.4 | 2021-22 | Preliminary Engineering | Summer 22 | | | |
| Cocke 124292.00 | I-40 | ITS Rural Deployment on I-40 to State Line (IA) | 21.9 | 2019-20 | Preliminary Engineering | Underway | | | |
| Coffee 123817.00 | SR-2 | (Hillsboro Hwy) From Joe Hickerson Rd. to AEDC Rd. (IA) | 2.1 | 2019-20 | Preliminary Engineering | Underway | | | |
| Coffee 101589.01 | SR-55 | (Wilson Ave) From near First Ave. in Tullahoma to near SR-16 (US-41A) N. of Jackson St. (IA) | 0.6 | 2018-19 | Construction | Summer 23 | | | |
| Cumberland 104963.01 | SR-462 PROP | (Northwest Connector) From Near US-127 (SR-28) to Near SR-298 (IA) (Priority #1) | 1.5 | 2020-21 | Construction | Let 5-21 | \$19.50 | | |
| Cumberland 100260.01 | SR-28 | Near I-40 to near Potato Farm Road (IA) | 5.6 | 2018-19 | Construction | Let 2-21 | \$63.00 | | |
| Cumberland 100268.01 | SR-101 | (Peavine Road), Firetower Road to East of Lakeview Drive | 2.9 | 2012-13 | Construction | Let 12-16 | \$23.50 | | |
| Cumberland 100268.02 | SR-101 | (Peavine Road), From Lakeview Drive to East of Westchester Drive/ Catoosa Boulevard in Fairfield | 2.3 | 2015-16 | Construction | Let 12-16 | \$25.80 | | |
| Davidson 105766.02 | SR-11 | (Nolensville Pike) From North of Mill Creek to Near SR-254 (Old Hickory Boulevard) (IA) | 2.5 | 2021-22 | Construction | Spring 23 | | | |
| Davidson 124211.00 | I-40 | From McCrory Lane (Exit 192) to Just West of SR-1/US-70S (Exit 196) (IA) | 3.8 | 2021-22 | Preliminary Engineering | Underway | | | |
| Davidson 123055.00 | I-24 | Interchange modification at Hickory Hollow Parkway (IA) | 0.6 | 2018-19 | Construction | Let 8-18 | \$29.00 | | |
| Davidson 123814.00 | SR-24 | (Charlotte Pike) From American Rd to White Bridge Rd. (IA) | 0.9 | 2019-20 | Preliminary Engineering | Underway | | | |
| Davidson 124165.01 | I-24 | Ramp Improvements Exit 35 | 0 | 2020-21 | Preliminary Engineering | Underway | | | |
| Davidson 124165.02 | I-24 | Ramp Improvements Exit 57 | 0 | 2020-21 | Preliminary Engineering | Underway | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
 FOURTH QUARTER STATUS REPORT ENDING ON 6/30/22
 PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>BUDGET</u> | | <u>STATUS</u> | <u>CONTRACT</u> | <u>CONTRACT</u> | <u>SIGNIFICANT</u> | <u>Notes</u> |
|---|--------------|---|---------------|-------------|-------------------------|-------------------|-------------------|--------------------|--------------|
| | | | <u>LENGTH</u> | <u>YEAR</u> | | | | | |
| | | | | | <u>SCHEDULE</u> | <u>MILLION \$</u> | <u>UPON</u> | | |
| | | | | | | | <u>COMPLETION</u> | | |
| Davidson 124165.03 | I-24 | Ramp Improvements Exit 59 | 0 | 2020-21 | Preliminary Engineering | Underway | | | |
| Davidson 124173.00 | I-24 | Downtown loop I-24, including south of Fern to Trinity Lane (IA) | 1 | 2020-21 | Preliminary Engineering | Summer 23 | | | |
| Davidson 116896.00 | I-40 | I-40/SR-255 (Donelson Pike) Interchange (Includes Relocation From Taxiway Bridges Over | 1.3 | 2020-21 | Construction | Let 05-22 | \$135.97 | | |
| Davidson 123816.00 | SR-24 | From Old Hickory Blvd. to I-40 (IA) | 1.7 | 2019-20 | Environmental Studies | Underway | | | |
| Davidson 125325.00 | I-440 | From I-40 to I-24 (Design Build) (IA) | 7.7 | 2017-18 | Construction | Let 7-18 | \$153.00 | | |
| Davidson 130874.00 | I-65 | From east of interchange with Metro Center Blvd. to interchange with I-24 | 1.3 | 2021-22 | Preliminary Engineering | Spring 24 | | | |
| Davidson 103764.00 | SR-112 | (Clarksville Hwy.) From SR-12 (Ashland City Hwy.) to SR-155 (Briley Parkway) (IA) | 2.3 | 2017-18 | Construction | Let 10-19 | \$32.70 | | |
| Davidson 124781.00 | SR-11 | (Dickerson Pike) From Fannin Dr. to Old Stone Bridge Rd. to include the CSX Railroad Overpass Structure | 0.2 | 2020-21 | Preliminary Engineering | Underway | | | |
| Davidson, Cheatham, Dickson, Williamson 124255.01 | I-40 | From Near I-840 to Near US-70S (Exit 196) (IA) | 21.8 | 2019-20 | Construction | Let 03-22 | \$18.80 | | |
| Davidson, Rutherford 124260.03 | I-24 | SMART Corridor (Phase I), From I-440 (Exit 53) to SR-10 (Exit 81/US-231) in Murfreesboro and SR-1 from I-24 to SR-10 in Murfreesboro and various connector routes. (IA) | 94.1 | 2018-19 | Construction | Let 10-18 | \$18.70 | | |
| Davidson, Rutherford 124260.04 | I-24 | SMART Corridor (Phase II), From I-440 (Exit 53) to SR-10 (Exit 81 / US-231) in Murfreesboro and SR-1 from | 94.1 | 2018-19 | Construction | Let 10-19 | \$45.80 | | |
| Davidson, Wilson 124255.02 | I-40 | From Near Earhart Road to Near US-70 (Exit 239) (IA) | 18.6 | 2019-20 | Construction | Spring 23 | | | |
| DeKalb 100261.03 | SR-26 | (Nashville Hwy.) From Near SR-53 to Near SR-96 (IA) | 4.1 | 2019-20 | Construction | Let 3-21 | \$30.90 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
 FOURTH QUARTER STATUS REPORT ENDING ON 6/30/22
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>BUDGET</u> | | <u>STATUS</u> | <u>CONTRACT</u> | <u>CONTRACT</u> | <u>SIGNIFICANT</u> | <u>Notes</u> |
|---|----------------|--|---------------|-------------|-------------------------|-------------------|-------------------|--------------------|--------------|
| | | | <u>LENGTH</u> | <u>YEAR</u> | | | | | |
| | | | | | <u>SCHEDULE</u> | <u>MILLION \$</u> | <u>UPON</u> | | |
| | | | | | | | <u>COMPLETION</u> | | |
| DeKalb 100263.00 | SR-56 | Near Magness Road to East Bryant Street in Smithville (***) | 5 | 2016-17 | Construction | Let 6-19 | \$26.20 | | |
| DeKalb, Warren 100262.00 | SR-56 | South of DeKalb County line to near Magness Road (***) | 3.3 | 2015-16 | Construction | Let 6-19 | \$17.50 | | |
| Dickson 124284.00 | I-840 | From I-40 to SR-96 (IA) | 2 | 2019-20 | Environmental Studies | Underway | | | |
| Dickson 124278.00 | I-40 | Dickson Rest Area Renovation (IA) | 0.1 | 2020-21 | Preliminary Engineering | Underway | | | |
| Dyer 124207.00 | I-155 | "Dyersburg" Welcome Center Renovation (IA) | 0.6 | 2021-22 | Right-of-Way | Spring 23 | | | |
| Dyer 124213.00 | SR-211 | From US 412 in Dyersburg to SR 77 in Newbern (IA) | 2.8 | 2020-21 | Preliminary Engineering | Underway | | | |
| Fayette 101607.01 | SR-460 PROP | (Somerville Beltway), From Near SR-15 (US-64) West of Somerville to Near SR-76 South of Somerville | 2.8 | 2019-20 | Construction | Let 03-22 | \$29.70 | | |
| Fayette, Carroll, Decatur, Benton, Dickson, Humphreys, Haywood, Henderson, Madison 131218.00 | I-40 | From the Shelby/Fayette County Line to near I-840 in Dickson County | | 2021-22 | Construction | Spring 23 | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
 FOURTH QUARTER STATUS REPORT ENDING ON 6/30/22
 PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| COUNTY | ROUTE | DESCRIPTION | BUDGET | | STATUS | CONTRACT | CONTRACT | SIGNIFICANT | Notes |
|---|--------|--|--------|---------|-------------------------|------------|------------|-------------|-------|
| | | | LENGTH | YEAR | | | | | |
| | | | | | SCHEDULE | MILLION \$ | UPON | | |
| | | | | | | | COMPLETION | | |
| Fayette, Carroll, Decatur, Benton, Dickson, Humphreys, Haywood, Henderson, Madison 131218.00 | I-40 | From the Shelby/Fayette County Line to near I-840 in Dickson County | | 2021-22 | Preliminary Engineering | Underway | | | |
| Fentress, Cumberland 100260.05 | SR-28 | (S. York Hwy.) From near Lowe Road in Cumberland County to near Little Road north of SR-62 in Fentress County (IA) | 3.3 | 2020-21 | Construction | Let 12-21 | \$84.70 | | |
| Fentress, Pickett 123081.00 | SR-28 | (Sergeant York Hwy.) From North of Jamestown to SR-111 (IA) | 19.2 | 2021-22 | Right-of-Way | Summer 22 | | | |
| Grundy 124782.00 | SR-50 | (Pelham Rd.) From LM 8.0, 7.5 miles East of I-24 (Exit 127), to LM 11.0 (IA) | 3 | 2021-22 | Preliminary Engineering | Underway | | | |
| Hamilton 112152.04 | SR-317 | (Bonny Oaks Drive), From West of Bonnyshire Drive to Near I-75 (IA) (#1 Priority) | 1.7 | 2016-17 | Right-of-Way | Fall 22 | | | |
| Hamilton 112524.01 | SR-317 | From Near SR-321(Ooltewah-Ringgold Road) to Near Layton Lane (IA) | 2.4 | 2019-20 | Construction | Let 12-19 | \$93.10 | | |
| Hamilton 112584.00 | SR-29 | Olgiate Bridge over Tennessee River (Widening) | | 2014-15 | Construction | Let 10-15 | \$21.40 | | |
| Hamilton 124077.00 | SR-320 | From near Bel-Air Rd. to near SR-321 (Ooltewah-Ringgold Rd.) (IA) | 1.5 | 2021-22 | Right-of-Way | Underway | | | |
| Hamilton 114174.01 | I-75 | Interchange Modification at I-24 (Phase 2) (Design Build) (IA) | 1 | 2021-22 | Construction | Fall 22 | | | |
| Hamilton 123105.00 | I-75 | Interchange Modifications at Hamilton Place Mall (IA) | 1.7 | 2020-21 | Right-of-Way | Underway | | | |
| Hamilton 124080.00 | SR-8 | From Near SR-27 (Suck Creek Road) to North of South Palisades Drive. (Mountain Rd.) (IA) | 3.1 | 2020-21 | Right-of-Way | Underway | | | |
| Hamilton 103917.00 | I-124 | North of I-24 to South of Tennessee River Bridge (Including the Olgiate Bridge) (Additional Lanes) | 1.5 | 2014-15 | Construction | Let 10-15 | \$105.00 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
 FOURTH QUARTER STATUS REPORT ENDING ON 6/30/22
 PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>BUDGET</u> | | <u>STATUS</u> | <u>CONTRACT</u> | <u>CONTRACT</u> | <u>SIGNIFICANT</u> | <u>Notes</u> |
|-----------------------------------|--------------|--|---------------|-------------|-------------------------|-------------------|-----------------|--------------------|--------------|
| | | | <u>LENGTH</u> | <u>YEAR</u> | | | | | |
| | | | | | <u>SCHEDULE</u> | <u>MILLION \$</u> | <u>UPON</u> | | |
| | | | | | | <u>COMPLETION</u> | | | |
| Hamilton 112833.00 | I-24 | Interchange Modification of I-24 and SR- 2 (Broad St.) / SR-58 (Market St.) (IA) | 0.3 | 2018-19 | Construction | Let 6-20 | \$32.00 | | |
| Hamilton, Bradley 124081.00 | I-75 | From North of SR-2 in Hamilton County to near SR-311 in Bradley County (IA) | 8.5 | 2021-22 | Right-of-Way | Summer 22 | | | |
| Hardin 101885.01 | SR-128 | From Pyburn Rd. to SR-226 (Airport Rd.) (***) (IA) | 3.4 | 2019-20 | Construction | Let 10-20 | \$5.10 | | |
| Hawkins 101394.00 | SR-31 | (Flat Gap Rd.), From Mooresburg to Adams Lane (***) (Re-budgeted-ROW) (IA) | 4.3 | 2019-20 | Right-of-Way | Underway | | | |
| Haywood 102251.02 | SR-19 | From Near Lauderdale County Line To East of Binford Lane (IA) | 4 | 2021-22 | Right-of-Way | Spring 23 | | | |
| Haywood 102232.01 | SR-19 | (Brownsville Bypass SR-1/SR-19), From East of SR-87 to West of Windrow Road (IA) | 3.1 | 2017-18 | Construction | Let 10-18 | \$28.50 | | |
| Henderson 100321.01 | SR-459 | (Lexington Bypass), From SR-20 (US-412), West of Lexington to Near SR-22, South of Lexington | 5.3 | 2018-19 | Construction | Let 12-19 | \$36.20 | | |
| Henry 101886.05 | SR-54 | From Near Howard Road to the Kentucky State Line (IA) | 3.1 | 2020-21 | Preliminary Engineering | Underway | | | |
| Humphreys 111109.02 | SR-13 | From Near the Perry County Line to north of I-40 (IA) | 4 | 2021-22 | Right-of-Way | Summer 22 | | | |
| Jackson, Putnam 124083.00 | SR-96 | From SR-53 to US-70N (SR-24), (Spot Improvements) (IA) | 2.2 | 2021-22 | Preliminary Engineering | Underway | | | |
| Jefferson 101401.02 | SR-35 | Intersection of SR-92/Dickey Road to Grapevine Hollow Road | 2.6 | 2016-17 | Construction | Let 12-17 | \$32.60 | | |
| Knox 123073.00 | SR-162 | (Pellissippi Pkwy) Interchange with SR-62 (Oak Ridge Hwy) In Solway (IA) | 0.5 | 2020-21 | Right-of-Way | Spring 24 | | | |
| Knox 124451.01 | I-75 | Interchange at SR-131 (Exit 112, Emory Road) (IA) | 0.9 | 2021-22 | Right-of-Way | Fall 22 | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
 FOURTH QUARTER STATUS REPORT ENDING ON 6/30/22
 PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>BUDGET</u> | | <u>STATUS</u> | <u>CONTRACT</u> | <u>CONTRACT</u> | <u>SIGNIFICANT</u> | <u>Notes</u> |
|-----------------------------------|--------------|--|---------------|-------------|---------------------------|-------------------|-----------------|--------------------|--------------|
| | | | <u>LENGTH</u> | <u>YEAR</u> | | | | | |
| | | | | | <u>SCHEDULE</u> | <u>MILLION \$</u> | <u>UPON</u> | | |
| | | | | | | <u>COMPLETION</u> | | | |
| Knox 100241.02 | SR-115 | (Alcoa Hwy.) From south of Topside Road to north of Maloney Road (IA) | 2.2 | 2017-18 | Construction | Let 8-19 | \$64.50 | | |
| Knox 100241.03 | SR-115 | (Alcoa Hwy.) From Woodson Drive to Cherokee Trail Interchange (IA) | 1.6 | 2018-19 | Construction | Spring 23 | | | |
| Knox 100241.04 | SR-115 | South of Maloney Road to Woodson Drive | 1.4 | 2015-16 | Construction | Let 2-16 | \$70.90 | | |
| Knox 101204.00 | SR-62 | From Texas Avenue to Major Avenue | 0.8 | 2016-17 | Construction | Let 10-16 | \$38.40 | | |
| Knox, Sevier 124474.00 | I-40 | ITS Expansion, West of Exit 398 to east of Exit 407 (IA) | 9.2 | 2018-19 | Construction | Let 12-19 | \$4.30 | | |
| Lincoln 124496.00 | SR-10 | (US-231, Huntsville Hwy), From SR-110 to south of Bridge over Elk River (IA) | 1.4 | 2020-21 | Preliminary Engineering | Underway | | | |
| Loudon 124480.00 | I-75 | From Pond Creek Road (SR-323) to the I-40/I-75 Junction (IA) | 16.1 | 2019-20 | Environmental Studies | Underway | | | |
| Loudon 100489.00 | SR-73 | SR-2 (US-11) to East of Little Tennessee River (FT Loudon/Tellico Canal) | 1.6 | 2010-11 | Construction (Additional) | Let 6-12 | \$69.40 | | |
| Madison 114149.03 | I-40 | From West of SR-20 (US-412, Hollywood Drive) to West of SR-186 (US-45 Bypass) (IA) | 1.6 | 2020-21 | Construction | Let 06-22 | \$38.40 | | |
| Madison 124708.00 | I-40 | ITS Expansion along I-40 in the Jackson area (IA) | 10.5 | 2020-21 | Construction | Spring 23 | | | |
| Madison 101599.01 | SR-18 | (Bolivar Hwy.), From North of Medon-Malesus Road to US-45 (SR-5) in Jackson (***) (IA) | 6.3 | 2016-17 | Right-of-Way | Summer 23 | | | |
| Madison 114149.01 | I-40 | From East of SR-5 (US-45) to app. 1.0 miles East of SR-1 (US-70) in Jackson (IA) | 5.5 | 2019-20 | Construction | Let 10-20 | \$88.00 | | |
| Madison, Hardeman 101599.03 | SR-18 | From North of Jared Lane to North of Medon-Malesus Road (IA) | 3.5 | 2021-22 | Preliminary Engineering | Summer 22 | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
 FOURTH QUARTER STATUS REPORT ENDING ON 6/30/22
 PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>BUDGET</u> | | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|--------------------------------|--------------|--|---------------|-------------|-------------------------|------------------------|--------------------------------------|--|-----------------------------|--------------|
| | | | <u>LENGTH</u> | <u>YEAR</u> | | | | | | |
| Madison, Hardeman 101599.03 | SR-18 | From North of Jared Lane to North of Medon-Malesus Road (IA) | 3.5 | 2021-22 | Right-of-Way | Spring 24 | | | | |
| Marion 124785.00 | SR-156 | Approx. 1 Mile West of Cedar Ave. in South Pittsburg to Approximately 1.7 Miles West (IA) | 1.7 | 2019-20 | Environmental Studies | Underway | | | | |
| Maury 115786.00 | I-65 | Interchange at SR-99 (US-412) in Columbia (IA) | 1.1 | 2019-20 | Construction | Let 5-21 | \$28.60 | | | |
| Maury 123399.00 | SR-396 | (Saturn Parkway Extension) From SR-6 to SR-247; SR-247, From Cleburne Rd to Town Center Pkwy; | 2.5 | 2016-17 | Construction | Let 12-17 | \$17.10 | | | |
| McMinn 124087.00 | I-75 | Interchange Improvements at SR-30 (LM 13.81 - 13.83) and SR-305 (LM 17.18 - 17.20) (Ramp Terminals and Signals) (IA) | 1.1 | 2020-21 | Construction | Let 12-20 | \$2.30 | | | |
| Montgomery 124656.00 | I-24 | From Kentucky State Line to near Trough Springs Road (IA) | 11.6 | 2021-22 | Preliminary Engineering | Underway | | | | |
| Montgomery 101285.02 | SR-112 | Intersection at SR-76 | | 2012-13 | Construction | Let 6-21 | \$5.20 | | | |
| Montgomery 101463.03 | SR-374 | From SR-76 (US-79) to south of Dotsonville Road (Re-Budgeted-ROW & Stage Const) (IA) | 2.9 | 2021-22 | Right-of-Way | Summer 22 | | | | |
| Montgomery 101463.05 | SR-13 | SR-149, From River Road to SR-13; SR-13 From SR-149 to Zinc Plant Road. | 3.1 | 2016-17 | Construction | Let 12-17 | \$65.20 | | | |
| Moore 123070.00 | SR-55 | From near Goodbranch Road to near Moore County High School (IA) | 0.2 | 2021-22 | Construction | Summer 22 | | | | |
| Moore 124669.00 | SR-55 | (Lynchburg Hwy.) SR-55 Passing Lane from the Intersection at Riddle Rd. to the 5 Points Rd. Intersection | 1.8 | 2019-20 | Environmental Studies | Underway | | | | |
| Morgan 124516.02 | SR-62 | (Knoxville Highway), From SR-116 to Rock Bridge Rd. (IA) | 3.3 | 2019-20 | Location Studies | Underway | | | | |
| Obion 124745.00 | I-69 | From Rogers Rd. in Kentucky to SR-3 (US-45W & US-51) in Obion County (IA) | 5 | 2020-21 | Preliminary Engineering | Underway | | | | |
| Obion 101345.02 | I-69 PROP | From West of SR-21 to SR-3 (US-51) Near Mayberry Road (IA) | 4.2 | 2018-19 | Construction | Let 3-19 | \$70.80 | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
 FOURTH QUARTER STATUS REPORT ENDING ON 6/30/22
 PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>BUDGET</u> | | <u>STATUS</u> | <u>CONTRACT</u> | <u>CONTRACT</u> | <u>SIGNIFICANT</u> | <u>Notes</u> |
|-----------------------------------|--------------|---|---------------|-------------|-------------------------|-------------------|-------------------|--------------------|--------------|
| | | | <u>LENGTH</u> | <u>YEAR</u> | | | | | |
| | | | | | <u>SCHEDULE</u> | <u>MILLION \$</u> | <u>UPON</u> | | |
| | | | | | | | <u>COMPLETION</u> | | |
| Obion 101343.01 | I-69 PROP | From South of SR-3 to South of SR-5 (IA) | 2.9 | 2019-20 | Paving | Let 5-21 | \$10.90 | | |
| Obion 101344.01 | I-69 PROP | From South of SR-5 to West of SR-21 (IA) | 4 | 2019-20 | Paving | Let 5-21 | \$21.00 | | |
| Perry 111109.03 | SR-13 | From SR-20 to South of the Humphreys County Line - 4 spot improvements at locations B, C, D & | 2.1 | 2019-20 | Construction | Let 5-20 | \$11.40 | | |
| Perry 111109.01 | SR-13 | 3 Spot Improvements at E, H & K From SR-20 to South of the Humphreys County Line (IA) | 1.4 | 2019-20 | Construction | Let 12-20 | \$5.40 | | |
| Polk 102420.08 | SR-40 | From East of Ocoee River to SR-68 in Ducktown (IA) | 23.3 | 2021-22 | Preliminary Engineering | Underway | | | |
| Putnam 125028.00 | SR-135 | (N. Willow Ave.) From West Broad Street to West 12th Street (IA) | 1 | 2021-22 | Preliminary Engineering | Underway | | | |
| Putnam 112538.00 | SR-136 | (S. Jefferson Ave.) From Near SR-111 to Near I-40 (IA) | 2.3 | 2020-21 | Construction | Let 9-21 | \$39.60 | | |
| Robertson 124263.03 | I-65 | From near SR-257 (Bethel Rd, Exit 104) to near SR-25 (Main St. Exit 112) (IA) section 3 | 6.1 | 2019-20 | Preliminary Engineering | Underway | | | |
| Robertson 124263.04 | I-65 | From near SR-25 (Exit 112) to near SR-109 (IA) section 4 | 9.6 | 2020-21 | Construction | Let 8-21 | \$160.20 | | |
| Robertson 101558.00 | I-65 | Weigh Station (Near the KY State Line) (IA) | 0.1 | 2019-20 | Right-of-Way | Underway | | | |
| Robertson 105765.00 | SR-65 | From Old Hwy 431 to Walling Road | 4.4 | 2016-17 | Construction | Let 12-17 | \$28.30 | | |
| Robertson, Sumner 107338.00 | I-65 | Proposed Interchange at I-65 from existing SR-109 to I-65 | 0.8 | 2013-14 | Construction | Complete | \$46.00 | \$49.50 | 7.61% |
| Rutherford 104004.01 | SR-99 | (New Salem Highway), From Cason Lane to I-24 in Murfreesboro (IA) | 2.2 | 2017-18 | Construction | Let 3-18 | \$28.70 | | |
| Rutherford 104004.02 | SR-99 | (New Salem Highway), From I-24 to SR-96 (Old Fort Parkway) in Murfreesboro (IA) | 1.4 | 2020-21 | Construction | Let 10-21 | \$15.00 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
 FOURTH QUARTER STATUS REPORT ENDING ON 6/30/22
 PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>BUDGET</u> | | <u>STATUS</u> | <u>CONTRACT</u> | <u>CONTRACT</u> | <u>SIGNIFICANT</u> | <u>Notes</u> |
|-------------------------|--------------|--|---------------|-------------|-------------------------|-------------------|-------------------|--------------------|--------------|
| | | | <u>LENGTH</u> | <u>YEAR</u> | | | | | |
| | | | | | <u>SCHEDULE</u> | <u>MILLION \$</u> | <u>UPON</u> | | |
| | | | | | | | <u>COMPLETION</u> | | |
| Rutherford 107045.00 | SR-266 | (W. Jefferson Pike) From Near SR-102 to East of I-840 (IA) | 4 | 2019-20 | Construction | Let 12-20 | \$61.00 | | |
| Rutherford 124682.01 | I-24 | I-24 Interchange Improvements Exit 74 | | 2021-22 | Preliminary Engineering | Summer 23 | | | |
| Rutherford 124682.02 | I-24 | I-24 Interchange Improvements, Exit 78 | | 2021-22 | Preliminary Engineering | Spring 24 | | | |
| Rutherford 124682.03 | I-24 | I-24 Interchange Improvements, Exit 80 | | 2021-22 | Preliminary Engineering | Spring 23 | | | |
| Rutherford 124683.01 | I-24 | I-24 Ramp Improvements at SR-266 (Sam Ridley Pkwy.), Exit 66 (IA) | 0.1 | 2019-20 | Preliminary Engineering | Underway | | | |
| Rutherford 124683.02 | I-24 | I-24 Ramp Improvements at SR-102 (Almaville Rd.), Exit 70 (IA) | 0.1 | 2019-20 | Preliminary Engineering | Underway | | | |
| Rutherford 124683.03 | I-24 | I-24 Ramp Improvements at SR-10 (South Church St.), Exit 81 (IA) | 0.1 | 2019-20 | Preliminary Engineering | Underway | | | |
| Rutherford 124683.04 | I-24 | I-24 Ramp Improvements at Joe B. Jackson Pkwy., Exit 84 (IA) | 0.1 | 2019-20 | Preliminary Engineering | Underway | | | |
| Rutherford 124683.05 | I-24 | I-24 Ramp Improvements at Epps Mill Rd., Exit 89 (IA) | 0.1 | 2019-20 | Preliminary Engineering | Underway | | | |
| Scott 105764.00 | SR-29 | Oneida Bypass, From 5-In section North of Oneida to 5-In section South of Oneida | 0.4 | 2017-18 | Construction | Complete | \$3.90 | 2.3 | -41.03% |
| Sevier 100989.00 | SR-73 | (East Pkwy.) Buckhorn Road to SR-416 (Phase 2) (***) (IA) | 1.4 | 2020-21 | Right-of-Way | Fall 23 | | | |
| Sevier 124788.00 | SR-449 | (Veterans Blvd.) From SR-35 to Robert Henderson Road (IA) | 0.4 | 2020-21 | Right-of-Way | Summer 22 | | | |
| Sevier 124789.00 | SR-XXX | Jake Thomas Connector, From SR-71 / 73 (US-321 / 441) to SR-449 (IA) | 2 | 2019-20 | Construction | Let 12-20 | \$28.80 | | |
| Sevier 104959.01 | SR-71 | SR-35 and SR-338 (US-411) to Macon Lane | 1.2 | 2016-17 | Construction | Let 10-17 | \$12.90 | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
 FOURTH QUARTER STATUS REPORT ENDING ON 6/30/22
 PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>BUDGET</u> | | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|--------------------------------|--------------|--|---------------|-------------|-------------------------|------------------------|--------------------------------------|--|-----------------------------|--------------|
| | | | <u>LENGTH</u> | <u>YEAR</u> | | | | | | |
| Sevier, Jefferson 101401.01 | SR-35 | (Newport Hwy.) From Near Sims Road in Sevier County to Near SR-92 (Dickey Road) in Jefferson | 4.5 | 2021-22 | Construction | Fall 22 | | | | |
| Shelby 101609.01 | SR-1 | (Summer Avenue) From I-40 to 0.1 Mile North of Sycamore View Road (IA) | 1.7 | 2020-21 | Construction | Fall 23 | | | | |
| Shelby 100341.02 | SR-14 | (Austin Peay Hwy.), From SR 385 to East of Kerrville-Rosemark Road (IA) | 5.1 | 2017-18 | Construction | Let 12-18 | \$38.40 | 37.4 | | |
| Shelby 100339.01 | SR-4 | (Lamar Ave.) Mississippi State Line to south of Shelby Drive (IA) | 1.9 | 2017-18 | Construction | Let 10-18 | \$62.90 | | | |
| Shelby 101608.02 | SR-14 | East of Old Covington Pike to SR-385 (Paul Barrett Pkwy) | 3.8 | 2016-17 | Construction | Let 12-17 | \$34.20 | | | |
| Shelby 101742.00 | I-55 | Interchange Modification: Crump Boulevard | | 2013-14 | Construction | Let 03-22 | \$98.60 | | | |
| Shelby 113028.02 | SR-3 | From Commercial Parkway to South of Winchester (Elvis Presley Blvd) #1 Priority | 0.6 | 2013-14 | Construction | Locally Managed | | | | |
| Shelby 113028.03 | SR-3 | From South of Winchester Road to Craft Road (Elvis Presley Blvd) #2 Priority | 0.6 | 2015-16 | Construction | Locally Managed | | | | |
| Shelby 124755.00 | I-269 | ITS Expansion on I-269 from I-40 Southward to Mississippi State Line (IA) | 20 | 2019-20 | Preliminary Engineering | Underway | | | | |
| Shelby, Fayette 124759.00 | SR-385 | ITS Expansion from near MM 7 to near I-269 (MM 15) (IA) | 8.3 | 2021-22 | Construction | Spring 23 | | | | |
| Smith 131552.00 | I-40 | I-40E Bridges over Hogan Rd., SR-264., Hickman Creek, Parker Branch Rd., Bolling Branch, River | | 2021-22 | Preliminary Engineering | Underway | | | | |
| Sullivan 124590.00 | I-81 | ITS Expansion along I-81 between I-26 (Exit 57) Interchange and Virginia State Line (IA) | 18.8 | 2019-20 | Preliminary Engineering | Underway | | | | |
| Sullivan 124621.00 | | From US 11E (SR 34) Near Bristol Motor Speedway to US 11W(SR 1) Near Pinnacle Parkway (IA) | 6 | 2019-20 | Environmental Studies | Underway | | | | |
| Sumner 106634.02 | SR-109 Prop | (Proposed SR-109 Portland Bypass) from SR-52, west of Portland, to existing SR-109, north | 3.3 | 2019-20 | Right-of-Way | Underway | | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
 FOURTH QUARTER STATUS REPORT ENDING ON 6/30/22
 PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>BUDGET</u> | | <u>STATUS</u> <u>SCHEDULE</u> | <u>CONTRACT</u> <u>PRICE PER</u> <u>MILLION \$</u> | <u>CONTRACT</u> <u>EXPENDITURES</u> <u>UPON</u> <u>COMPLETION</u> | <u>SIGNIFICANT</u> <u>CHANGE %</u> | <u>Notes</u> |
|--------------------------------------|----------------|--|---------------|-------------|----------------------------------|--|--|---------------------------------------|--------------|
| | | | <u>LENGTH</u> | <u>YEAR</u> | | | | | |
| Sumner 106634.03 | SR-109 Prop | (Proposed SR-109 Portland Bypass) from existing SR-109, south of Portland, to SR-52, west of | 3.9 | 2020-21 | Right-of-Way | Underway | | | |
| Union 101416.00 | SR-33 | From Knox County Line to South of SR-144 (Left) (IA) | 5.2 | 2020-21 | Construction | Let 02-22 | \$50.30 | | |
| Washington 112834.01 | SR-93 | (Sullivan Gardens Parkway) From North of Davis Road to North of Fire Hall Road (TPR Option 5, Spot | 0.8 | 2018-19 | Construction | Complete | \$7.30 | \$7.10 | -2.74% |
| Washington 124790.00 | | (Knob Creek Rd.) from SR-354 (Boones Creek Rd.) to Mizpah Hills Dr. (IA) | 2 | 2019-20 | Environmental Studies | Underway | | | |
| Washington, Sullivan 124663.00 | SR-36 | (Fort Henry Dr.) From SR-75 to I-81 (IA) | 3.5 | 2020-21 | Preliminary Engineering | Underway | | | |
| Williamson 100288.00 | SR-96 | (Franklin Rd.) From near east of Arno Road to near SR-252 (Wilson Pike) (***) | 5.6 | 2017-18 | Construction | Let 6-20 | \$49.70 | | |
| Williamson 100289.00 | SR-96 | (Murfreesboro Rd.) From East of SR-252 (Wilson Pike) to I-840 (***) (IA) | 6.1 | 2018-19 | Right-of-Way | Summer 22 | | | |
| Williamson 128576.00 | I-65 | I-65, Interchange at Buckner Road in Spring Hill (Design Build) | 0.5 | 2019-20 | Construction | Let 12-20 | \$41.90 | | |
| Williamson 124792.00 | SR-6 | (Columbia Pike) From I-840 in Thompson's Station to Mack Hatcher Parkway in Franklin (IA) | 4.9 | 2019-20 | Environmental Studies | Underway | | | |
| Williamson 105717.00 | SR-6 | From SR-441 (Moore's Lane) to SR-253 (Concord Road) | 2.7 | 2016-17 | Construction | Let 6-17 | \$26.70 | | |
| Williamson 124786.02 | SR-6 | (Columbia Pike), From near Buckner Road to near Tollgate Blvd. in Thompson's Station (IA) | 3.6 | 2019-20 | Preliminary Engineering | Spring 23 | | | |
| Williamson, Maury 124786.01 | SR-6 | (Columbia Pike), From near SR-247 (Duplex Road) in Spring Hill to near Buckner Road in Thompson's Station (IA) | 2.5 | 2019-20 | Preliminary Engineering | Spring 23 | | | |
| Wilson 124884.00 | I-40 | I-40 at Central Pike (SR-265) New Interchange (IA) | 0 | 2019-20 | Preliminary Engineering | Underway | | | |
| Wilson 121708.00 | I-40 | From I-840 to US-70 (SR-26) (IA) | 4.7 | 2021-22 | Environmental Studies | Underway | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
 FOURTH QUARTER STATUS REPORT ENDING ON 6/30/22
 PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>BUDGET</u> | | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|---------------------|--------------|--|---------------|-------------|---------------------|------------------------|--------------------------------------|--|-----------------------------|--------------|
| | | | <u>LENGTH</u> | <u>YEAR</u> | | | | | | |
| Wilson 124885.00 | SR-171 | (Mt. Juliet Rd.) from Central Pike (SR-265) to Providence Way (IA) | 0.7 | 2021-22 | Right-of-Way | Summer 22 | | | | |
| Wilson 100281.02 | SR-109 | From North of SR-24(US-70) to South of Dry Fork Creek (IA) | 3.4 | 2017-18 | Construction | Let 12-17 | \$20.00 | | | |
| Wilson 100281.03 | SR-109 | From South of Dry Fork Creek to South of Cumberland River | 3.7 | 2016-17 | Construction | Let 12-17 | \$31.00 | | | |
| Wilson 115791.00 | I-40 | From East of SR-109 to East of I-840 (IA) | 3.6 | 2018-19 | Construction | Let 12-18 | \$38.40 | | | |