

**State Route 109 Widening from US 70 to the
Cumberland River - Wilson County**

Quarterly Update

June 2021

Contractor: Vulcan Construction Materials

Project Supervisor: Clint Carpenter

Progress Update

- All major concrete structures including two bridges and seven box culverts are complete.
- Asphalt base paving is completed from Double Log Cabin Road to the Cumberland River. The surface layer of asphalt will be placed closer to project completion.
- Asphalt base paving is completed from Rock Castle Drive to Spence Creek Drive.
- Three lanes have been striped from Academy Road to Wilson Road.



Asphalt base paving from Rock Castle Drive to Spence Creek Drive.

Anticipated Schedule

- Cleanup work on north section of project from Double Log Cabin to the Cumberland River is ongoing including removing erosion control measures, reshaping ditches, dressing and paving driveways.
- Subgrade preparation and slope shaping operations from Spence Creek Drive to Double Log Cabin is progressing.
- As sections of subgrade are completed base stone and paving operations will follow shortly thereafter.



Base stone and slope shaping operations near Knollwood Landing.

Schedule Note

The revised completion date for this project is November 12, 2021. Time on the contract was extended due to utility delays.

Contact:

Clint Carpenter

TDOT Project Supervisor
(615) 898-8005 Office
Clinton.Carpenter@tn.gov

For more information, please visit the project website at

<https://www.tn.gov/tdot/projects/region-3/state-route-109-us-70-to-cumberland-river.html>

