

State Route 109 Widening From US 70 to the Cumberland River—Quarterly Update

Contractor: Vulcan Materials

Project Supervisor: Adam Vance

December 2018

Progress Update

- The signal at Academy Road is functioning.
- **Spence Creek Bridge** The contractor has poured the west side of the bridge deck and they are working on the approach slabs.
- **Dry Fork Creek Bridge** The contractor is working on the substructure.
- All box culverts that are constructed have been backfilled.
- The majority of electrical line relocations should be completed by mid-December.
- Grading operations are taking place throughout the project. The work has slowed due to weather but will continue to progress as possible.
- Water line work is taking place throughout the project.
- Charter and AT&T lines are being relocated on the northern section.

Anticipated Schedule

- The contractor is currently constructing the temporary shift at Bloodworth Road. TDOT anticipates shifting the traffic in early 2019.
- Utility relocation will continue throughout the project.



Signal at Academy Road



Bridge Deck Curing at Spence Creek

Contacts

Kathryn Schulte

TDOT, Region 3
Community Relations Officer
(615) 350-4302 Office
Kathryn.Schulte@tn.gov

Adam Vance

TDOT Project Supervisor
(615) 898-8005 Office
Adam.Vance@tn.gov

More Information

For more information, please visit the project website at

<https://www.tn.gov/tdot/projects/region-3/state-route-109-us-70-to-cumberland-river.html>