

**State Route 109 Widening from US 70 to the
Cumberland River - Wilson County**

Quarterly Update

December 2020

Contractor: Vulcan Construction Materials

Project Supervisor: Clint Carpenter

Progress Update

- The traffic shift from Rock Castle Road to Burton Road is completed. Traffic is now in the phase 2 traffic pattern throughout the length of the project.
- Substructure work for phase 2 is completed on the bridge over Spencer Creek.
- All seven of the box culverts on the project are complete.
- Phase 2 deck pour on the bridge over Spencer Creek is completed.



Bridge over Spencer Creek in early November.

Anticipated Schedule

- Subgrade work will continue from East Old Laguardo to Burton Road on the southern portion of the project, and from Academy Road to Bending Chestnut Drive on the northern portion.
- As sections of subgrade are completed, base stone and paving operations will follow shortly thereafter.



Bridge over Spencer Creek after concrete pour on November 24.

Schedule Note

The revised completion date for this project is November 12, 2021. Time on the contract was extended due to utility delays.

Contacts:

Kathryn Schulte

TDOT Region 3
Community Relations Officer
(615) 350-4302 Office
Kathryn.Schulte@tn.gov

Clint Carpenter

TDOT Project Supervisor
(615) 898-8005 Office
Clinton.Carpenter@tn.gov

For more information, please visit the project website at

<https://www.tn.gov/tdot/projects/region-3/state-route-109-us-70-to-cumberland-river.html>

