



State Route 109 Widening from US 70 to the Cumberland River - Wilson County

Quarterly Update

July 2020

Contractor: Vulcan Construction Materials
Project Supervisor: Adam Vance

Progress Update

- Asphalt has been placed from Wilson Road to Bloodworth up through the binder.
- The bridge at Dry Fork Creek is complete.
- Three of the seven box culverts are complete.
- Bloodworth Road is open.
- The roadway has been built to subgrade from Knollwood to the south end of the project (Phase 1).

Anticipated Schedule

- The contractor is placing base stone and paving at Northern Road heading South towards Spence Creek bridge.
- Work will resume on the Spence Creek Bridge once traffic is shifted on the southern portion of the project.
- Traffic is anticipated to be shifted in the next few weeks from Wilson Road to Bloodworth. This will add a turn lane to this section.
- Work is ongoing at the 3 box culverts near Tyree Access Road.
- The contractor anticipates closing Burton Road later in the summer in order to change the grade. Notice will be given prior to closure.

Schedule Note

TDOT and the contractor are currently in negotiations regarding a time extension due to previous utility delays on the project. Widening work is still underway as the negotiations continue.

At this time TDOT anticipates construction will continue through late 2021. Once an agreement has been reached regarding the time extension we will provide the new schedule.



Paving at Wilson Road

Contacts:

Kathryn Schulte

TDOT Region 3
Community Relations Officer
(615) 350-4302 Office
Kathryn.Schulte@tn.gov

Adam Vance

TDOT Project Supervisor
(615) 898-8005 Office
Adam.Vance@tn.gov

For more information, please visit the project website at
<https://www.tn.gov/tdot/projects/region-3/state-route-109-us-70-to-cumberland-river.html>

