

State Route 109 Widening from US 70 to the Cumberland River—Quarterly Update

Contractor: Vulcan Materials

Project Supervisor: Adam Vance

March 2019

Progress Update

- **Spence Creek Bridge** -The contractor has completed phase 1.
- **Dry Fork Creek Bridge** - The contractor has completed phase 1.
- The contractor has completed phase 1 for six out of the seven box culverts. Work should start on the last box culvert in the coming weeks.
- The majority of electrical lines have been relocated. The electrical crew will be back on site as needed.
- All water line that can be placed has been placed at this time.
- Grading operations are continuing throughout the project.
- Comcast has completed their relocations on the project.
- Charter has completed relocation on the northern section.

Anticipated Schedule

- The contractor is currently constructing the temporary shift at Bloodworth Road. TDOT anticipates shifting the traffic mid-2019.
- Charter relocation should be completed on the southern section by the end of April.
- AT&T relocation should be completed on the northern section in April. They will then move to the southern section.
- The contractor will continue working on the northern section. Work will increase once all utilities are relocated.



Grading at Tyree Access



Parapet work at Dry Fork Creek Bridge

Contacts

Kathryn Schulte

TDOT, Region 3
Community Relations Officer
(615) 350-4302 Office
Kathryn.Schulte@tn.gov

Adam Vance

TDOT Project Supervisor
(615) 898-8005 Office
Adam.Vance@tn.gov

More Information

For more information, please visit the project website at

<https://www.tn.gov/tdot/projects/region-3/state-route-109-us-70-to-cumberland-river.html>