



# State Route 109 Widening from US 70 to the Cumberland River - Wilson County

## Quarterly Update

September 2020

Contractor: Vulcan Construction Materials  
Project Supervisor: Clint Carpenter

### Progress Update

- Asphalt has been placed from Spencer Creek to Burton Road.
- Five of the seven box culverts are complete including 3 boxes near Tyree Access Road.
- Traffic shift completed at the new bridge over Spencer Creek.
- Traffic shift from Wilson Road to Bloodworth is complete.
- Burton Road is open.

### Anticipated Schedule

- Traffic shift scheduled for early September from Spencer Creek Road to Burton Road.
- Phase 2 work for the bridge over Spencer Creek will begin now that traffic has been shifted to new bridge.
- Subgrade work will continue from Northern Road to Old Laguardo on the southern portion of the project and from Creighton to Bloodworth on the northern portion.
- As sections of subgrade are completed, base stone and paving operations will follow shortly thereafter.



*Paving at Bending Chestnut Road.*



*Completed work at Burton Road.*

**Schedule Note** TDOT and the contractor are currently in negotiations regarding a time extension due to previous utility delays on the project. Widening work is still underway as the negotiations continue. **At this time TDOT anticipates construction will continue through late 2021.** Once an agreement has been reached regarding the time extension we will provide the new schedule.

### Contacts:

#### ***Kathryn Schulte***

TDOT Region 3  
Community Relations Officer  
(615) 350-4302 Office  
[Kathryn.Schulte@tn.gov](mailto:Kathryn.Schulte@tn.gov)

#### ***Clint Carpenter***

TDOT Project Supervisor  
(615) 898-8005 Office  
[Clinton.Carpenter@tn.gov](mailto:Clinton.Carpenter@tn.gov)

For more information, please visit the project website at

<https://www.tn.gov/tdot/projects/region-3/state-route-109-us-70-to-cumberland-river.html>

