

State Route 112 Widening from Briley Parkway to Ashland City Highway - Davidson County Quarterly Update

June 2021

Contractor: Civil Constructors
Project Supervisor: Greg Woerdeman

Progress Update

- Bridge piers, deck, and abutment have been placed over Whites Creek.
- Cedar Circle continues to be shut down for grading work and detour is in place.
- The majority of power poles have been placed on Clarksville Pike.
- Moment slabs 4 and 5 have been placed over the MSE retaining walls.
- AT&T duct work has been placed below the bridge.
- Crews are bringing Clarksville roadway up to grade.



Moment slab for wall 5.

Anticipated Schedule

- Fire hydrant removals will begin.
- Work will continue on the new West Hamilton alignment.
- Crews will prepare the west side of Clarksville pike for asphalt layer.
- Power relocation will continue, including installation of temporary poles and relocating all utility power lines to these poles.
- Storm drain installation, water and sewer line relocation will continue throughout the job.
- Placement of traffic light foundations will begin throughout the job.



Bridge widening work at Whites Creek.

Contacts:

Greg Woerdeman

TDOT Project Supervisor
(615) 350-4461 Office

Greg.Woerdeman@tn.gov

For more information, please visit the project website at

<https://www.tn.gov/tdot/projects/region-3/state-route-112-clarksville-highway-.html>

