

Modification Record

FEDERAL FACILITY AGREEMENT
FOR THE
OAK RIDGE RESERVATION

Modification(s): Changes to Appendix E.

Minor X Major

The following DI milestones are being added/changed for the Environmental Management Disposal Facility (EMDF) project:


Water Management FFS milestone May 3, 2015 will be added
EMDF Proposed Plan milestone (11/30/13) will be changed to September 1, 2015
EMDF ROD milestone (12/30/14) will be changed to May 8, 2016
EMDF RDWP milestone (9/30/15) will be changed to August 26, 2016

Approved By:



J. M. Jupp, FFA Project Manager
OR Office of Environmental Management

Date: 2/11/14



R. Poffe, FFA Project Manager
DOE Oversight
Tennessee Department of Environment
and Conservation

Date: 2/12/14



J. Crave, FFA Project Manager
Federal Facilities Branch
U.S. Environmental Protection Agency, Region 4

Date: 2/13/14

Comments/Justification: 3 months of cushion has been added to the attached contractor's project implementation schedule.

The EMDF PT will discuss how to integrate the Water Management FFS with the EMDF FFS.