



TENNESSEE DEPARTMENT OF TRANSPORTATION  
FORTH QUARTER STATUS REPORT ENDING ON 6/30/25  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>County</u>	<u>PIN</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Anderson	124121.01	SR-170	From SR-62 (Oak Ridge Highway) to near Melton Lake Drive (IA)(TMA)	2.55	2025	Right-of-Way	Fall 25				
Anderson	124121.02	SR-170	From near Melton Lake Drive to SR-9 (US-25W, Clinton Highway) (IA) (TMA)	3.63	2026	Right-of-Way	Spring 26				
Anderson	132352.00	SR-9	(US-25W, Clinch Avenue), From near Carden Farm Drive to near Yarnell Road (Aspire Park Support Project)	0.75	2023	Construction	Spring 27				
Benton	105768.00	SR-1	From Camden Bypass to Tennessee River (IA)	4.1	2025	Construction	Let 6-25				
Bledsoe	124104.05	SR-28	From South of Humble Cemetery Road to 5-Lane in Pikeville (IA) (TMA)	3.2	2025	Right-of-Way	Fall 25				
Blount	101651.04	SR-115	(Relocated Alcoa Highway), from Proposed Interchange at Tyson Blvd to Existing SR-115 at South Singleton Station Road Stage 1	4.9	2023	Construction	Let 8-23	\$159.84			



TENNESSEE DEPARTMENT OF TRANSPORTATION  
 FORTH QUARTER STATUS REPORT ENDING ON 6/30/25  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>County</u>	<u>PIN</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Blount-Knox	124131.00	I-140	ITS Expansion From I-140 MM 2 to SR-115 (US-129, Alcoa Hwy., Exit 11) (IA)	9.2	2023	Construction	Let 8-23	\$5.24		-000001.00	
Bradley	101430.01	SR-60	(Georgetown Rd. NW) From 4-Lane North of I-75 (Westlake Drive) to Near SR-306 (IA)	2.7	2019	Construction	Let 9-21	\$54.00			
Bradley	124018.00	SR-2 US-11	(N. Lee Hwy.) From near Anatole Lane to Near Market Street in Charleston (IA)	5.4	2023	Right-of-Way	Underway				
Campbell	101406.04	SR-63	(Howard Baker Hwy.) From Near the Intersection of SR-297 and West of Old SR-63 to West of Stinking Creek Road (Truck Climbing Lane) (***) (IA)	0.9	2024	Construction	Let 6-24				
Campbell	101407.01	SR-63	(General Carl W. Stiner Hwy.) From near Myers Lane to Frontier Road/Woodson Lane (Re-Budgeted-ROW&CONST) (IA)	4.9	2019	Construction	Let 6-20	\$17.10			



TENNESSEE DEPARTMENT OF TRANSPORTATION  
FORTH QUARTER STATUS REPORT ENDING ON 6/30/25  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>County</u>	<u>PIN</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Campbell	101407.02	SR-63	(General Carl W. Stiner Hwy) From Near Frontier Rd/Woodson Lane to Near Claiborne County Line (Re-Budgeted-ROW & CONST) (IA)	5.2	2021	Construction	Let 12-21	\$25.50			
Carroll	100326.02	SR-76	(Broad St. S.) From near SR-77 to near Cutlip Lane (IA)	4.4	2024	Construction	Let 6-24				
Carroll, Gibson	100326.01	SR-76	(E. Main St.) From west of Cades-Atwood Road to east of SR-77 (IA)	3.7	2021	Construction	Let 10-21	\$29.70			
Claiborne	101409.00	SR-63	From Near Campbell County Line to Near Hall Lane (Re-Budgeted-ROW & CONST) (IA)	4.8	2021	Construction	Let 12-21	\$25.80			
Claiborne	118734.00	SR-32	(Dixie Hwy), Intersection at SR-345 (IA)	0.125	2025	Right-of-Way	Underway				
Clay	127491.00	SR-52	From Near Kyle St. to Existing SR-52 Near Washington St. (Celina Truck Route)	0.9	2026	Construction	Summer 26				
Cocke	101399.00	SR-35	(Newport Bypass), from SR-9 to Saint Tide Hollow Road (IA)	4.6	2020	Construction	Let 10-21	\$67.00			
Cocke	124301.00	I-40	Hartford Welcome Center Renovation (IA)	0.4	2026	Right-of-Way	Spring 26				



TENNESSEE DEPARTMENT OF TRANSPORTATION  
FORTH QUARTER STATUS REPORT ENDING ON 6/30/25  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>County</u>	<u>PIN</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Coffee	101589.01	SR-55	(Wilson Ave) From near First Ave. in Tullahoma to near SR-16 (US-41A) N. of Jackson St. (IA)	0.6	2023	Construction	Let 10-23	\$25.90			
Cumberland	100260.01	SR-28	Near I-40 to near Potato Farm Road (IA)	5.6	2019	Construction	Let 2-21	\$63.00			
Cumberland	100260.04	SR-28	From near Hollow Lane to near Lowe Road (EPD) (IA)(TMA)	3.05	2026	Construction	Summer 26				
Cumberland	104963.01	SR-462 PROP	(Northwest Connector) From Near US-127 (SR-28) to Near SR-298 (IA) (Priority #1)	1.5	2021	Construction	Let 5-21	\$19.50			
Davidson	103764.00	SR-112	(Clarksville Hwy.) From SR-12 (Ashland City Hwy.) to SR-155 (Briley Parkway) (IA)	2.3	2018	Construction	Let 10-19	\$32.70			
Davidson	105766.02	SR-11	(Nolensville Pike) From North of Mill Creek to Near SR-254 (Old Hickory Boulevard) (IA)	2.5	2023	Construction	Let 10-23	\$93.68			
Davidson	116896.00	I-40	I-40/SR-255 (Donelson Pike) Interchange (Includes Relocation From Taxiway Bridges Over Existing Donelson Pike to I-40) (IA)	1.3	2021	Construction	Let 05-22	\$135.97			
Davidson	123055.00	I-24	Interchange modification at Hickory Hollow Parkway (IA)	0.6	2019	Construction	Let 8-18	\$29.00			



TENNESSEE DEPARTMENT OF TRANSPORTATION  
 FORTH QUARTER STATUS REPORT ENDING ON 6/30/25  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>County</u>	<u>PIN</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Davidson, Cheatham, Dickson, Williamson	124255.01	I-40	From Near I-840 to Near US-70S (Exit 196) (IA)	21.8	2020	Construction	Let 03-22	\$18.80			
Davidson, Robertson	133123.00	SR-65	From near I-24 in Davidson County to near Old Highway 431 in Robertson County (TMA)		2025	Preliminary Engineering	Underway				
Davidson, Rutherford	124260.04	I-24	SMART Corridor (Phase II), From I-440 (Exit 53) to SR-10 (Exit 81 / US-231) in Murfreesboro and SR-1 from I-24 to SR-10 in Murfreesboro and various connector routes. (IA)	94.1	2020	Construction	Let 10-19	\$45.80			
Davidson, Sumner	124263.01	I-65	From Near Rivergate Parkway to Near SR-41 (US-31W) (IA) Section 1 (TMA)	3.14	2025	Construction	Let 2-25				
DeKalb	100261.03	SR-26	(Nashville Hwy.) From Near SR-53 to Near SR-96 (IA)	4.1	2021	Construction	Let 3-21	\$30.90			
Dickson	124395.02	SR-46	From Near Abiff Road to Near Turkey Creek Road (IA) Section 1	3	2023	Right-of-Way	Underway				



TENNESSEE DEPARTMENT OF TRANSPORTATION  
FORTH QUARTER STATUS REPORT ENDING ON 6/30/25  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>County</u>	<u>PIN</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Fayette	101607.01	SR-460 PROP	(Somerville Beltway), From Near SR-15 (US-64) West of Somerville to Near SR-76 South of Somerville (IA)	2.8	2020	Construction	Let 03-22	\$29.70			
Fentress, Cumberland	100260.05	SR-28	(S. York Hwy.) From near Lowe Road in Cumberland County to near Little Road north of SR-62 in Fentress County (IA)	3.3	2021	Construction	Let 12-21	\$84.70			
Hamblen	101419.03	SR-34	(E. Andrew Johnson Hwy.) From Near US-25E (SR-32) in Morristown to Near E.. Morris Blvd (IA)	3.8	2024	Construction	Let 10-24				
Hamilton	112524.01	SR-317	From Near SR-321(Ooltewah-Ringgold Road) to Near Layton Lane (IA)	2.4	2020	Construction	Let 12-19	\$93.10			
Hamilton	114174.01	I-75	Interchange Modification at I-24 (Phase 2) (Design Build) (IA)	1	2022	Construction	Let 10-22	\$160.95			
Hamilton	123105.00	I-75	Interchange Modification at Hamilton Place Mall (IA)	1.7	2023	Construction	Let 10-23	\$74.03			



TENNESSEE DEPARTMENT OF TRANSPORTATION  
FORTH QUARTER STATUS REPORT ENDING ON 6/30/25  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>County</u>	<u>PIN</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Hamilton	124072.02	I-24	From the Georgia State Line to East of Browns Ferry Rd. (IA)~	4.73	2025	Preliminary Engineering	Underway				
Hamilton	124072.03	I-24	From East of Browns Ferry Rd. to near I-124 (US-27)(IA)(TMA)	2.6	2026	Right-of-Way	Spring 26				
Hawkins	107579.00	SR-66	From SR-34 in Bulls Gap to near Speedwell Road/Old Highway 66 (IA) (TMA)	5.7	2026	Right-of-Way	Spring 26				
Haywood	102251.02	SR-19	From Near Lauderdale County Line To East of Binford Lane (IA)(TMA)	4.04	2026	Right-of-Way	Spring 26				
Haywood	102251.03	SR-19	From east of Binford Lane to east of SR-87 (IA) (TMA)	7.21	2026	Right-of-Way	Summer 26				
Haywood	132132.01	SR-194	Free flow Interstate access to proposed site on new routes connecting I-40 to State Routes 1, 59 and 222 (Project Blue Oval)	11.4	2023	Construction	Fall 25				
Henry	101886.05	SR-54 US-641	From Near Howard Road to the Kentucky State Line (IA)	3.1	2026	Construction	Summer 26				
Hickman, Humphreys	131218.01	I-40	From near Pond Bottom Lane in Humphreys County to near Garners Creek		2022	Construction	Let 10-23	\$9.41			



TENNESSEE DEPARTMENT OF TRANSPORTATION  
FORTH QUARTER STATUS REPORT ENDING ON 6/30/25  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>County</u>	<u>PIN</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Knox	100241.02	SR-115	(Alcoa Hwy.) From south of Topside Road to north of Maloney Road (IA)	2.2	2018	Construction	Let 8-19	\$64.50			
Knox	100241.03	SR-115	(Alcoa Hwy.) From Woodson Drive to Cherokee Trail Interchange (IA)	1.6	2023	Construction	Let 05-23				
Knox	100241.04	SR-115	South of Maloney Road to Woodson Drive	1.4	2016	Construction	Let 2-16	\$70.90			
Knox	132678.00	I-40	Interchange at Watt Road (Exit 369) (GFT) (TMA)	0.32	2024	Preliminary Engineering	Summer 25				
Knox	124451.01	I-75	Interchange at SR-131 (Exit 112, Emory Road) (IA)	0.9	2025	Construction	Summer 25				
Lauderdale	102251.01	SR-19	From East of Eastland Avenue to Haywood County Line (***) (IA)(TMA)	3.1	2026	Right-of-Way	Spring 26				
Loudon	124480.05	I-75	From SR-73, Exit 81, to I-40 Interchange Including I-40 from LM 4.11 to LM 4.73(TMA)	3.35	2025	Preliminary Engineering	Underway				
Madison	124708.00	I-40	ITS Expansion along I-40 in the Jackson area (IA)	10.5	2023	Construction	Let 8-23	\$1.99			
Madison	132680.00	I-40	Interchange at Christmasville Road - Phase 2 (TMA)	0.81	2025	Right-of-Way	Underway				





TENNESSEE DEPARTMENT OF TRANSPORTATION  
 FORTH QUARTER STATUS REPORT ENDING ON 6/30/25  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>County</u>	<u>PIN</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Madison, Benton, Carroll, Decatur, Dickson, Fayette, Haywood, Henderson, Humphreys	131218.02	I-40	From the Shelby/Fayette County Line to near I-840 in Dickson County		2022	Construction	Fall 25				
Maury	115786.00	I-65	Interchange at SR-99 (US-412) in Columbia (IA)	1.1	2020	Construction	Let 5-21	\$28.60			
Monroe	102380.02	SR-322	From Sheppard Road to SR-72 (EPD) (IA)(TMA)	2.22	2025	Construction	Spring 26				
Montgomery	101285.02	SR-112	Intersection at SR-76		2013	Construction	Let 6-21	\$5.20			
Montgomery	101463.05	SR-13	SR-149, From River Road to SR-13; SR-13 From	3.1	2017	Construction	Let 12-17	\$65.20			
Montgomery	123071.00	SR-48	(Trenton Road), From Near SR-374 To Near I-24	3.7	2025	Right-of-Way	Underway				
Morgan	124516.05	SR-62	(Knoxville Highway), Intersection at Fairview Road, LM 31.73 (IA) (TMA)	0.21	2024	Construction	Summer 27				
Morgan	101411.02	SR-29	From North of SR-2.45 328 to North of Ray Cross Rd/Mossy Grove Rd (Formerly Westminster Rd) (IA) (TMA)		2024	Right-of-Way	Underway				
Obion	101343.01	I-69 PROP	From South of SR-3 to South of SR-5 (IA)	2.9	2020	Paving	Complete	\$10.90	\$11.63	6.69%	
Obion	101344.01	I-69 PROP	From South of SR-5 to West of SR-21 (IA)	4	2020	Paving	Complete	\$21.00	\$21.84	3.99%	



TENNESSEE DEPARTMENT OF TRANSPORTATION  
 FORTH QUARTER STATUS REPORT ENDING ON 6/30/25  
**PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM**

<u>County</u>	<u>PIN</u>	<u>ROUTE</u>	<u>DESCRIPTION</u>	<u>LENGTH</u>	<u>BUDGET YEAR</u>	<u>TYPE OF WORK</u>	<u>STATUS SCHEDULE</u>	<u>CONTRACT PRICE PER MILLION \$</u>	<u>CONTRACT EXPENDITURES UPON COMPLETION</u>	<u>SIGNIFICANT CHANGE %</u>	<u>Notes</u>
Obion	101345.02	I-69 PROP	From West of SR-4.2 21 to SR-3 (US-51) Near Mayberry Road (IA)		2019	Construction	Let 3-19	\$70.80			
Obion	124745.00	I-69	From Rogers Road in Kentucky to SR-3 (US-45W & US-51) in Obion County (IA)(TMA)	5	2025	Right-of-Way	Summer 25				
Polk	102420.13	SR-40	From west of Welcome Valley Road to east of the bridge over Cloud Branch (Corridor K - TA Location #3)	1.1	2026	Right-of-Way	Summer 25				
Polk	102420.14	SR-40	(Corridor K) - TA Location #4 at SR-314	0.4	2025	Right-of-Way	Summer 25				