

State Route 109 Widening From US 70 to the Cumberland River—Quarterly Update

Contractor: Vulcan Materials

Project Supervisor: Adam Vance

August 2018

Progress Update

- Utility relocation at Academy Road is anticipated to be finished in the next several weeks.
- The construction of the bridge replacement at Spence Creek has started. Work on the east side (Phase 1) of the bridge is expected to continue until Spring 2019.
- Four of the seven box culverts have been completed for Phase 1.
- Cross drains are currently being installed.
- Grading operations are taking place throughout the project. The majority of the work is from Dry Fork Creek to the north.
- Waterline work is taking place throughout the project.
- Electrical line relocations are taking place throughout the project.

Anticipated Schedule

- Finish the widening of Academy Road, pave the intersection and install the signal.
- Start building the temporary shift at Bloodworth. TDOT anticipates shifting the traffic in early 2019.
- Continue working on the bridge at Spence Creek and start the bridge at Dry Fork Creek.
- Utility relocation will continue throughout the project.
- Cut and fill operations will continue at all priority areas.



Excavation north of Bates Road.



Work at the Academy Road intersection is progressing.

Contacts

Kathryn Schulte

TDOT, Region 3
Community Relations Officer
(615) 350-4302 Office
Kathryn.Schulte@tn.gov

Adam Vance

TDOT Project Supervisor
(615) 898-8005 Office
Adam.Vance@tn.gov

More Information

For more information, please visit the project website at

<https://www.tn.gov/tdot/projects/region-3/state-route-109-us-70-to-cumberland-river.html>