

State Route 109 Widening from US 70 to the Cumberland River—Quarterly Update

Contractor: Vulcan Materials

Project Supervisor: Adam Vance

July 2019

Progress Update

- The contractor has paved from Burton Road to Academy Road to get ready for a traffic shift.
- Phase 1 is complete on 7 out of 7 box culverts. Phase 2 will start once traffic is shifted.
- All electrical lines have been relocated.
- The majority of waterline has been placed. Short locations are all that remain.
- Charter has completed relocation on the project.
- AT&T has completed their work on the northern end and are continuing to work on the southern end.
- The contractor is working on grading operations where applicable.
- Tyree Access Road is closed for reconstruction.
- Traffic was shifted on the bridge at Dry Fork Creek to allow phase 2 of bridge construction to start.

Anticipated Schedule

- AT&T plans to have all their lines relocated on the southern end of the project by early fall.
- Tyree Access will be opened once grading activity is complete.
- The contractor has been working on the detour route at Bloodworth. They anticipate starting paving work by the end of August.



Paving at Dry Fork Creek the week of July 8



Progress on dirt work at Tyree Access Road as of July 15.

Contacts

Kathryn Schulte

TDOT, Region 3
Community Relations Officer
(615) 350-4302 Office
Kathryn.Schulte@tn.gov

Adam Vance

TDOT Project Supervisor
(615) 898-8005 Office
Adam.Vance@tn.gov

More Information

For more information, please visit the project website at

<https://www.tn.gov/tdot/projects/region-3/state-route-109-us-70-to-cumberland-river.html>