



State Route 109 Widening from US 70 to the Cumberland River - Wilson County

Quarterly Update

March 2021

Contractor: Vulcan Construction Materials
Project Supervisor: Clint Carpenter

Progress Update

- The bridge over Spencer Creek is complete.
- All major concrete structures are now complete including 7 box culverts and 2 bridges.
- Grade work and paving nearing completion (minus the surface layer of asphalt) from Academy Road to the Cumberland River.
- Subgrade work nearing completion from US-70 to Spence Creek Drive.



Subgrade work near Spence Creek Drive.



Section south of Academy Road is ready for asphalt paving when weather allows.

Anticipated Schedule

- Asphalt paving will start back when weather allows and focus on sections from Double Log Cabin Rd to Academy Road and from Hwy 70 to Spence Creek Drive.
- Subgrade work will continue from Spence Creek Drive to Double Log Cabin Road.
- As sections of subgrade are completed, base stone and paving will follow shortly thereafter.

Schedule Note

The revised completion date for this project is November 12, 2021. Time on the contract was extended due to utility delays.

Contacts:

Kathryn Schulte

TDOT Region 3
Community Relations Officer
(615) 350-4302 Office
Kathryn.Schulte@tn.gov

Clint Carpenter

TDOT Project Supervisor
(615) 898-8005 Office
Clinton.Carpenter@tn.gov

For more information, please visit the project website at
<https://www.tn.gov/tdot/projects/region-3/state-route-109-us-70-to-cumberland-river.html>

