



TDOT
Department of
Transportation

Nolensville Pike / State Route 11 Widening Newsletter

May 2026

Project Description:

The current project on Nolensville Pike improves and widens State Route 11 from a primarily two-lane route to a five-lane roadway and includes dedicated turn lanes, bike lanes, and sidewalks. It stretches from near SR 254 (Old Hickory Boulevard) to north of Mill Creek in southern Davidson County. The proposed improvements are intended to address congestion, improve safety, and accommodate growth in this rapidly developing area.

Traffic Note:

- Beginning on **Friday, May 8**, contractors will begin shifting both directions of traffic onto the newly constructed lanes from near Bradford Hills Drive to Bluff Road. The existing lanes will be closed so contractors can construct the remaining new travel lanes. Motorists are urged to use caution as they navigate this new shift.
- Out of an abundance of caution for the traveling public and to expedite project completion, the reopening of dedicated left-turn lanes on roads from Shane Point to Bradford Hills will not occur until this project nears completion. For more information on the reasoning for maintaining two lanes, contact me at Erin.Zeigler@tn.gov.

Phase One Progress

[Subscribe](#) to our email list.

1. Bradford Hills Drive intersection reopened on Thursday, April 30.
2. Buried utilities (water, sewer, and gas) installed.
3. Storm drainage placed.
4. Communication providers from Hills Chapel to Kinhawk Drive relocated.
5. Nolensville Pike from Bluff Road to Bradford Hills Drive paved ahead of traffic shift.



Bradford Hills Drive paving.



Main line paving.



Striping for traffic shift.

1. Active Work:

1. Retaining wall 4.
2. Grading operations.
3. Water and gas installation.
4. Storm drainage placement.
5. Pouring concrete curb, gutter, and sidewalk.
6. Placement of lighting and signal conduit
7. Pouring signal and light pole bases.
8. Placement of sod on completed slopes.



Retaining wall 4.



Retaining wall 4.



Gas line installation.

- **Upcoming Work:**

- Water, sewer, and gas installation continues.
- Storm drainage placement continues.
- Traffic swap from Bluff Road to Bradford Hills Drive (May 8)
- Phase two of the mainline arch culvert to be installed on north end of project.
- Phase two buried utilities and grading from Bluff Road to Bradford Hills Drive.

[Visit Project Web Page](#)

Project Contacts

[Subscribe](#) to our email list.

- o **Erin Zeigler**
TDOT Region 3 Communications Officer
Phone: 629.277.2458
Email: Erin.Zeigler@tn.gov
- o **Greg Woerdeman, PE**
TDOT Region 3 District Operations Supervisor (Construction)
Phone: 615.350.4461
Email: Greg.Woerdeman@tn.gov

[Manage](#) your preferences | [Opt Out](#) using TrueRemove™
Got this as a forward? [Sign up](#) to receive our future emails.
View this email [online](#).

505 Deadrick Street | Nashville, TN 37243 US

This email was sent to .
To continue receiving our emails, add us to your address book.

emma®