



TDOT
Department of
Transportation

Walton Ferry Road / Old Shackle Island Road Improvements

April 2026

Project Description:

This project on Walton Ferry Road/Old Shackle Island Road from Nokes Drive to Volunteer Drive includes reconstruction, realignment, and widening for approximately one mile. At the intersection with W. Main Street (SR 6/US 31E), Walton Ferry Road and Old Shackle Island Road will be widened to include one 12-foot travel lane, two 12-foot left turn lanes, one 12-foot right turn lane, shoulders striped for bike lanes, curb and gutter, and sidewalks on each side.

These improvements are intended to address congestion, improve safety, and accommodate growth in this rapidly developing area.



Walton Ferry Rd & Old Shackle Island Rd Widening

Project Limits

[Visit Project Web Page](#)

Upcoming Traffic Note:

- Various lane closures will take place on Walton Ferry Road and Old Shackle Island Road. Flaggers will be present.

Recently Completed Work:

- Installation of storm drain on the east side of Walton Ferry Road and south of Imperial Blvd.





Storm drain installation.

- Storm drain installation on the southwest corridor of Harlan Avenue and Walton Ferry Road.



Storm drain installation.

- Completed backfill of the Walton Ferry Road box culvert with new underdrains.





Box culvert backfill.

- Piedmont completed relocation of the 4" gas main on Hunters Trail.
 - Stansell completed AT&T conduit crossing on Old Shackle Island for U-Haul.
-

Active Work:

- Subgrade prep for proof roll on Old Shackle Island Road between Main Street and railroad tracks. Base stone to follow once subgrade is approved.
 - Utility adjustments for water, sewer, and AT&T along Old Shackle Island Road and Walton Ferry Road.
 - AT&T contractor continued installation of new fiber on Walton Ferry Road and Old Shackle Island Road.
 - Storm drain work from north of Harlan Avenue to north of Main Street.
 - MCI boring for new conduit run on Main Street west of Old Shackle Island Road and east of Walton Ferry Road.
-

Upcoming Work:

- Continue utility coordination.
 - Continue excavation and backfill for temporary widening on Walton Ferry Road for Phase 1 detour. This work has been delayed until mid-April due to utility work.
 - Continue backfill of box culvert on Walton Ferry Road at Imperial Boulevard on west side.
 - Continue installation of AT&T conduit and vault on southside of Main Street and west of Walton Ferry Road.
-

Project Contacts

- **Erin Zeigler**
TDOT Region 3 Communications Officer
Phone: 629.277.2458
Email: Erin.Zeigler@tn.gov
- **Bradley Martin**
TDOT Region 3 Project Manager
Phone: 615.350.4219
Email: Bradley.Martin@tn.gov

o **Jacob Cole**
TDOT Region 3 Construction Manager
Email: Jacob.Cole@tn.gov

[Manage](#) your preferences | [Opt Out](#) using TrueRemove™
Got this as a forward? [Sign up](#) to receive our future emails.
View this email [online](#).

505 Deadrick Street | Nashville, TN 37243 US

This email was sent to .
To continue receiving our emails, add us to your address book.

emma®

[Subscribe](#) to our email list.