



TDOT
Department of
Transportation

Walton Ferry Road / Old Shackle Island Road Improvements

August 2026

Project Description:

This project on Walton Ferry Road/Old Shackle Island Road from Nokes Drive to Volunteer Drive includes reconstruction, realignment, and widening for approximately one mile. At the intersection with W. Main Street (SR 6/US 31E), Walton Ferry Road and Old Shackle Island Road will be widened to include one 12-foot travel lane, two 12-foot left turn lanes, one 12-foot right turn lane, shoulders striped for bike lanes, curb and gutter, and sidewalks on each side.

These improvements are intended to address congestion, improve safety, and accommodate growth in this rapidly developing area.



Walton Ferry Rd & Old Shackle Island Rd Widening

 Project Limits

[Visit Project Web Page](#)

Upcoming Traffic Note:

- Various lane closures will take place on Walton Ferry Road and Old Shackle Island Road. Flaggers will be present.

Recently Completed Work:

- Installation of a new storm drain pipe and structures continued across Walton Ferry Road at Imperial Boulevard and Nokes Drive.





Storm drain installation.

- Roger's Group (construction contractor) paved the east side of Walton Ferry Road for paving between Harlan Avenue and Nokes Drive.



Paving operations.

- Stansell Electric installed traffic signal pole foundations at Imperial Boulevard and Walton Ferry Road.



Traffic signal pole foundation installation.

- A traffic switch on Walton Ferry Road between Nokes Drive and Harlan Avenue and a subsequent turn lane correction is now complete. Traffic has been shifted to the east side of the roadway to facilitate construction on the west side of Walton Ferry Road.

Active Work:

- Stansell Electric is continuing traffic signal work at the intersection of Imperial Boulevard and Walton Ferry Road.

Upcoming Work:

- Roger's Group will begin removals of Walton Ferry Road on the west side once the traffic switch is complete. This work will include grading for the curb, sidewalk, and underdrains.
- Stansell will continue traffic signal work at Imperial Boulevard. Traffic signal poles will be set on both corners of the intersection.
- Crews will continue grading the roadway section on Old Shackle Island Road in preparation for placing the base stone, curb, sidewalk, and underdrains.
- Cleary (utility contractor) will be onsite to lower the sewer laterals on Walton Ferry Road where they conflict with utilities.

Project Contacts

- **Erin Zeigler**
TDOT Region 3 Communications Officer
Phone: 629.277.2458
Email: Erin.Zeigler@tn.gov
- **Bradley Martin**
TDOT Region 3 Project Manager
Phone: 615.350.4219

- o **Jacob Cole**
TDOT Region 3 Construction Manager
Email: Jacob.Cole@tn.gov

[Manage](#) your preferences | [Opt Out](#) using TrueRemove™

Got this as a forward? [Sign up](#) to receive our future emails.

View this email [online](#).

505 Deadrick Street | Nashville, TN 37243 US

This email was sent to .

To continue receiving our emails, add us to your address book.

emma®