



TDOT
Department of
Transportation

Walton Ferry Road / Old Shackle Island Road Improvements

March 2026

Project Description:

This project on Walton Ferry Road/Old Shackle Island Road from Nokes Drive to Volunteer Drive includes reconstruction, realignment, and widening for approximately one mile. At the intersection with W. Main Street (SR 6/US 31E), Walton Ferry Road and Old Shackle Island Road will be widened to include one 12-foot travel lane, two 12-foot left turn lanes, one 12-foot right turn lane, shoulders striped for bike lanes, curb and gutter, and sidewalks on each side.

These improvements are intended to address congestion, improve safety, and accommodate growth in this rapidly developing area.



Upcoming Traffic Note:

- Various lane closures will take place on Walton Ferry Road and Old Shackle Island Road. Flaggers will be present.
- Full closure of Walton Ferry Road between Nokes Drive and Imperial Blvd will take place in the coming weeks. This closure will take place Monday - Friday, from 8 a.m. - 4 p.m. Message boards will go up prior to and during the closure to notify motorists. A separate notice will be sent when dates are confirmed.

Recently Completed Work:

- Installation of storm drain on the east side of Walton Ferry Road and south of Imperial Blvd.





Storm drain installation.

- Base stone installation on Old Shackle Island Road between Hunters Trail and Main Street.
 - Completed water main tie-ins at Walton Ferry Road and Main Street.
 - Completed installation of AT&T Vault on the southwest corridor of Walton Ferry Road and State Route 6.
-



AT&T vault installation.

- Demolition of existing box culvert on Walton Ferry Road.



Box culvert demolition.

Active Work:

- Utility adjustments for water, sewer, and AT&T along Old Shackle Island Road and Walton Ferry Road.
- Installation of storm drain system on Walton Ferry Road and Imperial Boulevard north-west corridor.





Storm drainpipe installation

- Backfilling Walton Ferry Road box culvert.



Box culvert backfilling.

- AT&T contractor continued installation of new fiber on Walton Ferry Road and Old Shackle Island Road.
- Piedmont onsite relocation of 4" gas main on Hunters Trail.

Upcoming Work:

- Continue utility coordination.
 - Continue excavation and backfill for temporary widening on Walton Ferry Road for Phase 1 detour. This work has been delayed until mid-March due to utility work.
 - Continue backfill of box culvert on Walton Ferry Road at Imperial Boulevard on west side.
 - Continue installation of AT&T conduit and vault on southside of Main Street and west of Walton Ferry Road.
 - Storm drain installation on west side of Walton Ferry Road north of Campus Drive.
-

Project Contacts

- **Erin Zeigler**
TDOT Region 3 Communications Officer
Phone: 629.277.2458
Email: Erin.Zeigler@tn.gov
- **Bradley Martin**
TDOT Region 3 Project Manager
Phone: 615.350.4219
Email: Bradley.Martin@tn.gov
- **Jacob Cole**
TDOT Region 3 Construction Manager
Email: Jacob.Cole@tn.gov

[Manage](#) your preferences | [Opt Out](#) using TrueRemove™

Got this as a forward? [Sign up](#) to receive our future emails.

View this email [online](#).

505 Deadrick Street None | Nashville, TN 37243 US

This email was sent to .

To continue receiving our emails, add us to your address book.

emma®

[Subscribe](#) to our email list.