

STATE OF TENNESSEE DEPARTMENT OF ENVIRONMENT AND CONSERVATION DIVISION OF SOLID WASTE MANAGEMENT - TOXIC SUBSTANCES PROGRAM DAVY CROCKETT TOWER, 7TH FLOOR 500 JAMES ROBERTSON PARKWAY NASHVILLE, TN 37243

RETAIN A COPY OF THIS DOCUMENT ON SITE DURING LBP ABATEMENT AND LEAD-HAZARD REDUCTION ACTIVITIES

OCCUPANT PROTECTION PLAN

* A UNIQUE OCCUPANT PROTECTION PLAN (OPP) WILL BE DEVELOPED FOR EACH ABATEMENT PROJECT *								
REFER TO THE RULES OF THE DEPARTMENT OF ENVIRONMENT AND CONSERVATION, DIVISION OF SOLID WASTE MANAGEMENT, CHAPTER 0400-13-0101(f)(5), LEAD-BASED PAINT ABATEMENT; AND REFER TO OTHER DOCUMENTED METHODOLOGIES FOUND IN 0400-13-0101(6)(a)(3).								
A. C	ESCRIPTION	OF WORKSITE						
PRO	PERTY NAME	ADDRESS	CITY	STATE ZIP				
осс	UPANT NAME	PHONE	PROPERTY OWNER PHONE					
OWN	IER NAME	ADDRESS	CITY	STATE ZIP				
B. F	IRM / CONTR	ACTOR INFORMATION						
FIRM / CONTRACTOR NAME		R NAME CERTIFICATION NUMBER	EXPIRATION DATE					
STRE	ET ADDRESS	CITY		STATE ZIP				
РНО	NE	FAX EMAIL ADDRESS						
С. Р	ROJECT SITE S	SUPERVISOR						
				EXPIRATION DATE				
РНО	NE	FAX EMAIL ADDRESS						
D. A	BATEMENT	CTIVITY						
SITE	DESCRIPTION:	PROJECT INCLUDES: OTHER ACTIVITIES:						
Г	WOOD SIDI	NG INTERIOR WORK						
	VINYL SIDIN	G EXTERIOR WORK						
Г	METAL SIDI	NG SOIL REMOVAL						
	BRICK / BLC	CK INTERIOR WINDOW REMOVAL						
	STUCCO	EXTERIOR WINDOW REMOVAL						
E. W	ORKSITE PRE	PARATION — EXTERIOR						
#	TASK	PROCEDURE						
1.	RESIDENT LOCATION	CHILDREN WILL NOT BE PRESENT IN AREAS OF ABATEMENT, AND/OF SUFFOCATION HAZARD.	R WHERE 6-MIL POLY	IS BEING USED DUE TO				
		RESIDENT(S) WILL BE RELOCATED FROM THE DWELLING FOR THE DURATION OF THE PROJECT UNTIL AFTER FINAL CLEARANCE IS ACHIEVED.						
	RESIDENT(S) MAY REMAIN INSIDE THE DWELLING BUT MUST BE AWAY FROM THE WORK AREA FOR THE DURATI OF THE PROJECT UNTIL AFTER FINAL CLEANUP AND CLEARANCE HAS BEEN ACHIEVED.							
		RESIDENT(S) WILL HAVE ACCESS TO LEAD-SAFE ENTRY/EGRESS PATH	WAYS.					

-D031820

E. WORKSITE PREPARATION — EXTERIOR (CONTINUED)							
#	TASK	PROCEDURE					
1.	RESIDENT LOCATION	RESIDENT(S) WILL LEAVE THE DWELLING WHILE WORK IS IN PROGRESS BUT MAY RETURN AFTER DAILY CLEANUP					
	(CONTINUED)	(NOTE: REFER TO CHARTS AND SCENARIOS LOCATED IN CHAPTER 8 OF THE HUD GUIDELINES)					
2.	SIGNS	WARNING SIGNS WILL BE POSTED ON THE BUILDING AT ALL ENTRANCES AND AT A 20-FOOT PERIMETER AROUND THE BUILDING.					
		WARNING SIGNS AND BARRIER TAPE WILL BE PLACED ON THE LOCKED DUMPSTER WHERE DEBRIS IS STORED BEFORE DISPOSAL.					
3.	SECURITY	TEMPORARY FENCING OR BARRIER TAPE WILL BE ERECTED AT A 20-FOOT PERIMETER AROUND THE WORKING SURFACES.					
4.	CONTAINMENT AND BARRIER	ONE LAYER OF 6-MIL POLY WILL BE LAID ON GROUND EXTENDING 10 FEET BEYOND THE PERIMETER OF TH SURFACES UNDERGOING ABATEMENT.					
	SYSTEM	FOR WORK ABOVE THE GROUND FLOOR, THE SHEETING WILL EXTEND 20 FEET BEYOND THE PERIMETER OF THE SURFACES UNDERGOING ABATEMENT.					
		6-MIL POLY WILL BE ATTACHED TO THE BUILDING BY USING DUCT TAPE. A SECOND LAYER OF 6-MIL POLY WILL BE LAID ON TOP OF THE FIRST LAYER AND SECURED.					
		ALL WINDOWS WITHIN 20 FEET OF THE WORKING SURFACES WILL REMAIN CLOSED.					
		EDGES OF 6-MIL POLY WILL BE SLIGHTLY RAISED TO PREVENT RUNOFF OF CONTAMINATED WASTE IF GENERATED.					
5.	PLAYGROUND EQUIPMENT:	ALL MOVABLE ITEMS WILL BE REMOVED TO A 20-FOOT DISTANCE FROM THE WORKING SURFACES.					
	SANDBOX, TOYS, ETC.	ALL ITEMS THAT ARE NOT MOVED WILL BE SEALED WITH 6-MIL POLY SHEETING.					
6.	PORCHES	ONE LEAD-SAFE ENTRYWAY MUST BE MADE AVAILABLE TO RESIDENT(S) AT ALL TIMES.					
		ALL DOORS LEADING INTO THE HOME WILL NOT BE TREATED SIMULTANEOUSLY.					
7.	CLEANUP	DEBRIS AND PLASTIC WILL NOT BE LEFT OUT OVERNIGHT IF WORK IS NOT COMPLETED BY END OF WORKDAY.					
		ALL DEBRIS WILL REMAIN IN A SECURE AREA UNTIL PROJECT IS COMPLETE.					
8.	WEATHER	WORK WILL NOT BE CONDUCTED WHEN WIND SPEEDS ARE IN EXCESS OF 20 MPH.					
		WORK WILL NOT CONTINUE IF RAINY CONDITIONS EXIST.					
F.	WORKSITE PR	EPARATION — INTERIOR, NOT INCLUDING WINDOWS					
#	TASK	PROCEDURE					
1.	RESIDENT LOCATION	CHILDREN WILL NOT BE PRESENT IN AREAS OF ABATEMENT, AND/OR WHERE 6-MIL POLY IS BEING USED DUE TO SUFFOCATION HAZARD.					
		RESIDENT(S) WILL BE RELOCATED FROM THE DWELLING FOR THE DURATION OF THE PROJECT UNTIL FINAL CLEARANCE IS ACHIEVED.					
		RESIDENT(S) MAY REMAIN INSIDE THE DWELLING BUT MUST BE OUTSIDE THE WORK AREA FOR THE DURATION OF THE PROJECT UNTIL FINAL CLEANUP AND CLEARANCE HAS BEEN ACHIEVED.					
		IF RESIDENT(S) REMAIN INSIDE THE DWELLING DURING WORK HOURS, THEY WILL HAVE LEAD SAFE ACCESS TO SLEEPING AREAS, BATHROOM AND KITCHEN FACILITIES.					
		RESIDENT(S) WILL HAVE ACCESS TO LEAD-SAFE ENTRY/EGRESS PATHWAYS.					
		RESIDENT(S) WILL LEAVE THE DWELLING WHILE WORK IS IN PROGRESS, BUT MAY RETURN AFTER DAILY CLEANUP					
		(NOTE: REFER TO CHARTS AND SCENARIOS LOCATED IN CHAPTER 8 OF THE HUD GUIDELINES)					
2.	SIGNS	WARNING SIGNS WILL BE POSTED ON THE BUILDING AT ALL ENTRANCES AND AT A 20-FOOT PERIMETER AROUND THE BUILDING.					
		IF RESIDENT(S) ARE NOT RELOCATED, WARNING SIGNS WILL BE POSTED AT THE ENTRY TO ROOMS WHERE ABATEMENT ACTIVITIES ARE OCCURRING.					
		WARNING SIGNS AND BARRIER TAPE WILL BE PLACED ON THE LOCKED DUMPSTER WHERE DEBRIS IS STORED PRIOR TO DISPOSAL.					
3.	SECURITY	TEMPORARY FENCING OR BARRIER TAPE WILL BE ERECTED AT A 20-FOOT PERIMETER AROUND THE WORKING SURFACES.					
		LOCKED DUMPSTERS WILL BE USED FOR THE DISPOSAL OF ALL DEBRIS.					

F.	WORKSITE PREPARATION — INTERIOR, NOT INCLUDING WINDOWS (CONTINUED)						
#	TASK PROCEDURE						
4.	CONTAINMENT AND BARRIER	TWO LAYERS OF 6-MIL POLY WILL BE PLACED ON THE ENTIRE FLOOR OF THE WORK AREA.					
	SYSTEM	ALL DOORS WILL BE SEALED OR COVERED WITH 6-MIL POLY AIRLOCK FLAPS TO PREVENT CONTAMINATION ADJACENT ROOMS.					
5.	VENTILATION SYSTEM	VENTILATION SYSTEM(S) WILL BE SHUT OFF AND ALL VENTS IN WORK AREA WILL BE SEALED WITH 6-MIL POLY.					
6.	FURNISHINGS	FURNITURE AND FURNISHINGS WILL BE REMOVED FROM WORK AREA.					
		IN SOME INSTANCES, FURNITURE AND APPLIANCES WILL BE LEFT IN THE WORK AREA, BUT WILL BE COVERED USING 6-MIL POLY AND SEALED WITH MASKING TAPE.					
7.	CLEANUP	CONTAMINATED ITEMS WILL BE PROPERLY WRAPPED BEFORE REMOVING FROM THE WORK AREA.					
		DEBRIS WILL BE WRAPPED OR BAGGED AND STORED IN A SECURE AREA.					
		PROTECTIVE SHEETING AND AIRLOCK FLAPS WILL BE PATCHED AND REPAIRED.					
		PROTECTIVE SHEETING ON FLOORS AND BELONGINGS WILL BE VACUUMED WITH HEPA VACUUM.					
		OTHER HORIZONTAL SURFACES WITHIN 6 FEET OF TREATED SURFACES WILL BE HEPA VACUUMED.					
		FLOORS USED AS PASSAGEWAYS TO THE WORK AREAS AND ANY AREAS USED FOR STORAGE OF TOOLS AND DEBRIS WILL BE VACUUMED AND WET CLEANED.					
8.	DUST SAMPLING	CLEARANCE SAMPLING WILL BE PERFORMED WHEN WORK IS COMPLETE AND BEFORE REOCCUPANCY.					
G.	WORKSITE PRE	PARATION — WINDOW TREATMENT					
#	TASK	PROCEDURE					
1.	RESIDENT LOCATION	RESIDENT(S) WILL BE RELOCATED FROM THE DWELLING FOR THE DURATION OF THE PROJECT UNTIL FINAL CLEARANCE IS ACHIEVED.					
		RESIDENT(S) WILL LEAVE THE DWELLING WHILE WORK IS IN PROGRESS BUT MAY RETURN AFTER DAILY CLEANUP.					
		RESIDENT(S) MAY REMAIN INSIDE THE DWELLING, BUT MUST BE AWAY FROM THE WORK AREA FOR THE DURA- TION OF THE PROJECT UNTIL FINAL CLEANUP AND CLEARANCE HAS BEEN COMPLETED. RESIDENT(S) WILL HAVE ACCESS TO LEAD-SAFE ENTRY/EGRESS PATHWAY.					
		CHILDREN WILL NOT BE PRESENT IN AREAS OF ABATEMENT, AND/OR WHERE 6-MIL POLY IS BEING USED DUE TO SUFFOCATION HAZARD.					
		(NOTE: REFER TO CHARTS AND SCENARIOS LOCATED IN CHAPTER 8 OF THE HUD GUIDELINES)					
2.	SIGNS	WARNING SIGNS WILL BE POSTED ON THE BUILDING AT ALL ENTRANCES AND AT A 20-FOOT PERIMETER AROUND THE BUILDING.					
		WARNING SIGNS AND BARRIER TAPE WILL BE PLACED ON THE LOCKED DUMPSTER WHERE DEBRIS IS STORED BEFORE DISPOSAL.					
3.	SECURITY	TEMPORARY FENCING OR BARRIER TAPE WILL BE ERECTED AT A 20-FOOT PERIMETER AROUND THE WORKING SURFACES.					
		LOCKED DUMPSTER(S) WILL BE USED FOR THE DISPOSAL OF ALL DEBRIS.					
4.	CONTAINMENT	INTERIOR WINDOW REMOVAL / TREATMENT SCENARIO					
1	AND BARRIER SYSTEM -	ALL WINDOWS IN ADJACENT DWELLINGS THAT ARE CLOSER THAN 20 FEET TO THE WORK AREA WILL BE CLOSED.					
	INTERIOR WINDOW	TWO LAYERS OF 6-MIL POLY WILL BE PLACED ON THE INTERIOR FLOOR DURING WINDOW REMOVAL AND/OR TREATMENT.					
	<u>REMOVAL</u>	TWO LAYERS OF 6-MIL POLY WILL BE TAPED TO THE EXTERIOR OF THE WINDOW WALL WHEN WINDOWS ARE REMOVED FROM THE INSIDE					
		ONE LAYER OF 6-MIL POLY WILL BE PLACED ON THE GROUND EXTENDING 6 FEET BEYOND PERIMETER OF WINDOW BEING REMOVED AND/OR TREATED.					
5.		EXTERIOR REMOVAL / TREATMENT SCENARIO					
	AND BARRIER SYSTEM - <u>EXTERIOR</u> <u>WINDOW</u> <u>REMOVAL</u>	ALL WINDOWS IN ADJACENT DWELLINGS THAT ARE CLOSER THAN 20 FEET TO THE WORK AREA WILL BE CLOSED.					
		ONE LAYER OF 6-MIL POLY WILL BE PLACED ON THE INTERIOR FLOOR IF WINDOWS ARE REMOVED FROM THE OUTSIDE.					
		TWO LAYERS OF 6-MIL POLY WILL BE TAPED TO THE INTERIOR OF THE WINDOW WALL WHEN WINDOWS ARE REMOVED FROM THE OUTSIDE.					
		ALL 6-MIL POLY ON THE EXTERIOR WILL BE SECURED BY SOME TYPE OF ANCHORING SYSTEM SUCH AS TWO BY FOURS.					

G. WORKSITE PREPARATION — WINDOW TREATMENT (CONTINUED)									
#	# TASK PROCEDURE								
6.	PLAYGROUND EQUIPMENT:	ALL MOVABLE ITEMS WILL BE MOVED 20-FOOT FROM THE WORK SURFACES.							
	SANDBOX, TOYS, ETC.	ALL ITEMS THAT ARE NOT MOVED WILL BE SEALED WITH 6-MIL POLY SHEETING.							
7.	CLEANUP	6-MIL POLY WILL BE REMOVED DAILY.	6-MIL POLY WILL BE REMOVED DAILY.						
		ALL ABATED SURFACES WILL BE HEPA VAC VACUUMED AGAIN. PATHWAYS TO WORK							
8.	WEATHER	WORK WILL NOT BE CONDUCTED WHEN V	VIND SPI	EEDS ARE IN EXCESS O	F 20 MPH.				
		WORK WILL NOT CONTINUE IF RAINY CONDITIONS EXIST.							
Н.	FINAL CLEANU	JP							
	ALL WINDOW T	ROUGHS WILL BE CLEANED.							
	ALL HORIZONTA	AL SURFACES WITHIN 6 FEET OF WORK AREAS WIL	L BE VAC	UUMED AND WET CLE	EANED.				
	PROTECTIVE SH	EETING ON FLOORING WILL BE CLEANED AND RE	MOVED.						
	THE FLOORS IN	ADJACENT AREAS USED AS PATHWAYS TO THE WO	ORK ARE	A WILL BE VACUUMED	AND WET CLEANED.				
I. 1	WORK SITE PRE	PARATION							
WORK SITE PREPARATION WILL COINCIDE WITH THE RULES OF THE DEPARTMENT OF ENVIRONMENT AND CONSERVATION, DIVISION OF SOLID WASTE MANAGEMENT, CHAPTER 0400-13-0101 LEAD-BASED PAINT ABATEMENT; AND REFER TO OTHER DOCUMENTED METHODOLOGIES FOUND IN 0400-13-0101(6)(a)(1-4).									
J.	CERTIFICATION	I AND SIGNATURE							
		IAN TEN UNITS, THIS OPP MUST BE PREPARED BY THE PLAN MUST BE PREPARED BY A PROJECT DES		SUPERVISOR OR PROJ	ECT DESIGNER. FOR PROJECTS WITH				
	LESS THAN 10 U	NITS (SUPERVISOR OR PROJECT DESIGNER)		10 OR MORE UNITS	(PROJECT DESIGNER)				
The occupant protection plan shall be signed by a principal of the certified firm that is under contract to perform the lead hazard control and abatement activities and the person who prepared the plan.									
I certify under penalty of law that this document and all attachments were prepared by me, or under my direction or supervision. The submitted information is to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment. As specified in Tennessee Code Annotated Section 39-16-702(a)(4), this declaration is made under penalty of perjury.									
			_						
		NTRACTOR REPRESENTATIVE SIGNATURE SIGNATURE LOCKS FORM, DO THIS LAST)		(PRINT) N	AME OF REPRESENTATIVE				
	(PRINT) NAME OF FIRM / CONTRACTOR DATE SIGNED (mm / dd / yyyy)			SIGNED (mm / dd / yyyy)					
REPRESENTATIVE CERTIFICATION # EXPIRATION DATE (mm / dd /				ION DATE (mm / dd / yyyy)					
SU	BMIT OCCUPANT	PROTECTION PLAN BY MAIL OR MYTDEC							
M	AIL FORM TO:			FAX:	SUBMIT FORM:				
	STATE OF TENNESS			Not acceptable	Submit form via				
DIVISION OF SOLID WASTE MANAGEMENT - TOXIC SUBSTANCES for 'official MyTDEC Online									
PROGRAM DAVY CROCKETT TOWER, 7TH FLOOR documents' <u>Submissions Portal</u> 500 JAMES ROBERTSON PARKWAY									
	NASHVILLE, TN 372								
RF\	/IEWED BY:		PROJEC	 T #	1				
CN-	1596 (Rev. 0 7/24)	PAGE 4	4 OF 4		RDA 3078				