



Work Order (Bid Form)

Auditor: ANNDRA JACKSON Phone: 901-864-2903

WORK ORDER INFORMATION

Work Order Name: WO/90009MD2631

Work Order Type: Weatherization

Audit Name: 90009MD2631

CLIENT INFORMATION

Client Name:

Address:

Client ID: 90009MD2631

Alt. Client ID:

AGENCY INFORMATION

Agency: Metropolitan Development and Housing Agency

Agency Phone: (615) 252-8500

Address: 701 South Sixth Street
Nashville, TN 37206

Fax: (615) 252-8533

Email Address:

Agency Contact: Jackson, Anndra

Work Phone:

Cell Phone:

Email Address:

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

Site Built 1982
SQ FT 1082
Vinyl Exterior/Drywall Interior
Auditor ANNDRA JACKSON
Conducted 4/2/2012

Client Name:

Client ID: 90009MD2631

Alt. Client ID:

Work Order (Bid Form)

Work Order Name: WO/90009MD2631

Report Run On: 4/5/2012

DOE Weatherization Assistant

Version 8.6.0

Page 1 of 3

Measures

Measure 1 Infiltration Redctn

Components

Inspected

- Comment** 1) WD4-36X60-c/s int at bottom of window.
2) WD7-48X72-C/S interior at bottom.
3) Seal plumbing under kitchen and bathroom sinks
4) Replace windows5 and 6-both 36x48

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
10	Miscellaneous Su	Infiltration Reduction	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:

Sub Total:

Field Notes:

Measure 3 Floor Ins. R-19

Components F1

Inspected

- Comment** 4x18x24 trusses
Seal all plumbing penetrations before installing floor insulation.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - Fiberglass Faced Batt - R-19	SqFt	1082	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Floor Insulation - Fiberglass Faced Batt - R-19	SqFt	1082	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Miscellaneous Su	Added Misc Cost	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:

Sub Total:

Field Notes:

Client Name:

Client ID: 90009MD2631

Alt. Client ID:

Work Order (Bid Form)

Work Order Name: WO/90009MD2631

Report Run On: 4/5/2012

DOE Weatherization Assistant

Version 8.6.0

Page 2 of 3

Measure 4 40 GAL ELECTRIC DWH**Components****Inspected****Comment** Install tank wrap after installing.

Tank should also have prp terminated at least 6" from floor.

☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Unspecified	Misc Material	Each	1					

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 5 Vapor Barrier Needed
(Basement/Crawlspace)****Components****Inspected****Comment** SQ FT 1082-

There is an existing vapor barrier in good condition but does not cover entire area nor does it reach foundation walls.

Install vapor barrier per TFG spec.

☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Basement / crawlspace vapor barrier	SqFt	1082	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	SqFt	1082	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Work Order Grand Total:****Grand Total:**

Client Name:

Client ID: 90009MD2631

Alt. Client ID:

Work Order (Bid Form)

Work Order Name: WO/90009MD2631

Report Run On: 4/5/2012

DOE Weatherization Assistant

Version 8.6.0

Page 3 of 3