



Work Order (Bid Form)

WORK ORDER INFORMATION

Work Order Name: WO/90009MD2642/1

Work Order Type: Weatherization

Audit Name: 2642

CLIENT INFORMATION

Client Name:

Address:

Client ID: 90009MD2642

Alt. Client ID:

AGENCY INFORMATION

Agency: Metropolitan Development and Housing Agency

Agency Phone: (615) 252-8500

Address: 701 South Sixth Street
Nashville, TN 37206

Fax: (615) 252-8533

Email Address:

Agency Contact: MOORE, IBIN

Work Phone:

Cell Phone:

Email Address: IBIN_MOORE@YAHOO.COM

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

AUDITED
BY IBIN MOORE
615-491-0225
DATE: 3/20/2012

CONTRACTOR IS RESPONSIBLE FOR VERIFYING ALL MEASUREMENTS
ALL WEATHERIZATION MEASURES AND REPAIRS MUST BE
DONE FOLLOWING THE SOUTHEAST FIELD GUIDE

Client Name:

Client ID: 90009MD2642

Alt. Client ID:

Work Order (Bid Form)

Work Order Name: WO/90009MD2642/1

Report Run On: 3/27/2012

DOE Weatherization Assistant

Version 8.6.0

Page 1 of 7

Measures

Measure 1 Seal Ducts

Components

Inspected

Comment SEAL RETURN, KITCHEN, AND DOWNSTAIRS BATH AT BOOTS AND REGISTERS.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
10	Miscellaneous Su	Duct Sealing	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:

Sub Total:

Field Notes:

Measure 2 Infiltration Redctn

Components

Inspected

Comment 1. REPLACE WEATHERSTRIP, SEAL THRESHOLD, AND ADD DOORSWEEP TO DOOR 1.

☐

2. REPLACE WEATHERSTRIP AT DOOR 3

3. SEAL ATTIC ACCES FRAME

4. SEAL PLUMBING PENETRATIONS AT BOTH BATH AND KITCHEN SINKS

SEE PICTURES AND SKETCH

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
10	Miscellaneous Su	Infiltration Reduction	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:

Sub Total:

Field Notes:

Client Name:

Client ID: 90009MD2642

Alt. Client ID:

Work Order (Bid Form)

Work Order Name: WO/90009MD2642/1

Report Run On: 3/27/2012

DOE Weatherization Assistant

Version 8.6.0

Page 2 of 7

Measure 3 DWH Tank Insulation**Components****Inspected****Comment** 50 GAL ELECTRIC SEE PICTURES☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Hot Water Equipm	DHW Tank Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	DHW Tank Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 4 DWH Pipe Insulation****Components****Inspected****Comment** 5 FT HOT 5 FT COLD☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	DHW Pipe Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 90009MD2642

Alt. Client ID:

Work Order (Bid Form)

Work Order Name: WO/90009MD2642/1

Report Run On: 3/27/2012

DOE Weatherization Assistant

Version 8.6.0

Page 3 of 7

Measure 5 Floor Ins. R-19**Components** F1,F1 (2)**Inspected****Comment** REMOVE AND REPLACE FALLEN FLOOR INSULATION. SEAL ALL
BYPASSES BEFORE INSTALLING NEW BATTS☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - Fiberglass Batts - R-19	SqFt	350	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Floor Insulation - Fiberglass Batts - R-19	SqFt	350	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Insulation	Floor Insulation - Fiberglass Batts - R-19	SqFt	430	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
4	Labor	Floor Insulation - Fiberglass Batts - R-19	SqFt	430	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 90009MD2642

Alt. Client ID:

Work Order (Bid Form)

Work Order Name: WO/90009MD2642/1

Report Run On: 3/27/2012

DOE Weatherization Assistant

Version 8.6.0

Page 4 of 7

Measure 6 Attic Ins. R-30**Components** A1**Inspected****Comment** 6 INCHES EXIST

ADD 7 INCHES FOR A TOTAL OF 13 INCHES EVENLY ACROSS ATTIC FLOOR

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Attic Insulation - Blown Cellulose - R-30	SqFt	780	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Attic Insulation - Blown Cellulose - R-30	SqFt	780	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total: **Sub Total:** **Field Notes:****Measure 7 A/C Tuneup****Components** AC1**Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Cooling Equipmen	A/C Tuneup	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	A/C Tuneup	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total: **Sub Total:** **Field Notes:**

Client Name:

Client ID: 90009MD2642

Alt. Client ID:

Work Order (Bid Form)

Work Order Name: WO/90009MD2642/1

Report Run On: 3/27/2012

DOE Weatherization Assistant

Version 8.6.0

Page 5 of 7

Measure 8 CO Monitor is Needed				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	CO monitor	Each	1					
2	Labor	Labor	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 9 Smoke Detector is Needed				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Smoke detector	Each	1					
2	Labor	Labor	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 10 Vapor Barrier Needed
(Basement/Crawlspace) 780 SQ FT

Components

Inspected

Comment

"Cover the ground completely with an moisture barrier such as 6 mil polyethylene, installed without voids or gaps. Extend moisture barrier up foundation wall a minimum of 6 inches Overlap moisture barrier at least 12 inches at joints and all seams sealed.. Best practice involves sealing the seams in the ground moisture barrier with construction tape or acoustical sealant,"

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Basement / crawlspace vapor barrier Cover the ground completely with an moisture barrier such as 6 mil polyethylene, installed without voids or gaps. Extend moisture barrier up foundation wall a minimum of 6 inches. Overlap moisture barrier at least 6 inches at joints. Best practice involves sealing the seams in the ground moisture barrier with construction tape or acoustical sealant,	SqFt	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	SqFt	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:

Sub Total:

Field Notes:

Work Order Grand Total:

Grand Total:

Client Name:

Client ID: 90009MD2642

Alt. Client ID:

Work Order (Bid Form)

Work Order Name: WO/90009MD2642/1

Report Run On: 3/27/2012

DOE Weatherization Assistant

Version 8.6.0

Page 7 of 7