



Work Order Bid (ID)

WORK ORDER INFORMATION

Work Order Name: WO/15015SE2031/1

Work Order Type: Weatherization

Audit Name: 15015SE2031Audit

CLIENT INFORMATION

Client ID: 15015SE2031

AGENCY INFORMATION

Agency: South East TN. Human Resource Agency

Address: (PO Box 909) 1012 Resource Road
Dunlap, TN 37327

Agency Phone: (423) 949-2191

Fax: (423) 949-4023

Email Address:

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

1984 14x66 mobile home with 3 additions on back, metal roof, GE 200 amp breaker box in bedroom
Auditor Darrell Bloodworth
(423) 505-4585

Measures

Measure 1 Seal Ducts

Components

Inspected

Comment Pressure pan readings:

Dining 6.5/6.4
Master Bed 6.2
Master Bath 6.7
Family 6.8
Kitchen 8.3
Laundry 9.5
Hall Bath 7.6
Bed 8.5
Return 11.3

New package unit installed in 2011, return cut into mobile home orig furnace,
not lined nor sealed very well

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Labor	Duct Sealing	Each	10	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Miscellaneous Su	Duct Sealing	Each	10	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Insulation	Duct sealing (setup cost)	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:

Sub Total:

Field Notes:

Measure 2 General Air Sealing**Components****Inspected****Comment** Blower door 3959 Target 2000

Leakage observed from family room addition as well as laundry room addition.
Leakage also observed from abandoned fresh air intake for mobile home
furnace. House has two broken window panes, WD11 (pane approx 28x18)
and WD13 (pane approx 29x26), Approx 27x19 hole in back wall to be
insulated, airsealed and covered with masonite siding

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Labor	Infiltration Reduction	CFM	1959	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Miscellaneous Su	Infiltration Reduction	CFM	1959	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Insulation	General air sealing (setup cost)	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Measure 3 Roof Fiberglass Loose [Addition]**Components****Inspected**

Comment Some areas may contain insulation, inaccessible. 2x6 framing, remove fascia board, blow in insulation, install fascia board. Approx 480 sqft.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Roof Insulation - Fbergls,Blwn	SqFt	480	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Roof Insulation - Fbergls,Blwn	SqFt	480	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 4 Belly Fiberglass R19 batts [Addition]****Components****Inspected**

Comment 3 areas, Area 1 is 2x6 16oc no insulation approx 192 sqft, Area 2 is 2x10 16oc insulation poorly installed-remove and dispose of approx 168sqft, Area 3 2x6 16oc no insulation approx 120 sqft

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - Fbergls,Batts-R19	SqFt	480	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Floor Insulation - Fbergls,Batts-R19	SqFt	480	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Measure 5 Replace water heater**Components****Inspected**

Comment Water heater is leaking and appears to be in poor state of repair. Properly dispose of existing water heater.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Labor	Replace water heater	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Hot Water Equipm	30 gal electric mobile home water heater	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 6 Vapor Barrier Needed (Addition Crawlspace)****Components****Inspected**

Comment Under additions

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Basement / crawlspace vapor barrier	SqFt	480	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	SqFt	480	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Work Order Grand Total:****Grand Total:**