



Work Order Bid (ID)

WORK ORDER INFORMATION

Work Order Name: WO/15015SE7225/1

Work Order Type: Weatherization

Audit Name: 15015SE7225Audit

CLIENT INFORMATION

Client ID: 15015SE7225

AGENCY INFORMATION

Agency: South East TN. Human Resource Agency

Address: (PO Box 909) 1012 Resource Road
Dunlap, TN 37327

Agency Contact: Bloodworth, Darrell

Agency Phone: (423) 949-2191

Fax: (423) 949-4023

Email Address:

Work Phone:

Cell Phone: (423) 505-4585

Email Address:

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

1972 brick rancher with approx 1750 sqft, Sq D 200 amp fuse box in utility room

Measures

Measure 1 Seal Ducts

Components

Inspected

Comment Pressure pan readings

Living 2.1
Dining 4.4
Kitchen 2.5/2.6
Family 2.2
Bed1 2.8
Bed2 2.6
Bed3 2.5
Hall Bath 2.1
Return 4.6

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Labor	Duct Sealing	See Comment		<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Miscellaneous Su	Duct Sealing	See Comment	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:	<input type="text"/>	

Field Notes:

Measure 2 Infiltration Redctn**Components****Inspected****Comment** Blower door 2090 Target 1796☐

Majority of leakage is from ductwork

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Miscellaneous Su	Infiltration Reduction	CFM	294	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Labor	Infiltration Reduction	CFM	294	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 3 DWH Pipe Insulation****Components****Inspected****Comment** 50 gal NG in utility room☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	DHW Pipe Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Measure 4 DWH Tank Insulation**Components****Inspected****Comment** 50 gal NG in utility room☐

		Units	Qty	Estimated		Actual		
#	Material / Labor			Unit Cost	Total	Qty	Unit Cost	Total
1	Hot Water Equipm	DHW Tank Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	DHW Tank Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Measure 5 Attic Ins. R-30**Components** Attic**Inspected**

Comment Requires baffles for vented soffitt, 3 electrical junctions to be made up correctly, vent bathroom exhaust fan to outside, seal approx 12x12 hole in drywall above kitchen cabinet in attic, vent kitchen plumbing thru roof, attic access is in garage.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Attic Insulation - Fiberglass, Blown - R-30	SqFt	1750	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Labor	Attic Insulation - Fiberglass, Blown - R-30	SqFt	1750	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Insulation	Install Baffles	Linear Foot	80	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Install Baffles	Linear Foot	80	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Labor	Make up electrical junctions	Each	3	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Miscellaneous Su	Make up electrical junctions	Each	3	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
4	Labor	Vent bathroom exhaust to outside	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
4	Health and Safety	Vent bathroom exhaust to outside	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
5	Construction Mate	Seal hole above kitchen cabinet in attic	SqFt	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
5	Labor	Seal hole above kitchen cabinet in attic	SqFt	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
6	Health and Safety	Vent kitchen sink thru roof	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
6	Labor	Vent kitchen sink thru roof	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

Measure Sub Total: **Sub Total:**

Field Notes:**Measure 6 Refrigerator Rplcmnt****Components****Inspected****Comment** 20 cuft not to exceed 410 kWh/yr, properly dispose of existing refrigerator☐**Estimated****Actual**

#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Refrigerators	Energy Star - Any	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
11	Labor	Installation Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

Measure Sub Total: **Sub Total:**

Field Notes:

Measure 7 Replace Htg. System**Components** HVAC**Inspected**

Comment Measures 7 and 8 equals NG Gaspak unit, Contractor to determine proper sizing using Manual J, NG Gaspak unit to include digital thermostat, properly seal all ductwork, properly dispose of existing unit

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Heating Equipmen	NG Gaspak unit	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	NG Gaspak unit	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 8 Replace A/C****Components** HVAC**Inspected**

Comment Measures 7 and 8 equals NG Gaspak unit Contractor to determine proper sizing using Manual J, NG Gaspak unit to include digital thermostat, properly seal all ductwork, properly dispose of existing unit

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Cooling Equipmen	NG Gaspak unit	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	NG Gaspak unit	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	CO monitor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:

Sub Total:

Field Notes:

Work Order Grand Total:

Grand Total: