



# Work Order Bid (ID)

## WORK ORDER INFORMATION

**Work Order Name:** 13013SH3503

**Work Order Type:** Weatherization

**Audit Name:** 13013SH3503

## CLIENT INFORMATION

**Client ID:** 13013SH3503

## AGENCY INFORMATION

**Agency:** Shelby County Community Services Agency

**Agency Phone:** (901) 222-4280

**Address:** 3772 South Hickory Ridge Mall, Suite 516  
Memphis, TN 38115

**Fax:** (901) 222-4313

**Email Address:**

**Agency Contact:** WOOD, JIM

**Work Phone:**

**Cell Phone:**

**Email Address:**

**Company Name & License Number:** \_\_\_\_\_

**Contractor's Signature:** \_\_\_\_\_

## COMMENT

SITE BUILT 1923  
1878 SQ. FT.

## Measures

### Measure 1 Infiltration Redctn

### Components

Inspected

**Comment** CAULK WINDOWS #2,3,22,23,24,29,30  
GLAZE WINDOW #24  
REPLACE WINDOW SILLS #2,3,9,10,11(EXTENDED)  
REPLACE FACING BETWEEN WINDOW #9&10 AND #10&11  
REPLACE BROKEN PANE WINDOW #18 (REMOVE&REINSTALL STORM WINDOW)  
REPLACE WINDOW UNITS #27, 28  
REPLACE WINDOW(ONLY) #29

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Miscellaneous Su	Infiltration Reduction	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Infiltration Reduction	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Other Detail</b>									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Measure Sub Total:</b>						<input type="text"/>	<b>Sub Total:</b>	<input type="text"/>	

Field Notes:

### Measure 2 Refrigerator Rplcmnt

### Components

Inspected

**Comment** 18 CU. FT.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Refrigerators	Refrigerator	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	REFIGERATOR	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Other Detail</b>									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Measure Sub Total:</b>						<input type="text"/>	<b>Sub Total:</b>	<input type="text"/>	

Field Notes:

**Measure 3 Floor Ins. R-19****Components** FD1**Inspected****Comment** 1878 SQ. FT. R-19☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - Fiberglass Batts - R-19	SqFt	1878	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Floor Insulation - Fiberglass Batts - R-19	SqFt	1878	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:** **Sub Total:** **Field Notes:****Measure 4 CO Monitor is Needed****Components****Inspected****Comment** INSTALL 2 CO MONITORS☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	CO monitor	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:** **Sub Total:** **Field Notes:**

**Measure 5 Fix Any Other Venting Related Problem (Water Heat)****Components****Inspected****Comment** REVENT W/H 15FT THROUGH ROOF☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Equipment	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:****Measure 6 Practice Lead Safe Weatherization (Walls)****Components****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Equipment	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:**

**Measure 7 PressureRelief Piping Needed****Components****Inspected****Comment** ADD DROP ON T&P VALVE☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Pressure relief piping	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:****Measure 8 Vapor Barrier Needed  
(Basement/Crawlspace)****Components****Inspected****Comment** INSTALL GROUND COVER TO INCLUDE CRAWL SPACE DOOR UNIT (32 X19)☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Basement / crawlspace vapor barrier	SqFt	1878	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1878	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:****Work Order Grand Total:****Grand Total:**