



# Work Order (Bid Form)

## WORK ORDER INFORMATION

**Work Order Name:** WO/18018UE-1816/1

**Work Order Type:** Weatherization

**Audit Name:** 18018UE-1816

## CLIENT INFORMATION

**Client Name:**

**Address:**

**Client ID:** 18018UE-1816

**Alt. Client ID:** Sull;ivan

## AGENCY INFORMATION

**Agency:** Upper East Tennessee Human Development Agency **Agency Phone:** 246-6180

**Address:** 301 Louis Street  
Kingsport, TN 37662

**Fax:**

**Email Address:** howardh@uethda.org

**Agency Contact:** Hoard, Howard

**Work Phone:** (423) 246-6180

**Cell Phone:**

**Email Address:**

**Company Name & License Number:** \_\_\_\_\_

**Contractor's Signature:** \_\_\_\_\_

## COMMENT

House has age 1930  
Has vinyl siding w/asbestos Siding underneath  
has knob and tube wiring that been disconnected  
has batt insulation in attic and rockwool  
weatherize access and build shield over to TWFG std pg.0133  
has no floor insulation and no ground cover  
816 sq.ft. only 750 sq. ft insulate and make vapor barrier rise 6" on sidewall to TWFG std Pg.93 & 133  
has shingle roof and attic access in bedroom inside home.  
Has dirt basement and 24"OC  
Single pane glass on every one except (2) double hung windows and (2) windows with storm.  
Has porch on front of home.  
Client is heavily under protection with dogs and cameras.

---

**Client Name:**

**Client ID:** 18018UE-1816

**Alt. Client ID:** Sull;ivan

**Work Order (Bid Form)**

**Work Order Name:** WO/18018UE-1816/1

**Report Run On:** 3/30/2012

**DOE Weatherization Assistant**

**Version 8.6.0**

**Page 1 of 7**

## Measures

Measure 1 Seal Ducts				Components			Inspected		
Comment Seal (8) ducts							<input type="checkbox"/>		
				Estimated			Actual		
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Labor	install mastic (8) duct boots	Each	8	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Miscellaneous Su	Duct Sealing	Each	8	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>
Field Notes:									

Client Name:

Client ID: 18018UE-1816

Alt. Client ID: Sull;ivan

### Work Order (Bid Form)

Work Order Name: WO/18018UE-1816/1

Report Run On: 3/30/2012

DOE Weatherization Assistant

Version 8.6.0

Page 2 of 7

Measure 2 Infiltration Redctn				Components				Inspected	
Comment									
				Estimated			Actual		
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Miscellaneous Su	caulk windows (8)	Each	8					
1	Labor	caulk windows (8)	Each	8					
2	Miscellaneous Su	Seal Under sinks	Each	2					
2	Labor	seal under kitchen and bath sinks	Each	2					
3	Miscellaneous Su	Install W/S	Each	2					
3	Labor	W/S front and back door	Each	2					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 3 DWH Tank Insulation				Components				Inspected	
Comment									
				Estimated			Actual		
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Hot Water Equip	DHW Tank Insulation	Each	1					
1	Labor	DHW Tank Insulation	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

**Measure 4 Lighting Retrofits****Components** LT1,LT2,LT3,LT4**Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Lighting	Compact Fl. - 13 Watt	Each Lamp	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Labor	Compact Fl. - 13 Watt (Kitchen)	Each Lamp	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Compact Fl. - 13 Watt (living Rm)	Each Lamp	3	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Lighting	Compact Fl. - 13 Watt	Each Lamp	3	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Labor	Compact Fl. - 13 Watt (Bed)	Each Lamp	3	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Lighting	Compact Fl. - 13 Watt	Each Lamp	3	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
4	Labor	Compact Fl. - 13 Watt	Each Lamp	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
4	Lighting	Compact Fl. - 13 Watt (Bath)	Each Lamp	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:**

Client Name:

Client ID: 18018UE-1816

Alt. Client ID: Sull;ivan

**Work Order (Bid Form)**

Work Order Name: WO/18018UE-1816/1

Report Run On: 3/30/2012

DOE Weatherization Assistant

Version 8.6.0

Page 4 of 7

Measure 5 DWH Pipe Insulation				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation	Each	1					
1	Labor	DHW Pipe Insulation	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 6 Attic Ins. R-38				Components A1				Inspected	
Comment Build and weatherize to TWFG std Pg. 133									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Attic Insulation - Blown Cellulose - R-38	SqFt	800					
1	Labor	Attic Insulation - Blown Cellulose - R-38	SqFt	800					
2	Construction Mate	Seal attic access	Each	1					
2	Labor	intall W/S and interior styro foam box	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

**Measure 7 Floor Ins. R-19****Components F1****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - Fiberglass Batts - R-19	SqFt	750	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Labor	Floor Insulation - Fiberglass Batts - R-19	SqFt	750	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:****Measure 8 Smoke Detector is Needed****Components****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Smoke detector	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:**

Client Name:

Client ID: 18018UE-1816

Alt. Client ID: Sull;ivan

**Work Order (Bid Form)**

Work Order Name: WO/18018UE-1816/1

Report Run On: 3/30/2012

DOE Weatherization Assistant

Version 8.6.0

Page 6 of 7

**Measure 9 Vapor Barrier Needed  
(Basement/Crawlspace)****Components****Inspected****Comment**

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Labor	Labor	SqFt	700	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Health and Safety	Basement / crawlspace vapor barrier	SqFt	770	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:****Work Order Grand Total:****Grand Total:**

Client Name:

Client ID: 18018UE-1816

Alt. Client ID: Sullivan

**Work Order (Bid Form)**

Work Order Name: WO/18018UE-1816/1

Report Run On: 3/30/2012

DOE Weatherization Assistant

Version 8.6.0

Page 7 of 7