

## Rachel S. Goulet

---

**From:** Rachel S. Goulet  
**Sent:** Tuesday, January 16, 2018 7:23 AM  
**Cc:** Rudy Collins; 'pat.flood@tn.gov'  
**Subject:** Camden Update 1-16-2018

Dear Camden Citizens –

I intend to get back to weekly updates issued on Mondays, but this update is a day late due to the office being closed for the Martin Luther King holiday. Below is a summary of items that have occurred at EWS from Saturday 1-6-2018 through Friday 1-12-2018. My previous update covered the period through Friday 1-5-2018.

Pat.

- Continued to ship Aluminum Processing Waste Cell leachate off-site for disposal
- Industrial Waste Cell leachate was treated and stored prior to disposal
- Performed routine daily gas system and cover operation and maintenance activities
- Industrial Waste Cell leachate line was cleaned by jetting from the sump to the leachate tank
- Monthly calibration was performed on the ammonia monitors
- The telemeter on the Red Barn ammonia monitor is malfunctioning. The unit continues to operate and is collecting and storing data internally. A loaner will be installed while the unit is sent out for repair.
- Performed daily ammonia monitoring
- Continuing site clean-up and housekeeping activities
- Design package management and bid schedule is unchanged from the previous update. Recent activities and current milestone dates are:
  - Design Package Release: January 5, 2018 (Completed)
  - Mandatory Contractor Site Meeting: January 19, 2018
  - Notice to Successful Bidder: February 28, 2018
  - Expected Closure Construction Mobilization: April 6, 2018
  - Expected Closure Construction Completion: August 31, 2018



**Patrick J. Flood, P.E.** | Director  
Division of Solid Waste Management  
William R. Snodgrass Tennessee Tower  
312 Rosa L. Parks Ave., 14<sup>th</sup> Floor  
Nashville, TN 37243  
p. 615-532-0792  
[Pat.Flood@tn.gov](mailto:Pat.Flood@tn.gov)  
[tn.gov/environment](http://tn.gov/environment)

We value your feedback! Please complete [TDEC's Customer Service Survey](#).