

---

**From:** Stefawanna McKoy  
**Sent:** Monday, July 9, 2018 9:40 AM  
**Cc:** Pat Flood; Rudy Collins  
**Subject:** Camden Update 7-9-2018

Dear Camden Citizens –

Below is a summary of items that have occurred at EWS from Saturday 6-30-2018 through Friday 7-6-2018. My previous update covered the period through Friday 6-29-2018. Thank you.

Pat.

- Continued to ship Aluminum Processing Waste Cell leachate off-site for disposal
- Industrial Waste Cell leachate continued to be treated and stored
- Performed routine daily gas system and cover operation and maintenance activities
- Performed monthly calibration of the portable and both stationary ammonia monitors
- Performed daily ammonia monitoring
- Closure Construction Activities Performed:
  - Continued clearing and grubbing borrow area
  - Placed structural fill on top of landfill over installed gas management piping
  - Continued gas management system installation work on Aluminum Processing Waste Cell (approximately 95% complete, one line remaining)
  - Placement of select soil over geomembrane liner extension is complete
  - Continued placing structural fill over select soil to achieve required sideslopes
  - Main stormwater pond has been completely drained and pond modification work is ongoing (approximately 95% complete)
  - Weekly construction meeting held



**Patrick J. Flood, P.E.** | Director  
Division of Solid Waste Management  
William R. Snodgrass Tennessee Tower  
312 Rosa L. Parks Ave., 14<sup>th</sup> Floor  
Nashville, TN 37243  
p. 615-532-0792  
[Pat.Flood@tn.gov](mailto:Pat.Flood@tn.gov)  
[tn.gov/environment](http://tn.gov/environment)

We value your feedback! Please complete [TDEC's Customer Service Survey](#).