
From: Rachel S. Goulet
Sent: Monday, April 29, 2019 4:41 PM
Cc: Pat Flood; Rudy Collins
Subject: Camden Update 4-29-2019

Dear Camden Citizens–

I apologize for being unable to issue an update last week, but today's update will have two weeks-worth of information that will get us caught up. The updates are broken out by week so everyone can see what was done during each week. Please let me know if you have any questions regarding this information. Thank you.

Pat.

Week of 4-13-2019 through 4-19-2019

- Continued to ship Aluminum Processing Waste Cell leachate off-site for disposal.
- Industrial Waste Cell leachate continued to be treated and stored prior to sending off-site for disposal.
- Performed routine daily gas system operation and maintenance activities.
- Performed daily ammonia monitoring.
- Closure Construction Activities Performed:
 - Activities at Aluminum Processing Waste Cell:
 - Geomembrane installation contractor completed tie-in of new Closure-Turf geomembrane with existing geomembrane.
 - Geomembrane installation contractor initiated placement of Closure-Turf synthetic turf elements above geomembrane (approximately 75% complete).
 - Contractor began construction of stormwater berm and Closure-Turf anchor trench tie-in.
 - Contractor began construction of stormwater down-chute gabion system.
 - Activities at Industrial Waste Cell:
 - Contractor completed low permeability clay liner construction except for the south slope.
 - Survey work to verify clay liner thickness completed for the completed clay liner areas.
 - Geomembrane installer continued deployment of cap geomembrane. Cap geomembrane deployment complete except for south slope (which will be lined later as it provides access to Industrial Waste Cell and Aluminum Process Waste Cell work areas).
 - Geocomposite placed over lined areas (geomembrane and geocomposite placement approximately 85% complete).

- General Site Construction Activities:
 - Contractor continued screening borrow material for Industrial Waste Cell protective cover (approximately 60% of required volume screened).
 - Weekly construction meeting held.

Week of 4-20-2019 through 4-26-2019

- Continued to ship Aluminum Processing Waste Cell leachate off-site for disposal.
- Industrial Waste Cell leachate continued to be treated, stored, and shipped off-site for disposal.
- Performed routine daily gas system operation and maintenance activities.
- Performed daily ammonia monitoring.
- Closure Construction Activities Performed:
 - Activities at Aluminum Processing Waste Cell:
 - Geomembrane installation contractor continued placement of Closure-Turf synthetic turf elements above geomembrane (approximately 90% complete).
 - Contractor began installation of toe of slope drainage swale along south slope in preparation of Closure-Turf termination completion.
 - Geomembrane installation contractor begin placement of sand infill on Closure-Turf (sand placement approximately 25% complete).
 - Contractor completed construction of stormwater berm and Closure-Turf anchor trench tie-in.
 - Contractor continued construction of stormwater down-chute gabion system.
 - Activities at Industrial Waste Cell:
 - No significant work effort performed while awaiting completion of geomembrane deployment.
 - General Site Construction Activities:
 - Contractor continued screening borrow material for Industrial Waste Cell protective cover (approximately 75% of required volume screened).
 - Fence contractor began installation of posts and rails along north side of property and around leachate storage tank and load-out areas.
 - No weekly construction meeting held.



Patrick J. Flood, P.E. | Director
 Division of Solid Waste Management
 William R. Snodgrass Tennessee Tower

312 Rosa L. Parks Ave., 14th Floor
Nashville, TN 37243
p. 615-532-0792
Pat.Flood@tn.gov
tn.gov/environment

We value your feedback! Please complete [TDEC's Customer Service Survey](#).