

Contract	Age	Cylinder	LBF	PSI	Area	P/F	Design	Required	Made	Tested	Fracture
U922	7	583B	59266	4720	12.566	Pass	240135	3000	2/5/2024	2/12/2024	Cone & Shear
U922	7	583B	57818	4600	12.566	Pass	240135	3000	2/5/2024	2/12/2024	Cone & Shear
U922	7	585B	78806	6270	12.566	Pass	240043	4500	2/6/2024	2/13/2024	Cone & Split
U922	7	585B	75081	5970	12.566	Pass	240043	4500	2/6/2024	2/13/2024	Cone & Shear
U922	7	584B	70669	5620	12.566	Pass	240043	4500	2/6/2024	2/13/2024	Columnar
U922	7	584B	72535	5770	12.566	Pass	240043	4500	2/6/2024	2/13/2024	Cone
V203	2	13B	40809	3250	12.566	Pass	240456	3000	2/12/2024	2/14/2024	Cone & Shear
V203	2	13B	39662	3160	12.566	Pass	240456	3000	2/12/2024	2/14/2024	Cone & Split
DB2101	28	54A	79940	6360	12.566	Pass		3000	1/19/2024	2/16/2024	Cone
DB2101	28	54A	80139	6380	12.566	Pass		3000	1/19/2024	2/16/2024	Cone
DB2101	28	53A	41658	3320	12.566	Pass		3000	1/19/2024	2/16/2024	Columnar
DB2101	28	53A	39919	3180	12.566	Pass		3000	1/19/2024	2/16/2024	Columnar

28 days ago was the snow event from Jan. 15th thru Jan. 19th, 2024. This is all that was broken last week.