



**TDOT**  
Department of  
Transportation

## **Nolensville Pike / State Route 11 Widening Newsletter**

---

### **Phase 1 Project Description:**

The project widens Nolensville Pike from a two-lane to a five-lane road (including a dedicated turn lane and bike lanes). It stretches from south of Burkitt Road to near SR 254 (Old Hickory Boulevard). The project includes reconstruction and widening for approximately 4.4 miles. The proposed improvements are intended to address congestion, improve safety, and accommodate growth in this rapidly developing area.

Due to the size of improvements to SR 11, TDOT has split this project into two phases. Phase One, from north of Mill Creek to near SR 254 in southern Davidson County, is currently under construction.

---

### **Phase 1 Progress**

- **Completed Work:**

- Storm drainage structures placed
- Buried utilities (water, sewer, and gas) installed
- Utility poles and overhead electric placed along the south end of the project (Bluff Road to Shane Point Place)
- Holt Road construction: Phase One grading completed and new utility poles set with overhead electric



*Mass grading throughout project.*

- **Active Work:**

- Drilling and placing soldier piles and pouring concrete wall panels for retaining wall five; placing concrete wall panels for retaining wall two
- Constructing retaining wall seven
- Setting utility poles and placing overhead electric along the north end of the project (Shane Point Place to Old Hickory Boulevard)
- Grading operations throughout the project
- Water, sewer, and gas installation
- Phase One storm drainage placement
- Holt Road construction: telecommunication relocation in preparation for Phase Two blasting/grade work



*Concrete wall panels for retaining wall two.*





*Retaining wall seven.*

- **Upcoming Work:**
  - Phase One storm drainage placement
  - Water, sewer and gas installation



- Holt Road construction: Phase Two grading, storm drainage and underground utility placement



*Gas line installation.*





*Holt Road power and communications line installation.*

## Project Contacts

- **Erin Zeigler**  
**TDOT Region 3 Communications Officer**  
Phone: 629.277.2458  
Email: [Erin.Zeigler@tn.gov](mailto:Erin.Zeigler@tn.gov)
- **Greg Woerdeman, PE**  
**TDOT Region 3 District Operations Supervisor (Construction)**  
Phone: 615.350.4461  
Email: [Greg.Woerdeman@tn.gov](mailto:Greg.Woerdeman@tn.gov)
- **Bradley Martin**  
**TDOT Region 3 Project Management**  
Phone: 615.350.4219  
Email: [Bradley.Martin@tn.gov](mailto:Bradley.Martin@tn.gov)
- **Greg Summers (Website)**  
**TDOT Region 3 Communications Specialist**  
Phone: 629.239.9099  
Email: [Gregory.Summers@tn.gov](mailto:Gregory.Summers@tn.gov)

[Manage](#) your preferences | [Opt Out](#) using TrueRemove™

Got this as a forward? [Sign up](#) to receive our future emails.

View this email [online](#).

505 Deadrick Street None | Nashville, TN 37243 US

This email was sent to .

*To continue receiving our emails, add us to your address book.*

emma®