



TDOT
Department of
Transportation

Walton Ferry Road / Old Shackle Island Road Improvements

May 2026

Project Description:

This project on Walton Ferry Road/Old Shackle Island Road from Nokes Drive to Volunteer Drive includes reconstruction, realignment, and widening for approximately one mile. At the intersection with W. Main Street (SR 6/US 31E), Walton Ferry Road and Old Shackle Island Road will be widened to include one 12-foot travel lane, two 12-foot left turn lanes, one 12-foot right turn lane, shoulders striped for bike lanes, curb and gutter, and sidewalks on each side.

These improvements are intended to address congestion, improve safety, and accommodate growth in this rapidly developing area.



**Walton Ferry Rd &
Old Shackle Island Rd
Widening**
Project Limits

[Visit Project Web Page](#)

Upcoming Traffic Note:

- Various lane closures will take place on Walton Ferry Road and Old Shackle Island Road. Flaggers will be present.

Recently Completed Work:

- Installation of storm drain on the southwest corridor of Harlan Avenue and Walton Ferry Road.





Storm drain installation.

- Stansell installing interconnect conduit on the east side of Walton Ferry Road from Imperial Boulevard to Campus Road.



Conduit installation.

- Stansell Electric completed the AT&T conduit on the southwest corridor of Main Street and Walton Ferry Road.



AT&T conduit.

- Cleary onsite completing miscellaneous water main connections on Walton Ferry Road.





Water main connections.

- AT&T onsite removing wire from the poles on Old Shackle Road.
-

Active Work:

- Stansell continues installing interconnect conduit on Walton Ferry Road.
 - AT&T continues removing wire from poles on Walton Ferry Road.
 - NES onsite removing poles on Old Shackle Road and Walton Ferry Road on the east side of the street.
 - Roger's Group continuing storm drainpipe on Walton Ferry Road.
-

Upcoming Work:

- Continue utility coordination.
 - Continue excavation and backfill for temporary widening on Walton Ferry Road for Phase 1 detour. This work has been delayed until mid-May due to utility work.
 - Storm Drain installation on Old Shackle Road.
-

Project Contacts

- **Erin Zeigler**
TDOT Region 3 Communications Officer
Phone: 629.277.2458
Email: Erin.Zeigler@tn.gov
- **Bradley Martin**
TDOT Region 3 Project Manager
Phone: 615.350.4219
Email: Bradley.Martin@tn.gov
- **Jacob Cole**
TDOT Region 3 Construction Manager
Email: Jacob.Cole@tn.gov

505 Deadrick Street | Nashville, TN 37243 US

This email was sent to .

To continue receiving our emails, add us to your address book.

emma®

[Subscribe](#) to our email list.