



Work Order Bid (ID)

WORK ORDER INFORMATION

Work Order Name: WO/90009MD2649/1

Work Order Type: Weatherization

Audit Name: 90009MD2649Audit

CLIENT INFORMATION

Client ID: 90009MD2649

AGENCY INFORMATION

Agency: Metropolitan Development and Housing Agency

Address: 701 South Sixth Street
Nashville, TN 37206

Agency Phone: (615) 252-8500

Fax: (615) 252-8533

Email Address:

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

Audit performed on 3/22/12

Auditor: Randy Radford
(615) 335-7428
serviceworks@comcast.net

Measures

Measure 1 Infiltration Measures

Components

Inspected

Comment NOTE: There was no room in the Infiltration section for these measures, due to the low blower door number of 1461. These measures are recommended for this client.

☐

- 1) DR1. Remove existing W/S and replace with new W/S. Install a D/S. Attach new W/S and D/S metal with screws.
- 2) Secure plexiglass to window WD3 frame and air seal around plexiglass with clear caulk.
- 3) Seal styrofoam block between window A/C unit and frame on both sides of WD7

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
	Labor				<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
10	Unspecified	Misc Material	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:	<input type="text"/>	

Field Notes:

Measure 2 DWH Tank Insulation**Components****Inspected**

Comment -Use an R-8 or higher water-heater blanket for the unit. Both fiberglass and “bubble wrap” insulation are acceptable blanket materials.

☐

Electric, 40gal

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Hot Water Equipm	DHW Tank Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	DHW Tank Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 3 DWH Pipe Insulation****Components****Inspected**

Comment -Insulate the first 6 feet of hot and cold water pipe from the water heater.
-Use pipe wrap with a R-value of at least 2. Cover elbows, unions and other fittings to the same thickness as pipe.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	DHW Pipe Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Measure 4 CO Monitor is Needed				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	CO monitor	Each	1					
2	Labor	Labor	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 5 Replace Return Filter (16 x 20 x 1)				Components				Inspected	
Comment				Include 5 filters to leave with client					
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
	Heating Equipmen	Replace Return Filter		1					
	Labor			1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 6 Smoke Detector is Needed**Components****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Smoke detector	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Work Order Grand Total:****Grand Total:**