



Work Order (Bid Form)

WORK ORDER INFORMATION

Work Order Name: WO/18018UE-1786/1

Work Order Type: Weatherization

Audit Name: 18018UE-1786

CLIENT INFORMATION

Client Name:

Address:

Client ID: 18018UE-1786

Alt. Client ID: Johnson

AGENCY INFORMATION

Agency: Upper East Tennessee Human Development Agency **Agency Phone:** 246-6180

Address: 301 Louis Street

Fax:

Kingsport, TN 37662

Email Address: howardh@uethda.org

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

Trailer 14 x 70=940
ducts need masitic (9)
need (8) Registers
Bellyboard has 100 sq.repairs
No ground cover and belly in fair shape.
Has need of front door unit and W/S back door
all window need caulking inside
ceiling in water heater closet need repair 5 sq.ft.
Top sash in window front room need repaired 3ft by 2inches..
Base of window need repaired 3ft. X 2 inches.
Has mold in l coner of and back of washer needs repair 6sq. Ft.
Air seal plumbing in bath (20
and kitchen.
Repair hole in wall protrusin 3ft x 2" long.
And seal and repair ol under sink.
Repair ceiling in bath 3 sq.ft.
CFM 2543 @ 50.1 target 1801.8

Client Name:

Client ID: 18018UE-1786

Alt. Client ID: Johnson

Work Order (Bid Form)

Work Order Name: WO/18018UE-1786/1

Report Run On: 3/30/2012

DOE Weatherization Assistant

Version 8.6.0

Page 1 of 8

Measures

Measure 1 Seal Ducts				Components						Inspected
Comment										<input type="checkbox"/>
				Estimated			Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total	
1	Labor	Duct sealing (setup cost)	Each	9	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
1	Miscellaneous Su	Duct Sealing	Hour	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
2	Miscellaneous Su	Replace 8 Duct register	Each	8	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
2	Labor	install floor register	Hour	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
3	Miscellaneous Su	Repair Ceiling in bath (2 sq ft.)	SqFt	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
3	Labor	Repair Ceiling bath	Hour	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
4	Construction Mate	Repair ceiling H2O closet	SqFt	4	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
4	Labor	Repair 4 sq. ft. ceiling	Hour	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
5	Miscellaneous Su	Repair Seal living room window (3' x 2")	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
5	Labor	Repair Seal (upper seal)	Hour	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
6	Labor	Replace wood	Hour	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
6	Miscellaneous Su	replace wood on bottom seal (3' x 2")	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
7	Construction Mate	Replace wood in wash room behind at hook up 3 sq.ft.	SqFt	3	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
7	Labor	Labor to install 3 sq.ft.	Hour	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
8	Miscellaneous Su	repair missing wood (Kitchen)	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
8	Labor	Replace wood (3' x 2")	Hour	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
9	Labor	caulk interior of window (9)	Each	9	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
9	Miscellaneous Su	caulk windows	Each	9	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	

Client Name:

Client ID: 18018UE-1786

Alt. Client ID: Johnson

Work Order (Bid Form)

Work Order Name: WO/18018UE-1786/1

Report Run On: 3/30/2012

DOE Weatherization Assistant

Version 8.6.0

Page 2 of 8

Other Detail

Measure Sub Total: **Sub Total:**

Field Notes:**Measure 2 Replace refrigerator****Components****Inspected**☐**Comment**

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Refrigerators	Replace refrigerator	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Labor	refrigerator installation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

Measure Sub Total: **Sub Total:**

Field Notes:

Client Name:

Client ID: 18018UE-1786

Alt. Client ID: Johnson

Work Order (Bid Form)

Work Order Name: WO/18018UE-1786/1

Report Run On: 3/30/2012

DOE Weatherization Assistant

Version 8.6.0

Page 3 of 8

Measure 3 Lighting [Kitcher][2]**Components LT1****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Labor	Compact Fl. -13 Watt	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Lighting	Compact Fl. -13 Watt	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 4 Lighting [Bedroom][2]****Components LT2****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Lighting	Compact Fl. -13 Watt	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Labor	Compact Fl. -13 Watt	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 18018UE-1786

Alt. Client ID: Johnson

Work Order (Bid Form)

Work Order Name: WO/18018UE-1786/1

Report Run On: 3/30/2012

DOE Weatherization Assistant

Version 8.6.0

Page 4 of 8

Measure 5 Lighting [Living][2]**Components** LT3**Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Lighting	Compact Fl. -13 Watt	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Labor	Compact Fl. -13 Watt	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 6 Lighting [Dining][2]****Components** LT4**Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Lighting	Compact Fl. -13 Watt	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Labor	Compact Fl. -13 Watt	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 18018UE-1786

Alt. Client ID: Johnson

Work Order (Bid Form)

Work Order Name: WO/18018UE-1786/1

Report Run On: 3/30/2012

DOE Weatherization Assistant

Version 8.6.0

Page 5 of 8

Measure 7 Lighting [Bathro][1]**Components** LT6**Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Labor	Compact Fl. -13 Watt	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Lighting	Compact Fl. -13 Watt	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 8 Lighting [Bathro][2]****Components** LT5**Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Lighting	Compact Fl. -13 Watt	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Labor	Compact Fl. -13 Watt	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 18018UE-1786

Alt. Client ID: Johnson

Work Order (Bid Form)

Work Order Name: WO/18018UE-1786/1

Report Run On: 3/30/2012

DOE Weatherization Assistant

Version 8.6.0

Page 6 of 8

Measure 9 Belly Fiberglass Loose				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - Fbergls,Blwn	SqFt	100					
1	Labor	Floor Insulation - Fbergls,Blwn	SqFt	100					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 10 Smoke Detector is Needed				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Smoke detector	Each	1					
1	Labor	Labor	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 10 Replace Doors Mandatory**Components** DR1**Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Doors	Replacement doors	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Labor	Replacement doors	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Work Order Grand Total:****Grand Total:**

Client Name:

Client ID: 18018UE-1786

Alt. Client ID: Johnson

Work Order (Bid Form)

Work Order Name: WO/18018UE-1786/1

Report Run On: 3/30/2012

DOE Weatherization Assistant

Version 8.6.0

Page 8 of 8