



Work Order (Bid Form)

WORK ORDER INFORMATION

Work Order Name: WO/18018UE-1683/2

Work Order Type: Weatherization

Audit Name: 18018UE-1683

CLIENT INFORMATION

Client Name:

Address:

Client ID: 18018UE-1683

Alt. Client ID: Unicoi

AGENCY INFORMATION

Agency: Upper East Tennessee Human Development Agency **Agency Phone:** 246-6180

Address: 301 Louis Street

Fax:

Kingsport, TN 37662

Email Address: howardh@uethda.org

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

Doublewide trailer
1979 model with shingles
Has bellyboard and foundation vents blocked with cardboard
Shingle roof and permanent foundation (brick) with crack in wall.
Has front and side door need W/S adjusted.
Front door stainless steel and back sliding glass door.
Has four inches of attic insulation
Belly board in go shape.
SF 1100 , 2095.8 target
2994 CFM @ 50.5

Client Name:

Client ID: 18018UE-1683

Alt. Client ID: Unicoi

Work Order (Bid Form)

Work Order Name: WO/18018UE-1683/2

Report Run On: 4/4/2012

DOE Weatherization Assistant

Version 8.6.0

Page 1 of 5

Measures

Measure 1 Window (broken and cracked glass) (3) **Components** **Inspected**
Comment ☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Labor	Install storm window	SqFt	33.33	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Unspecified	metal storm (white)	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Windows	Install window (cracked) 1st window to left	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Install windw 35.75 x 52 approx.	SqFt	33.33	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Windows	metal white storm wnd	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Labor	install window 35.75 x 52	SqFt	33.33	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total: **Sub Total:**

Field Notes:

Client Name:

Client ID: 18018UE-1683

Alt. Client ID: Unicoi

Work Order (Bid Form)

Work Order Name: WO/18018UE-1683/2

Report Run On: 4/4/2012

DOE Weatherization Assistant

Version 8.6.0

Page 2 of 5

Measure 2 Seal Ducts**Components****Inspected**

Comment use mastic and let dry before reconnecting register. To help revent register getting stuck to flooring.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Labor	Duct sealing (setup cost)	Each	8	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Miscellaneous Su	Duct Sealing	Each	8	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Miscellaneous Su	Sealing	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Seal door, ceiling, seal kitchen and bath sinks piping plumbing	Hour	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Labor	adjust or install W/S	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Miscellaneous Su	W/S front and side door or try to adjust	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
4	Labor	install clear silicone were seams meet in flr	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
4	Miscellaneous Su	install caulk as flooring meets in (bedroom) w/ clear silicone	Linear Foot	3	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
5	Miscellaneous Su	seal around ceiling molding and around doors (interior)	Linear Foot	300	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
5	Labor	install caulk around ceiling and interior doo (seal ceiling living ro,kitchen and bedrooms	Hour	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 18018UE-1683

Alt. Client ID: Unicoi

Work Order (Bid Form)

Work Order Name: WO/18018UE-1683/2

Report Run On: 4/4/2012

DOE Weatherization Assistant

Version 8.6.0

Page 3 of 5

Measure 3 Lighting [Kitcher][2]**Components** LT2**Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Lighting	Compact Fl. -13 Watt	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Labor	Compact Fl. -13 Watt	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 4 Lighting [Living][2]****Components** LT1**Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Lighting	Compact Fl. -13 Watt	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Labor	Compact Fl. -13 Watt	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 18018UE-1683

Alt. Client ID: Unicoi

Work Order (Bid Form)

Work Order Name: WO/18018UE-1683/2

Report Run On: 4/4/2012

DOE Weatherization Assistant

Version 8.6.0

Page 4 of 5

Measure 5 Lighting [Family][2]**Components** LT3**Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Lighting	Compact Fl. -13 Watt	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Labor	Compact Fl. -13 Watt	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 6 Smoke Detector is Needed****Components****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
1	Health and Safety	Smoke detector	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Work Order Grand Total:****Grand Total:**

Client Name:

Client ID: 18018UE-1683

Alt. Client ID: Unicoi

Work Order (Bid Form)

Work Order Name: WO/18018UE-1683/2

Report Run On: 4/4/2012

DOE Weatherization Assistant

Version 8.6.0

Page 5 of 5