

REQUEST FOR INFORMATION

- **Contract Number: CNR048**
- **Project: Interstate 24, Bridge Replacement over Spring Street and Oldham Street**
- **Date:**
- **Question:**

Please reference the existing bridge drawings for both Spring St and Oldham St – there is Reinforced Concrete Slope Pavement shown/present on the existing structures. Oldham St also has a Chain Link Fence located at Bent 1.

1. Is it the intent of the Owner to have the contractor replace the slope pavement removed to facilitate the construction of the wall? If so, is there any requirement for fiberboard? How will the state pay for the replacement?
2. Is it the intent of the Owner for the contractor to replace or tie in the Chain Link Fence which exists at Bent 1 on Oldham?

- **TDOT Response:**

1. Removal of the slope pavement will be paid under item 202-03. Replacement of the slope pavement will be paid under item 604-03.07. Cost of ½ inch preformed expansion joint filler wherever the slope pavement abuts a portion of the bridge sub-structure shall be included in this item as well.
2. The fence will tie with the new bent/crashwall.

* Please email questions to Jamie Fitzpatrick at Jamie.Fitzpatrick@tn.gov.