

### Bridge Deck Construction Checklist During Pour

PIN: 129888.00  
 County: Wilson  
 Federal Project No.: STBG-M-1234(00)  
 State Project No.: 95LPLM-F3-011

Answer "Yes" or "No" except as noted and elaborate on "No" answers.		YES	NO
1.	Are all concrete trucks on the approved list?	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2.	Is plastic concrete checked several times behind screed for slab depth and rebar cover and documented?	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3.	Do pour, finishing operations and deck finish comply with specifications?	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4.	Do checks of the pour rate indicate it is satisfactory? (at least 20'/hr. along roadway)	<input checked="" type="checkbox"/>	<input type="checkbox"/>
5.	Has the deck been straightedged and any deficiencies corrected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>
6.	Are required tests on concrete made and the data recorded in book and on tickets?	<input checked="" type="checkbox"/>	<input type="checkbox"/>
7.	Is the amount of curing compound checked both before use and after deck pour to determine quantity used? Compute rate and show here in ft. <sup>2</sup> /gal.	<input checked="" type="checkbox"/>	<input type="checkbox"/>
8.	Is the curing compound applied as soon as the water sheen disappears from the surface of the concrete?	<input checked="" type="checkbox"/>	<input type="checkbox"/>
9.	From a work bridge, is damp burlap placed as soon as surface will support the burlap without undue marring of the concrete?	<input checked="" type="checkbox"/>	<input type="checkbox"/>
10.	After placement, is the burlap immediately wet with a misty spray and kept wet thereafter with a continuously fed soaker hose?	<input checked="" type="checkbox"/>	<input type="checkbox"/>
11.	Is the burlap properly anchored to provide full protection to the concrete?	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Inspector: Jeremy Banks

Title: Bridge Engineer for PCI Consultants

Date: 2/20/19

Comments: Question 5: Deck was already straight and had no deficiencies to correct.