



# Work Order (Bid Form)

## WORK ORDER INFORMATION

**Work Order Name:** 14014SO2888

**Work Order Type:** Weatherization

**Audit Name:** 14014SO2888

## CLIENT INFORMATION

**Client Name:**

**Client ID:** 14014SO2888

**Alt. Client ID:** WAYNE

**Address:** , Unit 1077

CYPRESS INN, TN 38452

## AGENCY INFORMATION

**Agency:** South Central Human Resource Agency

**Address:** (PO Box 638) 1437 Winchester Highway  
Fayetteville, TN 37334

**Agency Phone:** (931) 433-7182

**Fax:** (931) 433-0074

**Email Address:**

**Agency Contact:** MOOREHEAD, JIMMY

**Work Phone:**

**Cell Phone:**

**Email Address:**

**Company Name & License Number:** \_\_\_\_\_

**Contractor's Signature:** \_\_\_\_\_

## COMMENT

**Client Name:**

**Client ID:** 14014SO2888

**Alt. Client ID:** WAYNE

### **Work Order (Bid Form)**

**Work Order Name:** 14014SO2888

**Report Run On:** 10/6/2011

**DOE Weatherization Assistant**

**Version 8.6.0**

**Page 1 of 7**

## Measures

### Measure 1 Infiltration Redctn

### Components

Inspected

#### Comment

☐

SEAL ALL PLUMBING AND ELECTRICAL HOUSE IS VERY LEAKY USE BLOWER DOOR TO REACH TARGET OF 2962 W/S D/S 3 DOORS FRONT DOOR NEEDS REPAIR TO OPEN AND CLOSE INSTALL 1 WINDOW UNIT THERMAL PANE LOW E AT BACK OF HOUSE CAULK ALL WINDOWS SEAL A/C

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Miscellaneous Su	Infiltration Reduction	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	LABOR	Each		<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

#### Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:

Sub Total:

#### Field Notes:

### Measure 2 Attic Ins. R-38

### Components A1

Inspected

#### Comment

☐

INSTALL R 38 ATTIC INSULATION INSTALL BAFFLES 2 RULES INSULATE ACCESS COVER 2 LATCHES AIR SEAL ATTIC BEFORE INSULATING

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Attic Insulation - Blown Cellulose - R-38	SqFt	572	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Attic Insulation - Blown Cellulose - R-38	SqFt	572	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

#### Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:

Sub Total:

#### Field Notes:

Client Name:

Client ID: 14014SO2888

Alt. Client ID: WAYNE

#### Work Order (Bid Form)

Work Order Name: 14014SO2888

Report Run On: 10/6/2011

DOE Weatherization Assistant

Version 8.6.0

Page 2 of 7

**Measure 3 DWH Tank Insulation****Components****Inspected****Comment** INSTALL H/W/H INSULATION INSTALL POP OFF PIPE☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Hot Water Equip	DHW Tank Insulation As per 2.4.1 of SWFG (page 2-10).	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	DHW Tank Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:****Measure 4 Floor Ins. R-19****Components** F1**Inspected****Comment** INSTALL R 19 FLOOR INSULATION SEAL BAN JOIST WITH 2 PART FOAM☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - Fiberglass Batts - R-19	SqFt	572	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Floor Insulation - Fiberglass Batts - R-19	SqFt	572	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:**

Client Name:

Client ID: 14014SO2888

Alt. Client ID: WAYNE

**Work Order (Bid Form)**

Work Order Name: 14014SO2888

Report Run On: 10/6/2011

DOE Weatherization Assistant

Version 8.6.0

Page 3 of 7

**Measure 5 Lighting Retrofits****Components** LT1,LT1 (2),LT1 (3)**Inspected****Comment**

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Lighting	Compact FI. - 26 Watt	Each Lamp	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Compact FI. - 26 Watt	Each Lamp	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Lighting	Compact FI. - 26 Watt	Each Lamp	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
4	Labor	Compact FI. - 26 Watt	Each Lamp	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
5	Lighting	Compact FI. - 26 Watt	Each Lamp	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
6	Labor	Compact FI. - 26 Watt	Each Lamp	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:**

Client Name:

Client ID: 14014SO2888

Alt. Client ID: WAYNE

**Work Order (Bid Form)**

Work Order Name: 14014SO2888

Report Run On: 10/6/2011

DOE Weatherization Assistant

Version 8.6.0

Page 4 of 7

Measure 6 DWH Pipe Insulation				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation As per 2.4.1 of SWFG (page 2-11).	Each	1					
2	Labor	DHW Pipe Insulation	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 7 Wall Insulation				Components				Inspected	
Comment				WL1,WL1 (2),WL1 (3),WL1 (4)					
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Wall Insulation - Blown Cellulose - 2x4 Filled	SqFt	756					
2	Labor	Wall Insulation - Blown Cellulose - 2x4 Filled	SqFt	756					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

**Measure 8 Replace Htg. System****Components** HS1**Inspected****Comment** INSTALL DIRECT VENT HEATER WITH FAN 80 PERCENT EFFICIENT OR  
GREATOR INSTALL NEW WIRE AND PLUG NEAR HEATER☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Heating Equipme	Space Heater - 5 kBtu/h Prop Existing, 13 - 18 kBtu/h Prop Post	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Space Heater - 5 kBtu/h Prop Existing, 13 - 18 kBtu/h Prop Post	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:****Measure 9 Smoke CarbonDetector is Needed****Components****Inspected****Comment** INSTALL SMOKE CARBON DETECTOR☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Smoke Carbon detector	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:**

Client Name:

Client ID: 14014SO2888

Alt. Client ID: WAYNE

**Work Order (Bid Form)**

Work Order Name: 14014SO2888

Report Run On: 10/6/2011

DOE Weatherization Assistant

Version 8.6.0

Page 6 of 7

**Measure 10 Vapor Barrier Needed  
(Basement/Crawlspace)****Components****Inspected**

**Comment** Install 6 mil poly as ground cover. Over laps should be at least 6". Lap up foundation walls and piers 6" and seal. See page 3-29 of SWFG.

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Basement / crawlspace vapor barrier	SqFt	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	SqFt	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:****Work Order Grand Total:****Grand Total:**

Client Name:

Client ID: 14014SO2888

Alt. Client ID: WAYNE

**Work Order (Bid Form)**

Work Order Name: 14014SO2888

Report Run On: 10/6/2011

DOE Weatherization Assistant

Version 8.6.0

Page 7 of 7