NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01F00050001	COUNTY:	ANDERSON
BRIDGE OWNER:	ANDERSON COUNTY	ROUTE:	01270
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	SULPHUR SPRINGS RD.	COUNTY SEQUENCE:	1
CROSSING:	BRUSHY FORK CREEK	LOG MILE:	4.04
LOCATION:	3 M E OF SR116-SR330 JCT.	SUFFICIENCY RATING:	85.8

IDENTIFICATION

(16a,b) LATITUDE:	N	36.10977	DEGREES
(17a,b) LONGITUDE:	W	84.18627	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1984
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.5 FT
(49) TOTAL BRIDGE LENGTH:	44.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	30.8 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.6 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/17/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01F00050003**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **SULPHUR SPRINGS RD.**
CROSSING: **SULPHUR SPRING CREEK**
LOCATION: **1.7 M E OF SR116-SR330 JC**

COUNTY: **ANDERSON**
ROUTE: **01270**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.30**
SUFFICIENCY RATING: **66.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.11060	DEGREES
(17a,b) LONGITUDE:	W	84.20262	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	STEEL PLATE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1950
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	28.2 FT
(49) TOTAL BRIDGE LENGTH:	32.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	19.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	22 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	20.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	10 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	19.4 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0NN0
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	32.2 FT
(94) BRIDGE IMPROVEMENT COST:	$95,000.00
(95) ROADWAY IMPROVEMENT COST:	$10,000.00
(96) TOTAL PROJECT COST:	$143,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/17/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01F00050005**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **WALDEN RIDGE RD.**
CROSSING: **POPLAR CREEK**
LOCATION: **JUST E OF SR116-SR330 JCT**

COUNTY: **ANDERSON**
ROUTE: **01270**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **9.00**
SUFFICIENCY RATING: **55.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.11697	DEGREES
(17a,b) LONGITUDE:	W	84.23193	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1960
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	33.1 FT
(49) TOTAL BRIDGE LENGTH:	37.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	19.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	20.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	18.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	19.4 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-10-44
WEIGHT POSTING (2 AXLE VEHICLES):	13 TONS
WEIGHT POSTING (3 OR MORE AXLES):	23 TONS
(70) BRIDGE POSTING CODE:	4
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	37.1 FT
(94) BRIDGE IMPROVEMENT COST:	$102,000.00
(95) ROADWAY IMPROVEMENT COST:	$11,000.00
(96) TOTAL PROJECT COST:	$154,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/10/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01S23980001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **PARK LN.**
CROSSING: **BUFFALO CREEK**
LOCATION: **0.6 M NE OF ANDERSONVILLE**

COUNTY: **ANDERSON**
ROUTE: **01297**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.38**
SUFFICIENCY RATING: **73.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.20715	DEGREES
(17a,b) LONGITUDE:	W	84.02993	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1979
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	56.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	29.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	31.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	29.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-10-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0NN0
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	56.1 FT
(94) BRIDGE IMPROVEMENT COST:	$151,000.00
(95) ROADWAY IMPROVEMENT COST:	$16,000.00
(96) TOTAL PROJECT COST:	$227,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/28/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01S23980003**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **PARK LN.**
CROSSING: **GOOSENECK HOLLOW BRANCH**
LOCATION: **1 M NE OF ANDERSONVILLE**

COUNTY: **ANDERSON**
ROUTE: **01297**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.98**
SUFFICIENCY RATING: **99.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.21380	DEGREES
(17a,b) LONGITUDE:	W	84.02447	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2015
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	24.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	28.2 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	30.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	8

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HL-93
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	8
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1N11
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/28/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01023750001	COUNTY:	ANDERSON
BRIDGE OWNER:	CITY OF OLIVER SPRINGS	ROUTE:	02375
FIPS CODE:	55800	SPECIAL CASE:	0
ROAD NAME:	WINDROCK RD.	COUNTY SEQUENCE:	1
CROSSING:	INDIAN CREEK	LOG MILE:	0.28
LOCATION:	N OF SR61 IN OLIVER SPRIN	SUFFICIENCY RATING:	79.2

IDENTIFICATION

(16a,b) LATITUDE:	N	36.05153	DEGREES
(17a,b) LONGITUDE:	W	84.33903	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE
(44a) APPR SPAN MATERIAL: NOT APPLICABLE

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1982
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	37.4 FT
(49) TOTAL BRIDGE LENGTH:	79.4 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	26.6 FT
(52) BRIDGE OUT TO OUT WIDTH:	30.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	26.6 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1NNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/18/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01024010001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **NEW HENDERSON RD.**
CROSSING: **BULL RUN CREEK**
LOCATION: **E OF ATOMIC ENERGY COMMIS**

COUNTY: **ANDERSON**
ROUTE: **02401**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.63**
SUFFICIENCY RATING: **69.8**

IDENTIFICATION

(16a,b) LATITUDE:	N 36.01140 DEGREES
(17a,b) LONGITUDE:	W 84.13482 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	5
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1952
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	47.2 FT
(49) TOTAL BRIDGE LENGTH:	235.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	17.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	24.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	20.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	17.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	235.2 FT
(94) BRIDGE IMPROVEMENT COST:	$685,000.00
(95) ROADWAY IMPROVEMENT COST:	$69,000.00
(96) TOTAL PROJECT COST:	$1,028,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/13/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	05/2014
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01024440001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **AIRPORT RD.**
CROSSING: **POPLAR CREEK**
LOCATION: **NE OF SR61-AT OLIVER SPRG**

COUNTY: **ANDERSON**
ROUTE: **02444**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.05**
SUFFICIENCY RATING: **73.1**

IDENTIFICATION

(16a,b) LATITUDE:	**N 36.03232 DEGREES**
(17a,b) LONGITUDE:	**W 84.30445 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1978**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**12.5 FT**
(49) TOTAL BRIDGE LENGTH:	**40.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**27.9 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**31.2 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**27.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**15 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**18.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**5**
(62) CULVERT CONDITION (IF APPLICABLE):	**5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**4**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0N00**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**OTHER STRUCTURAL WORK**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**7/10/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01024440003	COUNTY:	ANDERSON
BRIDGE OWNER:	ANDERSON COUNTY	ROUTE:	02444
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	MARLOW CIR.	COUNTY SEQUENCE:	1
CROSSING:	BUSHY FORK CREEK	LOG MILE:	6.38
LOCATION:	1.8 M NW OF SR61-SR95 JCT	SUFFICIENCY RATING:	84.7

IDENTIFICATION

(16a,b) LATITUDE:	N	36.06687	DEGREES
(17a,b) LONGITUDE:	W	84.23240	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE
(44a) APPR SPAN MATERIAL: NOT APPLICABLE

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1985
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	44.0 FT
(49) TOTAL BRIDGE LENGTH:	129.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	25.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	29.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	25.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/12/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01024440005**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MARLOW CIR.**
CROSSING: **CSX RAILROAD**
LOCATION: **1.5 M NW OF SR61-SR95 JCT**

COUNTY: **ANDERSON**
ROUTE: **02444**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **6.65**
SUFFICIENCY RATING: **85.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.06755	DEGREES
(17a,b) LONGITUDE:	W	84.22795	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1990
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	RAILROAD
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	44.3 FT
(49) TOTAL BRIDGE LENGTH:	119.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	26.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	30.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	26.2 FT
(54a) VERT UNDERCLR:	RAILROAD BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	23.26 FT
(55a) HORZ UNDERCLR:	RAILROAD BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	15.75 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	8
(60) SUBSTRUCTURE:	8
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/12/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01024520001	COUNTY:	ANDERSON
BRIDGE OWNER:	ANDERSON COUNTY	ROUTE:	02452
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	HINDS CREEK RD.	COUNTY SEQUENCE:	1
CROSSING:	HINDS CREEK	LOG MILE:	1.34
LOCATION:	1.7 M E OF SR71-SR170 JCT	SUFFICIENCY RATING:	43.8

IDENTIFICATION

(16a,b) LATITUDE:	N 36.15772 DEGREES
(17a,b) LONGITUDE:	W 83.99928 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	STEEL
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1960
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	32.8 FT
(49) TOTAL BRIDGE LENGTH:	37.7 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	17.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	19 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	18.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	17.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	10 TONS
WEIGHT POSTING (3 OR MORE AXLES):	18 TONS
(70) BRIDGE POSTING CODE:	4
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	59.7 FT
(94) BRIDGE IMPROVEMENT COST:	$437,000.00
(95) ROADWAY IMPROVEMENT COST:	$44,000.00
(96) TOTAL PROJECT COST:	$656,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/5/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A1820001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **HINDS CREEK RD.**
CROSSING: **HINDS CREEK**
LOCATION: **S OF SR170-NEAR CO. LINE**

COUNTY: **ANDERSON**
ROUTE: **02452**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.60**
SUFFICIENCY RATING: **75.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.17855	DEGREES
(17a,b) LONGITUDE:	W	83.96913	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **1**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **2011**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **61.7 FT**
(49) TOTAL BRIDGE LENGTH: **65.6 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **21.7 FT**
(52) BRIDGE OUT TO OUT WIDTH: **24 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **17.1 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **25 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **21.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **ONE LANE BRIDGE FOR 2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **8**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **8**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HL-93**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1011**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **65.6 FT**
(94) BRIDGE IMPROVEMENT COST: **$127,000.00**
(95) ROADWAY IMPROVEMENT COST: **$13,000.00**
(96) TOTAL PROJECT COST: **$191,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **7/5/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**01024540001**	COUNTY:	**ANDERSON**
BRIDGE OWNER:	**ANDERSON COUNTY**	ROUTE:	**02454**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**BYRAMS FORK RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BYRAMS FORK CREEK**	LOG MILE:	**0.15**
LOCATION:	**1.8 M NE OF SR71-SR170 JC**	SUFFICIENCY RATING:	**78.2**

IDENTIFICATION

(16a,b) LATITUDE:	**N 36.17235 DEGREES**
(17a,b) LONGITUDE:	**W 84.00932 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**STEEL**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**NOT APPLICABLE**
B) TYPE MEMBRANE:	**NOT APPLICABLE**
C) TYPE PROTECTION:	**NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1975**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**11.5 FT**
(49) TOTAL BRIDGE LENGTH:	**25.6 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH:	**UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**22.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**15 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**24.6 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**N**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**5**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0N00**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE REHABILITATION**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**25.6 FT**
(94) BRIDGE IMPROVEMENT COST:	**$129,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$13,000.00**
(96) TOTAL PROJECT COST:	**$194,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**7/5/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01S24750001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **LAMBDIN RD.**
CROSSING: **BUFFALO CREEK**
LOCATION: **N OFF SR 61 AT ANDERSONVI**

COUNTY: **ANDERSON**
ROUTE: **02456**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.41**
SUFFICIENCY RATING: **78.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.20258	DEGREES
(17a,b) LONGITUDE:	W	84.04187	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1940
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	24.9 FT
(49) TOTAL BRIDGE LENGTH:	29.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	17.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	18.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	17.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	17.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-10-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0NN0
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	29.9 FT
(94) BRIDGE IMPROVEMENT COST:	$110,000.00
(95) ROADWAY IMPROVEMENT COST:	$12,000.00
(96) TOTAL PROJECT COST:	$166,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/28/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01024600001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **SLATESTONE RD.**
CROSSING: **BRANCH**
LOCATION: **IN BRICEVILLE-W OF SR116**

COUNTY: **ANDERSON**
ROUTE: **02460**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.35**
SUFFICIENCY RATING: **89.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.18073	DEGREES
(17a,b) LONGITUDE:	W	84.18790	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **2011**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **14.1 FT**
(49) TOTAL BRIDGE LENGTH: **45.6 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **28.5 FT**
(52) BRIDGE OUT TO OUT WIDTH: **33.8 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **28.2 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **10 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **28.5 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **8**
(62) CULVERT CONDITION (IF APPLICABLE): **8**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HL-93**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION: **8**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **5**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1N11**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **6/26/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01024620001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BEECH GROVE LN.**
CROSSING: **COAL CREEK**
LOCATION: **W OF LAKE CITY**

COUNTY: **ANDERSON**
ROUTE: **02462**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.03**
SUFFICIENCY RATING: **90.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.21475	DEGREES
(17a,b) LONGITUDE:	W	84.16623	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2016
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	65.0 FT
(49) TOTAL BRIDGE LENGTH:	70.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	28.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	29.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	26.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	28.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	8
(59) SUPERSTRUCTURE:	8
(60) SUBSTRUCTURE:	8
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HL-93
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	8
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01024620003**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BEECH GROVE LN.**
CROSSING: **BEECH GROVE CREEK**
LOCATION: **W OFF I75 AT LAKE CITY**

COUNTY: **ANDERSON**
ROUTE: **02462**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.28**
SUFFICIENCY RATING: **89.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.21698	DEGREES
(17a,b) LONGITUDE:	W	84.16942	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1995**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **15.4 FT**
(49) TOTAL BRIDGE LENGTH: **49.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **30.8 FT**
(52) BRIDGE OUT TO OUT WIDTH: **35.8 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **27.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **30.8 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **8**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **8**
(68) DECK GEOMETRY: **6**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0N00**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **6/26/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01024620005**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BEECH GROVE LN.**
CROSSING: **BEECH GROVE CREEK**
LOCATION: **W OF LAKE CITY**

COUNTY: **ANDERSON**
ROUTE: **02462**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.55**
SUFFICIENCY RATING: **18.0**

IDENTIFICATION

(16a,b) LATITUDE:	N 36.22043 DEGREES
(17a,b) LONGITUDE:	W 84.17102 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	STEEL
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1975
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	35.1 FT
(49) TOTAL BRIDGE LENGTH:	77.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	24.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	4
(59) SUPERSTRUCTURE:	4
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	10 TONS
WEIGHT POSTING (3 OR MORE AXLES):	18 TONS
(70) BRIDGE POSTING CODE:	4
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	104.7 FT
(94) BRIDGE IMPROVEMENT COST:	$651,000.00
(95) ROADWAY IMPROVEMENT COST:	$66,000.00
(96) TOTAL PROJECT COST:	$977,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
27-Jul-18

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01024620007**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BEECH GROVE LN.**
CROSSING: **BEECH GROVE CREEK**
LOCATION: **NW OF LAKE CITY**

COUNTY: **ANDERSON**
ROUTE: **02462**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.34**
SUFFICIENCY RATING: **36.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.22908	DEGREES
(17a,b) LONGITUDE:	W	84.17957	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1930
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	20.0 FT
(49) TOTAL BRIDGE LENGTH:	80.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	19.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	20.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	16.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	34 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	19.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0NNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	80.1 FT
(94) BRIDGE IMPROVEMENT COST:	$211,000.00
(95) ROADWAY IMPROVEMENT COST:	$22,000.00
(96) TOTAL PROJECT COST:	$317,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**01024620009**	COUNTY:	**ANDERSON**
BRIDGE OWNER:	**ANDERSON COUNTY**	ROUTE:	**02462**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**BEECH GROVE LN.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BEECH GROVE CREEK**	LOG MILE:	**2.00**
LOCATION:	**NW OF LAKE CITY**	SUFFICIENCY RATING:	**83.0**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**36.23497**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**84.18740**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**1**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE PRECAST PANELS**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1999**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**35.1 FT**
(49) TOTAL BRIDGE LENGTH:	**40.7 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**27.9 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**30.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**27.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**30 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**27.9 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**8**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**3**
(36) TRAFFIC SAFETY FEATURES:	**1000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**6/26/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01M37300001**
BRIDGE OWNER: **CITY OF OAK RIDGE**
FIPS CODE: **55120**
ROAD NAME: **E. TULSA RD.**
CROSSING: **POPLAR CREEK**
LOCATION: **NEAR OAK RIDGE**

COUNTY: **ANDERSON**
ROUTE: **03727**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.20**
SUFFICIENCY RATING: **98.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.00413	DEGREES
(17a,b) LONGITUDE:	W	84.25658	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	23.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/6/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01M37290001**
BRIDGE OWNER: **CITY OF OAK RIDGE**
FIPS CODE: **55120**
ROAD NAME: **ROBERTSVILLE RD.**
CROSSING: **BRANCH**
LOCATION: **IN CITY OF OAK RIDGE**

COUNTY: **ANDERSON**
ROUTE: **03729**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.48**
SUFFICIENCY RATING: **78.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.01150	DEGREES
(17a,b) LONGITUDE:	W	84.27785	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1975
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	4.9 FT
(49) TOTAL BRIDGE LENGTH:	24.0 FT
(50a) LEFT SIDEWALK WIDTH:	3.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	28.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	30.8 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	5

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	4
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	OTHER STRUCTURAL WORK
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/6/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01M37360001**
BRIDGE OWNER: **CITY OF OAK RIDGE**
FIPS CODE: **55120**
ROAD NAME: **TUSKEGEE DR.**
CROSSING: **POPLAR CREEK**
LOCATION: **IN THE CITY OF OAK RIDGE**

COUNTY: **ANDERSON**
ROUTE: **03731**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.12**
SUFFICIENCY RATING: **89.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.00453	DEGREES
(17a,b) LONGITUDE:	W	84.25838	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1981
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	26.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	56.1 FT
(52) BRIDGE OUT TO OUT WIDTH:	92.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	55.8 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN MINOR ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0NN0
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/7/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01M37370001**
BRIDGE OWNER: **CITY OF OAK RIDGE**
FIPS CODE: **55120**
ROAD NAME: **WAREHOUSE RD.**
CROSSING: **BRANCH**
LOCATION: **IN CITY OF OAK RIDGE**

COUNTY: **ANDERSON**
ROUTE: **03737**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.29**
SUFFICIENCY RATING: **97.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.03292	DEGREES
(17a,b) LONGITUDE:	W	84.22310	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	6.2 FT
(49) TOTAL BRIDGE LENGTH:	25.6 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	32.2 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	32.8 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/7/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010B0480001**
BRIDGE OWNER: **CITY OF OAK RIDGE**
FIPS CODE: **55120**
ROAD NAME: **BRIAR CLIFF AVE.**
CROSSING: **BRANCH**
LOCATION: **IN OAK RIDGE E- OF SR 62**

COUNTY: **ANDERSON**
ROUTE: **04365**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.47**
SUFFICIENCY RATING: **42.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.02485	DEGREES
(17a,b) LONGITUDE:	W	84.20802	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	24.0 FT
(49) TOTAL BRIDGE LENGTH:	25.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	3.6 FT
(51) BRIDGE CURB TO CURB WIDTH:	28.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	36.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	26.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	28.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	4
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0NN0
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	25.9 FT
(94) BRIDGE IMPROVEMENT COST:	$169,000.00
(95) ROADWAY IMPROVEMENT COST:	$17,000.00
(96) TOTAL PROJECT COST:	$254,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/7/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010B1560001**
BRIDGE OWNER: **CITY OF OAK RIDGE**
FIPS CODE: **55120**
ROAD NAME: **ORAU WAY**
CROSSING: **BRANCH**
LOCATION: **RACCOON RD IN OAK RIDGE**

COUNTY: **ANDERSON**
ROUTE: **04368**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.21**
SUFFICIENCY RATING: **79.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.01087	DEGREES
(17a,b) LONGITUDE:	W	84.26518	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	OTHER
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1980
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	22.0 FT
(49) TOTAL BRIDGE LENGTH:	24.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.6 FT
(52) BRIDGE OUT TO OUT WIDTH:	34.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	30.5 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.6 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL CITY STREET
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0NN0
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	24 FT
(94) BRIDGE IMPROVEMENT COST:	$65,000.00
(95) ROADWAY IMPROVEMENT COST:	$7,000.00
(96) TOTAL PROJECT COST:	$98,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/6/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01M37440001**
BRIDGE OWNER: **CITY OF OAK RIDGE**
FIPS CODE: **55120**
ROAD NAME: **KEY SPRINGS RD.**
CROSSING: **BRUSHY FORK CREEK**
LOCATION: **IN CITY OF OAK RIDGE**

COUNTY: **ANDERSON**
ROUTE: **05842**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.66**
SUFFICIENCY RATING: **97.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.03540	DEGREES
(17a,b) LONGITUDE:	W	84.26240	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1995
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	49.9 FT
(49) TOTAL BRIDGE LENGTH:	120.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	34.1 FT
(52) BRIDGE OUT TO OUT WIDTH:	36.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	29.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	34.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL CITY STREET
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	8
(60) SUBSTRUCTURE:	8
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	8
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/7/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
27-Jul-18

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	010A0020001	COUNTY:	ANDERSON
BRIDGE OWNER:	ANDERSON COUNTY	ROUTE:	0A002
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	HOSKINS GAP RD.	COUNTY SEQUENCE:	1
CROSSING:	COW CREEK	LOG MILE:	0.61
LOCATION:	2.5 M N OF OLIVER SPRINGS	SUFFICIENCY RATING:	99.0

IDENTIFICATION

(16a,b) LATITUDE:	N	36.08187	DEGREES
(17a,b) LONGITUDE:	W	84.32198	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2012
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	14.1 FT
(49) TOTAL BRIDGE LENGTH:	28.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	28.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	28.5 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HL-93
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1N11
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/10/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	010A0020003	COUNTY:	ANDERSON
BRIDGE OWNER:	ANDERSON COUNTY	ROUTE:	0A002
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	HOSKINS GAP RD.	COUNTY SEQUENCE:	1
CROSSING:	COW CREEK	LOG MILE:	2.41
LOCATION:	1 M N OF OLIVER SPRINGS	SUFFICIENCY RATING:	99.0

IDENTIFICATION

(16a,b) LATITUDE:	N	36.05933	DEGREES
(17a,b) LONGITUDE:	W	84.31320	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2012
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	18.0 FT
(49) TOTAL BRIDGE LENGTH:	51.5 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	27.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	18.4 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	60 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HL-93
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1N11
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/10/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A0090001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **HOSKINS GAP RD.**
CROSSING: **POPLAR CREEK**
LOCATION: **NE OF SR61 AT MORGAN CO L**

COUNTY: **ANDERSON**
ROUTE: **0A002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.98**
SUFFICIENCY RATING: **82.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.05947	DEGREES
(17a,b) LONGITUDE:	W	84.30472	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1984
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	39.4 FT
(49) TOTAL BRIDGE LENGTH:	102.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	23.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	18.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.3 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/10/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	010A0040001	COUNTY:	ANDERSON
BRIDGE OWNER:	CITY OF OLIVER SPRINGS	ROUTE:	0A004
FIPS CODE:	55800	SPECIAL CASE:	0
ROAD NAME:	GREEN ST.	COUNTY SEQUENCE:	1
CROSSING:	INDIAN CREEK	LOG MILE:	0.33
LOCATION:	ON CO LI JUST N OF O SPRG	SUFFICIENCY RATING:	76.8

IDENTIFICATION

(16a,b) LATITUDE:	N 36.05437 DEGREES
(17a,b) LONGITUDE:	W 84.34547 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1993
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	21.0 FT
(49) TOTAL BRIDGE LENGTH:	46.3 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	29.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	28.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	8

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	8
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	OTHER STRUCTURAL WORK
(76) LENGTH OF BRIDGE IMPROVEMENT:	46.3 FT
(94) BRIDGE IMPROVEMENT COST:	$56,000.00
(95) ROADWAY IMPROVEMENT COST:	$6,000.00
(96) TOTAL PROJECT COST:	$85,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2007

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/10/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A0040003**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **COVE RD.**
CROSSING: **WRIGHT CREEK**
LOCATION: **2 M N OF SR61 E OF CO LIN**

COUNTY: **ANDERSON**
ROUTE: **0A004**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **2**
LOG MILE: **1.24**
SUFFICIENCY RATING: **56.7**

IDENTIFICATION

(16a,b) LATITUDE:	N 36.07058 DEGREES
(17a,b) LONGITUDE:	W 84.35493 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	STEEL
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	33.1 FT
(49) TOTAL BRIDGE LENGTH:	37.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	19.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	20.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	21.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	19.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	13 TONS
WEIGHT POSTING (3 OR MORE AXLES):	23 TONS
(70) BRIDGE POSTING CODE:	4
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	37.1 FT
(94) BRIDGE IMPROVEMENT COST:	$104,000.00
(95) ROADWAY IMPROVEMENT COST:	$11,000.00
(96) TOTAL PROJECT COST:	$157,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/10/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A0110001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **HALF MOON RD.**
CROSSING: **SEEBER CREEK**
LOCATION: **3.5 M SW OF SR116-SR330 J**

COUNTY: **ANDERSON**
ROUTE: **0A011**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.32**
SUFFICIENCY RATING: **55.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.08918	DEGREES
(17a,b) LONGITUDE:	W	84.28125	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CORRUGATED STEEL
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1977
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	28.2 FT
(49) TOTAL BRIDGE LENGTH:	30.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	23.6 FT
(52) BRIDGE OUT TO OUT WIDTH:	24 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	20.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	7 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	23.6 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	11 TONS
WEIGHT POSTING (3 OR MORE AXLES):	20 TONS
(70) BRIDGE POSTING CODE:	4
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0NN0
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING WITH DECK REPAIR OR REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	30.2 FT
(94) BRIDGE IMPROVEMENT COST:	$85,000.00
(95) ROADWAY IMPROVEMENT COST:	$9,000.00
(96) TOTAL PROJECT COST:	$128,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/10/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A0110003**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **STONY FLAT LN.**
CROSSING: **STONEY FLAT CREEK**
LOCATION: **3.6 M SW OF SR116-SR330 J**

COUNTY: **ANDERSON**
ROUTE: **0A011**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.85**
SUFFICIENCY RATING: **89.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.09592	DEGREES
(17a,b) LONGITUDE:	W	84.28568	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1978
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	13.8 FT
(49) TOTAL BRIDGE LENGTH:	27.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	31.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	26.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/10/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A0120001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **HALF MOON RD.**
CROSSING: **STONEY FLAT CREEK**
LOCATION: **3.4 M SW OF SR116-SR330 J**

COUNTY: **ANDERSON**
ROUTE: **0A012**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.10**
SUFFICIENCY RATING: **89.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.09502	DEGREES
(17a,b) LONGITUDE:	W	84.28367	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NONE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2010
(106) YEAR THE BRIDGE WAS REHABILITATED:	#Error
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	18.0 FT
(49) TOTAL BRIDGE LENGTH:	38.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	32.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.6 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.3 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1N10
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/10/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A0220003**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **INDIAN FORK LN.**
CROSSING: **INDIAN FORK CREEK**
LOCATION: **3.4 M NW OF SR116 AT CO L**

COUNTY: **ANDERSON**
ROUTE: **0A022**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.93**
SUFFICIENCY RATING: **87.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.16067	DEGREES
(17a,b) LONGITUDE:	W	84.38988	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1984
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	40.4 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	23 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/12/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**010A0270003**	COUNTY:	**ANDERSON**
BRIDGE OWNER:	**ANDERSON COUNTY**	ROUTE:	**0A027**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**TENNESSEE HOLLOW LN.**	COUNTY SEQUENCE:	**1**
CROSSING:	**COAL CREEK**	LOG MILE:	**0.36**
LOCATION:	**.4 M W OF BRICEVILLE**	SUFFICIENCY RATING:	**80.7**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**36.17633**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**84.19208**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1987**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**21.0 FT**
(49) TOTAL BRIDGE LENGTH:	**68.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**22.3 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**25.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**22.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**45 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**22.3 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0N00**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**6/26/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A0310001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **LOWER BRICEVILLE RD.**
CROSSING: **COAL CREEK**
LOCATION: **E OFF SR116 IN BRICEVILLE**

COUNTY: **ANDERSON**
ROUTE: **0A031**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.02**
SUFFICIENCY RATING: **73.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.18762	DEGREES
(17a,b) LONGITUDE:	W	84.18373	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1984
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	78.1 FT
(49) TOTAL BRIDGE LENGTH:	83.3 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	25.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.3 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	83.3 FT
(94) BRIDGE IMPROVEMENT COST:	$442,000.00
(95) ROADWAY IMPROVEMENT COST:	$45,000.00
(96) TOTAL PROJECT COST:	$664,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A0520001**
BRIDGE OWNER: **CSX TRANSPORTATION, INC**
FIPS CODE: **00000**
ROAD NAME: **JOHNSON GAP RD.**
CROSSING: **CSX RAILROAD**
LOCATION: **2.7 M E OF LAUREL GROVE**

COUNTY: **ANDERSON**
ROUTE: **0A052**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.49**
SUFFICIENCY RATING: **6.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.11288	DEGREES
(17a,b) LONGITUDE:	W	84.18457	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **WOOD OR TIMBER**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	4
(107) TYPE OF DECK:	WOOD OR TIMBER
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	WOOD OR TIMBER
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1914
(106) YEAR THE BRIDGE WAS REHABILITATED:	1990
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	RAILROAD
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	30.5 FT
(49) TOTAL BRIDGE LENGTH:	80.7 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	16.1 FT
(52) BRIDGE OUT TO OUT WIDTH:	17.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	14.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	16.1 FT
(54a) VERT UNDERCLR:	RAILROAD BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	20.57 FT
(55a) HORZ UNDERCLR:	RAILROAD BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	12.8 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	5 TONS
WEIGHT POSTING (3 OR MORE AXLES):	5 TONS
(70) BRIDGE POSTING CODE:	3
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	3
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	4
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	109.3 FT
(94) BRIDGE IMPROVEMENT COST:	$670,000.00
(95) ROADWAY IMPROVEMENT COST:	$68,000.00
(96) TOTAL PROJECT COST:	$1,006,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/17/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A0580001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **LANDRUM RD.**
CROSSING: **CANE CREEK**
LOCATION: **.4 M W OF US25W-S OF LAKE**

COUNTY: **ANDERSON**
ROUTE: **0A058**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.54**
SUFFICIENCY RATING: **90.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.17355	DEGREES
(17a,b) LONGITUDE:	W	84.14880	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1978
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	1
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	6.6 FT
(49) TOTAL BRIDGE LENGTH:	20.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	14.4 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	14.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	NO
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	ONE LANE BRIDGE FOR 2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	4
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	010A0670003	COUNTY:	ANDERSON
BRIDGE OWNER:	ANDERSON COUNTY	ROUTE:	0A067
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	OFFUTT RD.	COUNTY SEQUENCE:	1
CROSSING:	CANE CREEK	LOG MILE:	0.89
LOCATION:	2.7 M W OF I75-SR61 JCT.	SUFFICIENCY RATING:	94.0

IDENTIFICATION

(16a,b) LATITUDE:	N	36.17197	DEGREES
(17a,b) LONGITUDE:	W	84.12943	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: STEEL
(44a) APPR SPAN MATERIAL: NOT APPLICABLE

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2013
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	4.9 FT
(49) TOTAL BRIDGE LENGTH:	21.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	14.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	28.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	4
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750025**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **SAVAGE GARDEN LN.**
CROSSING: **I75**
LOCATION: **BTWN CLINCH R. LAKE CITY**

COUNTY: **ANDERSON**
ROUTE: **0A080**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.44**
SUFFICIENCY RATING: **98.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.21135	DEGREES
(17a,b) LONGITUDE:	W	84.13430	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	129.9 FT
(49) TOTAL BRIDGE LENGTH:	259.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	28.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	32.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	18 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	28.9 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.44 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	41.01 FT
(56) MIN HORZ UNDERCLR ON LEFT:	44.95 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	5
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1011
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/14/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A0810001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **SAVAGE GARDEN RD.**
CROSSING: **COAL CREEK**
LOCATION: **JUST E OF LAKE CITY**

COUNTY: **ANDERSON**
ROUTE: **0A081**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.00**
SUFFICIENCY RATING: **77.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.21783	DEGREES
(17a,b) LONGITUDE:	W	84.13183	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2004
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	44.6 FT
(49) TOTAL BRIDGE LENGTH:	131.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	23 FT
(52) BRIDGE OUT TO OUT WIDTH:	26.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	23.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	ONE LANE BRIDGE FOR 2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	131.9 FT
(94) BRIDGE IMPROVEMENT COST:	$157,000.00
(95) ROADWAY IMPROVEMENT COST:	$16,000.00
(96) TOTAL PROJECT COST:	$236,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/21/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A0810001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **FOUST LN.**
CROSSING: **COAL CREEK**
LOCATION: **JUST E OF LAKE CITY**

COUNTY: **ANDERSON**
ROUTE: **0A081**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.00**
SUFFICIENCY RATING: **77.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.21783	DEGREES
(17a,b) LONGITUDE:	W	84.13183	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2004
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	44.6 FT
(49) TOTAL BRIDGE LENGTH:	131.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	23 FT
(52) BRIDGE OUT TO OUT WIDTH:	26.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	23.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	ONE LANE BRIDGE FOR 2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	131.9 FT
(94) BRIDGE IMPROVEMENT COST:	$157,000.00
(95) ROADWAY IMPROVEMENT COST:	$16,000.00
(96) TOTAL PROJECT COST:	$236,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/21/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A0880001**
BRIDGE OWNER: **CITY OF LAKE CITY**
FIPS CODE: **40240**
ROAD NAME: **4TH ST.**
CROSSING: **COAL CREEK**
LOCATION: **W OFF I75 IN LAKE CITY**

COUNTY: **ANDERSON**
ROUTE: **0A088**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.36**
SUFFICIENCY RATING: **97.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.21980	DEGREES
(17a,b) LONGITUDE:	W	84.14932	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1997
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	66.6 FT
(49) TOTAL BRIDGE LENGTH:	187.3 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	32.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	31.5 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	32.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/21/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750029**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **4TH ST.**
CROSSING: **I75**
LOCATION: **AT LAKE CITY**

COUNTY: **ANDERSON**
ROUTE: **0A088**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.50**
SUFFICIENCY RATING: **70.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.21982	DEGREES
(17a,b) LONGITUDE:	W	84.14788	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	86.9 FT
(49) TOTAL BRIDGE LENGTH:	273.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	42.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	48.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	35.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.7 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.5 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	24.93 FT
(56) MIN HORZ UNDERCLR ON LEFT:	23.29 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	OTHER STRUCTURAL WORK
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/16/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A0880003**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **LOVELY BLUFF RD.**
CROSSING: **CLINCH RIVER**
LOCATION: **1.5 M W OF NORRIS**

COUNTY: **ANDERSON**
ROUTE: **0A088**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.52**
SUFFICIENCY RATING: **91.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.20790	DEGREES
(17a,b) LONGITUDE:	W	84.10845	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1982
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	119.4 FT
(49) TOTAL BRIDGE LENGTH:	477.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	30.5 FT
(52) BRIDGE OUT TO OUT WIDTH:	34.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	30.8 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	30.5 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NAVIGATION CONTROLLED WATERWAY
(39) NAVIGATION VERTICAL CLEARANCE:	21 FT
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	158.8 FT

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	4
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/21/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	07/2015
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A0900001**
BRIDGE OWNER: **CITY OF LAKE CITY**
FIPS CODE: **40240**
ROAD NAME: **COBB HOLLOW RD.**
CROSSING: **BRANCH**
LOCATION: **E OFF I75 AT LAKE CITY**

COUNTY: **ANDERSON**
ROUTE: **0A090**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.07**
SUFFICIENCY RATING: **99.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.22612	DEGREES
(17a,b) LONGITUDE:	W	84.14978	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1967
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	11.5 FT
(49) TOTAL BRIDGE LENGTH:	25.6 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	29.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	41.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/21/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750033**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **LONG FIELD RD.**
CROSSING: **I75**
LOCATION: **NEAR SR 116**

COUNTY: **ANDERSON**
ROUTE: **0A096**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.13**
SUFFICIENCY RATING: **93.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.22982	DEGREES
(17a,b) LONGITUDE:	W	84.15445	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1984
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	126.0 FT
(49) TOTAL BRIDGE LENGTH:	252.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	32.5 FT
(52) BRIDGE OUT TO OUT WIDTH:	36.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	35.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	78.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	17.36 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	24.93 FT
(56) MIN HORZ UNDERCLR ON LEFT:	15.09 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/22/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A1360001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MOUNTAIN RD.**
CROSSING: **HINDS CREEK**
LOCATION: **1.5 M S OF I75-SR61 JCT.**

COUNTY: **ANDERSON**
ROUTE: **0A136**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.88**
SUFFICIENCY RATING: **68.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.14622	DEGREES
(17a,b) LONGITUDE:	W	84.07632	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1931
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	1
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	70.9 FT
(49) TOTAL BRIDGE LENGTH:	71.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	15.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	17.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	18.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	15.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	ONE LANE BRIDGE FOR 2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0NNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	71.9 FT
(94) BRIDGE IMPROVEMENT COST:	$321,000.00
(95) ROADWAY IMPROVEMENT COST:	$33,000.00
(96) TOTAL PROJECT COST:	$482,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/28/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A1360003**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MOUNTAIN RD.**
CROSSING: **JOHN CREEK**
LOCATION: **1 M S OF SR61-I75 JCT.**

COUNTY: **ANDERSON**
ROUTE: **0A136**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.37**
SUFFICIENCY RATING: **84.7**

IDENTIFICATION

(16a,b) LATITUDE:	**N 36.15337 DEGREES**
(17a,b) LONGITUDE:	**W 84.07513 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1983**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**16.1 FT**
(49) TOTAL BRIDGE LENGTH:	**33.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**26.9 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**30.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**25.6 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**15 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**26.9 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44 +MOD**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0N00**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**6/28/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750013**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **MOUNTAIN RD.**
CROSSING: **I75**
LOCATION: **JUST SE OF SR61-I75 EXIT**

COUNTY: **ANDERSON**
ROUTE: **0A136**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.76**
SUFFICIENCY RATING: **88.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.15810	DEGREES
(17a,b) LONGITUDE:	W	84.07200	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1969
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	81.4 FT
(49) TOTAL BRIDGE LENGTH:	250.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	28.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	32.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	29.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	22 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	28.9 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.5 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	29.86 FT
(56) MIN HORZ UNDERCLR ON LEFT:	18.04 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/8/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A1360005**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **CROSS PIKE RD.**
CROSSING: **BUFFALO CREEK**
LOCATION: **1.5 M NE OF I75-SR61 JCT**

COUNTY: **ANDERSON**
ROUTE: **0A136**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.94**
SUFFICIENCY RATING: **82.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.18022	DEGREES
(17a,b) LONGITUDE:	W	84.06363	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1987**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **15.4 FT**
(49) TOTAL BRIDGE LENGTH: **50.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **26.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **22.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.3 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0N00**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **6/28/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A1380001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BUFFALO RD.**
CROSSING: **BUFFALO CREEK**
LOCATION: **JUST S OF SR61-I75 EXIT**

COUNTY: **ANDERSON**
ROUTE: **0A138**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.45**
SUFFICIENCY RATING: **99.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.16040	DEGREES
(17a,b) LONGITUDE:	W	84.08002	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1988
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	15.1 FT
(49) TOTAL BRIDGE LENGTH:	48.6 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	21.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1N11
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/28/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A1380003**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BROOKS GAP RD.**
CROSSING: **JOHN CREEK**
LOCATION: **1.2 M SE OF I75-SR61 JCT**

COUNTY: **ANDERSON**
ROUTE: **0A138**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.12**
SUFFICIENCY RATING: **99.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.15573	DEGREES
(17a,b) LONGITUDE:	W	84.07028	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	22.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	32.2 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	32.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/28/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A1390001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BETHEL RD.**
CROSSING: **BUFFALO CREEK**
LOCATION: **0.5 M E OF I75-SR61 JCT.**

COUNTY: **ANDERSON**
ROUTE: **0A139**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.51**
SUFFICIENCY RATING: **69.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.16788	DEGREES
(17a,b) LONGITUDE:	W	84.07248	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1984
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	16.4 FT
(49) TOTAL BRIDGE LENGTH:	37.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	26.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	19.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	5

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	OTHER STRUCTURAL WORK
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/28/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A1410001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **PUMPKIN HOLLOW RD.**
CROSSING: **HINDS CREEK**
LOCATION: **1.7 M S OF SR61-I75 JCT**

COUNTY: **ANDERSON**
ROUTE: **0A141**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.12**
SUFFICIENCY RATING: **97.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.14820	DEGREES
(17a,b) LONGITUDE:	W	84.06422	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1987
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	43.0 FT
(49) TOTAL BRIDGE LENGTH:	87.6 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	30.8 FT
(52) BRIDGE OUT TO OUT WIDTH:	33.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	73.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	17.32 FT
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	28.87 FT
(56) MIN HORZ UNDERCLR ON LEFT:	18.7 FT

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/28/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750009**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **PUMPKIN HOLLOW RD.**
CROSSING: **I75**
LOCATION: **3 M NW OF KNOX CO LINE**

COUNTY: **ANDERSON**
ROUTE: **0A141**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.23**
SUFFICIENCY RATING: **85.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.14930	DEGREES
(17a,b) LONGITUDE:	W	84.06290	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1969**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **4**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **80.1 FT**
(49) TOTAL BRIDGE LENGTH: **246.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **28.5 FT**
(52) BRIDGE OUT TO OUT WIDTH: **32.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **27.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **28.5 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **17.36 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **30.51 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **18.37 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **6**
(69) UNDERCLEARANCE RATING: **7**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/8/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A1430001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MOUNTAIN VIEW RD.**
CROSSING: **BRUSHY CREEK**
LOCATION: **3 M NE OF CLINTON**

COUNTY: **ANDERSON**
ROUTE: **0A143**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.01**
SUFFICIENCY RATING: **66.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.11830	DEGREES
(17a,b) LONGITUDE:	W	84.08363	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	28.2 FT
(49) TOTAL BRIDGE LENGTH:	32.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	18 FT
(52) BRIDGE OUT TO OUT WIDTH:	20.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	5 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	18.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING WITH DECK REPAIR OR REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	32.2 FT
(94) BRIDGE IMPROVEMENT COST:	$97,000.00
(95) ROADWAY IMPROVEMENT COST:	$10,000.00
(96) TOTAL PROJECT COST:	$146,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/28/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A1450001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MOORES GAP RD.**
CROSSING: **ANDY BRANCH**
LOCATION: **W OFF I75-.8 M N OF CO LI**

COUNTY: **ANDERSON**
ROUTE: **0A145**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.01**
SUFFICIENCY RATING: **95.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.12538	DEGREES
(17a,b) LONGITUDE:	W	84.03617	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	22.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	39.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	1N10
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/5/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A1910001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BRIDGES RD.**
CROSSING: **BYRAMS FORK CREEK**
LOCATION: **1 M W OF SR170 AT UNION C**

COUNTY: **ANDERSON**
ROUTE: **0A191**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.38**
SUFFICIENCY RATING: **63.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.20063	DEGREES
(17a,b) LONGITUDE:	W	83.97955	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	STEEL PLATE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	34.1 FT
(49) TOTAL BRIDGE LENGTH:	36.7 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	18 FT
(52) BRIDGE OUT TO OUT WIDTH:	18.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	15.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	18.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	10 TONS
WEIGHT POSTING (3 OR MORE AXLES):	18 TONS
(70) BRIDGE POSTING CODE:	4
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0NN0
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING WITH DECK REPAIR OR REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	36.7 FT
(94) BRIDGE IMPROVEMENT COST:	$94,000.00
(95) ROADWAY IMPROVEMENT COST:	$10,000.00
(96) TOTAL PROJECT COST:	$142,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/5/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A2760001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **OLD STATE CIR.**
CROSSING: **BULL RUN CREEK**
LOCATION: **N OFF US25W NEAR KNOX CO.**

COUNTY: **ANDERSON**
ROUTE: **0A276**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.39**
SUFFICIENCY RATING: **46.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.03315	DEGREES
(17a,b) LONGITUDE:	W	84.09667	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	6
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1940
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	43.0 FT
(49) TOTAL BRIDGE LENGTH:	257.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20 FT
(52) BRIDGE OUT TO OUT WIDTH:	23.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	20.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	4
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	4
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	000N
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	291 FT
(94) BRIDGE IMPROVEMENT COST:	$1,612,000.00
(95) ROADWAY IMPROVEMENT COST:	$162,000.00
(96) TOTAL PROJECT COST:	$2,419,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/13/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A3030001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BULLRUN RD.**
CROSSING: **BRANCH**
LOCATION: **S OF US25W-2 M W OF KNOX**

COUNTY: **ANDERSON**
ROUTE: **0A303**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.07**
SUFFICIENCY RATING: **80.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.03472	DEGREES
(17a,b) LONGITUDE:	W	84.10400	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1984
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	39.4 FT
(49) TOTAL BRIDGE LENGTH:	42.3 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	23 FT
(52) BRIDGE OUT TO OUT WIDTH:	24.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	23.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/13/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A3370003**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BUSH RD.**
CROSSING: **BRUSHY CREEK**
LOCATION: **1.7 M W OF SR95-SR61 JCT**

COUNTY: **ANDERSON**
ROUTE: **0A337**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.68**
SUFFICIENCY RATING: **91.6**

IDENTIFICATION

(16a,b) LATITUDE:	N 36.06963 DEGREES
(17a,b) LONGITUDE:	W 84.22802 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1998
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	113.5 FT
(49) TOTAL BRIDGE LENGTH:	119.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	26.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.6 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	8
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	9
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/12/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	010A3900001	COUNTY:	ANDERSON
BRIDGE OWNER:	CITY OF OLIVER SPRINGS	ROUTE:	0A390
FIPS CODE:	55800	SPECIAL CASE:	0
ROAD NAME:	MIDWAY DR.	COUNTY SEQUENCE:	1
CROSSING:	POPLAR CREEK	LOG MILE:	0.78
LOCATION:	E OF SR61 IN OLIVER SPRIN	SUFFICIENCY RATING:	88.7

IDENTIFICATION

(16a,b) LATITUDE:	N 36.02245 DEGREES
(17a,b) LONGITUDE:	W 84.31018 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1996
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	68.6 FT
(49) TOTAL BRIDGE LENGTH:	137.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	30.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	3 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	8
(60) SUBSTRUCTURE:	8
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	8
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/12/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A3910003**
BRIDGE OWNER: **CITY OF OLIVER SPRINGS**
FIPS CODE: **55800**
ROAD NAME: **STRUTT ST.**
CROSSING: **CSX RAILROAD**
LOCATION: **IN OLIVER SPRGS-S OF SR61**

COUNTY: **ANDERSON**
ROUTE: **0A391**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **3**
LOG MILE: **0.06**
SUFFICIENCY RATING: **97.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.02970	DEGREES
(17a,b) LONGITUDE:	W	84.33412	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1998
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	RAILROAD
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	55.4 FT
(49) TOTAL BRIDGE LENGTH:	121.4 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	29.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	12 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	RAILROAD BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	22.51 FT
(55a) HORZ UNDERCLR:	RAILROAD BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	25.92 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	7
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/12/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A3960001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **INDIAN GAP RD.**
CROSSING: **BYRUMS CREEK**
LOCATION: **1.4 M NE OF US441-SR170 J**

COUNTY: **ANDERSON**
ROUTE: **0A396**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.79**
SUFFICIENCY RATING: **83.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.16888	DEGREES
(17a,b) LONGITUDE:	W	84.01885	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **1**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1960**
(106) YEAR THE BRIDGE WAS REHABILITATED: **2008**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **53.1 FT**
(49) TOTAL BRIDGE LENGTH: **56.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **20.7 FT**
(52) BRIDGE OUT TO OUT WIDTH: **24.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **20.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **20.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **8**
(59) SUPERSTRUCTURE: **8**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **4**
(36) TRAFFIC SAFETY FEATURES: **1111**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **7/5/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	010A4450001	COUNTY:	ANDERSON
BRIDGE OWNER:	ANDERSON COUNTY	ROUTE:	0A445
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	ROCKHOUSE LN.	COUNTY SEQUENCE:	1
CROSSING:	HARNESS CREEK	LOG MILE:	0.15
LOCATION:	.3 M S OF SR116-SR330 JCT	SUFFICIENCY RATING:	78.0

IDENTIFICATION

(16a,b) LATITUDE:	N 36.11627 DEGREES
(17a,b) LONGITUDE:	W 84.23612 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1983
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	15.1 FT
(49) TOTAL BRIDGE LENGTH:	47.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	26.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	31.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	23.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	26.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	5

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	47.9 FT
(94) BRIDGE IMPROVEMENT COST:	$223,000.00
(95) ROADWAY IMPROVEMENT COST:	$23,000.00
(96) TOTAL PROJECT COST:	$335,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/10/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A4600001**
BRIDGE OWNER: **CITY OF LAKE CITY**
FIPS CODE: **40240**
ROAD NAME: **LEACH AVE.**
CROSSING: **RIGHT FORK COAL CREEK**
LOCATION: **1 M W OF US25W-SR116 JCT**

COUNTY: **ANDERSON**
ROUTE: **0A460**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.11**
SUFFICIENCY RATING: **43.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.22273	DEGREES
(17a,b) LONGITUDE:	W	84.15827	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	21.3 FT
(49) TOTAL BRIDGE LENGTH:	24.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	24 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	20.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.3 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	4
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0NN0
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	44.9 FT
(94) BRIDGE IMPROVEMENT COST:	$283,000.00
(95) ROADWAY IMPROVEMENT COST:	$29,000.00
(96) TOTAL PROJECT COST:	$425,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/21/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	010A4840001	COUNTY:	ANDERSON
BRIDGE OWNER:	CITY OF LAKE CITY	ROUTE:	0A484
FIPS CODE:	40240	SPECIAL CASE:	0
ROAD NAME:	MILLER ST.	COUNTY SEQUENCE:	1
CROSSING:	FORK COAL CREEK	LOG MILE:	0.08
LOCATION:	1.2 M NW OF I75-US25W JCT	SUFFICIENCY RATING:	23.6

IDENTIFICATION

(16a,b) LATITUDE:	N 36.23560 DEGREES
(17a,b) LONGITUDE:	W 84.16122 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	STEEL
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	1
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	20.0 FT
(49) TOTAL BRIDGE LENGTH:	24.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	15.1 FT
(52) BRIDGE OUT TO OUT WIDTH:	16.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	15.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	15.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	ONE LANE BRIDGE FOR 2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	2
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-10-44
WEIGHT POSTING (2 AXLE VEHICLES):	0 TONS
WEIGHT POSTING (3 OR MORE AXLES):	0 TONS
(70) BRIDGE POSTING CODE:	0
(41) WT POSTING STATUS:	CLOSED

APPRAISAL

(67) STRUCTURAL EVALUATION:	0
(68) DECK GEOMETRY:	0
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	44.9 FT
(94) BRIDGE IMPROVEMENT COST:	$282,000.00
(95) ROADWAY IMPROVEMENT COST:	$29,000.00
(96) TOTAL PROJECT COST:	$424,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/21/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	010E5250001	COUNTY:	ANDERSON
BRIDGE OWNER:	CITY OF LAKE CITY	ROUTE:	0A504
FIPS CODE:	40240	SPECIAL CASE:	0
ROAD NAME:	GOLDA AVE.	COUNTY SEQUENCE:	1
CROSSING:	COAL CREEK	LOG MILE:	0.02
LOCATION:	IN LAKE CITY	SUFFICIENCY RATING:	92.9

IDENTIFICATION

(16a,b) LATITUDE:	N 36.21113 DEGREES
(17a,b) LONGITUDE:	W 84.14280 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1997
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	45.9 FT
(49) TOTAL BRIDGE LENGTH:	137.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	31.5 FT
(52) BRIDGE OUT TO OUT WIDTH:	33.8 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	32.2 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	31.5 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	8
(59) SUPERSTRUCTURE:	8
(60) SUBSTRUCTURE:	8
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	8
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/21/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
27-Jul-18

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	010A5040001	COUNTY:	ANDERSON
BRIDGE OWNER:	CITY OF LAKE CITY	ROUTE:	0A504
FIPS CODE:	40240	SPECIAL CASE:	0
ROAD NAME:	INDUSTRIAL PARK RD.	COUNTY SEQUENCE:	1
CROSSING:	COAL CREEK	LOG MILE:	0.39
LOCATION:	IN LAKE CITY	SUFFICIENCY RATING:	74.6

IDENTIFICATION

(16a,b) LATITUDE:	N 36.21173 DEGREES
(17a,b) LONGITUDE:	W 84.14728 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1967
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	57.7 FT
(49) TOTAL BRIDGE LENGTH:	173.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	29.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	35.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	29.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0NNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	173.9 FT
(94) BRIDGE IMPROVEMENT COST:	$919,000.00
(95) ROADWAY IMPROVEMENT COST:	$92,000.00
(96) TOTAL PROJECT COST:	$1,379,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/21/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A5150001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BROOKS GAP RD.**
CROSSING: **HINDS CREEK**
LOCATION: **S OFF I75-2 M N OF KNOX C**

COUNTY: **ANDERSON**
ROUTE: **0A515**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.31**
SUFFICIENCY RATING: **73.5**

IDENTIFICATION

(16a,b) LATITUDE:	**N 36.14090 DEGREES**
(17a,b) LONGITUDE:	**W 84.05090 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**STEEL**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**1**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1935**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**1**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**36.1 FT**
(49) TOTAL BRIDGE LENGTH:	**41.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**15.7 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**16.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**16.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**15.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**ONE LANE BRIDGE FOR 2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**5**
(59) SUPERSTRUCTURE:	**5**
(60) SUBSTRUCTURE:	**5**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**2**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**5**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0NNN**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING WITH DECK REPAIR OR REPLACEMENT**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**41 FT**
(94) BRIDGE IMPROVEMENT COST:	**$170,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$18,000.00**
(96) TOTAL PROJECT COST:	**$256,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**7/5/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750007**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **BROOKS GAP RD.**
CROSSING: **I75**
LOCATION: **2.5 M NE OF KNOX CO LINE**

COUNTY: **ANDERSON**
ROUTE: **0A515**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.63**
SUFFICIENCY RATING: **89.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.14463	DEGREES
(17a,b) LONGITUDE:	W	84.05397	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1969**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **4**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **109.9 FT**
(49) TOTAL BRIDGE LENGTH: **215.2 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **28.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **32.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **27.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **30 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **67.4 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **17.52 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **25.92 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **17.39 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **6**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/8/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A9400001**
BRIDGE OWNER: **CITY OF OAK RIDGE**
FIPS CODE: **55120**
ROAD NAME: **BAYPATH DR.**
CROSSING: **BRANCH**
LOCATION: **IN OAK RIDGE**

COUNTY: **ANDERSON**
ROUTE: **0A940**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.07**
SUFFICIENCY RATING: **87.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.02563	DEGREES
(17a,b) LONGITUDE:	W	84.20445	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	OTHER
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	29.9 FT
(49) TOTAL BRIDGE LENGTH:	31.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	36.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	26.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL CITY STREET
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0NN0
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/7/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010B0010001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **ROSENBAULM LN.**
CROSSING: **HINDS CREEK**
LOCATION: **E OF US441 NEAR KNOX CO L**

COUNTY: **ANDERSON**
ROUTE: **0B001**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.04**
SUFFICIENCY RATING: **91.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.16670	DEGREES
(17a,b) LONGITUDE:	W	83.98555	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1984
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	17.1 FT
(49) TOTAL BRIDGE LENGTH:	53.5 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	25.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	20.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/5/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010B0300001**
BRIDGE OWNER: **CITY OF OAK RIDGE**
FIPS CODE: **55120**
ROAD NAME: **TULSA RD.**
CROSSING: **EAST FORK POPLAR CREEK**
LOCATION: **.7 M SE OF SR62-SR95 JCT**

COUNTY: **ANDERSON**
ROUTE: **0B030**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.26**
SUFFICIENCY RATING: **70.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.00573	DEGREES
(17a,b) LONGITUDE:	W	84.26208	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	OTHER
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	29.9 FT
(49) TOTAL BRIDGE LENGTH:	32.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24.6 FT
(52) BRIDGE OUT TO OUT WIDTH:	31.8 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	28.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	29.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL CITY STREET
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0NN0
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	32.2 FT
(94) BRIDGE IMPROVEMENT COST:	$97,000.00
(95) ROADWAY IMPROVEMENT COST:	$10,000.00
(96) TOTAL PROJECT COST:	$146,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/6/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	010B0410001	COUNTY:	ANDERSON
BRIDGE OWNER:	CITY OF OAK RIDGE	ROUTE:	0B041
FIPS CODE:	55120	SPECIAL CASE:	0
ROAD NAME:	E. VANDERBILT DR.	COUNTY SEQUENCE:	1
CROSSING:	EAST FORK POPLAR CREEK	LOG MILE:	0.02
LOCATION:	0.3 M SE OF SR62-SR95 JCT	SUFFICIENCY RATING:	54.5

IDENTIFICATION

(16a,b) LATITUDE:	N	36.00803	DEGREES
(17a,b) LONGITUDE:	W	84.26493	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: STEEL
(44a) APPR SPAN MATERIAL: NOT APPLICABLE

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	18.7 FT
(49) TOTAL BRIDGE LENGTH:	61.0 FT
(50a) LEFT SIDEWALK WIDTH:	5.9 FT
(50b) RIGHT SIDEWALK WIDTH:	5.9 FT
(51) BRIDGE CURB TO CURB WIDTH:	30.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	42 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	36.4 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	30.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL CITY STREET
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	10 TONS
WEIGHT POSTING (3 OR MORE AXLES):	18 TONS
(70) BRIDGE POSTING CODE:	4
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0NN0
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	61 FT
(94) BRIDGE IMPROVEMENT COST:	$413,000.00
(95) ROADWAY IMPROVEMENT COST:	$42,000.00
(96) TOTAL PROJECT COST:	$620,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/6/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010B1390001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **FORD RD.**
CROSSING: **BRUSHY FORK CREEK**
LOCATION: **.2 M S JCT SR 61 & B139**

COUNTY: **ANDERSON**
ROUTE: **0B139**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.19**
SUFFICIENCY RATING: **56.7**

IDENTIFICATION

(16a,b) LATITUDE:	**N 36.04937 DEGREES**
(17a,b) LONGITUDE:	**W 84.24165 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**1**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**OTHER**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1965**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**1**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**46.6 FT**
(49) TOTAL BRIDGE LENGTH:	**49.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**11.8 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**12.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**9.8 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**11.8 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**ONE LANE BRIDGE FOR 2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**5**
(59) SUPERSTRUCTURE:	**6**
(60) SUBSTRUCTURE:	**5**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**5**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**3**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**5**
(72) APPROACH ROADWAY ALIGNMENT:	**3**
(36) TRAFFIC SAFETY FEATURES:	**0NN0**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**49.9 FT**
(94) BRIDGE IMPROVEMENT COST:	**$178,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$18,000.00**
(96) TOTAL PROJECT COST:	**$268,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**7/12/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01M37300003**
BRIDGE OWNER: **CITY OF OAK RIDGE**
FIPS CODE: **55120**
ROAD NAME: **WILTSHIRE DR.**
CROSSING: **EAST FORK OF POPLAR CREE**
LOCATION: **NEAR OAK RIDGE**

COUNTY: **ANDERSON**
ROUTE: **0B158**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.41**
SUFFICIENCY RATING: **76.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.99880	DEGREES
(17a,b) LONGITUDE:	W	84.30010	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1968
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	27.9 FT
(49) TOTAL BRIDGE LENGTH:	29.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20 FT
(52) BRIDGE OUT TO OUT WIDTH:	21 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL CITY STREET
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	29.9 FT
(94) BRIDGE IMPROVEMENT COST:	$84,000.00
(95) ROADWAY IMPROVEMENT COST:	$9,000.00
(96) TOTAL PROJECT COST:	$127,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/6/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010E5260001**
BRIDGE OWNER: **CITY OF OAK RIDGE**
FIPS CODE: **55120**
ROAD NAME: **STONEBRIDGE WAY**
CROSSING: **EMORY VALLEY CREEK**
LOCATION: **CITY OF OAK RIDGE**

COUNTY: **ANDERSON**
ROUTE: **0B213**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.05**
SUFFICIENCY RATING: **93.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.02543	DEGREES
(17a,b) LONGITUDE:	W	84.20542	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1996
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	44.9 FT
(49) TOTAL BRIDGE LENGTH:	46.6 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	28.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	30.8 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	28.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	8
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0NN0
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/7/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010B2350001**
BRIDGE OWNER: **CITY OF CLINTON**
FIPS CODE: **15580**
ROAD NAME: **FRANK L. DIGGS DR.**
CROSSING: **BUFFALO CREEK**
LOCATION: **1.5 M NW OF SR61-SR95 JCT**

COUNTY: **ANDERSON**
ROUTE: **0B235**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.44**
SUFFICIENCY RATING: **99.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.15648	DEGREES
(17a,b) LONGITUDE:	W	84.08427	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2001
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	107.6 FT
(49) TOTAL BRIDGE LENGTH:	109.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	44.6 FT
(52) BRIDGE OUT TO OUT WIDTH:	48.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	44.6 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL CITY STREET
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1NN0
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/17/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010B2350003**
BRIDGE OWNER: **CITY OF CLINTON**
FIPS CODE: **15580**
ROAD NAME: **FRANK L. DIGGS DR.**
CROSSING: **HINDS CREEK**
LOCATION: **1.5 M NW OF SR61-SR95 JCT**

COUNTY: **ANDERSON**
ROUTE: **0B235**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.81**
SUFFICIENCY RATING: **99.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.15197	DEGREES
(17a,b) LONGITUDE:	W	84.08098	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2001
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	61.0 FT
(49) TOTAL BRIDGE LENGTH:	180.4 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	44.6 FT
(52) BRIDGE OUT TO OUT WIDTH:	48.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	44.6 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL CITY STREET
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	8
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1NN0
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/17/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010E0720001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **HILL RD.**
CROSSING: **HINDS CREEK**
LOCATION: **3.3 M E OF SR170-US441 JC**

COUNTY: **ANDERSON**
ROUTE: **0E072**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.63**
SUFFICIENCY RATING: **91.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.17398	DEGREES
(17a,b) LONGITUDE:	W	83.97543	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1986
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	15.4 FT
(49) TOTAL BRIDGE LENGTH:	50.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	26.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	21.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/5/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010E4500001**
BRIDGE OWNER: **CITY OF OAK RIDGE**
FIPS CODE: **55120**
ROAD NAME: **INCLINE LN.**
CROSSING: **POPLAR CREEK**
LOCATION: **.3 M S JCT SR 62&SR 95**

COUNTY: **ANDERSON**
ROUTE: **0E450**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.01**
SUFFICIENCY RATING: **48.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.00895	DEGREES
(17a,b) LONGITUDE:	W	84.26710	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **1**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1985**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **3**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **20.0 FT**
(49) TOTAL BRIDGE LENGTH: **22.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **40 FT**
(52) BRIDGE OUT TO OUT WIDTH: **46.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **40.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **39.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL CITY STREET**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0NNN**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **22 FT**
(94) BRIDGE IMPROVEMENT COST: **$41,000.00**
(95) ROADWAY IMPROVEMENT COST: **$5,000.00**
(96) TOTAL PROJECT COST: **$62,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **7/6/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010E4880001**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BRINKLEY ACRES RD.**
CROSSING: **BRUSHY FORK CREEK**
LOCATION: **2.1 M NE JCT SR 61&SR 62**

COUNTY: **ANDERSON**
ROUTE: **0E488**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.06**
SUFFICIENCY RATING: **93.2**

IDENTIFICATION

(16a,b) LATITUDE:	**N 36.02912 DEGREES**
(17a,b) LONGITUDE:	**W 84.27297 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**NONE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**2010**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**14.8 FT**
(49) TOTAL BRIDGE LENGTH:	**56.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**23 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**27.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**23.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**45 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**23.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**ONE LANE BRIDGE FOR 2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**8**
(62) CULVERT CONDITION (IF APPLICABLE):	**8**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**8**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**1N01**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**7/12/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0620005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **55120**
ROAD NAME: **BOEING RD.**
CROSSING: **SR 62**
LOCATION: **3.0 M W OF POPLAR CR.**

COUNTY: **ANDERSON**
ROUTE: **0E493**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.18**
SUFFICIENCY RATING: **95.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.00388	DEGREES
(17a,b) LONGITUDE:	W	84.23157	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1981
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	107.9 FT
(49) TOTAL BRIDGE LENGTH:	189.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	38.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	42.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	37.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	38.4 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.86 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	9.51 FT
(56) MIN HORZ UNDERCLR ON LEFT:	24.28 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	4
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/12/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01S23970001	COUNTY:	ANDERSON
BRIDGE OWNER:	ANDERSON COUNTY	ROUTE:	0E510
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	BRUSHY VALLEY RD.	COUNTY SEQUENCE:	1
CROSSING:	HINDS CREEK	LOG MILE:	0.46
LOCATION:	E OFF SR61-JUST N OF CLIN	SUFFICIENCY RATING:	84.7

IDENTIFICATION

(16a,b) LATITUDE:	N	36.12515	DEGREES
(17a,b) LONGITUDE:	W	84.10615	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1990
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	44.9 FT
(49) TOTAL BRIDGE LENGTH:	126.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	26.6 FT
(52) BRIDGE OUT TO OUT WIDTH:	30.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	26.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	26.6 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	6/28/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01S23970003**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BRUSHY VALLEY RD.**
CROSSING: **BRUSHY CREEK**
LOCATION: **3 M SW OF I75-SR61 JCT.**

COUNTY: **ANDERSON**
ROUTE: **0E510**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.38**
SUFFICIENCY RATING: **96.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.12802	DEGREES
(17a,b) LONGITUDE:	W	84.09328	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **NOT APPLICABLE**
B) TYPE MEMBRANE: **NOT APPLICABLE**
C) TYPE PROTECTION: **NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1994**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **16.4 FT**
(49) TOTAL BRIDGE LENGTH: **34.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH: **UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **26.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **29.9 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **8**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **N**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0N00**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **6/28/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01S23970005**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BRUSHY VALLEY RD.**
CROSSING: **ANDY CREEK**
LOCATION: **W OFF I75-1.8 M N OF CO L**

COUNTY: **ANDERSON**
ROUTE: **0E510**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.00**
SUFFICIENCY RATING: **91.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.13810	DEGREES
(17a,b) LONGITUDE:	W	84.04487	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1950
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	32.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	28.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	33.5 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/5/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01S23970007**
BRIDGE OWNER: **ANDERSON COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BRUSHY VALLEY RD.**
CROSSING: **HINDS CREEK**
LOCATION: **E OFF I75-1.8 M N OF CO L**

COUNTY: **ANDERSON**
ROUTE: **0E510**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.38**
SUFFICIENCY RATING: **97.6**

IDENTIFICATION

(16a,b) LATITUDE:	**N 36.14223 DEGREES**
(17a,b) LONGITUDE:	**W 84.04048 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**4**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1980**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**15.1 FT**
(49) TOTAL BRIDGE LENGTH:	**64.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**35.8 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**40 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**36.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**35.8 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**5**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**6**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0N01**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**7/5/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A1940001**
BRIDGE OWNER: **CITY OF CLINTON**
FIPS CODE: **15580**
ROAD NAME: **NOT AVAILABLE**
CROSSING: **LITTLE DISMAL CREEK**
LOCATION: **1.8 M E OF US25W-SR61 JCT**

COUNTY: **ANDERSON**
ROUTE: **0E516**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.80**
SUFFICIENCY RATING: **89.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.08077	DEGREES
(17a,b) LONGITUDE:	W	84.11015	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **1**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **2010**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **36.7 FT**
(49) TOTAL BRIDGE LENGTH: **36.7 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **27.6 FT**
(52) BRIDGE OUT TO OUT WIDTH: **33.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **45 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **27.6 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL CITY STREET**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **8**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **8**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1N11**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **7/17/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **/**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	010A1940003	COUNTY:	ANDERSON
BRIDGE OWNER:	ANDERSON COUNTY	ROUTE:	0E516
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	NOT AVAILABLE	COUNTY SEQUENCE:	1
CROSSING:	LITTLE DISMAL CREEK	LOG MILE:	0.96
LOCATION:	2 M E OF US25W-SR61 JCT	SUFFICIENCY RATING:	77.9

IDENTIFICATION

(16a,b) LATITUDE:	N	36.07925	DEGREES
(17a,b) LONGITUDE:	W	84.10867	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2010
(106) YEAR THE BRIDGE WAS REHABILITATED:	#Error
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.5 FT
(49) TOTAL BRIDGE LENGTH:	36.4 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	25.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	33.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	23.3 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	25.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1N11
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	36.4 FT
(94) BRIDGE IMPROVEMENT COST:	$183,000.00
(95) ROADWAY IMPROVEMENT COST:	$19,000.00
(96) TOTAL PROJECT COST:	$275,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/17/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	010A2100001	COUNTY:	ANDERSON
BRIDGE OWNER:	CITY OF CLINTON	ROUTE:	0E521
FIPS CODE:	15580	SPECIAL CASE:	0
ROAD NAME:	CARDEN FARM DR.	COUNTY SEQUENCE:	1
CROSSING:	SOUTHERN RAILWAY	LOG MILE:	0.49
LOCATION:	.5 M NE OF US25W-SR61 JCT	SUFFICIENCY RATING:	74.0

IDENTIFICATION

(16a,b) LATITUDE:	N	36.09827	DEGREES
(17a,b) LONGITUDE:	W	84.12697	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	STEEL CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1990
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	RAILROAD
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	117.1 FT
(49) TOTAL BRIDGE LENGTH:	237.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	36.1 FT
(52) BRIDGE OUT TO OUT WIDTH:	38.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	32.2 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	10 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	RAILROAD BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	23.49 FT
(55a) HORZ UNDERCLR:	RAILROAD BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	22.97 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL CITY STREET
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	9
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	100N
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	237.9 FT
(94) BRIDGE IMPROVEMENT COST:	$1,637,000.00
(95) ROADWAY IMPROVEMENT COST:	$164,000.00
(96) TOTAL PROJECT COST:	$2,456,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	7/7/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01I00750002	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	I0075
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	I-75	COUNTY SEQUENCE:	1
CROSSING:	NFA 1264	LOG MILE:	0.78
LOCATION:	.77 MI FROM KNOX CO LINE	SUFFICIENCY RATING:	70.1

IDENTIFICATION

(16a,b) LATITUDE:	N 36.04240 DEGREES
(17a,b) LONGITUDE:	W 84.03557 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1969
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	83.0 FT
(49) TOTAL BRIDGE LENGTH:	193.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	39.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.3 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	24.77 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	6.89 FT
(56) MIN HORZ UNDERCLR ON LEFT:	5.91 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	4
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	000N
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	193.9 FT
(94) BRIDGE IMPROVEMENT COST:	$1,364,000.00
(95) ROADWAY IMPROVEMENT COST:	$137,000.00
(96) TOTAL PROJECT COST:	$2,047,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/2/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01I00750001	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	I0075
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	I-75	COUNTY SEQUENCE:	1
CROSSING:	NFA 1264	LOG MILE:	0.78
LOCATION:	.77 MI FROM KNOX CO LINE	SUFFICIENCY RATING:	70.8

IDENTIFICATION

(16a,b) LATITUDE:	N	36.12595	DEGREES
(17a,b) LONGITUDE:	W	84.03533	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1969
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	83.0 FT
(49) TOTAL BRIDGE LENGTH:	193.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.3 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	21.36 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	5.91 FT
(56) MIN HORZ UNDERCLR ON LEFT:	6.89 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	4
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	100N
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	193.9 FT
(94) BRIDGE IMPROVEMENT COST:	$1,364,000.00
(95) ROADWAY IMPROVEMENT COST:	$137,000.00
(96) TOTAL PROJECT COST:	$2,047,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/2/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750004**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **NFA 1268**
LOCATION: **1.83 MI.FROM KNOX CO.LN.**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.83**
SUFFICIENCY RATING: **89.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.13907	DEGREES
(17a,b) LONGITUDE:	W	84.04348	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1972
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	50.9 FT
(49) TOTAL BRIDGE LENGTH:	121.7 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	12 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	47.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	14.76 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	12.14 FT
(56) MIN HORZ UNDERCLR ON LEFT:	13.12 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/2/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750003**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **NFA E510**
LOCATION: **1.83 MI.FROM KNOX CO.LN.**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.83**
SUFFICIENCY RATING: **88.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.13915	DEGREES
(17a,b) LONGITUDE:	W	84.04335	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1972
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	50.9 FT
(49) TOTAL BRIDGE LENGTH:	121.7 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	12 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	47.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	14.76 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	12.14 FT
(56) MIN HORZ UNDERCLR ON LEFT:	13.12 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/2/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750006**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **HINDS CREEK**
LOCATION: **2.5 M N OF SR61**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.18**
SUFFICIENCY RATING: **90.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.14203	DEGREES
(17a,b) LONGITUDE:	W	84.04865	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1972
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	44.6 FT
(49) TOTAL BRIDGE LENGTH:	133.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0011
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/2/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **HINDS CREEK**
LOCATION: **2.5 M N OF SR61**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.18**
SUFFICIENCY RATING: **88.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.14215	DEGREES
(17a,b) LONGITUDE:	W	84.04855	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1972
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	44.6 FT
(49) TOTAL BRIDGE LENGTH:	133.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	39.4 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0011
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/2/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750011**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **JOHNS CREEK**
LOCATION: **1.0 NW OF SR61**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.75**
SUFFICIENCY RATING: **72.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.15653	DEGREES
(17a,b) LONGITUDE:	W	84.06933	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1972
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	10.2 FT
(49) TOTAL BRIDGE LENGTH:	23.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	76.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	38.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1N11
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	23 FT
(94) BRIDGE IMPROVEMENT COST:	$246,000.00
(95) ROADWAY IMPROVEMENT COST:	$25,000.00
(96) TOTAL PROJECT COST:	$370,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/9/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750015**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **BUFFALO CREEK**
LOCATION: **.4 W OF SR61**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.48**
SUFFICIENCY RATING: **78.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.16395	DEGREES
(17a,b) LONGITUDE:	W	84.07832	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1972
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	15.1 FT
(49) TOTAL BRIDGE LENGTH:	32.5 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	72.2 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1N11
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	32.5 FT
(94) BRIDGE IMPROVEMENT COST:	$337,000.00
(95) ROADWAY IMPROVEMENT COST:	$34,000.00
(96) TOTAL PROJECT COST:	$506,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/9/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
27-Jul-18

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750020**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **NFA A115**
LOCATION: **5.79 MI.FROM KNOX CO.LN.**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.77**
SUFFICIENCY RATING: **86.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.17900	DEGREES
(17a,b) LONGITUDE:	W	84.09232	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1969
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	50.9 FT
(49) TOTAL BRIDGE LENGTH:	136.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	CLOSED MEDIAN - NO BARRIER
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.4 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	14.01 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	9.84 FT
(56) MIN HORZ UNDERCLR ON LEFT:	9.84 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	4
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/14/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750019**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **NFA A115**
LOCATION: **5.79 MI FROM KNOX CO.LN.**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.77**
SUFFICIENCY RATING: **87.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.17928	DEGREES
(17a,b) LONGITUDE:	W	84.09220	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1969
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	50.9 FT
(49) TOTAL BRIDGE LENGTH:	136.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	39.4 FT
(33) BRIDGE MEDIAN:	CLOSED MEDIAN - NO BARRIER
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	14.5 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	9.51 FT
(56) MIN HORZ UNDERCLR ON LEFT:	9.51 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	5
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/14/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750022**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **NFA A116**
LOCATION: **1 M S OF CLINCH RI.**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **7.50**
SUFFICIENCY RATING: **92.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.19568	DEGREES
(17a,b) LONGITUDE:	W	84.11470	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1969
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	44.0 FT
(49) TOTAL BRIDGE LENGTH:	119.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	39.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	41.6 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	19.36 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	10.5 FT
(56) MIN HORZ UNDERCLR ON LEFT:	9.84 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/14/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750021**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **NFA A116**
LOCATION: **1 M S OF CLINCH RD.**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **7.50**
SUFFICIENCY RATING: **91.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.19602	DEGREES
(17a,b) LONGITUDE:	W	84.11443	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1969
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	44.3 FT
(49) TOTAL BRIDGE LENGTH:	105.6 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	41.5 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	14.6 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	8.53 FT
(56) MIN HORZ UNDERCLR ON LEFT:	10.5 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	5
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/14/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750024**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **CLINCH RIVER**
LOCATION: **4.0 M E OF LAKE CITY**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **8.28**
SUFFICIENCY RATING: **87.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.20450	DEGREES
(17a,b) LONGITUDE:	W	84.12338	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	5
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1969
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	224.7 FT
(49) TOTAL BRIDGE LENGTH:	977.7 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	39.0 FT
(33) BRIDGE MEDIAN:	CLOSED MEDIAN - NO BARRIER
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NAVIGATION CONTROLLED WATERWAY
(39) NAVIGATION VERTICAL CLEARANCE:	109.9 FT
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	221.8 FT

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	9
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1101
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/29/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	07/2015
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750023**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **CLINCH RIVER**
LOCATION: **4.0 M E OF LAKE CITY**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **8.28**
SUFFICIENCY RATING: **86.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.20477	DEGREES
(17a,b) LONGITUDE:	W	84.12308	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	5
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1969
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	224.7 FT
(49) TOTAL BRIDGE LENGTH:	977.4 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	CLOSED MEDIAN - NO BARRIER
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NAVIGATION CONTROLLED WATERWAY
(39) NAVIGATION VERTICAL CLEARANCE:	109.9 FT
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	221.8 FT

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	9
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/28/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	07/2015
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750028**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **COAL CREEK**
LOCATION: **1.5 M E OF LAKE CITY**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **9.18**
SUFFICIENCY RATING: **85.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.21205	DEGREES
(17a,b) LONGITUDE:	W	84.13593	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	5
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1971
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	147.0 FT
(49) TOTAL BRIDGE LENGTH:	548.6 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	41.0 FT
(33) BRIDGE MEDIAN:	CLOSED MEDIAN - NO BARRIER
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	9
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/29/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750027**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **COAL CREEK**
LOCATION: **1.5 M E OF LAKE CITY**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **9.21**
SUFFICIENCY RATING: **85.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.21252	DEGREES
(17a,b) LONGITUDE:	W	84.13615	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **PREFORMED FABRIC**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1971**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **155.8 FT**
(49) TOTAL BRIDGE LENGTH: **532.2 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **40.7 FT**
(52) BRIDGE OUT TO OUT WIDTH: **44.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **40.0 FT**
(33) BRIDGE MEDIAN: **CLOSED MEDIAN - NO BARRIER**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **40.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL INTERSTATE**
(101) PARALLEL BRIDGE: **RIGHT LANE BRIDGE**
(102) TRAFFIC DIR: **1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **5**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44 +MOD**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **7**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **9**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1011**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/28/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01I00750041	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	I0075
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	I-75	COUNTY SEQUENCE:	1
CROSSING:	BRANCH	LOG MILE:	10.35
LOCATION:	NEAR SR 61	SUFFICIENCY RATING:	54.0

IDENTIFICATION

(16a,b) LATITUDE:	N 36.22487 DEGREES
(17a,b) LONGITUDE:	W 84.14983 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	16.1 FT
(49) TOTAL BRIDGE LENGTH:	36.7 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	96.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	60 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	5

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1N1N
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	36.7 FT
(94) BRIDGE IMPROVEMENT COST:	$348,000.00
(95) ROADWAY IMPROVEMENT COST:	$35,000.00
(96) TOTAL PROJECT COST:	$523,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/9/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750031**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **SR 71**
LOCATION: **10.58 MI.FROM KNOX CO.LN.**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **10.57**
SUFFICIENCY RATING: **78.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.22710	DEGREES
(17a,b) LONGITUDE:	W	84.15107	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	1985
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	3
(28b) NUMBER OF LANES UNDER THE BRIDGE:	3

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	70.9 FT
(49) TOTAL BRIDGE LENGTH:	169.3 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	48.6 FT
(52) BRIDGE OUT TO OUT WIDTH:	52.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	47.6 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	39 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	51.2 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.34 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	3.94 FT
(56) MIN HORZ UNDERCLR ON LEFT:	3.61 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	4
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1011
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	OTHER STRUCTURAL WORK
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/16/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750032**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **SR 71**
LOCATION: **10.58 MI.FROM KNOX CO.LN.**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **10.57**
SUFFICIENCY RATING: **79.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.22708	DEGREES
(17a,b) LONGITUDE:	W	84.15147	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	1985
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	3

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	70.9 FT
(49) TOTAL BRIDGE LENGTH:	182.7 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	39.4 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	39 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	53.3 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.86 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	3.94 FT
(56) MIN HORZ UNDERCLR ON LEFT:	3.94 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	4
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1011
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	OTHER STRUCTURAL WORK
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/16/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750035**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **SR 116**
LOCATION: **11.28 MI.FROM KNOX CO.LN.**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **11.27**
SUFFICIENCY RATING: **85.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.23382	DEGREES
(17a,b) LONGITUDE:	W	84.16043	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	74.1 FT
(49) TOTAL BRIDGE LENGTH:	168.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	37 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	57.2 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	17.26 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	6.23 FT
(56) MIN HORZ UNDERCLR ON LEFT:	4.92 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	4
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1011
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/16/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750036**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **SR 9**
LOCATION: **11.28 MI.FROM KNOX CO.LN.**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **11.27**
SUFFICIENCY RATING: **96.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.23335	DEGREES
(17a,b) LONGITUDE:	W	84.16022	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	74.1 FT
(49) TOTAL BRIDGE LENGTH:	168.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	39.4 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	37 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	57.3 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.6 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	6.56 FT
(56) MIN HORZ UNDERCLR ON LEFT:	5.58 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	4
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1N11
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/16/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750037**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **BRANCH**
LOCATION: **.5 M N CAMPBELL CO LINE**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **11.34**
SUFFICIENCY RATING: **54.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.23332	DEGREES
(17a,b) LONGITUDE:	W	84.16148	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	6
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	7.9 FT
(49) TOTAL BRIDGE LENGTH:	25.6 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	78.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	39.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	5

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	25.6 FT
(94) BRIDGE IMPROVEMENT COST:	$345,000.00
(95) ROADWAY IMPROVEMENT COST:	$35,000.00
(96) TOTAL PROJECT COST:	$518,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/9/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750040**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **SOUTHERN RAILWAY**
LOCATION: **11.59 MI.FROM KNOX CO.LN.**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **11.58**
SUFFICIENCY RATING: **91.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.23500	DEGREES
(17a,b) LONGITUDE:	W	84.16500	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	1985
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	RAILROAD
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	55.8 FT
(49) TOTAL BRIDGE LENGTH:	165.7 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	39.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	40 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.4 FT
(54a) VERT UNDERCLR:	RAILROAD BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	24.18 FT
(55a) HORZ UNDERCLR:	RAILROAD BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	13.45 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	5
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/22/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750039**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-75**
CROSSING: **SOUTHERN RAILWAY**
LOCATION: **11.59 MI.FROM KNOX CO.LN.**

COUNTY: **ANDERSON**
ROUTE: **I0075**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **11.58**
SUFFICIENCY RATING: **90.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.23570	DEGREES
(17a,b) LONGITUDE:	W	84.16530	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	1985
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	RAILROAD
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	3
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	54.1 FT
(49) TOTAL BRIDGE LENGTH:	162.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	51.8 FT
(52) BRIDGE OUT TO OUT WIDTH:	55.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	50.9 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	36 DEGREES
(35) BRIDGE FLARE:	YES, FLARED
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	51.8 FT
(54a) VERT UNDERCLR:	RAILROAD BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	22.67 FT
(55a) HORZ UNDERCLR:	RAILROAD BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	13.45 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	5
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/22/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0090001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **40240**
ROAD NAME: **MAIN ST.**
CROSSING: **FORK COAL CREEK**
LOCATION: **0.43 MI. FROM JCT. SH 71**

COUNTY: **ANDERSON**
ROUTE: **SR009**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.82**
SUFFICIENCY RATING: **53.0**

IDENTIFICATION

(16a,b) LATITUDE:	**N 36.22258 DEGREES**
(17a,b) LONGITUDE:	**W 84.15743 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**1**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1927**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY-PEDESTRIAN**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**22.3 FT**
(49) TOTAL BRIDGE LENGTH:	**23.6 FT**
(50a) LEFT SIDEWALK WIDTH:	**4.3 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**25.3 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**27.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**25.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**25.3 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**6**
(59) SUPERSTRUCTURE:	**5**
(60) SUBSTRUCTURE:	**5**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**2**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**000N**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**23.6 FT**
(94) BRIDGE IMPROVEMENT COST:	**$133,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$14,000.00**
(96) TOTAL PROJECT COST:	**$200,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**12/14/2016**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0090003**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **40240**
ROAD NAME: **S. MAIN ST.**
CROSSING: **COAL CREEK**
LOCATION: **0.54 MI. FROM JCT. SH 71**

COUNTY: **ANDERSON**
ROUTE: **SR009**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.94**
SUFFICIENCY RATING: **63.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.22092	DEGREES
(17a,b) LONGITUDE:	W	84.15707	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1927
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	3
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	28.5 FT
(49) TOTAL BRIDGE LENGTH:	114.5 FT
(50a) LEFT SIDEWALK WIDTH:	4.9 FT
(50b) RIGHT SIDEWALK WIDTH:	4.9 FT
(51) BRIDGE CURB TO CURB WIDTH:	29.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	42.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	28.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	29.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	114.5 FT
(94) BRIDGE IMPROVEMENT COST:	$429,000.00
(95) ROADWAY IMPROVEMENT COST:	$43,000.00
(96) TOTAL PROJECT COST:	$644,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/14/2016
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0090006**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **US-HWY. 25W**
CROSSING: **SOUTHERN RAILWAY**
LOCATION: **0.47 MI.S.OF JCT.FAS 2589**

COUNTY: **ANDERSON**
ROUTE: **SR009**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.34**
SUFFICIENCY RATING: **92.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.17473	DEGREES
(17a,b) LONGITUDE:	W	84.14273	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	RAILROAD
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	44.3 FT
(49) TOTAL BRIDGE LENGTH:	131.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	39.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	20 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.7 FT
(54a) VERT UNDERCLR:	RAILROAD BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	25.03 FT
(55a) HORZ UNDERCLR:	RAILROAD BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	14.11 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/14/2016
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0090005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **US-HWY. 25W**
CROSSING: **SOUTHERN RAILWAY**
LOCATION: **0.47 MI.FR.JCT.FAS 2589**

COUNTY: **ANDERSON**
ROUTE: **SR009**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.34**
SUFFICIENCY RATING: **92.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.17480	DEGREES
(17a,b) LONGITUDE:	W	84.14288	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	RAILROAD
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	44.3 FT
(49) TOTAL BRIDGE LENGTH:	131.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	20 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.7 FT
(54a) VERT UNDERCLR:	RAILROAD BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	24.51 FT
(55a) HORZ UNDERCLR:	RAILROAD BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	11.15 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	5
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/14/2016
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
27-Jul-18

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0090008**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **US-HWY. 25W**
CROSSING: **CANE CREEK**
LOCATION: **0.82 MI.S.OF JCT.FAS 2589**

COUNTY: **ANDERSON**
ROUTE: **SR009**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.71**
SUFFICIENCY RATING: **88.9**

IDENTIFICATION

(16a,b) LATITUDE:	**N 36.16938 DEGREES**
(17a,b) LONGITUDE:	**W 84.14372 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1970**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**34.1 FT**
(49) TOTAL BRIDGE LENGTH:	**102.7 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**40.7 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**44.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**41.0 FT**
(33) BRIDGE MEDIAN:	**OPEN MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**40.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE:	**LEFT LANE BRIDGE**
(102) TRAFFIC DIR:	**1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**6**
(59) SUPERSTRUCTURE:	**7**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**7**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**5**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0001**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**12/14/2016**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0090007**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **US-HWY. 25W**
CROSSING: **CANE CREEK**
LOCATION: **0.82 MI.S.OF JCT.FAS 2589**

COUNTY: **ANDERSON**
ROUTE: **SR009**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.71**
SUFFICIENCY RATING: **89.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.16938	DEGREES
(17a,b) LONGITUDE:	W	84.14392	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	34.1 FT
(49) TOTAL BRIDGE LENGTH:	102.7 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/14/2016
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0090009**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **US-HWY. 25W**
CROSSING: **BLOWING SPRINGS CREEK**
LOCATION: **2 MI.N.CLINTON CITY LIMIT**

COUNTY: **ANDERSON**
ROUTE: **SR009**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **6.83**
SUFFICIENCY RATING: **74.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.14017	DEGREES
(17a,b) LONGITUDE:	W	84.15365	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **NOT APPLICABLE**
B) TYPE MEMBRANE: **NOT APPLICABLE**
C) TYPE PROTECTION: **NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1927**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **10.5 FT**
(49) TOTAL BRIDGE LENGTH: **21.7 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH: **UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **34.1 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **45.9 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **N**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **4**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **NNNN**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **OTHER STRUCTURAL WORK**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **12/14/2016**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01SR0090011	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR009
FIPS CODE:	15580	SPECIAL CASE:	0
ROAD NAME:	N. MAIN ST.	COUNTY SEQUENCE:	1
CROSSING:	BRANCH	LOG MILE:	9.87
LOCATION:	1 MI.S.CLINTON CITY LIMIT	SUFFICIENCY RATING:	63.4

IDENTIFICATION

(16a,b) LATITUDE:	N 36.10648 DEGREES
(17a,b) LONGITUDE:	W 84.13150 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1927
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	17.1 FT
(49) TOTAL BRIDGE LENGTH:	56.1 FT
(50a) LEFT SIDEWALK WIDTH:	4.9 FT
(50b) RIGHT SIDEWALK WIDTH:	4.9 FT
(51) BRIDGE CURB TO CURB WIDTH:	40 FT
(52) BRIDGE OUT TO OUT WIDTH:	48.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	60 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN MINOR ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	4
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	56.1 FT
(94) BRIDGE IMPROVEMENT COST:	$436,000.00
(95) ROADWAY IMPROVEMENT COST:	$44,000.00
(96) TOTAL PROJECT COST:	$655,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/14/2016
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01SR0090015	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR009
FIPS CODE:	15580	SPECIAL CASE:	0
ROAD NAME:	CLINCH AVE.	COUNTY SEQUENCE:	1
CROSSING:	CLINCH RIVER	LOG MILE:	10.71
LOCATION:	0.38 MI.S. JCT.FAS 2572	SUFFICIENCY RATING:	40.9

IDENTIFICATION

(16a,b) LATITUDE:	N	36.09392	DEGREES
(17a,b) LONGITUDE:	W	84.13145	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	STEEL CONTINUOUS
(44a) APPR SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	13
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1940
(106) YEAR THE BRIDGE WAS REHABILITATED:	1959
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	HIGHWAY-WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	224.7 FT
(49) TOTAL BRIDGE LENGTH:	983.3 FT
(50a) LEFT SIDEWALK WIDTH:	5.9 FT
(50b) RIGHT SIDEWALK WIDTH:	5.9 FT
(51) BRIDGE CURB TO CURB WIDTH:	40 FT
(52) BRIDGE OUT TO OUT WIDTH:	51.8 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	48.6 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	YES, FLARED
(520) MIN VERTICAL CLEARANCE OVER RD:	25.03 FT
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	25.03 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	1.97 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NAVIGATION CONTROLLED WATERWAY
(39) NAVIGATION VERTICAL CLEARANCE:	44.9 FT
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	211.9 FT

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN PRINCIPAL ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	3
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	983.3 FT
(94) BRIDGE IMPROVEMENT COST:	$19,151,000.00
(95) ROADWAY IMPROVEMENT COST:	$1,916,000.00
(96) TOTAL PROJECT COST:	$28,727,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/25/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	07/2015
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01SR0090017	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR009
FIPS CODE:	15580	SPECIAL CASE:	0
ROAD NAME:	US-HWY. 25W	COUNTY SEQUENCE:	1
CROSSING:	NELSON CREEK	LOG MILE:	15.51
LOCATION:	0.42 MI.S.CLAXTON	SUFFICIENCY RATING:	53.7

IDENTIFICATION

(16a,b) LATITUDE:	N 36.03740 DEGREES
(17a,b) LONGITUDE:	W 84.10583 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1940
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	25.9 FT
(49) TOTAL BRIDGE LENGTH:	58.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	52.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	58.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	49.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	52.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0N01
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	58.1 FT
(94) BRIDGE IMPROVEMENT COST:	$91,000.00
(95) ROADWAY IMPROVEMENT COST:	$10,000.00
(96) TOTAL PROJECT COST:	$137,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/19/2016
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0090019**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **US-HWY. 25W**
CROSSING: **BULL RUN CREEK**
LOCATION: **2 MI.N.KNOX COUNTY LINE**

COUNTY: **ANDERSON**
ROUTE: **SR009**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **16.10**
SUFFICIENCY RATING: **48.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.03258	DEGREES
(17a,b) LONGITUDE:	W	84.09760	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	6
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1944
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	43.0 FT
(49) TOTAL BRIDGE LENGTH:	259.5 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	52.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	58.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	60.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	52.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	292.7 FT
(94) BRIDGE IMPROVEMENT COST:	$3,201,000.00
(95) ROADWAY IMPROVEMENT COST:	$321,000.00
(96) TOTAL PROJECT COST:	$4,802,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/19/2016
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01SR0610023	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR061
FIPS CODE:	55800	SPECIAL CASE:	0
ROAD NAME:	E. TRI-COUNTY BLVD.	COUNTY SEQUENCE:	1
CROSSING:	SOU RWY SR330 & NFA A39	LOG MILE:	0.09
LOCATION:	IN OLIVER SPRINGS	SUFFICIENCY RATING:	71.1

IDENTIFICATION

(16a,b) LATITUDE:	N 36.04597 DEGREES
(17a,b) LONGITUDE:	W 84.33957 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	7
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1985
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY-RAILROAD
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	79.7 FT
(49) TOTAL BRIDGE LENGTH:	494.4 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	86 FT
(52) BRIDGE OUT TO OUT WIDTH:	89.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	71.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	39 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	43.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	22.01 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	1.97 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	3
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	494.4 FT
(94) BRIDGE IMPROVEMENT COST:	$6,030,000.00
(95) ROADWAY IMPROVEMENT COST:	$604,000.00
(96) TOTAL PROJECT COST:	$9,046,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/18/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0610025**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **55800**
ROAD NAME: **E. TRI-COUNTY BLVD.**
CROSSING: **SR 61 RAMP**
LOCATION: **IN OLIVER SPRINGS**

COUNTY: **ANDERSON**
ROUTE: **SR061**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.30**
SUFFICIENCY RATING: **83.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.04337	DEGREES
(17a,b) LONGITUDE:	W	84.33812	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1985
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	1

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	128.0 FT
(49) TOTAL BRIDGE LENGTH:	255.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	84.6 FT
(52) BRIDGE OUT TO OUT WIDTH:	132.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	82.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	18.01 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	28.54 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	9
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/18/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0610001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **55800**
ROAD NAME: **E. TRI-COUNTY BLVD.**
CROSSING: **POPLAR CREEK**
LOCATION: **0.42 MI.W.JCT.FAS 2609**

COUNTY: **ANDERSON**
ROUTE: **SR061**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.41**
SUFFICIENCY RATING: **88.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.02180	DEGREES
(17a,b) LONGITUDE:	W	84.31187	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	2011
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	54.1 FT
(49) TOTAL BRIDGE LENGTH:	163.4 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	102 FT
(52) BRIDGE OUT TO OUT WIDTH:	103.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	20 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	102.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	8
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/18/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0610003**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 61**
CROSSING: **BRUSHY CREEK**
LOCATION: **1.18 MI.E.JCT.FAS 2609**

COUNTY: **ANDERSON**
ROUTE: **SR061**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.98**
SUFFICIENCY RATING: **46.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.02572	DEGREES
(17a,b) LONGITUDE:	W	84.28780	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	5
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1946
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	43.3 FT
(49) TOTAL BRIDGE LENGTH:	159.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	26.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	33.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	26.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	26.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	192.3 FT
(94) BRIDGE IMPROVEMENT COST:	$1,489,000.00
(95) ROADWAY IMPROVEMENT COST:	$149,000.00
(96) TOTAL PROJECT COST:	$2,234,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/18/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01SR0610005	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR061
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	STATE HWY. 61	COUNTY SEQUENCE:	1
CROSSING:	LAUREL BRANCH	LOG MILE:	5.74
LOCATION:	2.94 MI.E.JCT.FAS 2609	SUFFICIENCY RATING:	51.6

IDENTIFICATION

(16a,b) LATITUDE:	N 36.03807 DEGREES
(17a,b) LONGITUDE:	W 84.26092 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1946
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	21.0 FT
(49) TOTAL BRIDGE LENGTH:	46.3 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	26.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	32.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	29.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	26.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	46.3 FT
(94) BRIDGE IMPROVEMENT COST:	$120,000.00
(95) ROADWAY IMPROVEMENT COST:	$13,000.00
(96) TOTAL PROJECT COST:	$181,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/4/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0610007**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 61**
CROSSING: **RACCOON CREEK**
LOCATION: **3.1 MI.W.JCT. FAS 2572**

COUNTY: **ANDERSON**
ROUTE: **SR061**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **6.55**
SUFFICIENCY RATING: **49.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.04548	DEGREES
(17a,b) LONGITUDE:	W	84.24980	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1946
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	25.3 FT
(49) TOTAL BRIDGE LENGTH:	74.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	26.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	33.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	26.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	74.8 FT
(94) BRIDGE IMPROVEMENT COST:	$170,000.00
(95) ROADWAY IMPROVEMENT COST:	$18,000.00
(96) TOTAL PROJECT COST:	$256,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/4/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01SR0610009	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR061
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	STATE HWY. 61	COUNTY SEQUENCE:	1
CROSSING:	BRUSHY CREEK	LOG MILE:	8.08
LOCATION:	1.57 MI.W.JCT. FAS 2572	SUFFICIENCY RATING:	43.9

IDENTIFICATION

(16a,b) LATITUDE:	N 36.06113 DEGREES
(17a,b) LONGITUDE:	W 84.23092 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1946
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	28.9 FT
(49) TOTAL BRIDGE LENGTH:	115.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	26.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	33.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	25.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	144.7 FT
(94) BRIDGE IMPROVEMENT COST:	$1,104,000.00
(95) ROADWAY IMPROVEMENT COST:	$111,000.00
(96) TOTAL PROJECT COST:	$1,657,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/4/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0610013**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **15580**
ROAD NAME: **S. CHARLES G. SEIVERS BLVD.**
CROSSING: **BRANCH**
LOCATION: **IN CLINTON CITY LIMITS**

COUNTY: **ANDERSON**
ROUTE: **SR061**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **13.93**
SUFFICIENCY RATING: **62.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.08763	DEGREES
(17a,b) LONGITUDE:	W	84.15130	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1946
(106) YEAR THE BRIDGE WAS REHABILITATED:	1994
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	5
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	14.1 FT
(49) TOTAL BRIDGE LENGTH:	32.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	60.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	60.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN PRINCIPAL ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	32.2 FT
(94) BRIDGE IMPROVEMENT COST:	$340,000.00
(95) ROADWAY IMPROVEMENT COST:	$35,000.00
(96) TOTAL PROJECT COST:	$511,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/4/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0610027**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **15580**
ROAD NAME: **N. CHARLES G. SEIVERS BLVD.**
CROSSING: **NORFOLK S RR & FAU 4074**
LOCATION: **IN CLINTON-E OFF US 25W**

COUNTY: **ANDERSON**
ROUTE: **SR061**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **15.67**
SUFFICIENCY RATING: **81.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.10345	DEGREES
(17a,b) LONGITUDE:	W	84.12925	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE PRECAST PANELS**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **UNKNOWN**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1987**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN**
(42b) UNDER BRIDGE: **HIGHWAY-RAILROAD**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **4**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **2**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **136.2 FT**
(49) TOTAL BRIDGE LENGTH: **352.0 FT**
(50a) LEFT SIDEWALK WIDTH: **4.9 FT**
(50b) RIGHT SIDEWALK WIDTH: **4.9 FT**
(51) BRIDGE CURB TO CURB WIDTH: **56.8 FT**
(52) BRIDGE OUT TO OUT WIDTH: **68.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **51.5 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **56.8 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **25.03 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **8.86 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **5**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **1100**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/12/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0610016**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **N. CHARLES G. SEIVERS BLVD.**
CROSSING: **CLINCH RIVER**
LOCATION: **0.48 MI.W.JCT.FAS 2397**

COUNTY: **ANDERSON**
ROUTE: **SR061**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **17.24**
SUFFICIENCY RATING: **85.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.12240	DEGREES
(17a,b) LONGITUDE:	W	84.11497	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **PRESTRESSED CONCRETE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **2**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **INTEGRAL CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **2000**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **211.3 FT**
(49) TOTAL BRIDGE LENGTH: **673.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **38.7 FT**
(52) BRIDGE OUT TO OUT WIDTH: **44 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **34.8 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **38.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NAVIGATION CONTROLLED WATERWAY**
(39) NAVIGATION VERTICAL CLEARANCE: **15.7 FT**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **207.7 FT**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL**
(101) PARALLEL BRIDGE: **LEFT LANE BRIDGE**
(102) TRAFFIC DIR: **1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **8**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **8**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **7**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **8**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1111**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **2/2/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **07/2015**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **Y60**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01SR0610015	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR061
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	N. CHARLES G. SEIVERS BLVD.	COUNTY SEQUENCE:	1
CROSSING:	CLINCH RIVER	LOG MILE:	17.24
LOCATION:	0.48 MI.W. JCT.FAS 2397	SUFFICIENCY RATING:	85.0

IDENTIFICATION

(16a,b) LATITUDE:	N 36.12230 DEGREES
(17a,b) LONGITUDE:	W 84.11475 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	STEEL CONTINUOUS
(44a) APPR SPAN MATERIAL:	PRESTRESSED CONCRETE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	2
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	INTEGRAL CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1957
(106) YEAR THE BRIDGE WAS REHABILITATED:	2000
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	211.3 FT
(49) TOTAL BRIDGE LENGTH:	673.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	38.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	34.8 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	38.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NAVIGATION CONTROLLED WATERWAY
(39) NAVIGATION VERTICAL CLEARANCE:	15.7 FT
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	207.7 FT

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN PRINCIPAL ARTERIAL
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	2/2/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	07/2015
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750018**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **N. CHARLES G. SEIVERS BLVD.**
CROSSING: **I75**
LOCATION: **2.9 M W CLINCH R.**

COUNTY: **ANDERSON**
ROUTE: **SR061**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **20.87**
SUFFICIENCY RATING: **94.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.16668	DEGREES
(17a,b) LONGITUDE:	W	84.08225	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1971**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **4**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **111.2 FT**
(49) TOTAL BRIDGE LENGTH: **222.4 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **40.7 FT**
(52) BRIDGE OUT TO OUT WIDTH: **44.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **38.4 FT**
(33) BRIDGE MEDIAN: **OPEN MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **40.7 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **16.34 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **27.89 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **36.09 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL**
(101) PARALLEL BRIDGE: **LEFT LANE BRIDGE**
(102) TRAFFIC DIR: **1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **7**
(69) UNDERCLEARANCE RATING: **5**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1011**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **8/8/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01I00750017**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **N. CHARLES G. SEIVERS BLVD.**
CROSSING: **I75**
LOCATION: **1.36 MI.W.OF NORRIS**

COUNTY: **ANDERSON**
ROUTE: **SR061**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **20.87**
SUFFICIENCY RATING: **94.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.16483	DEGREES
(17a,b) LONGITUDE:	W	84.08213	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1971
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	111.2 FT
(49) TOTAL BRIDGE LENGTH:	222.4 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	44.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	88.5 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.34 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	28.54 FT
(56) MIN HORZ UNDERCLR ON LEFT:	34.12 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN PRINCIPAL ARTERIAL
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	5
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1011
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	8/8/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0610017**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 61**
CROSSING: **BUFFALO CREEK**
LOCATION: **1 MI.NE.OF NORRIS**

COUNTY: **ANDERSON**
ROUTE: **SR061**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **23.57**
SUFFICIENCY RATING: **50.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.19512	DEGREES
(17a,b) LONGITUDE:	W	84.05043	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1947
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	28.9 FT
(49) TOTAL BRIDGE LENGTH:	87.3 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	26.6 FT
(52) BRIDGE OUT TO OUT WIDTH:	37.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	26.6 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1NNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	117.1 FT
(94) BRIDGE IMPROVEMENT COST:	$984,000.00
(95) ROADWAY IMPROVEMENT COST:	$99,000.00
(96) TOTAL PROJECT COST:	$1,477,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/19/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01SR0610019	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR061
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	STATE HWY. 61	COUNTY SEQUENCE:	1
CROSSING:	BRANCH	LOG MILE:	24.50
LOCATION:	1.25 MI.NE.OF NORRIS	SUFFICIENCY RATING:	76.4

IDENTIFICATION

(16a,b) LATITUDE:	N	36.19952	DEGREES
(17a,b) LONGITUDE:	W	84.03503	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL: NOT APPLICABLE

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1947
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	32.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	12/12/2016
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0610021**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 61**
CROSSING: **BUFFALO CREEK**
LOCATION: **2.13 MI.W.OF UNION CO.**

COUNTY: **ANDERSON**
ROUTE: **SR061**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **26.15**
SUFFICIENCY RATING: **89.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.21370	DEGREES
(17a,b) LONGITUDE:	W	84.01187	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **NOT APPLICABLE**
B) TYPE MEMBRANE: **NOT APPLICABLE**
C) TYPE PROTECTION: **NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1947**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **14.1 FT**
(49) TOTAL BRIDGE LENGTH: **42.3 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH: **UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **45 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **24.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **5**
(62) CULVERT CONDITION (IF APPLICABLE): **6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **N**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **NNNN**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **12/12/2016**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0620009**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **55120**
ROAD NAME: **S. ILLINOIS AVE.**
CROSSING: **BRANCH**
LOCATION: **.1 MI FM JCT SR95 & SR62**

COUNTY: **ANDERSON**
ROUTE: **SR062**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.22**
SUFFICIENCY RATING: **49.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.00965	DEGREES
(17a,b) LONGITUDE:	W	84.26855	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1960**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **4**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **8.9 FT**
(49) TOTAL BRIDGE LENGTH: **24.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **47.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **58.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **57.1 FT**

(33) BRIDGE MEDIAN: **CLOSED MEDIAN - NO BARRIER**
(34) BRIDGE SKEW: **30 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **57.1 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **2**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0NN0**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **24.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$81,000.00**
(95) ROADWAY IMPROVEMENT COST: **$9,000.00**
(96) TOTAL PROJECT COST: **$122,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/18/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0620011**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **55120**
ROAD NAME: **S. ILLINOIS AVE.**
CROSSING: **5391 - BETHEL VALLEY RD**
LOCATION: **1.0 SW OF JCT SR170&SR62**

COUNTY: **ANDERSON**
ROUTE: **SR062**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.92**
SUFFICIENCY RATING: **80.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.98755	DEGREES
(17a,b) LONGITUDE:	W	84.21585	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2000
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	3

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	96.5 FT
(49) TOTAL BRIDGE LENGTH:	273.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	82 FT
(52) BRIDGE OUT TO OUT WIDTH:	88.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	90.2 FT
(33) BRIDGE MEDIAN:	CLOSED MEDIAN - WITH BARRIER
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	41.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	17.95 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	29.86 FT
(56) MIN HORZ UNDERCLR ON LEFT:	9.51 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN PRINCIPAL ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	8
(60) SUBSTRUCTURE:	8
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	8
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	9
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1110
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	273.9 FT
(94) BRIDGE IMPROVEMENT COST:	$3,521,000.00
(95) ROADWAY IMPROVEMENT COST:	$353,000.00
(96) TOTAL PROJECT COST:	$5,282,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/12/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0620004**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **55120**
ROAD NAME: **S. ILLINOIS AVE.**
CROSSING: **RAMPS TO & FROM SR 170**
LOCATION: **AT KNOX CO. LN.**

COUNTY: **ANDERSON**
ROUTE: **SR062**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **6.95**
SUFFICIENCY RATING: **85.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.99232	DEGREES
(17a,b) LONGITUDE:	W	84.19935	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1979
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	118.4 FT
(49) TOTAL BRIDGE LENGTH:	211.6 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	38.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	39.4 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	38.4 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	20.28 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	28.87 FT
(56) MIN HORZ UNDERCLR ON LEFT:	3.94 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN PRINCIPAL ARTERIAL
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	9
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/12/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0620003**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **55120**
ROAD NAME: **S. ILLINOIS AVE.**
CROSSING: **RAMPS TO & FROM SR 170**
LOCATION: **AT KNOX CO. LN.**

COUNTY: **ANDERSON**
ROUTE: **SR062**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **6.95**
SUFFICIENCY RATING: **85.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.99207	DEGREES
(17a,b) LONGITUDE:	W	84.19938	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **PREFORMED FABRIC**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1979**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **2**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **122.4 FT**
(49) TOTAL BRIDGE LENGTH: **218.8 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **41.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **44 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **39.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **30 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **41.0 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **16.6 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **29.53 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **3.94 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL**
(101) PARALLEL BRIDGE: **RIGHT LANE BRIDGE**
(102) TRAFFIC DIR: **1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **7**
(69) UNDERCLEARANCE RATING: **9**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1000**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/12/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0620001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **55120**
ROAD NAME: **S. ILLINOIS AVE.**
CROSSING: **CLINCH RIVER**
LOCATION: **IN CITY OF OAK RIDGE**

COUNTY: **ANDERSON**
ROUTE: **SR062**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **7.14**
SUFFICIENCY RATING: **84.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.99168	DEGREES
(17a,b) LONGITUDE:	W	84.19612	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1979
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	274.9 FT
(49) TOTAL BRIDGE LENGTH:	804.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	64 FT
(52) BRIDGE OUT TO OUT WIDTH:	67.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	64.0 FT
(33) BRIDGE MEDIAN:	CLOSED MEDIAN - NO BARRIER
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	32.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NAVIGATION CONTROLLED WATERWAY
(39) NAVIGATION VERTICAL CLEARANCE:	43 FT
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	255.9 FT

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN PRINCIPAL ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	100N
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	2/1/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	07/2015
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0710001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **US-HWY. 441**
CROSSING: **HINDS CREEK**
LOCATION: **0.89 MI.N. JCT. FAS 2557**

COUNTY: **ANDERSON**
ROUTE: **SR071**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.65**
SUFFICIENCY RATING: **56.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.15127	DEGREES
(17a,b) LONGITUDE:	W	84.02753	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1934
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	60.0 FT
(49) TOTAL BRIDGE LENGTH:	109.9 FT
(50a) LEFT SIDEWALK WIDTH:	3.9 FT
(50b) RIGHT SIDEWALK WIDTH:	3.9 FT
(51) BRIDGE CURB TO CURB WIDTH:	24.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	35.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	26.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.3 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	4
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	109.9 FT
(94) BRIDGE IMPROVEMENT COST:	$379,000.00
(95) ROADWAY IMPROVEMENT COST:	$38,000.00
(96) TOTAL PROJECT COST:	$569,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/19/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**01SR0710003**	COUNTY:	**ANDERSON**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR071**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**US-HWY. 441**	COUNTY SEQUENCE:	**1**
CROSSING:	**BUFFALO CREEK**	LOG MILE:	**4.79**
LOCATION:	**ENTER NORRIS CITY LIMITS**	SUFFICIENCY RATING:	**77.3**

IDENTIFICATION

(16a,b) LATITUDE:	**N 36.18523 DEGREES**
(17a,b) LONGITUDE:	**W 84.06080 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**1**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**NOT APPLICABLE**
B) TYPE MEMBRANE:	**NOT APPLICABLE**
C) TYPE PROTECTION:	**NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1934**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**24.0 FT**
(49) TOTAL BRIDGE LENGTH:	**27.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH:	**UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**24.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**15 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**24.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**BRIDGE MAY BE ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**5**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**N**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**1N11**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE REHABILITATION**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**27.9 FT**
(94) BRIDGE IMPROVEMENT COST:	**$188,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$19,000.00**
(96) TOTAL PROJECT COST:	**$283,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**1/19/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0710005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **NORRIS FRWY.**
CROSSING: **CLEAR CREEK**
LOCATION: **0.61 MI.N.NORRIS CITY LTS**

COUNTY: **ANDERSON**
ROUTE: **SR071**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **8.51**
SUFFICIENCY RATING: **87.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.21290	DEGREES
(17a,b) LONGITUDE:	W	84.07368	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1934
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	24.9 FT
(49) TOTAL BRIDGE LENGTH:	26.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	26.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/19/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0950001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **55120**
ROAD NAME: **OAK RIDGE TURNPIKE**
CROSSING: **E FORK POPLAR CREEK**
LOCATION: **2.51 MI.ROANE CO. LINE**

COUNTY: **ANDERSON**
ROUTE: **SR095**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.50**
SUFFICIENCY RATING: **83.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.00590	DEGREES
(17a,b) LONGITUDE:	W	84.28082	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **1**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1997**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **6**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **85.0 FT**
(49) TOTAL BRIDGE LENGTH: **86.0 FT**
(50a) LEFT SIDEWALK WIDTH: **4.9 FT**
(50b) RIGHT SIDEWALK WIDTH: **4.9 FT**
(51) BRIDGE CURB TO CURB WIDTH: **76.1 FT**
(52) BRIDGE OUT TO OUT WIDTH: **87.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **76.1 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **76.1 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **8**
(60) SUBSTRUCTURE: **8**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **8**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **8**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1111**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/9/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0950003**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **55120**
ROAD NAME: **OAK RIDGE TURNPIKE**
CROSSING: **E FORK POPLAR CREEK**
LOCATION: **3.02 MI.ROANE CO. LINE**

COUNTY: **ANDERSON**
ROUTE: **SR095**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.02**
SUFFICIENCY RATING: **68.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.00897	DEGREES
(17a,b) LONGITUDE:	W	84.27243	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **1**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1997**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **4**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **76.8 FT**
(49) TOTAL BRIDGE LENGTH: **78.1 FT**
(50a) LEFT SIDEWALK WIDTH: **4.9 FT**
(50b) RIGHT SIDEWALK WIDTH: **4.9 FT**
(51) BRIDGE CURB TO CURB WIDTH: **51.8 FT**
(52) BRIDGE OUT TO OUT WIDTH: **66.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **49.9 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **52.2 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **8**
(60) SUBSTRUCTURE: **8**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **8**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **8**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1111**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **78.1 FT**
(94) BRIDGE IMPROVEMENT COST: **$151,000.00**
(95) ROADWAY IMPROVEMENT COST: **$16,000.00**
(96) TOTAL PROJECT COST: **$227,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/9/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR0950005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **55120**
ROAD NAME: **OAK RIDGE TURNPIKE**
CROSSING: **BRANCH**
LOCATION: **4 MI.OAK RIDGE CITY LTS.**

COUNTY: **ANDERSON**
ROUTE: **SR095**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.57**
SUFFICIENCY RATING: **74.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.01262	DEGREES
(17a,b) LONGITUDE:	W	84.26360	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1946
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	5
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	4.9 FT
(49) TOTAL BRIDGE LENGTH:	29.9 FT
(50a) LEFT SIDEWALK WIDTH:	3.9 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	67.9 FT
(33) BRIDGE MEDIAN:	CLOSED MEDIAN - NO BARRIER
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	67.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN PRINCIPAL ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/9/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01SR0950009	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR095
FIPS CODE:	55120	SPECIAL CASE:	0
ROAD NAME:	OAK RIDGE TURNPIKE	COUNTY SEQUENCE:	1
CROSSING:	BRANCH	LOG MILE:	7.43
LOCATION:	IN OAK RIDGE	SUFFICIENCY RATING:	58.0

IDENTIFICATION

(16a,b) LATITUDE:	N	36.04512	DEGREES
(17a,b) LONGITUDE:	W	84.20958	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: CONCRETE
(44a) APPR SPAN MATERIAL: NOT APPLICABLE

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1945
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	5
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	5.2 FT
(49) TOTAL BRIDGE LENGTH:	22.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	44.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	23.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN PRINCIPAL ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	5

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	22 FT
(94) BRIDGE IMPROVEMENT COST:	$238,000.00
(95) ROADWAY IMPROVEMENT COST:	$24,000.00
(96) TOTAL PROJECT COST:	$358,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/9/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR1160001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 116**
CROSSING: **NEW RIVER**
LOCATION: **0.16 MI.MORGAN CO. LINE**

COUNTY: **ANDERSON**
ROUTE: **SR116**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.18**
SUFFICIENCY RATING: **82.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.12505	DEGREES
(17a,b) LONGITUDE:	W	84.42258	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1998**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **83.3 FT**
(49) TOTAL BRIDGE LENGTH: **269.7 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **26.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **33.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **26.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **45 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **26.9 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **8**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0N11**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/30/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01SR1160003	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR116
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	STATE HWY. 116	COUNTY SEQUENCE:	1
CROSSING:	STALLION BRANCH	LOG MILE:	0.33
LOCATION:	0.31 MI.MORGAN CO. LINE	SUFFICIENCY RATING:	87.8

IDENTIFICATION

(16a,b) LATITUDE:	N 36.12577 DEGREES
(17a,b) LONGITUDE:	W 84.42038 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	STEEL
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	17.1 FT
(49) TOTAL BRIDGE LENGTH:	35.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	23.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	20 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	23.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	4
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	4
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/30/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR1160005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 116**
CROSSING: **INDIAN CREEK**
LOCATION: **4.04 MI.MORGAN CO. LINE**

COUNTY: **ANDERSON**
ROUTE: **SR116**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.04**
SUFFICIENCY RATING: **96.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.15518	DEGREES
(17a,b) LONGITUDE:	W	84.37755	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE PRECAST PANELS**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1992**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **76.1 FT**
(49) TOTAL BRIDGE LENGTH: **132.2 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **30.8 FT**
(52) BRIDGE OUT TO OUT WIDTH: **34.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **31.8 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **30.8 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **8**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **6**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **9**
(72) APPROACH ROADWAY ALIGNMENT: **7**
(36) TRAFFIC SAFETY FEATURES: **1011**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/30/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PUBLICATION DATE
27-Jul-18

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR1160019**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 116**
CROSSING: **PATTERSON BRANCH**
LOCATION: **NEAR LAUREL GROVE**

COUNTY: **ANDERSON**
ROUTE: **SR116**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.44**
SUFFICIENCY RATING: **59.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.16652	DEGREES
(17a,b) LONGITUDE:	W	84.35823	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	OTHER
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	OTHER
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1977
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	25.9 FT
(49) TOTAL BRIDGE LENGTH:	27.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	25.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	21.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	4
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	3
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0N11
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	27.9 FT
(94) BRIDGE IMPROVEMENT COST:	$50,000.00
(95) ROADWAY IMPROVEMENT COST:	$6,000.00
(96) TOTAL PROJECT COST:	$76,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/30/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01SR1160007	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR116
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	STATE HWY. 116	COUNTY SEQUENCE:	1
CROSSING:	CAGE CREEK	LOG MILE:	8.97
LOCATION:	0.79 MI.CAMPBELL CO. LINE	SUFFICIENCY RATING:	96.8

IDENTIFICATION

(16a,b) LATITUDE:	N 36.20205 DEGREES
(17a,b) LONGITUDE:	W 84.33045 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2002
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	43.0 FT
(49) TOTAL BRIDGE LENGTH:	86.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	29.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.2 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/30/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
27-Jul-18

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR1160009**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 116**
CROSSING: **ELI BRANCH**
LOCATION: **1.20 MI.CAMPBELL CO. LINE**

COUNTY: **ANDERSON**
ROUTE: **SR116**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **2**
LOG MILE: **1.17**
SUFFICIENCY RATING: **56.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.20528	DEGREES
(17a,b) LONGITUDE:	W	84.30720	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	OTHER
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1977
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	26.6 FT
(49) TOTAL BRIDGE LENGTH:	28.5 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	23.6 FT
(52) BRIDGE OUT TO OUT WIDTH:	25.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	21.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	23.6 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0N11
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	28.5 FT
(94) BRIDGE IMPROVEMENT COST:	$55,000.00
(95) ROADWAY IMPROVEMENT COST:	$6,000.00
(96) TOTAL PROJECT COST:	$83,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/30/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR1160011**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **STATE HWY. 116**
CROSSING: **FLAT BRANCH**
LOCATION: **4.46 MI.CAMPBELL CO. LINE**

COUNTY: **ANDERSON**
ROUTE: **SR116**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **2**
LOG MILE: **4.42**
SUFFICIENCY RATING: **52.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.17090	DEGREES
(17a,b) LONGITUDE:	W	84.27580	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	OTHER
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	22.6 FT
(49) TOTAL BRIDGE LENGTH:	24.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	21.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	21.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	4
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	3
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0N11
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	44.9 FT
(94) BRIDGE IMPROVEMENT COST:	$283,000.00
(95) ROADWAY IMPROVEMENT COST:	$29,000.00
(96) TOTAL PROJECT COST:	$425,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/30/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01SR1160013	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR116
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	STATE HWY. 116	COUNTY SEQUENCE:	2
CROSSING:	COAL CREEK	LOG MILE:	15.61
LOCATION:	5.24 MI.JCT. FAS 2613	SUFFICIENCY RATING:	88.3

IDENTIFICATION

(16a,b) LATITUDE:	N 36.17745 DEGREES
(17a,b) LONGITUDE:	W 84.18252 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1996
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	39.0 FT
(49) TOTAL BRIDGE LENGTH:	92.2 FT
(50a) LEFT SIDEWALK WIDTH:	4.9 FT
(50b) RIGHT SIDEWALK WIDTH:	4.9 FT
(51) BRIDGE CURB TO CURB WIDTH:	32.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	56.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	34.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	9 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	32.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	8
(60) SUBSTRUCTURE:	8
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	8
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01SR1160015	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR116
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	STATE HWY. 116	COUNTY SEQUENCE:	2
CROSSING:	COAL CREEK	LOG MILE:	17.94
LOCATION:	8.42 MI.JCT. FAS 2613	SUFFICIENCY RATING:	80.7

IDENTIFICATION

(16a,b) LATITUDE:	N 36.20407 DEGREES
(17a,b) LONGITUDE:	W 84.16808 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1986
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	31.8 FT
(49) TOTAL BRIDGE LENGTH:	96.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	28.5 FT
(52) BRIDGE OUT TO OUT WIDTH:	32.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	28.5 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/24/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
27-Jul-18

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR1160017**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **CREEK ST.**
CROSSING: **COAL CREEK**
LOCATION: **9.24 MI. JCT. FAS 2613**

COUNTY: **ANDERSON**
ROUTE: **SR116**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **2**
LOG MILE: **19.12**
SUFFICIENCY RATING: **73.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.21863	DEGREES
(17a,b) LONGITUDE:	W	84.16132	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1977
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	52.5 FT
(49) TOTAL BRIDGE LENGTH:	161.7 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	38.1 FT
(52) BRIDGE OUT TO OUT WIDTH:	53.8 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	31.8 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	38.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/24/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **010A0980001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **40240**
ROAD NAME: **HWY. 116**
CROSSING: **RT FORK COAL CREEK**
LOCATION: **IN LAKE CITY**

COUNTY: **ANDERSON**
ROUTE: **SR116**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **2**
LOG MILE: **19.61**
SUFFICIENCY RATING: **95.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.23625	DEGREES
(17a,b) LONGITUDE:	W	84.16107	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1938**
(106) YEAR THE BRIDGE WAS REHABILITATED: **1986**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **35.8 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **36.1 FT**
(52) BRIDGE OUT TO OUT WIDTH: **39.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **32.2 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **36.1 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **5**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0N00**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/26/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01S24740001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **55120**
ROAD NAME: **EDGEMOOR RD.**
CROSSING: **CLINCH RIVER & CSX RR**
LOCATION: **AT OAK RIDGE CITY LIMIT**

COUNTY: **ANDERSON**
ROUTE: **SR170**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.58**
SUFFICIENCY RATING: **58.7**

IDENTIFICATION

(16a,b) LATITUDE:	**N 36.01770 DEGREES**
(17a,b) LONGITUDE:	**W 84.16597 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**CONCRETE**
(45) NUMBER OF MAIN SPANS:	**10**
(46) NUMBER OF APPROACH SPANS:	**5**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1958**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**RAILROAD-WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**210.0 FT**
(49) TOTAL BRIDGE LENGTH:	**1439.3 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**28.5 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**34.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**26.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**28.5 FT**
(54a) VERT UNDERCLR:	**RAILROAD BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE:	**26.9 FT**
(55a) HORZ UNDERCLR:	**RAILROAD BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**18.37 FT**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NAVIGATION CONTROLLED WATERWAY**
(39) NAVIGATION VERTICAL CLEARANCE:	**45.9 FT**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**207.7 FT**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**URBAN MINOR ARTERIAL**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**6**
(60) SUBSTRUCTURE:	**6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**8**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**7**
(71) WATERWAY ADEQUACY:	**8**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**1439.3 FT**
(94) BRIDGE IMPROVEMENT COST:	**$4,788,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$479,000.00**
(96) TOTAL PROJECT COST:	**$7,183,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**2/1/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**07/2015**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**Y60**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01S23970009**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **HICKORY VALLEY RD.**
CROSSING: **BYRAMS FORK CREEK**
LOCATION: **2.0 W FROM SR71**

COUNTY: **ANDERSON**
ROUTE: **SR170**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **2**
LOG MILE: **1.17**
SUFFICIENCY RATING: **36.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.16307	DEGREES
(17a,b) LONGITUDE:	W	84.01730	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1940
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	33.1 FT
(49) TOTAL BRIDGE LENGTH:	37.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	19.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	20.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	19.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	19.4 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	4
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	59.1 FT
(94) BRIDGE IMPROVEMENT COST:	$433,000.00
(95) ROADWAY IMPROVEMENT COST:	$44,000.00
(96) TOTAL PROJECT COST:	$650,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/19/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	01S23950001	COUNTY:	ANDERSON
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR330
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	DUTCH VALLEY RD.	COUNTY SEQUENCE:	1
CROSSING:	POPLAR CREEK	LOG MILE:	1.55
LOCATION:	4MI.N.E.OF OLIVER SPRINGS	SUFFICIENCY RATING:	88.3

IDENTIFICATION

(16a,b) LATITUDE:	N 36.04740 DEGREES
(17a,b) LONGITUDE:	W 84.31417 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1986
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	51.2 FT
(49) TOTAL BRIDGE LENGTH:	153.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	28.5 FT
(52) BRIDGE OUT TO OUT WIDTH:	32.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	28.5 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	9
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
27-Jul-18

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01SR3300001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **FROST BOTTOM RD.**
CROSSING: **POPLAR CREEK**
LOCATION: **3.5 W OF OLIVER SPRINGS**

COUNTY: **ANDERSON**
ROUTE: **SR330**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.16**
SUFFICIENCY RATING: **96.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.07505	DEGREES
(17a,b) LONGITUDE:	W	84.28745	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	39.0 FT
(49) TOTAL BRIDGE LENGTH:	116.5 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	32.5 FT
(52) BRIDGE OUT TO OUT WIDTH:	36.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	26.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	32.5 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
27-Jul-18

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01S26130003**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **FROST BOTTOM RD.**
CROSSING: **STONEY FLAT CREEK**
LOCATION: **6.0 SW OF OLIVER SPRINGS**

COUNTY: **ANDERSON**
ROUTE: **SR330**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.14**
SUFFICIENCY RATING: **98.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.08633	DEGREES
(17a,b) LONGITUDE:	W	84.27780	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	26.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	32.2 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	34.4 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	4
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0N01
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01S26130005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **FROST BOTTOM RD.**
CROSSING: **BROWN CREEK**
LOCATION: **1.2 M FROM FROST BOTTOM R**

COUNTY: **ANDERSON**
ROUTE: **SR330**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.70**
SUFFICIENCY RATING: **98.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.09167	DEGREES
(17a,b) LONGITUDE:	W	84.27165	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	25.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	32.2 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0N01
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **01S26130009**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **FROST BOTTOM RD.**
CROSSING: **HARNES CREEK**
LOCATION: **.4 M SW OF LAUREL GROVE**

COUNTY: **ANDERSON**
ROUTE: **SR330**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **8.67**
SUFFICIENCY RATING: **99.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	36.11683	DEGREES
(17a,b) LONGITUDE:	W	84.23282	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	26.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	30.8 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	37.4 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0N11
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409