NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	16I00240039	COUNTY:	COFFEE
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	00918
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	WATTENDORF MEMORIAL HWY.	COUNTY SEQUENCE:	2
CROSSING:	A.E.D.C. RD. / I24	LOG MILE:	7.67
LOCATION:	AEDC EXIT	SUFFICIENCY RATING:	70.5

IDENTIFICATION

(16a,b) LATITUDE:	N	35.41700	DEGREES
(17a,b) LONGITUDE:	W	86.01665	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	STEEL CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	5
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	86.0 FT
(49) TOTAL BRIDGE LENGTH:	368.4 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	34.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	36 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.08 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	11.48 FT
(56) MIN HORZ UNDERCLR ON LEFT:	27.56 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	5
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0111
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	368.4 FT
(94) BRIDGE IMPROVEMENT COST:	$2,488,000.00
(95) ROADWAY IMPROVEMENT COST:	$249,000.00
(96) TOTAL PROJECT COST:	$3,733,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/12/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16010300001**
BRIDGE OWNER: **CITY OF TULLAHOMA**
FIPS CODE: **75320**
ROAD NAME: **W. LINCOLN ST.**
CROSSING: **NORTH FORK BLUE CREEK**
LOCATION: **IN TULLAHOMA CITY LIMITS**

COUNTY: **COFFEE**
ROUTE: **01030**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.63**
SUFFICIENCY RATING: **68.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.34865	DEGREES
(17a,b) LONGITUDE:	W	86.24062	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1930**
(106) YEAR THE BRIDGE WAS REHABILITATED: **1986**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **25.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **27.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **29.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **27.9 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **27.9 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN MINOR ARTERIAL**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **25.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$89,000.00**
(95) ROADWAY IMPROVEMENT COST: **$9,000.00**
(96) TOTAL PROJECT COST: **$134,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/10/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16010300003**
BRIDGE OWNER: **CITY OF TULLAHOMA**
FIPS CODE: **75320**
ROAD NAME: **W. LINCOLN ST.**
CROSSING: **ROCK CREEK**
LOCATION: **IN TULLHOMA CITY LIMITS**

COUNTY: **COFFEE**
ROUTE: **01030**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.34**
SUFFICIENCY RATING: **96.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.35993	DEGREES
(17a,b) LONGITUDE:	W	86.21402	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1999
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	3
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	45.9 FT
(49) TOTAL BRIDGE LENGTH:	184.4 FT
(50a) LEFT SIDEWALK WIDTH:	4.9 FT
(50b) RIGHT SIDEWALK WIDTH:	4.9 FT
(51) BRIDGE CURB TO CURB WIDTH:	47.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	59.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	47.2 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	47.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN MINOR ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/23/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16010960001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **RAGSDALE RD.**
CROSSING: **TAYLOR BRANCH**
LOCATION: **.8 MI FROM SHED RD**

COUNTY: **COFFEE**
ROUTE: **01096**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.91**
SUFFICIENCY RATING: **57.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.49692	DEGREES
(17a,b) LONGITUDE:	W	86.02782	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1940
(106) YEAR THE BRIDGE WAS REHABILITATED:	2017
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	24.9 FT
(49) TOTAL BRIDGE LENGTH:	75.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20 FT
(52) BRIDGE OUT TO OUT WIDTH:	21 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	21.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	19.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	75.1 FT
(94) BRIDGE IMPROVEMENT COST:	$198,000.00
(95) ROADWAY IMPROVEMENT COST:	$20,000.00
(96) TOTAL PROJECT COST:	$298,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	2/5/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	/
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16010960003**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**01096**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**RAGSDALE RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BRANCH**	LOG MILE:	**6.82**
LOCATION:	**2 MI FROM SPEARS RD**	SUFFICIENCY RATING:	**58.5**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.51537 DEGREES**
(17a,b) LONGITUDE:	**W 85.96378 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1940**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**9.8 FT**
(49) TOTAL BRIDGE LENGTH:	**30.8 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**18.7 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**20.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**20.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**30 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**18.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**2**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**30.8 FT**
(94) BRIDGE IMPROVEMENT COST:	**$98,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$10,000.00**
(96) TOTAL PROJECT COST:	**$148,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**2/5/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16S42920009**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **ROCK RD.**
CROSSING: **WEST FORK HICKORY CREEK**
LOCATION: **2.1MI SOUTH OF SR55**

COUNTY: **COFFEE**
ROUTE: **01098**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.77**
SUFFICIENCY RATING: **83.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.53545	DEGREES
(17a,b) LONGITUDE:	W	85.97973	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1970**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **19.0 FT**
(49) TOTAL BRIDGE LENGTH: **41.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **24 FT**
(52) BRIDGE OUT TO OUT WIDTH: **25.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **24.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **5**
(62) CULVERT CONDITION (IF APPLICABLE): **6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **2/5/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16S42920011**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**01098**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**ROCK RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**WEST FORK HICKORY CREEK**	LOG MILE:	**6.80**
LOCATION:	**.2 MI FROM SR 55**	SUFFICIENCY RATING:	**74.4**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.54538**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.98763**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1930**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**12.1 FT**
(49) TOTAL BRIDGE LENGTH:	**26.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**24.9 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**27.2 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**25.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**15 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**24.9 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**5**
(62) CULVERT CONDITION (IF APPLICABLE):	**5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE REHABILITATION**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**26.9 FT**
(94) BRIDGE IMPROVEMENT COST:	**$134,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$14,000.00**
(96) TOTAL PROJECT COST:	**$202,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**2/5/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16011000011**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**01100**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**POCAHONTAS RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**LIBERTY CREEK**	LOG MILE:	**1.99**
LOCATION:	**4 MI FROM SR 53**	SUFFICIENCY RATING:	**59.0**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.64062 DEGREES**
(17a,b) LONGITUDE:	**W 86.03438 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1940**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**14.1 FT**
(49) TOTAL BRIDGE LENGTH:	**33.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**20 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**21.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**20.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**15 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**19.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**5**
(62) CULVERT CONDITION (IF APPLICABLE):	**5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**3**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**33.1 FT**
(94) BRIDGE IMPROVEMENT COST:	**$96,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$10,000.00**
(96) TOTAL PROJECT COST:	**$145,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**2/8/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16S42900013**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **POCAHONTAS RD.**
CROSSING: **LIBERTY CREEK OVERFLOW**
LOCATION: **4 MI FROM SR 53**

COUNTY: **COFFEE**
ROUTE: **01100**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.02**
SUFFICIENCY RATING: **70.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.64075	DEGREES
(17a,b) LONGITUDE:	W	86.03398	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1940**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **18.0 FT**
(49) TOTAL BRIDGE LENGTH: **39.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **20 FT**
(52) BRIDGE OUT TO OUT WIDTH: **21.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **20.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **19.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **3**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **39 FT**
(94) BRIDGE IMPROVEMENT COST: **$110,000.00**
(95) ROADWAY IMPROVEMENT COST: **$12,000.00**
(96) TOTAL PROJECT COST: **$166,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **2/8/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16I00240051**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**01105**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**PRAIRIE PLAINS RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**I24**	LOG MILE:	**3.39**
LOCATION:	**3 MI S OF HILLSBORO**	SUFFICIENCY RATING:	**69.2**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.36430 DEGREES**
(17a,b) LONGITUDE:	**W 85.96218 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**5**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1963**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**4**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**83.3 FT**
(49) TOTAL BRIDGE LENGTH:	**376.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**24 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**28.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**24.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**38 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**24.0 FT**
(54a) VERT UNDERCLR:	**HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE:	**18.01 FT**
(55a) HORZ UNDERCLR:	**HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**13.78 FT**
(56) MIN HORZ UNDERCLR ON LEFT:	**15.42 FT**

NAVIGATION DATA

(38) NAV CONTROL:	**NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**6**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**N**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**6**
(71) WATERWAY ADEQUACY:	**N**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE REHABILITATION**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**376 FT**
(94) BRIDGE IMPROVEMENT COST:	**$1,800,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$181,000.00**
(96) TOTAL PROJECT COST:	**$2,701,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**10/4/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16F00290005**
BRIDGE OWNER: **CITY OF TULLAHOMA**
FIPS CODE: **75320**
ROAD NAME: **SHORT SPRINGS RD.**
CROSSING: **BOBO CREEK**
LOCATION: **2.1 MI FROM MT VERNON**

COUNTY: **COFFEE**
ROUTE: **01111**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.82**
SUFFICIENCY RATING: **58.7**

IDENTIFICATION

(16a,b) LATITUDE:	N 35.40587 DEGREES
(17a,b) LONGITUDE:	W 86.17845 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	42.0 FT
(49) TOTAL BRIDGE LENGTH:	84.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	25.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	27.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN MINOR ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	84 FT
(94) BRIDGE IMPROVEMENT COST:	$126,000.00
(95) ROADWAY IMPROVEMENT COST:	$13,000.00
(96) TOTAL PROJECT COST:	$190,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/25/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16F00290003**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**01111**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**CAT CREEK RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**CRUMPTON CREEK**	LOG MILE:	**6.99**
LOCATION:	**.1 MI FROM SPRINGS RD**	SUFFICIENCY RATING:	**67.8**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.42211 DEGREES**
(17a,b) LONGITUDE:	**W 86.13633 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**STEEL**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1940**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**1970**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**34.1 FT**
(49) TOTAL BRIDGE LENGTH:	**85.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**24 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**25.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**22.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**24.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**URBAN COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**6**
(59) SUPERSTRUCTURE:	**6**
(60) SUBSTRUCTURE:	**6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**3**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE REPLACEMENT**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**114.5 FT**
(94) BRIDGE IMPROVEMENT COST:	**$705,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$71,000.00**
(96) TOTAL PROJECT COST:	**$1,058,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**2/5/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16F00290001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**CITY OF MANCHESTER**	ROUTE:	**01111**
FIPS CODE:	**45500**	SPECIAL CASE:	**0**
ROAD NAME:	**S. SPRING ST.**	COUNTY SEQUENCE:	**1**
CROSSING:	**GRINDSTONE CREEK**	LOG MILE:	**12.19**
LOCATION:	**IN MANCHESTER URBAN AREA**	SUFFICIENCY RATING:	**95.4**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.47993 DEGREES**
(17a,b) LONGITUDE:	**W 86.08860 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1994**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY-PEDESTRIAN**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**14.1 FT**
(49) TOTAL BRIDGE LENGTH:	**29.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**3.9 FT**
(50b) RIGHT SIDEWALK WIDTH:	**3.9 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**39.7 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**49.2 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**34.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**30 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**39.4 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**URBAN MINOR ARTERIAL**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**1/10/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16S42910007**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BLANTON CHAPEL RD.**
CROSSING: **BREWER CREEK**
LOCATION: **1.37 MI FROM SR 2**

COUNTY: **COFFEE**
ROUTE: **01113**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.37**
SUFFICIENCY RATING: **79.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.49890	DEGREES
(17a,b) LONGITUDE:	W	86.14352	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1950
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	15.1 FT
(49) TOTAL BRIDGE LENGTH:	64.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	30.8 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	64 FT
(94) BRIDGE IMPROVEMENT COST:	$104,000.00
(95) ROADWAY IMPROVEMENT COST:	$11,000.00
(96) TOTAL PROJECT COST:	$157,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	2/8/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16F00270003**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **FRANK HILES RD.**
CROSSING: **DUCK RIVER**
LOCATION: **2.7 MI FROM GHE RD**

COUNTY: **COFFEE**
ROUTE: **01113**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **6.90**
SUFFICIENCY RATING: **91.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.46026	DEGREES
(17a,b) LONGITUDE:	W	86.20934	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	5
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1974
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	186.0 FT
(49) TOTAL BRIDGE LENGTH:	818.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	29.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	33.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	30.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	8
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	9
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	4/10/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	10/2017
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16F00010005**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **FREDONIA RD.**
CROSSING: **MUDDY BRANCH**
LOCATION: **1.1 MI FROM ANDERSON RD**

COUNTY: **COFFEE**
ROUTE: **01115**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.31**
SUFFICIENCY RATING: **56.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.56568	DEGREES
(17a,b) LONGITUDE:	W	86.12970	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1940**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **8.9 FT**
(49) TOTAL BRIDGE LENGTH: **24.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **20.7 FT**
(52) BRIDGE OUT TO OUT WIDTH: **22.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **23.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **45 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **20.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **5**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **3**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **4**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **24.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$73,000.00**
(95) ROADWAY IMPROVEMENT COST: **$8,000.00**
(96) TOTAL PROJECT COST: **$110,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **2/13/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16S44000003**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **FREDONIA RD.**
CROSSING: **CLEAR BRANCH**
LOCATION: **.1 MI FROM COOPER RD**

COUNTY: **COFFEE**
ROUTE: **01115**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.33**
SUFFICIENCY RATING: **58.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.57943	DEGREES
(17a,b) LONGITUDE:	W	86.13643	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1960**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **26.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **20.7 FT**
(52) BRIDGE OUT TO OUT WIDTH: **22.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **5 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **20.3 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **3**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **26.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$78,000.00**
(95) ROADWAY IMPROVEMENT COST: **$8,000.00**
(96) TOTAL PROJECT COST: **$118,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **2/13/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16S44650001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**01408**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**BETSY WILLIS RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BEANS CREEK**	LOG MILE:	**0.43**
LOCATION:	**3.5 MI FROM I24**	SUFFICIENCY RATING:	**73.9**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.34187**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.95980**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**1**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1950**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**38.1 FT**
(49) TOTAL BRIDGE LENGTH:	**41.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**22.3 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**24 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**24.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**10 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**22.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**6**
(59) SUPERSTRUCTURE:	**6**
(60) SUBSTRUCTURE:	**6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**U**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**41 FT**
(94) BRIDGE IMPROVEMENT COST:	**$84,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$9,000.00**
(96) TOTAL PROJECT COST:	**$127,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**2/27/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16I00240055**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**01408**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**BETSY WILLIS RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**I24**	LOG MILE:	**2.01**
LOCATION:	**0.7 MI W OF SR-2**	SUFFICIENCY RATING:	**69.3**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.33348**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.93493**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**4**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1963**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**4**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**99.1 FT**
(49) TOTAL BRIDGE LENGTH:	**336.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**24 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**28.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**27.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**45 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**67.9 FT**
(54a) VERT UNDERCLR:	**HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE:	**18.18 FT**
(55a) HORZ UNDERCLR:	**HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**11.48 FT**
(56) MIN HORZ UNDERCLR ON LEFT:	**28.54 FT**

NAVIGATION DATA

(38) NAV CONTROL:	**NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**6**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**N**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**5**
(71) WATERWAY ADEQUACY:	**N**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**336.9 FT**
(94) BRIDGE IMPROVEMENT COST:	**$231,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$24,000.00**
(96) TOTAL PROJECT COST:	**$347,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**10/4/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PUBLICATION DATE

27-Jul-18

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16S62600001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**02010**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**CHEATHAM SPRINGS RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**NOAH FORK CREEK**	LOG MILE:	**0.19**
LOCATION:	**.5 MI FROM BEDFORD CO LN**	SUFFICIENCY RATING:	**82.3**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.57473 DEGREES**
(17a,b) LONGITUDE:	**W 86.23882 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**1**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**2013**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**112.6 FT**
(49) TOTAL BRIDGE LENGTH:	**112.6 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**22 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**24.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**11.2 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**34 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**24.3 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**7**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HL-93**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**8**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**1111**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**3/7/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16021100005**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**02010**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**CHEATHAM SPRINGS RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**PANHANDLE BRANCH**	LOG MILE:	**0.43**
LOCATION:	**1 MI FROM BEDFORD CO LN**	SUFFICIENCY RATING:	**96.9**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.57563**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.23495**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**NOT APPLICABLE**
B) TYPE MEMBRANE:	**NOT APPLICABLE**
C) TYPE PROTECTION:	**NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1973**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**9.8 FT**
(49) TOTAL BRIDGE LENGTH:	**33.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH:	**UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**29.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**18 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**29.2 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**N**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**3/13/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16021100007**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **CHEATHAM SPRINGS RD.**
CROSSING: **NOAH FORK CREEK**
LOCATION: **3 MI FROM BEDFORD CO LN**

COUNTY: **COFFEE**
ROUTE: **02010**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.48**
SUFFICIENCY RATING: **78.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.57755	DEGREES
(17a,b) LONGITUDE:	W	86.21767	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **7**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1974**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **7.9 FT**
(49) TOTAL BRIDGE LENGTH: **151.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **24 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **23.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **64 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **151.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$222,000.00**
(95) ROADWAY IMPROVEMENT COST: **$23,000.00**
(96) TOTAL PROJECT COST: **$334,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **3/13/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16S44420003**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**02116**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**OAK HILL RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BREWER CREEK**	LOG MILE:	**2.67**
LOCATION:	**1.9 MI FROM SR 2**	SUFFICIENCY RATING:	**96.9**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.51250**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.15187**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**NOT APPLICABLE**
B) TYPE MEMBRANE:	**NOT APPLICABLE**
C) TYPE PROTECTION:	**NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1973**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**12.1 FT**
(49) TOTAL BRIDGE LENGTH:	**25.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH:	**UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**26.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**26.9 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**N**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/5/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16021200001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**02120**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**MATTS HOLLOW RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**EATON BRANCH**	LOG MILE:	**1.73**
LOCATION:	**4 MI FROM OLD SR 2**	SUFFICIENCY RATING:	**70.0**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.54187 DEGREES**
(17a,b) LONGITUDE:	**W 86.13647 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1955**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**14.1 FT**
(49) TOTAL BRIDGE LENGTH:	**28.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**20.3 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**21.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**22.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**20.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**3**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**28.9 FT**
(94) BRIDGE IMPROVEMENT COST:	**$86,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$9,000.00**
(96) TOTAL PROJECT COST:	**$130,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/3/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16021240001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**02124**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**SHADY GROVE RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**MUD CREEK**	LOG MILE:	**2.47**
LOCATION:	**.1 MI FROM TEALL RD**	SUFFICIENCY RATING:	**72.7**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.62302**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.00018**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1965**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**15.1 FT**
(49) TOTAL BRIDGE LENGTH:	**47.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**20.3 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**21.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**23.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**21 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**20.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**47.9 FT**
(94) BRIDGE IMPROVEMENT COST:	**$110,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$12,000.00**
(96) TOTAL PROJECT COST:	**$166,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/4/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16021240003**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**02124**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**SHADY GROVE RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**MCAFEE BRANCH**	LOG MILE:	**2.75**
LOCATION:	**.5 MI FROM TEALL RD**	SUFFICIENCY RATING:	**74.0**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.62207**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.99522**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1955**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**1965**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**13.1 FT**
(49) TOTAL BRIDGE LENGTH:	**30.8 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**20.3 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**21.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**20.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**20.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**5**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**30.8 FT**
(94) BRIDGE IMPROVEMENT COST:	**$79,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$8,000.00**
(96) TOTAL PROJECT COST:	**$119,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/4/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16I00240057**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**02125**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**RUTLEDGE HILL RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**I24**	LOG MILE:	**1.57**
LOCATION:	**0.7 MI S OF SR-2**	SUFFICIENCY RATING:	**68.5**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.32230 DEGREES**
(17a,b) LONGITUDE:	**W 85.92440 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**4**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1963**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**4**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**78.1 FT**
(49) TOTAL BRIDGE LENGTH:	**272.3 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**24 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**28.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**32.2 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**30 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**24.0 FT**
(54a) VERT UNDERCLR:	**HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE:	**17.75 FT**
(55a) HORZ UNDERCLR:	**HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**11.81 FT**
(56) MIN HORZ UNDERCLR ON LEFT:	**28.87 FT**

NAVIGATION DATA

(38) NAV CONTROL:	**NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**6**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**N**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**5**
(71) WATERWAY ADEQUACY:	**N**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE REHABILITATION**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**272.3 FT**
(94) BRIDGE IMPROVEMENT COST:	**$1,238,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$124,000.00**
(96) TOTAL PROJECT COST:	**$1,858,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**10/4/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PUBLICATION DATE
27-Jul-18

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16021330001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **RAGSDALE RD.**
CROSSING: **LITTLE HICKORY CREEK**
LOCATION: **1.1 MI FROM VIOLA RD**

COUNTY: **COFFEE**
ROUTE: **02133**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.53**
SUFFICIENCY RATING: **62.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.50140	DEGREES
(17a,b) LONGITUDE:	W	85.90725	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1955**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **44.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **20.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **21.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **21.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **12 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **20.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **44 FT**
(94) BRIDGE IMPROVEMENT COST: **$102,000.00**
(95) ROADWAY IMPROVEMENT COST: **$11,000.00**
(96) TOTAL PROJECT COST: **$154,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **4/19/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16021350001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MAPLE SPRINGS RD.**
CROSSING: **BRANCH**
LOCATION: **1 MI FROM JACKSBORO RD**

COUNTY: **COFFEE**
ROUTE: **02135**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.01**
SUFFICIENCY RATING: **48.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.62312	DEGREES
(17a,b) LONGITUDE:	W	86.05090	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1963**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **11.2 FT**
(49) TOTAL BRIDGE LENGTH: **23.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **20 FT**
(52) BRIDGE OUT TO OUT WIDTH: **21.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **20.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **4**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **4**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **23 FT**
(94) BRIDGE IMPROVEMENT COST: **$63,000.00**
(95) ROADWAY IMPROVEMENT COST: **$7,000.00**
(96) TOTAL PROJECT COST: **$95,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **4/5/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16021350003**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**02135**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**MAPLE SPRINGS RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**WELKER BRANCH**	LOG MILE:	**6.98**
LOCATION:	**1.5 MI FROM SR 53**	SUFFICIENCY RATING:	**80.0**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.54513**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.06723**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**2000**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**15.1 FT**
(49) TOTAL BRIDGE LENGTH:	**31.5 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**24 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**29.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**27.2 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**20 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**24.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**URBAN COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**8**
(62) CULVERT CONDITION (IF APPLICABLE):	**8**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**8**
(68) DECK GEOMETRY:	**2**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**1110**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**31.5 FT**
(94) BRIDGE IMPROVEMENT COST:	**$104,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$11,000.00**
(96) TOTAL PROJECT COST:	**$157,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/3/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16021370001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**02137**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**SUMMITVILLE RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**MUD CREEK**	LOG MILE:	**4.63**
LOCATION:	**2 MI FROM ELLAM RD**	SUFFICIENCY RATING:	**88.4**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.60300**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.02548**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1964**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**11.2 FT**
(49) TOTAL BRIDGE LENGTH:	**29.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**21.7 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**23.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**20.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**41 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**21.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-10-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/4/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16021370003**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**02137**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**SUMMITVILLE RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**POCAHONTAS BRANCH**	LOG MILE:	**7.32**
LOCATION:	**.8 MI FROM JACKSBORO RD**	SUFFICIENCY RATING:	**88.4**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.63647**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.03978**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1955**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**1965**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**18.0 FT**
(49) TOTAL BRIDGE LENGTH:	**39.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**20.7 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**22.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**19.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**20.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/4/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16021390001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **SHADY GROVE RD.**
CROSSING: **MCAFEE BRANCH**
LOCATION: **.1 MI FROM CLARK RD**

COUNTY: **COFFEE**
ROUTE: **02139**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.25**
SUFFICIENCY RATING: **67.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.61698	DEGREES
(17a,b) LONGITUDE:	W	85.98818	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1960**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **38.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **23.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **19.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **5 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **38.1 FT**
(94) BRIDGE IMPROVEMENT COST: **$77,000.00**
(95) ROADWAY IMPROVEMENT COST: **$8,000.00**
(96) TOTAL PROJECT COST: **$116,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **4/12/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16021390003**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**02139**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**SHADY GROVE RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**MEADOW CREEK**	LOG MILE:	**2.52**
LOCATION:	**4.8 MI FROM SR 55**	SUFFICIENCY RATING:	**77.7**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.58888**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.98170**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1984**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**15.1 FT**
(49) TOTAL BRIDGE LENGTH:	**49.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**22 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**25.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**22.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**15 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**22.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/5/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16034100001**
BRIDGE OWNER: **CITY OF MANCHESTER**
FIPS CODE: **45500**
ROAD NAME: **INTERSTATE DR.**
CROSSING: **GOODMAN SPRING BRANCH**
LOCATION: **E. JCT. 3410 W / SR 53**

COUNTY: **COFFEE**
ROUTE: **03410**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.35**
SUFFICIENCY RATING: **91.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.49922	DEGREES
(17a,b) LONGITUDE:	W	86.08122	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	22.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	34.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	33.8 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN MINOR ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/23/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16034110001**
BRIDGE OWNER: **CITY OF MANCHESTER**
FIPS CODE: **45500**
ROAD NAME: **N. WOODLAND ST.**
CROSSING: **LITTLE DUCK RIVER**
LOCATION: **IN MANCHESTER CITY LIMITS**

COUNTY: **COFFEE**
ROUTE: **03411**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.34**
SUFFICIENCY RATING: **62.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.48592	DEGREES
(17a,b) LONGITUDE:	W	86.08688	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	6
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1930
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	43.0 FT
(49) TOTAL BRIDGE LENGTH:	257.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	27.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	28.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	257.9 FT
(94) BRIDGE IMPROVEMENT COST:	$781,000.00
(95) ROADWAY IMPROVEMENT COST:	$79,000.00
(96) TOTAL PROJECT COST:	$1,172,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/23/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16034120001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**CITY OF MANCHESTER**	ROUTE:	**03412**
FIPS CODE:	**45500**	SPECIAL CASE:	**0**
ROAD NAME:	**N. WAITE ST.**	COUNTY SEQUENCE:	**1**
CROSSING:	**LITTLE DUCK RIVER**	LOG MILE:	**0.55**
LOCATION:	**NEAR MANCHESTER TENN.**	SUFFICIENCY RATING:	**85.6**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.48447 DEGREES**
(17a,b) LONGITUDE:	**W 86.08115 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE PRECAST PANELS**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**PREFORMED FABRIC**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1980**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY-PEDESTRIAN**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**65.9 FT**
(49) TOTAL BRIDGE LENGTH:	**199.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**4.9 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**28.9 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**36.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**36.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**15 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**28.9 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**URBAN COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**7**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44 +MOD**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**1000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**1/10/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PUBLICATION DATE
27-Jul-18

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16M34280001**
BRIDGE OWNER: **CITY OF TULLAHOMA**
FIPS CODE: **75320**
ROAD NAME: **E. LINCOLN ST.**
CROSSING: **BRANCH**
LOCATION: **IN TULLAHOMA CITY LIMITS**

COUNTY: **COFFEE**
ROUTE: **03428**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.04**
SUFFICIENCY RATING: **69.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.37940	DEGREES
(17a,b) LONGITUDE:	W	86.18255	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1940**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **24.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **24 FT**
(52) BRIDGE OUT TO OUT WIDTH: **27.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **24.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN MINOR ARTERIAL**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **5**
(62) CULVERT CONDITION (IF APPLICABLE): **6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **2**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **24 FT**
(94) BRIDGE IMPROVEMENT COST: **$94,000.00**
(95) ROADWAY IMPROVEMENT COST: **$10,000.00**
(96) TOTAL PROJECT COST: **$142,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/10/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16M34280003**
BRIDGE OWNER: **CITY OF TULLAHOMA**
FIPS CODE: **75320**
ROAD NAME: **E. LINCOLN ST.**
CROSSING: **BRANCH**
LOCATION: **IN TULLAHOMA CITY LIMITS**

COUNTY: **COFFEE**
ROUTE: **03428**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.30**
SUFFICIENCY RATING: **65.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.38175	DEGREES
(17a,b) LONGITUDE:	W	86.17890	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1940**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **23.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **30.8 FT**
(52) BRIDGE OUT TO OUT WIDTH: **32.2 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **30.5 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN MINOR ARTERIAL**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **5**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **23 FT**
(94) BRIDGE IMPROVEMENT COST: **$71,000.00**
(95) ROADWAY IMPROVEMENT COST: **$8,000.00**
(96) TOTAL PROJECT COST: **$107,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/25/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16034340001**
BRIDGE OWNER: **CITY OF TULLAHOMA**
FIPS CODE: **75320**
ROAD NAME: **CEDAR LN.**
CROSSING: **WEST FORK ROCK CREEK**
LOCATION: **IN TULLAHOMA TN**

COUNTY: **COFFEE**
ROUTE: **03434**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.48**
SUFFICIENCY RATING: **74.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.36912	DEGREES
(17a,b) LONGITUDE:	W	86.22792	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1986**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **15.1 FT**
(49) TOTAL BRIDGE LENGTH: **67.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **30.8 FT**
(52) BRIDGE OUT TO OUT WIDTH: **35.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **27.9 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **45 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **30.8 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN MINOR ARTERIAL**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **3**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **67.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$174,000.00**
(95) ROADWAY IMPROVEMENT COST: **$18,000.00**
(96) TOTAL PROJECT COST: **$262,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/23/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16034340003**
BRIDGE OWNER: **CITY OF TULLAHOMA**
FIPS CODE: **75320**
ROAD NAME: **CEDAR LN.**
CROSSING: **NORTH FORK ROCK CREEK**
LOCATION: **IN TULLAHOMA**

COUNTY: **COFFEE**
ROUTE: **03434**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.47**
SUFFICIENCY RATING: **96.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.38223	DEGREES
(17a,b) LONGITUDE:	W	86.23443	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1996**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **19.0 FT**
(49) TOTAL BRIDGE LENGTH: **49.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **40 FT**
(52) BRIDGE OUT TO OUT WIDTH: **1184.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **32.2 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **40.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN MINOR ARTERIAL**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **1111**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/23/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A2390001**
BRIDGE OWNER: **CITY OF MANCHESTER**
FIPS CODE: **45500**
ROAD NAME: **DOAK RD.**
CROSSING: **LITTLE DUCK RIVER**
LOCATION: **.5 MI FROM SR 2**

COUNTY: **COFFEE**
ROUTE: **04663**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.52**
SUFFICIENCY RATING: **57.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.45505	DEGREES
(17a,b) LONGITUDE:	W	86.06453	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1955**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **15.1 FT**
(49) TOTAL BRIDGE LENGTH: **64.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **24 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **38 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **23.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **3**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **3**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **1111**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **64 FT**
(94) BRIDGE IMPROVEMENT COST: **$184,000.00**
(95) ROADWAY IMPROVEMENT COST: **$19,000.00**
(96) TOTAL PROJECT COST: **$277,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/23/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A2880001**
BRIDGE OWNER: **CITY OF TULLAHOMA**
FIPS CODE: **75320**
ROAD NAME: **TURKEY CREEK RD.**
CROSSING: **NORTH FORK BLUE CREEK**
LOCATION: **3.9 MI FROM SR 16**

COUNTY: **COFFEE**
ROUTE: **05387**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.16**
SUFFICIENCY RATING: **99.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.34597	DEGREES
(17a,b) LONGITUDE:	W	86.23218	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	5
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1950
(106) YEAR THE BRIDGE WAS REHABILITATED:	2006
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	47.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	4.9 FT
(51) BRIDGE CURB TO CURB WIDTH:	45.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	47.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	45.3 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/10/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16S42900001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **NOAH RD.**
CROSSING: **NOAH FORK CREEK**
LOCATION: **1 MI FROM SR 2**

COUNTY: **COFFEE**
ROUTE: **05557**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.47**
SUFFICIENCY RATING: **51.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.57820	DEGREES
(17a,b) LONGITUDE:	W	86.18542	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	7
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1950
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	27.9 FT
(49) TOTAL BRIDGE LENGTH:	195.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	26.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-10-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING WITH DECK REPAIR OR REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	195.9 FT
(94) BRIDGE IMPROVEMENT COST:	$328,000.00
(95) ROADWAY IMPROVEMENT COST:	$33,000.00
(96) TOTAL PROJECT COST:	$493,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	4/11/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16S42900003**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **NOAH RD.**
CROSSING: **WISERS BRANCH**
LOCATION: **2.39 M FROM SR 2**

COUNTY: **COFFEE**
ROUTE: **05557**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.39**
SUFFICIENCY RATING: **79.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.59858	DEGREES
(17a,b) LONGITUDE:	W	86.16922	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1960
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	15.1 FT
(49) TOTAL BRIDGE LENGTH:	27.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	26.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	27.9 FT
(94) BRIDGE IMPROVEMENT COST:	$55,000.00
(95) ROADWAY IMPROVEMENT COST:	$6,000.00
(96) TOTAL PROJECT COST:	$83,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	4/4/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16S42900005**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **NOAH RD.**
CROSSING: **WISERS BRANCH**
LOCATION: **3.92 MI FROM SR 2**

COUNTY: **COFFEE**
ROUTE: **05557**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.92**
SUFFICIENCY RATING: **77.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.61540	DEGREES
(17a,b) LONGITUDE:	W	86.15288	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1940
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	48.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	26.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MINOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	48.9 FT
(94) BRIDGE IMPROVEMENT COST:	$65,000.00
(95) ROADWAY IMPROVEMENT COST:	$7,000.00
(96) TOTAL PROJECT COST:	$98,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	4/4/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16014080005**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**05558**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**MILLERS CROSSROAD RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**DRY CREEK**	LOG MILE:	**2.66**
LOCATION:	**1.1 MI FROM SR 127**	SUFFICIENCY RATING:	**96.8**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.36068**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.99067**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1981**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**12.1 FT**
(49) TOTAL BRIDGE LENGTH:	**46.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**33.1 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**35.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**34.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**45 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**33.1 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**6**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/19/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16S44650003**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**05558**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**MILLERS CROSSROAD RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BRADLEY CREEK**	LOG MILE:	**3.40**
LOCATION:	**.1 MI FROM JOE BYCE RD**	SUFFICIENCY RATING:	**97.8**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.35667 DEGREES**
(17a,b) LONGITUDE:	**W 85.97923 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1976**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**73.2 FT**
(49) TOTAL BRIDGE LENGTH:	**204.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**34.1 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**36.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**34.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**33.8 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MINOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**7**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**6**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**1000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/12/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A1280001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A011**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**HICKORY GROVE RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**W. FORK HICKORY CREEK**	LOG MILE:	**7.37**
LOCATION:	**3 MI FROM SR 55**	SUFFICIENCY RATING:	**95.0**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.54195**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.96347**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**UNKNOWN**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1987**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**18.0 FT**
(49) TOTAL BRIDGE LENGTH:	**58.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**22 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**25.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**25.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**22.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**5**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**3/13/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	160A1290003	COUNTY:	COFFEE
BRIDGE OWNER:	COFFEE COUNTY	ROUTE:	0A013
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	FOUNTAIN GROVE RD.	COUNTY SEQUENCE:	1
CROSSING:	W. FORK HICKORY CREEK	LOG MILE:	2.20
LOCATION:	3 MI FROM SR 55	SUFFICIENCY RATING:	87.0

IDENTIFICATION

(16a,b) LATITUDE:	N	35.56032	DEGREES
(17a,b) LONGITUDE:	W	85.94547	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	1987
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	34.1 FT
(49) TOTAL BRIDGE LENGTH:	67.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	25.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	35 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/13/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A1290001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **FOUNTAIN GROVE RD.**
CROSSING: **W. FORK HICKORY CREEK**
LOCATION: **4.5 MI FROM SR 55**

COUNTY: **COFFEE**
ROUTE: **0A013**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.61**
SUFFICIENCY RATING: **75.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.54342	DEGREES
(17a,b) LONGITUDE:	W	85.95430	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1960
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	30.8 FT
(49) TOTAL BRIDGE LENGTH:	64.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	21.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	4
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	U

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/13/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A0300005**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **OLD MANCHESTER HWY.**
CROSSING: **HICKERSON SPRINGS BRANCH**
LOCATION: **.2 MI FROM SR 55**

COUNTY: **COFFEE**
ROUTE: **0A030**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.18**
SUFFICIENCY RATING: **58.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.41078	DEGREES
(17a,b) LONGITUDE:	W	86.13045	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1934
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	24.9 FT
(49) TOTAL BRIDGE LENGTH:	56.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	23.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	23.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	U

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING WITH DECK REPAIR OR REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	56.1 FT
(94) BRIDGE IMPROVEMENT COST:	$185,000.00
(95) ROADWAY IMPROVEMENT COST:	$19,000.00
(96) TOTAL PROJECT COST:	$278,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/8/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A0300007**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **OLD MANCHESTER HWY.**
CROSSING: **CRUMPTON CREEK**
LOCATION: **.2 MI FROM SR 55**

COUNTY: **COFFEE**
ROUTE: **0A030**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.55**
SUFFICIENCY RATING: **92.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.79608	DEGREES
(17a,b) LONGITUDE:	W	86.12398	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1996
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	35.1 FT
(49) TOTAL BRIDGE LENGTH:	105.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	29.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	32.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	29.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/8/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A0300009**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **45500**
ROAD NAME: **OLD TULLAHOMA HWY.**
CROSSING: **WILEY CREEK**
LOCATION: **.2 MI FROM SR 55**

COUNTY: **COFFEE**
ROUTE: **0A030**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.47**
SUFFICIENCY RATING: **45.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.43472	DEGREES
(17a,b) LONGITUDE:	W	86.10537	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1936
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	24.9 FT
(49) TOTAL BRIDGE LENGTH:	32.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	23.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	23.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	4
(59) SUPERSTRUCTURE:	4
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	U

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING WITH DECK REPAIR OR REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	32.2 FT
(94) BRIDGE IMPROVEMENT COST:	$91,000.00
(95) ROADWAY IMPROVEMENT COST:	$10,000.00
(96) TOTAL PROJECT COST:	$137,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/10/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A0490001**
BRIDGE OWNER: **CITY OF TULLAHOMA**
FIPS CODE: **75320**
ROAD NAME: **W. GRUNDY ST.**
CROSSING: **NORTH FORK ROCK CREEK**
LOCATION: **.2 MI FROM SR 16**

COUNTY: **COFFEE**
ROUTE: **0A049**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.17**
SUFFICIENCY RATING: **41.3**

IDENTIFICATION

(16a,b) LATITUDE:	N 35.36095 DEGREES
(17a,b) LONGITUDE:	W 86.21470 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	OTHER
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	19.0 FT
(49) TOTAL BRIDGE LENGTH:	57.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.6 FT
(52) BRIDGE OUT TO OUT WIDTH:	28.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	26.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	27 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL CITY STREET
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	4
(59) SUPERSTRUCTURE:	4
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	80.1 FT
(94) BRIDGE IMPROVEMENT COST:	$627,000.00
(95) ROADWAY IMPROVEMENT COST:	$63,000.00
(96) TOTAL PROJECT COST:	$941,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/9/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A0640001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **GOWEN RD.**
CROSSING: **DUCK RIVER**
LOCATION: **1.6 MI FROM SR 53**

COUNTY: **COFFEE**
ROUTE: **0A064**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.23**
SUFFICIENCY RATING: **57.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.54180	DEGREES
(17a,b) LONGITUDE:	W	86.10345	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	5
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1964
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	49.9 FT
(49) TOTAL BRIDGE LENGTH:	150.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	23.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	21.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	4
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	150.9 FT
(94) BRIDGE IMPROVEMENT COST:	$427,000.00
(95) ROADWAY IMPROVEMENT COST:	$43,000.00
(96) TOTAL PROJECT COST:	$641,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/5/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A1130001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **IVY LAKE RD.**
CROSSING: **MUD CREEK**
LOCATION: **1.5 MI FROM WARREN CO LN**

COUNTY: **COFFEE**
ROUTE: **0A113**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.48**
SUFFICIENCY RATING: **87.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.63437	DEGREES
(17a,b) LONGITUDE:	W	85.99377	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	17.1 FT
(49) TOTAL BRIDGE LENGTH:	38.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	21.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	20.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/5/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	160A1130003	COUNTY:	COFFEE
BRIDGE OWNER:	COFFEE COUNTY	ROUTE:	0A113
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	IVY LAKE RD.	COUNTY SEQUENCE:	1
CROSSING:	LIBERTY CREEK	LOG MILE:	2.80
LOCATION:	2 MI FROM WARREN CO LN	SUFFICIENCY RATING:	85.5

IDENTIFICATION

(16a,b) LATITUDE:	N	35.64423	DEGREES
(17a,b) LONGITUDE:	W	86.00840	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	5
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	18.0 FT
(49) TOTAL BRIDGE LENGTH:	99.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	24 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	21.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	18 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	4
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/5/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A1200001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **MARTIN RD.**
CROSSING: **MEADOW BRANCH**
LOCATION: **2 MI FROM SR 55**

COUNTY: **COFFEE**
ROUTE: **0A120**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.05**
SUFFICIENCY RATING: **74.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.58187	DEGREES
(17a,b) LONGITUDE:	W	85.96162	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1960
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	16.1 FT
(49) TOTAL BRIDGE LENGTH:	32.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	22.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	18.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	36 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	32.2 FT
(94) BRIDGE IMPROVEMENT COST:	$78,000.00
(95) ROADWAY IMPROVEMENT COST:	$8,000.00
(96) TOTAL PROJECT COST:	$118,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/15/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A1230001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **GARNER RD.**
CROSSING: **W. FORK HICKORY CREEK**
LOCATION: **2 MI FROM SR 55**

COUNTY: **COFFEE**
ROUTE: **0A123**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.01**
SUFFICIENCY RATING: **75.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.56547	DEGREES
(17a,b) LONGITUDE:	W	85.94330	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	32.2 FT
(49) TOTAL BRIDGE LENGTH:	33.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	23.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	20.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	33.1 FT
(94) BRIDGE IMPROVEMENT COST:	$76,000.00
(95) ROADWAY IMPROVEMENT COST:	$8,000.00
(96) TOTAL PROJECT COST:	$115,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/13/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A1320001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A132**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**MEADOWS RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BRADLEY CREEK**	LOG MILE:	**0.18**
LOCATION:	**.1 MI FROM VIOLA RD**	SUFFICIENCY RATING:	**71.0**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.45740**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.92667**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**1**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1960**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**19.0 FT**
(49) TOTAL BRIDGE LENGTH:	**23.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**18 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**19.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**19.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**26 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**18.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**NO**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**13 TONS**
WEIGHT POSTING (3 OR MORE AXLES):	**23 TONS**
(70) BRIDGE POSTING CODE:	**4**
(41) WT POSTING STATUS:	**WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE REHABILITATION**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**23 FT**
(94) BRIDGE IMPROVEMENT COST:	**$107,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$11,000.00**
(96) TOTAL PROJECT COST:	**$161,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**3/8/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A1330001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A133**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**OLD AIRPORT RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BRADLEY CREEK**	LOG MILE:	**0.68**
LOCATION:	**1.1 MI FROM HICKERSON RD**	SUFFICIENCY RATING:	**70.4**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.44747 DEGREES**
(17a,b) LONGITUDE:	**W 85.95172 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1965**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**12.1 FT**
(49) TOTAL BRIDGE LENGTH:	**29.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**18.4 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**19.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**20.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**30 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**18.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**3**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**29.9 FT**
(94) BRIDGE IMPROVEMENT COST:	**$88,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$9,000.00**
(96) TOTAL PROJECT COST:	**$133,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**3/8/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A1330003**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **OLD AIRPORT RD.**
CROSSING: **WARREN BRANCH**
LOCATION: **2 MI FROM SR 127**

COUNTY: **COFFEE**
ROUTE: **0A133**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.13**
SUFFICIENCY RATING: **78.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.44858	DEGREES
(17a,b) LONGITUDE:	W	85.97745	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1964**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **15.1 FT**
(49) TOTAL BRIDGE LENGTH: **38.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **24 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **22.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **34 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **38.1 FT**
(94) BRIDGE IMPROVEMENT COST: **$75,000.00**
(95) ROADWAY IMPROVEMENT COST: **$8,000.00**
(96) TOTAL PROJECT COST: **$113,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **3/8/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	160A1350001	COUNTY:	COFFEE
BRIDGE OWNER:	COFFEE COUNTY	ROUTE:	0A135
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	ASBURY CHURCH RD.	COUNTY SEQUENCE:	1
CROSSING:	WARREN BRANCH	LOG MILE:	0.32
LOCATION:	1 MI FROM ASHBURY RD	SUFFICIENCY RATING:	88.5

IDENTIFICATION

(16a,b) LATITUDE:	N 35.46017 DEGREES
(17a,b) LONGITUDE:	W 85.97245 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1960
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	15.1 FT
(49) TOTAL BRIDGE LENGTH:	30.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	21.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/8/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A1360001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **YATES RD.**
CROSSING: **WARREN BRANCH**
LOCATION: **1 MI FROM AIRPORT RD**

COUNTY: **COFFEE**
ROUTE: **0A136**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.08**
SUFFICIENCY RATING: **93.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.44268	DEGREES
(17a,b) LONGITUDE:	W	85.98318	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	UNKNOWN

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1979
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	39.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	28.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	31.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	28.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/7/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A1390001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **SHEDD RD.**
CROSSING: **WOLF CREEK**
LOCATION: **5 MI FROM SR 55**

COUNTY: **COFFEE**
ROUTE: **0A139**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.80**
SUFFICIENCY RATING: **67.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.49115	DEGREES
(17a,b) LONGITUDE:	W	86.03248	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **UNKNOWN**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1966**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **17.1 FT**
(49) TOTAL BRIDGE LENGTH: **78.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22 FT**
(52) BRIDGE OUT TO OUT WIDTH: **24 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **20.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE REHABILITATION**
(76) LENGTH OF BRIDGE IMPROVEMENT: **78.1 FT**
(94) BRIDGE IMPROVEMENT COST: **$302,000.00**
(95) ROADWAY IMPROVEMENT COST: **$31,000.00**
(96) TOTAL PROJECT COST: **$454,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **3/5/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A1400001**
BRIDGE OWNER: **CITY OF MANCHESTER**
FIPS CODE: **45500**
ROAD NAME: **NEW BUSHY BRANCH RD.**
CROSSING: **WOLF CREEK**
LOCATION: **.1 MI FROM I24**

COUNTY: **COFFEE**
ROUTE: **0A140**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.59**
SUFFICIENCY RATING: **49.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.48123	DEGREES
(17a,b) LONGITUDE:	W	86.06432	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1960**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **16.1 FT**
(49) TOTAL BRIDGE LENGTH: **69.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22 FT**
(52) BRIDGE OUT TO OUT WIDTH: **24 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **23.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **12 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL CITY STREET**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES): **10 TONS**
WEIGHT POSTING (3 OR MORE AXLES): **18 TONS**
(70) BRIDGE POSTING CODE: **4**
(41) WT POSTING STATUS: **WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION: **4**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **69.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$145,000.00**
(95) ROADWAY IMPROVEMENT COST: **$15,000.00**
(96) TOTAL PROJECT COST: **$218,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/10/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A1400003**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **NEW BUSHY BRANCH RD.**
CROSSING: **ROAN BUCK CREEK**
LOCATION: **3 MI FROM SR 55**

COUNTY: **COFFEE**
ROUTE: **0A140**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.23**
SUFFICIENCY RATING: **57.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.48722	DEGREES
(17a,b) LONGITUDE:	W	86.01417	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	16.1 FT
(49) TOTAL BRIDGE LENGTH:	20.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	21.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	19.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	NO
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	4
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	U

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	20 FT
(94) BRIDGE IMPROVEMENT COST:	$67,000.00
(95) ROADWAY IMPROVEMENT COST:	$7,000.00
(96) TOTAL PROJECT COST:	$101,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/5/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16034150001**
BRIDGE OWNER: **CITY OF MANCHESTER**
FIPS CODE: **45500**
ROAD NAME: **MCKELLAR DR.**
CROSSING: **LITTLE DUCK RIVER**
LOCATION: **4 MI E OF I24 MCKELLAR DR**

COUNTY: **COFFEE**
ROUTE: **0A152**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.35**
SUFFICIENCY RATING: **99.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.47410	DEGREES
(17a,b) LONGITUDE:	W	86.07045	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **2010**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **18.0 FT**
(49) TOTAL BRIDGE LENGTH: **56.7 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **32.2 FT**
(52) BRIDGE OUT TO OUT WIDTH: **35.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **32.2 FT**
(33) BRIDGE MEDIAN: **OPEN MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **32.2 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL CITY STREET**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **6**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **7**
(36) TRAFFIC SAFETY FEATURES: **1111**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/9/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240033**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **45500**
ROAD NAME: **POWER RD.**
CROSSING: **I24**
LOCATION: **1 MI. SE JCT. I-24 & I-55**

COUNTY: **COFFEE**
ROUTE: **0A152**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.82**
SUFFICIENCY RATING: **67.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.47620	DEGREES
(17a,b) LONGITUDE:	W	86.06340	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1966**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **4**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **69.2 FT**
(49) TOTAL BRIDGE LENGTH: **238.2 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **24 FT**
(52) BRIDGE OUT TO OUT WIDTH: **28.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **90 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **43.3 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **17.52 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **9.84 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **28.87 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL CITY STREET**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **4**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **238.2 FT**
(94) BRIDGE IMPROVEMENT COST: **$256,000.00**
(95) ROADWAY IMPROVEMENT COST: **$26,000.00**
(96) TOTAL PROJECT COST: **$385,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **10/11/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A1580001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **SAINVILLE RD.**
CROSSING: **LITTLE HICKORY CREEK**
LOCATION: **.2 MI FROM HARPO RD**

COUNTY: **COFFEE**
ROUTE: **0A158**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.50**
SUFFICIENCY RATING: **83.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.49322	DEGREES
(17a,b) LONGITUDE:	W	85.92267	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1980
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	20.0 FT
(49) TOTAL BRIDGE LENGTH:	21.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	25.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.3 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	NO
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	13 TONS
WEIGHT POSTING (3 OR MORE AXLES):	23 TONS
(70) BRIDGE POSTING CODE:	4
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/15/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A1750001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A175**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**SIMMONS RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BRADLEY CREEK**	LOG MILE:	**0.93**
LOCATION:	**.1 MI FROM SIMMONS RD**	SUFFICIENCY RATING:	**97.0**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.45315**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.93657**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**UNKNOWN**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1983**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**12.1 FT**
(49) TOTAL BRIDGE LENGTH:	**29.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**32.5 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**35.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**29.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**30 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**32.5 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**9**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**3/7/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A1800001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **PARKER RD.**
CROSSING: **DUCK RIVER**
LOCATION: **.4 MI FROM SR 53**

COUNTY: **COFFEE**
ROUTE: **0A180**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.25**
SUFFICIENCY RATING: **68.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.55707	DEGREES
(17a,b) LONGITUDE:	W	86.08788	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	7
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1960
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	18.0 FT
(49) TOTAL BRIDGE LENGTH:	139.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20 FT
(52) BRIDGE OUT TO OUT WIDTH:	21.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	6 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	4
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	139.1 FT
(94) BRIDGE IMPROVEMENT COST:	$609,000.00
(95) ROADWAY IMPROVEMENT COST:	$61,000.00
(96) TOTAL PROJECT COST:	$914,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/14/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A1800003**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **PARKER RD.**
CROSSING: **BOILING SPRINGS CREEK**
LOCATION: **1.8 MI FROM SR 53**

COUNTY: **COFFEE**
ROUTE: **0A180**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.82**
SUFFICIENCY RATING: **86.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.56507	DEGREES
(17a,b) LONGITUDE:	W	86.08993	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **UNKNOWN**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1992**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **24.0 FT**
(49) TOTAL BRIDGE LENGTH: **53.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **24 FT**
(52) BRIDGE OUT TO OUT WIDTH: **29.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **60 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **24.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0N00**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **3/14/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A1800005**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A180**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**LUMLEY STAND RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**DUCK RIVER**	LOG MILE:	**2.74**
LOCATION:	**2.1 MI FROM SR 53**	SUFFICIENCY RATING:	**74.9**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.59220**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.08870**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1969**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**18.0 FT**
(49) TOTAL BRIDGE LENGTH:	**59.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**22.3 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**24 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**24.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**22.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0N00**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**59.1 FT**
(94) BRIDGE IMPROVEMENT COST:	**$127,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$13,000.00**
(96) TOTAL PROJECT COST:	**$191,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**3/14/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A1830001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A183**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**BLUE SPRINGS RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BLUE SPRING CREEK**	LOG MILE:	**1.17**
LOCATION:	**1 MI FROM SR 2**	SUFFICIENCY RATING:	**89.5**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.43262**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.99263**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1999**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**12.5 FT**
(49) TOTAL BRIDGE LENGTH:	**40.7 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**21.7 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**27.2 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**21.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**15 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**21.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**5**
(62) CULVERT CONDITION (IF APPLICABLE):	**8**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0N00**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**3/21/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A1860001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A186**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**FERRELLS BRANCH RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**FERRELL BRANCH**	LOG MILE:	**0.26**
LOCATION:	**2.5 MI SOUTH OF SR 2**	SUFFICIENCY RATING:	**74.0**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.60268 DEGREES**
(17a,b) LONGITUDE:	**W 86.17110 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**1**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**GRAVEL**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1950**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**22.6 FT**
(49) TOTAL BRIDGE LENGTH:	**22.6 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**16.4 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**17.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**14.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**42 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**16.1 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**3**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**3**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**22.6 FT**
(94) BRIDGE IMPROVEMENT COST:	**$65,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$7,000.00**
(96) TOTAL PROJECT COST:	**$98,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**3/15/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A1860003**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **FERRELLS BRANCH RD.**
CROSSING: **FERRELL BRANCH**
LOCATION: **2.6 MI SOUTH OF SR 2**

COUNTY: **COFFEE**
ROUTE: **0A186**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.46**
SUFFICIENCY RATING: **56.7**

IDENTIFICATION

(16a,b) LATITUDE:	N 35.60538 DEGREES
(17a,b) LONGITUDE:	W 86.17097 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	GRAVEL
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1950
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	23.3 FT
(49) TOTAL BRIDGE LENGTH:	23.3 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	16.1 FT
(52) BRIDGE OUT TO OUT WIDTH:	17.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	19.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	55 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	16.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	5

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	23.3 FT
(94) BRIDGE IMPROVEMENT COST:	$68,000.00
(95) ROADWAY IMPROVEMENT COST:	$7,000.00
(96) TOTAL PROJECT COST:	$103,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/15/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A1930001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **STEPHENSON RD.**
CROSSING: **BEANS CREEK**
LOCATION: **4 MI FROM SR 2**

COUNTY: **COFFEE**
ROUTE: **0A193**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.22**
SUFFICIENCY RATING: **58.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.39793	DEGREES
(17a,b) LONGITUDE:	W	85.93083	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1950**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **18.0 FT**
(49) TOTAL BRIDGE LENGTH: **40.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **18 FT**
(52) BRIDGE OUT TO OUT WIDTH: **19.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **19.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **18.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **3**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **40 FT**
(94) BRIDGE IMPROVEMENT COST: **$112,000.00**
(95) ROADWAY IMPROVEMENT COST: **$12,000.00**
(96) TOTAL PROJECT COST: **$169,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **3/22/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	160A1940001	COUNTY:	COFFEE
BRIDGE OWNER:	COFFEE COUNTY	ROUTE:	0A194
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	STEPHENSON RD.	COUNTY SEQUENCE:	1
CROSSING:	BRANCH	LOG MILE:	0.78
LOCATION:	1 M EAST OF I24	SUFFICIENCY RATING:	93.0

IDENTIFICATION

(16a,b) LATITUDE:	N 35.35043 DEGREES
(17a,b) LONGITUDE:	W 85.91775 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1988
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	15.1 FT
(49) TOTAL BRIDGE LENGTH:	56.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22.6 FT
(52) BRIDGE OUT TO OUT WIDTH:	26.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	55 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.6 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/22/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	160A1940003	COUNTY:	COFFEE
BRIDGE OWNER:	COFFEE COUNTY	ROUTE:	0A194
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	STEPHENSON RD.	COUNTY SEQUENCE:	1
CROSSING:	BRANCH	LOG MILE:	2.14
LOCATION:	2 M EAST OF I24	SUFFICIENCY RATING:	97.0

IDENTIFICATION

(16a,b) LATITUDE:	N	35.37022	DEGREES
(17a,b) LONGITUDE:	W	85.91765	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1988
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	17.0 FT
(49) TOTAL BRIDGE LENGTH:	17.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	26.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	NO
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0N00
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/22/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	160A1950001	COUNTY:	COFFEE
BRIDGE OWNER:	COFFEE COUNTY	ROUTE:	0A195
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	CRAWFORD RD.	COUNTY SEQUENCE:	1
CROSSING:	BEANS CREEK	LOG MILE:	0.22
LOCATION:	2 MI FROM SR 2	SUFFICIENCY RATING:	99.0

IDENTIFICATION

(16a,b) LATITUDE:	N	35.38950	DEGREES
(17a,b) LONGITUDE:	W	85.93690	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2005
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	16.7 FT
(49) TOTAL BRIDGE LENGTH:	47.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	27.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	14 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1N10
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/22/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A2000001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **CRAWFORD RD.**
CROSSING: **BEANS CREEK**
LOCATION: **1.2 MI FROM SR 2**

COUNTY: **COFFEE**
ROUTE: **0A200**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.81**
SUFFICIENCY RATING: **77.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.38650	DEGREES
(17a,b) LONGITUDE:	W	85.94093	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1960**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **16.1 FT**
(49) TOTAL BRIDGE LENGTH: **36.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **20 FT**
(52) BRIDGE OUT TO OUT WIDTH: **21.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **21.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **21 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **19.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **3/22/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A2110001**
BRIDGE OWNER: **CITY OF MANCHESTER**
FIPS CODE: **45500**
ROAD NAME: **SKINNER FLAT RD.**
CROSSING: **HUNT CREEK**
LOCATION: **IN CITY OF MANCHESTER**

COUNTY: **COFFEE**
ROUTE: **0A211**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.31**
SUFFICIENCY RATING: **63.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.45375	DEGREES
(17a,b) LONGITUDE:	W	86.05473	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1940
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	20.0 FT
(49) TOTAL BRIDGE LENGTH:	40.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	24 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL CITY STREET
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	5

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	3
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	3

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	40 FT
(94) BRIDGE IMPROVEMENT COST:	$191,000.00
(95) ROADWAY IMPROVEMENT COST:	$20,000.00
(96) TOTAL PROJECT COST:	$287,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	1/9/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A2120001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **SHERRELL RD.**
CROSSING: **BETSY WILLIS CREEK**
LOCATION: **4 MI FROM SR 50**

COUNTY: **COFFEE**
ROUTE: **0A212**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.81**
SUFFICIENCY RATING: **41.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.30135	DEGREES
(17a,b) LONGITUDE:	W	85.93077	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	14.1 FT
(49) TOTAL BRIDGE LENGTH:	38.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	22 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	19.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	40 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	4
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	3
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	60 FT
(94) BRIDGE IMPROVEMENT COST:	$357,000.00
(95) ROADWAY IMPROVEMENT COST:	$36,000.00
(96) TOTAL PROJECT COST:	$536,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/22/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A2160001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **DICKERSON RD.**
CROSSING: **BRADLEY CREEK**
LOCATION: **.5 MI FROM SHOP RD**

COUNTY: **COFFEE**
ROUTE: **0A216**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.33**
SUFFICIENCY RATING: **67.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.33510	DEGREES
(17a,b) LONGITUDE:	W	85.99042	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1970**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **20.0 FT**
(49) TOTAL BRIDGE LENGTH: **64.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **23.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **23.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **33 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **5**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **64 FT**
(94) BRIDGE IMPROVEMENT COST: **$117,000.00**
(95) ROADWAY IMPROVEMENT COST: **$12,000.00**
(96) TOTAL PROJECT COST: **$176,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **3/15/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240043**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **BAINS RD.**
CROSSING: **I24**
LOCATION: **1.26 MI W OF SR127**

COUNTY: **COFFEE**
ROUTE: **0A222**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.27**
SUFFICIENCY RATING: **72.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.39757	DEGREES
(17a,b) LONGITUDE:	W	85.99692	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	5
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	63.0 FT
(49) TOTAL BRIDGE LENGTH:	285.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	28.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	17.68 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	13.12 FT
(56) MIN HORZ UNDERCLR ON LEFT:	15.09 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	285.1 FT
(94) BRIDGE IMPROVEMENT COST:	$184,000.00
(95) ROADWAY IMPROVEMENT COST:	$19,000.00
(96) TOTAL PROJECT COST:	$277,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/16/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A2260001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A226**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**C. ADAMS RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BRANCH**	LOG MILE:	**0.41**
LOCATION:	**1 MI FROM BANES RD**	SUFFICIENCY RATING:	**46.0**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.56987 DEGREES**
(17a,b) LONGITUDE:	**W 85.99750 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1969**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**1**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**11.2 FT**
(49) TOTAL BRIDGE LENGTH:	**24.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**15.4 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**15.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**15.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**15.4 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**ONE LANE BRIDGE FOR 2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**5**
(59) SUPERSTRUCTURE:	**5**
(60) SUBSTRUCTURE:	**5**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**5**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**10 TONS**
WEIGHT POSTING (3 OR MORE AXLES):	**18 TONS**
(70) BRIDGE POSTING CODE:	**4**
(41) WT POSTING STATUS:	**WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**7**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**4**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE REPLACEMENT**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**46.3 FT**
(94) BRIDGE IMPROVEMENT COST:	**$252,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$26,000.00**
(96) TOTAL PROJECT COST:	**$379,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**3/15/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A2290001**
BRIDGE OWNER: **CITY OF MANCHESTER**
FIPS CODE: **45500**
ROAD NAME: **ESTER LN.**
CROSSING: **HUNT CREEK**
LOCATION: **1 MI FROM SR 2**

COUNTY: **COFFEE**
ROUTE: **0A229**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.05**
SUFFICIENCY RATING: **65.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.45328	DEGREES
(17a,b) LONGITUDE:	W	86.05663	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1967**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **14.1 FT**
(49) TOTAL BRIDGE LENGTH: **29.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **24 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **21.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **14 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL CITY STREET**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **29.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$63,000.00**
(95) ROADWAY IMPROVEMENT COST: **$7,000.00**
(96) TOTAL PROJECT COST: **$95,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **1/9/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	160A2300001	COUNTY:	COFFEE
BRIDGE OWNER:	COFFEE COUNTY	ROUTE:	0A230
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	OLD HILLSBORO HWY.	COUNTY SEQUENCE:	1
CROSSING:	BLUE SPRING CREEK	LOG MILE:	2.97
LOCATION:	.1 MI FROM SR 2	SUFFICIENCY RATING:	65.2

IDENTIFICATION

(16a,b) LATITUDE:	N	35.41748	DEGREES
(17a,b) LONGITUDE:	W	85.98612	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	38.1 FT
(49) TOTAL BRIDGE LENGTH:	40.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	21.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	22.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	20.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	12 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	21.3 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	40 FT
(94) BRIDGE IMPROVEMENT COST:	$93,000.00
(95) ROADWAY IMPROVEMENT COST:	$10,000.00
(96) TOTAL PROJECT COST:	$140,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/21/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A2310001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A231**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**HAWKERSMITH RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**CRUMPTON CREEK**	LOG MILE:	**2.27**
LOCATION:	**4.1 MI FROM SR 55**	SUFFICIENCY RATING:	**62.8**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**36.39175**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.11217**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1940**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**1960**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**18.0 FT**
(49) TOTAL BRIDGE LENGTH:	**40.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**20.3 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**21.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**21.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**20.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**5**
(62) CULVERT CONDITION (IF APPLICABLE):	**5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**U**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**40 FT**
(94) BRIDGE IMPROVEMENT COST:	**$97,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$10,000.00**
(96) TOTAL PROJECT COST:	**$146,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**3/7/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A2320001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **BRANDONTOWN RD.**
CROSSING: **BRANCH**
LOCATION: **3 MI FROM SR 55**

COUNTY: **COFFEE**
ROUTE: **0A232**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.58**
SUFFICIENCY RATING: **61.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.39965	DEGREES
(17a,b) LONGITUDE:	W	86.10750	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1960
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	8.9 FT
(49) TOTAL BRIDGE LENGTH:	21.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20 FT
(52) BRIDGE OUT TO OUT WIDTH:	21.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	21.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	24 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	5

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	21 FT
(94) BRIDGE IMPROVEMENT COST:	$59,000.00
(95) ROADWAY IMPROVEMENT COST:	$6,000.00
(96) TOTAL PROJECT COST:	$89,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/7/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A2790001**
BRIDGE OWNER: **CITY OF TULLAHOMA**
FIPS CODE: **75320**
ROAD NAME: **INDUSTRIAL BLVD.**
CROSSING: **BRANCH**
LOCATION: **.1 MI FROM SR 130**

COUNTY: **COFFEE**
ROUTE: **0A279**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.17**
SUFFICIENCY RATING: **89.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.36927	DEGREES
(17a,b) LONGITUDE:	W	86.18185	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1942
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	28.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	71.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	75.8 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	29.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	70.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL CITY STREET
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	28.9 FT
(94) BRIDGE IMPROVEMENT COST:	$305,000.00
(95) ROADWAY IMPROVEMENT COST:	$31,000.00
(96) TOTAL PROJECT COST:	$458,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	2/5/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A2790003**
BRIDGE OWNER: **CITY OF TULLAHOMA**
FIPS CODE: **75320**
ROAD NAME: **INDUSTRIAL BLVD.**
CROSSING: **BRANCH**
LOCATION: **1 MI FROM SR 130**

COUNTY: **COFFEE**
ROUTE: **0A279**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.47**
SUFFICIENCY RATING: **89.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.36587	DEGREES
(17a,b) LONGITUDE:	W	86.17910	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1975
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	24.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	34.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	36.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	30.8 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	29 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	34.4 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL CITY STREET
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	2/5/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A3100001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A310**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**CASCADE HOLLOW RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**CASCADE CREEK**	LOG MILE:	**1.38**
LOCATION:	**1.5 MI FROM BEDFORD CO LN**	SUFFICIENCY RATING:	**79.4**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.43055**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.24177**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1950**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**6.9 FT**
(49) TOTAL BRIDGE LENGTH:	**27.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**23.6 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**24.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**22.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**54 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**23.6 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**5**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**4**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**27.9 FT**
(94) BRIDGE IMPROVEMENT COST:	**$54,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$6,000.00**
(96) TOTAL PROJECT COST:	**$82,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**3/7/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A3100003**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A310**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**CASCADE HOLLOW RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**CASCADE CREEK**	LOG MILE:	**1.95**
LOCATION:	**.5 MI FROM BEDFORD CO LN**	SUFFICIENCY RATING:	**70.3**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.43823**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.24540**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1950**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**22.0 FT**
(49) TOTAL BRIDGE LENGTH:	**42.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**17.4 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**18.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**21.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**30 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**17.1 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**2**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**42 FT**
(94) BRIDGE IMPROVEMENT COST:	**$125,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$13,000.00**
(96) TOTAL PROJECT COST:	**$188,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**3/7/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A3230001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A323**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**MOUNTVIEW RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**DUCK RIVER**	LOG MILE:	**4.00**
LOCATION:	**4.1 MI FROM SR 55**	SUFFICIENCY RATING:	**99.7**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.44630**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.17044**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1977**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY-PEDESTRIAN**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**134.8 FT**
(49) TOTAL BRIDGE LENGTH:	**330.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**29.9 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**37.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**27.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**31.4 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**6**
(59) SUPERSTRUCTURE:	**6**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**8**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**6**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**9**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**1111**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/9/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**10/2017**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**Y60**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A3480001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A348**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**POWERS BRIDGE RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**DUCK RIVER**	LOG MILE:	**1.88**
LOCATION:	**ON POWERS BRIDGE RD**	SUFFICIENCY RATING:	**96.2**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.47218**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.12127**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**4**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE PRECAST PANELS**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1987**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**80.1 FT**
(49) TOTAL BRIDGE LENGTH:	**293.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**25.9 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**28.2 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**25.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**8 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**25.9 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**6**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**8**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**1000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/5/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A3770001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A377**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**BASHAW CREEK RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BASHAW CREEK**	LOG MILE:	**1.45**
LOCATION:	**3 MI FROM SR 2**	SUFFICIENCY RATING:	**82.2**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.49317 DEGREES**
(17a,b) LONGITUDE:	**W 86.13285 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**1**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1992**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**75.1 FT**
(49) TOTAL BRIDGE LENGTH:	**75.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**22 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**24.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**22.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**10 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**22.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**7**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**8**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**3**
(36) TRAFFIC SAFETY FEATURES:	**1000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**3/13/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A3810001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **WALDEN RIDGE RD.**
CROSSING: **RILEY CREEK**
LOCATION: **.9 MI FROM CATHEY RIDGE R**

COUNTY: **COFFEE**
ROUTE: **0A381**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.67**
SUFFICIENCY RATING: **89.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.50967	DEGREES
(17a,b) LONGITUDE:	W	86.20237	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	GRAVEL
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1950
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	14.1 FT
(49) TOTAL BRIDGE LENGTH:	21.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	19 FT
(52) BRIDGE OUT TO OUT WIDTH:	19.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	17.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	44 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	18.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0N0N
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	3/13/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240015**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **HARRISON BRANCH RD.**
CROSSING: **I24**
LOCATION: **OVER I-24 NEAR NOAH**

COUNTY: **COFFEE**
ROUTE: **0A385**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.20**
SUFFICIENCY RATING: **97.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.55778	DEGREES
(17a,b) LONGITUDE:	W	86.20380	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1968
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	101.0 FT
(49) TOTAL BRIDGE LENGTH:	301.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	28.5 FT
(52) BRIDGE OUT TO OUT WIDTH:	32.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	59.3 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.67 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	30.51 FT
(56) MIN HORZ UNDERCLR ON LEFT:	41.99 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/2/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A4050001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **CHARLEY TODD RD.**
CROSSING: **NOAH FORK CREEK**
LOCATION: **.1 MI FROM SR 2**

COUNTY: **COFFEE**
ROUTE: **0A405**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.08**
SUFFICIENCY RATING: **67.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.57406	DEGREES
(17a,b) LONGITUDE:	W	86.19344	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1969**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **15.1 FT**
(49) TOTAL BRIDGE LENGTH: **39.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **20 FT**
(52) BRIDGE OUT TO OUT WIDTH: **20 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **18.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **36 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **20.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **3**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **4/17/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A4060001**
BRIDGE OWNER: **CITY OF MANCHESTER**
FIPS CODE: **45500**
ROAD NAME: **SHELTON RD.**
CROSSING: **LITTLE DUCK RIVER**
LOCATION: **2 MI FROM SR 2**

COUNTY: **COFFEE**
ROUTE: **0A406**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.18**
SUFFICIENCY RATING: **70.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.46802	DEGREES
(17a,b) LONGITUDE:	W	86.06728	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	34.1 FT
(49) TOTAL BRIDGE LENGTH:	69.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22 FT
(52) BRIDGE OUT TO OUT WIDTH:	23.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	18.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	21.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL CITY STREET
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	69.9 FT
(94) BRIDGE IMPROVEMENT COST:	$129,000.00
(95) ROADWAY IMPROVEMENT COST:	$13,000.00
(96) TOTAL PROJECT COST:	$194,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	2/8/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A4060003**
BRIDGE OWNER: **CITY OF MANCHESTER**
FIPS CODE: **45500**
ROAD NAME: **SHELTON RD.**
CROSSING: **OVERFLOW**
LOCATION: **2.1 MI FROM SR 2**

COUNTY: **COFFEE**
ROUTE: **0A406**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.20**
SUFFICIENCY RATING: **58.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.46848	DEGREES
(17a,b) LONGITUDE:	W	86.06675	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1970**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **14.1 FT**
(49) TOTAL BRIDGE LENGTH: **32.2 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22.6 FT**
(52) BRIDGE OUT TO OUT WIDTH: **24 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **23.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.3 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL CITY STREET**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **5**
(60) SUBSTRUCTURE: **6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **32.2 FT**
(94) BRIDGE IMPROVEMENT COST: **$67,000.00**
(95) ROADWAY IMPROVEMENT COST: **$7,000.00**
(96) TOTAL PROJECT COST: **$101,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **2/8/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A4070001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **WILLIE FLETCHER RD.**
CROSSING: **GARRISON FORK CREEK**
LOCATION: **1.1 MI FROM SR 2**

COUNTY: **COFFEE**
ROUTE: **0A407**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.01**
SUFFICIENCY RATING: **67.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.63293	DEGREES
(17a,b) LONGITUDE:	W	86.23362	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1960**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **1**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **17.1 FT**
(49) TOTAL BRIDGE LENGTH: **35.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **12.1 FT**
(52) BRIDGE OUT TO OUT WIDTH: **12.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **16.1 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **11.8 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **ONE LANE BRIDGE FOR 2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **35.1 FT**
(94) BRIDGE IMPROVEMENT COST: **$125,000.00**
(95) ROADWAY IMPROVEMENT COST: **$13,000.00**
(96) TOTAL PROJECT COST: **$188,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **4/25/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	160A4090001	COUNTY:	COFFEE
BRIDGE OWNER:	COFFEE COUNTY	ROUTE:	0A409
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	NORTON BRACH RD.	COUNTY SEQUENCE:	1
CROSSING:	GARRISON FORK CREEK	LOG MILE:	0.00
LOCATION:	2.5 MI FROM SR 2	SUFFICIENCY RATING:	82.9

IDENTIFICATION

(16a,b) LATITUDE:	N	35.64393	DEGREES
(17a,b) LONGITUDE:	W	86.22678	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1968
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	24.0 FT
(49) TOTAL BRIDGE LENGTH:	49.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	24 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	24.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	13 TONS
WEIGHT POSTING (3 OR MORE AXLES):	23 TONS
(70) BRIDGE POSTING CODE:	4
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	49.9 FT
(94) BRIDGE IMPROVEMENT COST:	$208,000.00
(95) ROADWAY IMPROVEMENT COST:	$21,000.00
(96) TOTAL PROJECT COST:	$313,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	4/25/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A4090003**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A409**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**NORTON BRACH RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**NORTON BRANCH**	LOG MILE:	**0.17**
LOCATION:	**3.1 MI FROM SR 2**	SUFFICIENCY RATING:	**74.8**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.64318**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.22393**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**1**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1959**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**14.1 FT**
(49) TOTAL BRIDGE LENGTH:	**22.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**20 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**21.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**19.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**45 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**19.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**12 TONS**
WEIGHT POSTING (3 OR MORE AXLES):	**21 TONS**
(70) BRIDGE POSTING CODE:	**4**
(41) WT POSTING STATUS:	**WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**3**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE REPLACEMENT**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**42.7 FT**
(94) BRIDGE IMPROVEMENT COST:	**$237,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$24,000.00**
(96) TOTAL PROJECT COST:	**$356,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/17/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A4090005**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **NORTON BRACH RD.**
CROSSING: **NORTON BRANCH**
LOCATION: **4.1 MI FROM SR 2**

COUNTY: **COFFEE**
ROUTE: **0A409**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.81**
SUFFICIENCY RATING: **52.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.64180	DEGREES
(17a,b) LONGITUDE:	W	86.21318	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1959
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	17.1 FT
(49) TOTAL BRIDGE LENGTH:	28.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	16.1 FT
(52) BRIDGE OUT TO OUT WIDTH:	17.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	16.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	48 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	16.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	10 TONS
WEIGHT POSTING (3 OR MORE AXLES):	18 TONS
(70) BRIDGE POSTING CODE:	4
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	50.9 FT
(94) BRIDGE IMPROVEMENT COST:	$277,000.00
(95) ROADWAY IMPROVEMENT COST:	$28,000.00
(96) TOTAL PROJECT COST:	$416,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	4/17/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A4110001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **JERNIGAN BRANCH RD.**
CROSSING: **GARRISON FORK CREEK**
LOCATION: **.1 MI FROM GOSSBURG RD**

COUNTY: **COFFEE**
ROUTE: **0A411**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.02**
SUFFICIENCY RATING: **88.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.66042	DEGREES
(17a,b) LONGITUDE:	W	86.21393	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **GRAVEL**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1966**
(106) YEAR THE BRIDGE WAS REHABILITATED: **2008**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **35.0 FT**
(49) TOTAL BRIDGE LENGTH: **70.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22 FT**
(52) BRIDGE OUT TO OUT WIDTH: **24.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **22.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **40 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **8**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **1111**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **4/5/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A4120001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **LAWRENCE BRANCH RD.**
CROSSING: **GARRISON FORK CREEK**
LOCATION: **.1 MI FROM GOSSBURG RD**

COUNTY: **COFFEE**
ROUTE: **0A412**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.01**
SUFFICIENCY RATING: **73.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.66418	DEGREES
(17a,b) LONGITUDE:	W	86.21520	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	41.0 FT
(49) TOTAL BRIDGE LENGTH:	43.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20 FT
(52) BRIDGE OUT TO OUT WIDTH:	22 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	18.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	19.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	43 FT
(94) BRIDGE IMPROVEMENT COST:	$105,000.00
(95) ROADWAY IMPROVEMENT COST:	$11,000.00
(96) TOTAL PROJECT COST:	$158,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	4/19/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	160A4190001	COUNTY:	COFFEE
BRIDGE OWNER:	COFFEE COUNTY	ROUTE:	0A419
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	FERRELLS LOOP RD.	COUNTY SEQUENCE:	1
CROSSING:	DUCK RIVER	LOG MILE:	0.68
LOCATION:	4.2 MI FROM SR 53	SUFFICIENCY RATING:	33.7

IDENTIFICATION

(16a,b) LATITUDE:	N	35.63685	DEGREES
(17a,b) LONGITUDE:	W	86.14513	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1950
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	15.1 FT
(49) TOTAL BRIDGE LENGTH:	30.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	21.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	18.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	12 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	4

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	30.8 FT
(94) BRIDGE IMPROVEMENT COST:	$116,000.00
(95) ROADWAY IMPROVEMENT COST:	$12,000.00
(96) TOTAL PROJECT COST:	$175,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	4/17/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A4210001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A421**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**COLE RIDGE RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**NOAH FORK CREEK**	LOG MILE:	**5.08**
LOCATION:	**1.5 MI FROM SR 2**	SUFFICIENCY RATING:	**58.4**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.58137 DEGREES**
(17a,b) LONGITUDE:	**W 86.18232 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1955**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**20.0 FT**
(49) TOTAL BRIDGE LENGTH:	**42.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**16.1 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**17.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**16.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**15.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**5**
(59) SUPERSTRUCTURE:	**5**
(60) SUBSTRUCTURE:	**5**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**2**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**42 FT**
(94) BRIDGE IMPROVEMENT COST:	**$137,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$14,000.00**
(96) TOTAL PROJECT COST:	**$206,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/2/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A4240001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **OSCAR CROWELL RD.**
CROSSING: **MCBRIDE BRANCH**
LOCATION: **.2 MI FROM SR 2**

COUNTY: **COFFEE**
ROUTE: **0A424**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.69**
SUFFICIENCY RATING: **49.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.60910	DEGREES
(17a,b) LONGITUDE:	W	86.22627	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1925
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	32.2 FT
(49) TOTAL BRIDGE LENGTH:	66.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20 FT
(52) BRIDGE OUT TO OUT WIDTH:	23.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	22 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	19.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	4
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	66.9 FT
(94) BRIDGE IMPROVEMENT COST:	$129,000.00
(95) ROADWAY IMPROVEMENT COST:	$13,000.00
(96) TOTAL PROJECT COST:	$194,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	4/2/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	160A4240003	COUNTY:	COFFEE
BRIDGE OWNER:	COFFEE COUNTY	ROUTE:	0A424
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	OSCAR CROWELL RD.	COUNTY SEQUENCE:	1
CROSSING:	GARRISON FORK CREEK	LOG MILE:	2.08
LOCATION:	AT BEECH GROVE	SUFFICIENCY RATING:	95.2

IDENTIFICATION

(16a,b) LATITUDE:	N 35.62563 DEGREES
(17a,b) LONGITUDE:	W 86.23970 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1985
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	47.9 FT
(49) TOTAL BRIDGE LENGTH:	143.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	25.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	28.2 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	19.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	27 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	25.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	4/2/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **EARL WARREN RD.**
CROSSING: **I24**
LOCATION: **0.3 MI S OF BEECH GROVE**

COUNTY: **COFFEE**
ROUTE: **0A425**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.55**
SUFFICIENCY RATING: **98.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.61922	DEGREES
(17a,b) LONGITUDE:	W	86.24060	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	UNKNOWN

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1968
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	139.4 FT
(49) TOTAL BRIDGE LENGTH:	328.7 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	28.5 FT
(52) BRIDGE OUT TO OUT WIDTH:	32.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	29.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	28.5 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	17.36 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	25.92 FT
(56) MIN HORZ UNDERCLR ON LEFT:	36.09 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	7
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	9/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	160A4280001	COUNTY:	COFFEE
BRIDGE OWNER:	COFFEE COUNTY	ROUTE:	0A428
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	STEPP RD.	COUNTY SEQUENCE:	1
CROSSING:	CROSSLIN BRANCH	LOG MILE:	1.25
LOCATION:	5 MI FROM SR 2	SUFFICIENCY RATING:	63.0

IDENTIFICATION

(16a,b) LATITUDE:	N 35.58445 DEGREES
(17a,b) LONGITUDE:	W 86.22785 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1950
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	24.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	17.1 FT
(52) BRIDGE OUT TO OUT WIDTH:	18.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	18.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	36 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	16.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	5

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	3
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	24.9 FT
(94) BRIDGE IMPROVEMENT COST:	$62,000.00
(95) ROADWAY IMPROVEMENT COST:	$7,000.00
(96) TOTAL PROJECT COST:	$94,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	4/2/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A4280003**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **STEPP RD.**
CROSSING: **NOAH FORK CREEK**
LOCATION: **2 MI FROM OLD SR 2**

COUNTY: **COFFEE**
ROUTE: **0A428**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.75**
SUFFICIENCY RATING: **97.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.57735	DEGREES
(17a,b) LONGITUDE:	W	86.22765	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1994**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **15.1 FT**
(49) TOTAL BRIDGE LENGTH: **64.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22 FT**
(52) BRIDGE OUT TO OUT WIDTH: **27.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **22.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **8**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0N00**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **4/4/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A4340003**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A434**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**GOOSEPOND RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**OVERFLOW**	LOG MILE:	**0.28**
LOCATION:	**1 MI FROM SR 53**	SUFFICIENCY RATING:	**78.4**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.58382 DEGREES**
(17a,b) LONGITUDE:	**W 86.08467 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1975**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**18.0 FT**
(49) TOTAL BRIDGE LENGTH:	**59.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**24.3 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**25.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**23.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**24.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**59.1 FT**
(94) BRIDGE IMPROVEMENT COST:	**$109,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$11,000.00**
(96) TOTAL PROJECT COST:	**$164,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/3/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A4340001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **GOOSEPOND RD.**
CROSSING: **DUCK RIVER**
LOCATION: **.2 MI FROM SR 53**

COUNTY: **COFFEE**
ROUTE: **0A434**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.43**
SUFFICIENCY RATING: **70.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.58358	DEGREES
(17a,b) LONGITUDE:	W	86.08228	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1956
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	24.0 FT
(49) TOTAL BRIDGE LENGTH:	49.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	21.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	21.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	U

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	49.9 FT
(94) BRIDGE IMPROVEMENT COST:	$135,000.00
(95) ROADWAY IMPROVEMENT COST:	$14,000.00
(96) TOTAL PROJECT COST:	$203,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	4/25/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A4400001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A440**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**DUNCAN RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**PERRY CREEK**	LOG MILE:	**0.90**
LOCATION:	**2 MI FROM SR 53**	SUFFICIENCY RATING:	**47.7**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.59600 DEGREES**
(17a,b) LONGITUDE:	**W 86.09115 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**GRAVEL**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1965**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**12.1 FT**
(49) TOTAL BRIDGE LENGTH:	**25.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**20.3 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**22 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**20.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**22 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**20.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**4**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**10 TONS**
WEIGHT POSTING (3 OR MORE AXLES):	**18 TONS**
(70) BRIDGE POSTING CODE:	**4**
(41) WT POSTING STATUS:	**WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**4**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE REPLACEMENT**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**47.2 FT**
(94) BRIDGE IMPROVEMENT COST:	**$257,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$26,000.00**
(96) TOTAL PROJECT COST:	**$386,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/2/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A4420001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **POMROY RD.**
CROSSING: **WELKER BRANCH**
LOCATION: **.1 MI FROM SR 53**

COUNTY: **COFFEE**
ROUTE: **0A442**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.67**
SUFFICIENCY RATING: **81.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.54859	DEGREES
(17a,b) LONGITUDE:	W	86.08088	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **2001**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **17.4 FT**
(49) TOTAL BRIDGE LENGTH: **41.3 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **21.7 FT**
(52) BRIDGE OUT TO OUT WIDTH: **27.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **27.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **30 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **21.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **5**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **5**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **1111**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **4/5/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A4510001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**COFFEE COUNTY**	ROUTE:	**0A451**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**ELROD RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**MUDDY CREEK**	LOG MILE:	**0.55**
LOCATION:	**3.3 MI FROM SR 53**	SUFFICIENCY RATING:	**59.3**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.56233**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.10255**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**GRAVEL**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1955**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**9.8 FT**
(49) TOTAL BRIDGE LENGTH:	**30.8 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**16.1 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**17.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**12.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**13 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**15.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**2**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**30.8 FT**
(94) BRIDGE IMPROVEMENT COST:	**$103,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$11,000.00**
(96) TOTAL PROJECT COST:	**$155,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**4/12/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240019**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **FREDONIA RD.**
CROSSING: **I24**
LOCATION: **1.2 MI. W OF SR-53 JCT.**

COUNTY: **COFFEE**
ROUTE: **0A886**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.90**
SUFFICIENCY RATING: **64.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.50800	DEGREES
(17a,b) LONGITUDE:	W	86.10423	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **5**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1966**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **4**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **85.0 FT**
(49) TOTAL BRIDGE LENGTH: **387.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **24 FT**
(52) BRIDGE OUT TO OUT WIDTH: **28.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **25.9 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **45 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **24.0 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **18.24 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **16.08 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **12.14 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **6**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **387.1 FT**
(94) BRIDGE IMPROVEMENT COST: **$728,000.00**
(95) ROADWAY IMPROVEMENT COST: **$73,000.00**
(96) TOTAL PROJECT COST: **$1,093,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **10/4/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16S44000001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **FREDONIA RD.**
CROSSING: **EATON BRANCH**
LOCATION: **4 MI FROM I24**

COUNTY: **COFFEE**
ROUTE: **0A886**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.97**
SUFFICIENCY RATING: **69.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.53737	DEGREES
(17a,b) LONGITUDE:	W	86.10683	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1940
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	36.1 FT
(49) TOTAL BRIDGE LENGTH:	39.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	20.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	21.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	20.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	U

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	39 FT
(94) BRIDGE IMPROVEMENT COST:	$147,000.00
(95) ROADWAY IMPROVEMENT COST:	$15,000.00
(96) TOTAL PROJECT COST:	$221,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	4/30/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A1160001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **CLANCY RD.**
CROSSING: **BARREN FORK CREEK**
LOCATION: **.1 MI FROM WARREN CO LN**

COUNTY: **COFFEE**
ROUTE: **0A889**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.23**
SUFFICIENCY RATING: **84.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.64808	DEGREES
(17a,b) LONGITUDE:	W	85.98812	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1968
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	15.1 FT
(49) TOTAL BRIDGE LENGTH:	51.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	22.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	24 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	21.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	25 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	22.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL RURAL ROAD
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	6

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	3
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	4/5/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160A3190001**
BRIDGE OWNER: **CITY OF TULLAHOMA**
FIPS CODE: **0**
ROAD NAME: **CARTER-BLAKE RD.**
CROSSING: **BOBO CREEK**
LOCATION: **3 MI FROM MT VERNON**

COUNTY: **COFFEE**
ROUTE: **0A898**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.86**
SUFFICIENCY RATING: **58.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.39363	DEGREES
(17a,b) LONGITUDE:	W	86.18230	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1950**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **15.1 FT**
(49) TOTAL BRIDGE LENGTH: **38.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **20.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **21.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **35 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **20.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL CITY STREET**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **5**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **3**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **38.1 FT**
(94) BRIDGE IMPROVEMENT COST: **$107,000.00**
(95) ROADWAY IMPROVEMENT COST: **$11,000.00**
(96) TOTAL PROJECT COST: **$161,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **4/19/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A3920001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**CITY OF TULLAHOMA**	ROUTE:	**0A900**
FIPS CODE:	**75320**	SPECIAL CASE:	**0**
ROAD NAME:	**LAKEWAY PL.**	COUNTY SEQUENCE:	**1**
CROSSING:	**NORTH FORK ROCK CREEK**	LOG MILE:	**0.16**
LOCATION:	**.1 MI FROM SR 16**	SUFFICIENCY RATING:	**58.5**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.37902 DEGREES**
(17a,b) LONGITUDE:	**W 86.23028 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**1**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**NOT APPLICABLE**
B) TYPE MEMBRANE:	**NOT APPLICABLE**
C) TYPE PROTECTION:	**NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1942**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**53.1 FT**
(49) TOTAL BRIDGE LENGTH:	**53.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH:	**UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**33.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**30 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**32.8 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL CITY STREET**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**5**
(62) CULVERT CONDITION (IF APPLICABLE):	**5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**N**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE REHABILITATION**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**53.1 FT**
(94) BRIDGE IMPROVEMENT COST:	**$353,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$36,000.00**
(96) TOTAL PROJECT COST:	**$530,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**2/27/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**160A5560001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**CITY OF TULLAHOMA**	ROUTE:	**0A903**
FIPS CODE:	**75320**	SPECIAL CASE:	**0**
ROAD NAME:	**W. WARREN ST.**	COUNTY SEQUENCE:	**1**
CROSSING:	**NORTH FORK ROCK CREEK**	LOG MILE:	**0.32**
LOCATION:	**.5 MI FROM SR 16**	SUFFICIENCY RATING:	**37.2**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.35663 DEGREES**
(17a,b) LONGITUDE:	**W 86.21427 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1972**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**38.1 FT**
(49) TOTAL BRIDGE LENGTH:	**82.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**4.9 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**24.6 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**30.2 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**22.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**45 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**29.5 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**LOCAL CITY STREET**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**5**
(60) SUBSTRUCTURE:	**4**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**4**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**4**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**5**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**U**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**82 FT**
(94) BRIDGE IMPROVEMENT COST:	**$220,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$23,000.00**
(96) TOTAL PROJECT COST:	**$331,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**2/27/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160B0050001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **ONEAL HOLLOW LN.**
CROSSING: **NOAH FORK CREEK**
LOCATION: **3 MI N OF NOAH**

COUNTY: **COFFEE**
ROUTE: **0B005**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.01**
SUFFICIENCY RATING: **66.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.59752	DEGREES
(17a,b) LONGITUDE:	W	86.16942	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1950**
(106) YEAR THE BRIDGE WAS REHABILITATED: **2002**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **1**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **13.5 FT**
(49) TOTAL BRIDGE LENGTH: **25.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **12.1 FT**
(52) BRIDGE OUT TO OUT WIDTH: **15.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **9.8 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **12.1 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **ONE LANE BRIDGE FOR 2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **5**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1110**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **25.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$81,000.00**
(95) ROADWAY IMPROVEMENT COST: **$9,000.00**
(96) TOTAL PROJECT COST: **$122,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **4/11/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160B0480001**
BRIDGE OWNER: **COFFEE COUNTY**
FIPS CODE: **00000**
ROAD NAME: **CEDAR BEND RD.**
CROSSING: **JERNIGANS BRANCH**
LOCATION: **CEDAR BEND RD-COFFEE CO.**

COUNTY: **COFFEE**
ROUTE: **0B048**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.00**
SUFFICIENCY RATING: **99.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.65998	DEGREES
(17a,b) LONGITUDE:	W	86.21276	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **2008**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **12.0 FT**
(49) TOTAL BRIDGE LENGTH: **26.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22 FT**
(52) BRIDGE OUT TO OUT WIDTH: **27.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **25.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **LOCAL RURAL ROAD**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1N11**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **4/4/2018**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **160B1880001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **45500**
ROAD NAME: **CAMP GROUND LN.**
CROSSING: **DUCK RIVER (OSFSP)**
LOCATION: **IN OLD STONE FORT ST PARK**

COUNTY: **COFFEE**
ROUTE: **0B188**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.03**
SUFFICIENCY RATING: **45.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.49228	DEGREES
(17a,b) LONGITUDE:	W	86.10432	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL**
(44a) APPR SPAN MATERIAL: **STEEL**

(45) NUMBER OF MAIN SPANS:	1
(46) NUMBER OF APPROACH SPANS:	4
(107) TYPE OF DECK:	WOOD OR TIMBER
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	WOOD OR TIMBER
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1906
(106) YEAR THE BRIDGE WAS REHABILITATED:	2009
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	1
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	101.0 FT
(49) TOTAL BRIDGE LENGTH:	260.5 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	11.8 FT
(52) BRIDGE OUT TO OUT WIDTH:	14.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	22.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	13.94 FT
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	11.8 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	LOCAL CITY STREET
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	ONE LANE BRIDGE FOR 2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	10 TONS
WEIGHT POSTING (3 OR MORE AXLES):	18 TONS
(70) BRIDGE POSTING CODE:	4
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	293.6 FT
(94) BRIDGE IMPROVEMENT COST:	$1,653,000.00
(95) ROADWAY IMPROVEMENT COST:	$166,000.00
(96) TOTAL PROJECT COST:	$2,480,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	4/12/2018
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	10/2017
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	Y60
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16I00240002**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**I0024**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**I-24**	COUNTY SEQUENCE:	**1**
CROSSING:	**SR 64**	LOG MILE:	**0.03**
LOCATION:	**BEECH GROVE EXIT**	SUFFICIENCY RATING:	**96.0**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.62538**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.24323**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1968**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**3**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**2**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**63.0 FT**
(49) TOTAL BRIDGE LENGTH:	**144.4 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**53.8 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**56.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**40.0 FT**
(33) BRIDGE MEDIAN:	**OPEN MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**53.8 FT**
(54a) VERT UNDERCLR:	**HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE:	**18.34 FT**
(55a) HORZ UNDERCLR:	**HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**16.73 FT**
(56) MIN HORZ UNDERCLR ON LEFT:	**19.68 FT**

NAVIGATION DATA

(38) NAV CONTROL:	**NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL INTERSTATE**
(101) PARALLEL BRIDGE:	**LEFT LANE BRIDGE**
(102) TRAFFIC DIR:	**1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**6**
(59) SUPERSTRUCTURE:	**7**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**N**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44 +MOD**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**6**
(69) UNDERCLEARANCE RATING:	**6**
(71) WATERWAY ADEQUACY:	**N**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**1000**
(113) SCOUR CONDITION RATING:	**N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**9/20/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16I00240001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**I0024**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**I-24**	COUNTY SEQUENCE:	**1**
CROSSING:	**SR 64**	LOG MILE:	**0.03**
LOCATION:	**BEECH GROVE EXIT**	SUFFICIENCY RATING:	**91.9**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.62535**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.24353**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**PREFORMED FABRIC**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1968**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**2**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**63.0 FT**
(49) TOTAL BRIDGE LENGTH:	**144.4 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**42 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**56.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**40.0 FT**
(33) BRIDGE MEDIAN:	**OPEN MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**52.5 FT**
(54a) VERT UNDERCLR:	**HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE:	**16.57 FT**
(55a) HORZ UNDERCLR:	**HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**17.06 FT**
(56) MIN HORZ UNDERCLR ON LEFT:	**19.68 FT**

NAVIGATION DATA

(38) NAV CONTROL:	**NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL INTERSTATE**
(101) PARALLEL BRIDGE:	**RIGHT LANE BRIDGE**
(102) TRAFFIC DIR:	**1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**5**
(59) SUPERSTRUCTURE:	**7**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**N**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44 +MOD**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**8**
(69) UNDERCLEARANCE RATING:	**6**
(71) WATERWAY ADEQUACY:	**N**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**1000**
(113) SCOUR CONDITION RATING:	**N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**9/20/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240004**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **GARRISON FORK CREEK**
LOCATION: **NEAR BEECH GROVE**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.25**
SUFFICIENCY RATING: **87.4**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.62238 DEGREES**
(17a,b) LONGITUDE:	**W 86.24208 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**PREFORMED FABRIC**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1968**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**3**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**63.0 FT**
(49) TOTAL BRIDGE LENGTH:	**142.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**53.8 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**56.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**40.0 FT**
(33) BRIDGE MEDIAN:	**OPEN MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**53.8 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL INTERSTATE**
(101) PARALLEL BRIDGE:	**LEFT LANE BRIDGE**
(102) TRAFFIC DIR:	**1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**7**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44 +MOD**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**6**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**8**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0001**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**9/26/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240003**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **GARRISON FORK CREEK**
LOCATION: **NEAR BEECH GROVE**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.25**
SUFFICIENCY RATING: **85.2**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.62228 DEGREES**
(17a,b) LONGITUDE:	**W 86.24242 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**PREFORMED FABRIC**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1968**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**3**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**63.0 FT**
(49) TOTAL BRIDGE LENGTH:	**141.7 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**53.8 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**56.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**40.0 FT**
(33) BRIDGE MEDIAN:	**OPEN MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**53.8 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL INTERSTATE**
(101) PARALLEL BRIDGE:	**RIGHT LANE BRIDGE**
(102) TRAFFIC DIR:	**1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**7**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44 +MOD**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**6**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**8**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0001**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**9/26/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240007**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **MCBRIDE BRANCH & NFA A12**
LOCATION: **1 MI E. OF BEECH GROVE**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.24**
SUFFICIENCY RATING: **92.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.60800	DEGREES
(17a,b) LONGITUDE:	W	86.24055	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1968
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY-WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	87.6 FT
(49) TOTAL BRIDGE LENGTH:	174.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	42 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	10 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	15.09 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	9.51 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	8
(69) UNDERCLEARANCE RATING:	5
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	9/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240008**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **MCBRIDE BRANCH & NFA A12**
LOCATION: **1 MI E. OF BEECH GROVE**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.24**
SUFFICIENCY RATING: **91.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.60792	DEGREES
(17a,b) LONGITUDE:	W	86.23982	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1968
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY-WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	87.6 FT
(49) TOTAL BRIDGE LENGTH:	174.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	42 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	10 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	14.01 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	10.5 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	8
(69) UNDERCLEARANCE RATING:	4
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	9/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240009**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **NFA 2010 & NOAH FK CREEK**
LOCATION: **3 MI E OF BEECH GROVE**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.42**
SUFFICIENCY RATING: **90.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.57728	DEGREES
(17a,b) LONGITUDE:	W	86.23302	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1968
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY-WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	100.1 FT
(49) TOTAL BRIDGE LENGTH:	253.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	42 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	40 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	14.6 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	7.87 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	8
(69) UNDERCLEARANCE RATING:	5
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	9/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240010**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **NFA 2010 & NOAH FK CREEK**
LOCATION: **3 MI E OF BEECH GROVE**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.42**
SUFFICIENCY RATING: **90.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.57718	DEGREES
(17a,b) LONGITUDE:	W	86.23267	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1968
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY-WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	100.1 FT
(49) TOTAL BRIDGE LENGTH:	253.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	42 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	40 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	42.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	14.11 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	8.86 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44 +MOD
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	8
(69) UNDERCLEARANCE RATING:	4
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	9/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240011**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **BRANTLEY CREEK**
LOCATION: **3.5 MI E OF BEECH GROVE**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.62**
SUFFICIENCY RATING: **77.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.57462	DEGREES
(17a,b) LONGITUDE:	W	86.23203	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **NOT APPLICABLE**
B) TYPE MEMBRANE: **NOT APPLICABLE**
C) TYPE PROTECTION: **NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1970**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **4**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **38.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH: **UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **76.1 FT**

(33) BRIDGE MEDIAN: **OPEN MEDIAN**
(34) BRIDGE SKEW: **30 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **37.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL INTERSTATE**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **N**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **8**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **38.1 FT**
(94) BRIDGE IMPROVEMENT COST: **$512,000.00**
(95) ROADWAY IMPROVEMENT COST: **$52,000.00**
(96) TOTAL PROJECT COST: **$769,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **9/26/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16I00240014**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**I0024**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**I-24**	COUNTY SEQUENCE:	**1**
CROSSING:	**BRANCH**	LOG MILE:	**5.55**
LOCATION:	**3 MI W OF SR-2 JCT.**	SUFFICIENCY RATING:	**91.8**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.55900**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.20487**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**NOT APPLICABLE**
B) TYPE MEMBRANE:	**NOT APPLICABLE**
C) TYPE PROTECTION:	**NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1970**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**9.8 FT**
(49) TOTAL BRIDGE LENGTH:	**28.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH:	**UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**44.0 FT**
(33) BRIDGE MEDIAN:	**OPEN MEDIAN**
(34) BRIDGE SKEW:	**30 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**44.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL INTERSTATE**
(101) PARALLEL BRIDGE:	**LEFT LANE BRIDGE**
(102) TRAFFIC DIR:	**1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**N**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**8**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0N00**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**10/4/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16I00240013**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**I0024**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**I-24**	COUNTY SEQUENCE:	**1**
CROSSING:	**BRANCH**	LOG MILE:	**5.55**
LOCATION:	**3 MI W OF SR-2 JCT.**	SUFFICIENCY RATING:	**94.9**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.55867**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.20492**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**NOT APPLICABLE**
B) TYPE MEMBRANE:	**NOT APPLICABLE**
C) TYPE PROTECTION:	**NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1970**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**9.8 FT**
(49) TOTAL BRIDGE LENGTH:	**28.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH:	**UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**44.0 FT**
(33) BRIDGE MEDIAN:	**OPEN MEDIAN**
(34) BRIDGE SKEW:	**30 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**44.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL INTERSTATE**
(101) PARALLEL BRIDGE:	**RIGHT LANE BRIDGE**
(102) TRAFFIC DIR:	**1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**N**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**8**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0N01**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**10/4/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240021**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **DUCK RIVER**
LOCATION: **NEAR MANCHESTER**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **13.12**
SUFFICIENCY RATING: **93.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.50158	DEGREES
(17a,b) LONGITUDE:	W	86.09095	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1966
(106) YEAR THE BRIDGE WAS REHABILITATED:	1992
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	99.0 FT
(49) TOTAL BRIDGE LENGTH:	253.5 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	41.3 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	41.3 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/13/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16I00240022**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**I0024**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**I-24**	COUNTY SEQUENCE:	**1**
CROSSING:	**DUCK RIVER**	LOG MILE:	**13.12**
LOCATION:	**NEAR MANCHESTER**	SUFFICIENCY RATING:	**92.6**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.50185 DEGREES**
(17a,b) LONGITUDE:	**W 86.09068 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1966**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**1992**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**3**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**99.1 FT**
(49) TOTAL BRIDGE LENGTH:	**253.4 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**49.2 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**51.8 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**49.9 FT**
(33) BRIDGE MEDIAN:	**OPEN MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**49.2 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NHS ROUTE**
(26) FUNCTIONAL CLASS:	**URBAN INTERSTATE**
(101) PARALLEL BRIDGE:	**LEFT LANE BRIDGE**
(102) TRAFFIC DIR:	**1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**7**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**1001**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/13/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240025**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **GREENBRIAR CREEK**
LOCATION: **IN MANCHESTER CITY LIMITS**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **13.72**
SUFFICIENCY RATING: **69.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.49702	DEGREES
(17a,b) LONGITUDE:	W	86.08182	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **NOT APPLICABLE**
B) TYPE MEMBRANE: **NOT APPLICABLE**
C) TYPE PROTECTION: **NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1965**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **5**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **23.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH: **UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **76.1 FT**

(33) BRIDGE MEDIAN: **OPEN MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **37.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN INTERSTATE**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **N**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **8**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1N11**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **23 FT**
(94) BRIDGE IMPROVEMENT COST: **$374,000.00**
(95) ROADWAY IMPROVEMENT COST: **$38,000.00**
(96) TOTAL PROJECT COST: **$562,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **10/11/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16I00240027**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**I0024**
FIPS CODE:	**45500**	SPECIAL CASE:	**0**
ROAD NAME:	**I-24**	COUNTY SEQUENCE:	**1**
CROSSING:	**NFA A092 & CFW RR**	LOG MILE:	**14.06**
LOCATION:	**IN MANCHESTER CITY LIMITS**	SUFFICIENCY RATING:	**86.3**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.49375 DEGREES**
(17a,b) LONGITUDE:	**W 86.07733 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1966**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**HIGHWAY-RAILROAD**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**2**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**76.8 FT**
(49) TOTAL BRIDGE LENGTH:	**150.6 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**36.4 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**40 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**38.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**9 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**36.1 FT**
(54a) VERT UNDERCLR:	**HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE:	**13.35 FT**
(55a) HORZ UNDERCLR:	**HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**11.15 FT**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NHS ROUTE**
(26) FUNCTIONAL CLASS:	**URBAN INTERSTATE**
(101) PARALLEL BRIDGE:	**RIGHT LANE BRIDGE**
(102) TRAFFIC DIR:	**1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**5**
(59) SUPERSTRUCTURE:	**7**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**N**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**3**
(71) WATERWAY ADEQUACY:	**N**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**1000**
(113) SCOUR CONDITION RATING:	**N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**10/9/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240028**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **45500**
ROAD NAME: **I-24**
CROSSING: **NFA A092 & CFW RR**
LOCATION: **IN MANCHESTER CITY LIMITS**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **14.06**
SUFFICIENCY RATING: **88.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.49390	DEGREES
(17a,b) LONGITUDE:	W	86.07705	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1966
(106) YEAR THE BRIDGE WAS REHABILITATED:	1973
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY-RAILROAD
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	3
(28b) NUMBER OF LANES UNDER THE BRIDGE:	2

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	76.8 FT
(49) TOTAL BRIDGE LENGTH:	150.6 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	59.1 FT
(52) BRIDGE OUT TO OUT WIDTH:	61 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	59.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	9 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	59.1 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	13.48 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	11.15 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	3
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/9/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16I00240031**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**I0024**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**I-24**	COUNTY SEQUENCE:	**1**
CROSSING:	**WOLF CREEK**	LOG MILE:	**15.33**
LOCATION:	**1 MI E OF SR55 JCT.**	SUFFICIENCY RATING:	**92.5**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.47837 DEGREES**
(17a,b) LONGITUDE:	**W 86.06505 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**PRESTRESSED CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**PREFORMED FABRIC**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1966**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**49.2 FT**
(49) TOTAL BRIDGE LENGTH:	**147.6 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**37.7 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**40.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**38.1 FT**
(33) BRIDGE MEDIAN:	**OPEN MEDIAN**
(34) BRIDGE SKEW:	**15 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**36.1 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NHS ROUTE**
(26) FUNCTIONAL CLASS:	**URBAN INTERSTATE**
(101) PARALLEL BRIDGE:	**RIGHT LANE BRIDGE**
(102) TRAFFIC DIR:	**1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**7**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**9**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**1001**
(113) SCOUR CONDITION RATING:	**3**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**10/11/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240032**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **WOLF CREEK**
LOCATION: **1 MI E OF SR55 JCT.**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **15.33**
SUFFICIENCY RATING: **92.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.47863	DEGREES
(17a,b) LONGITUDE:	W	86.06475	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1966
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	49.2 FT
(49) TOTAL BRIDGE LENGTH:	147.6 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	37.7 FT
(52) BRIDGE OUT TO OUT WIDTH:	40.7 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	9
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	3

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/11/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16I00240038**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**I0024**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**I-24**	COUNTY SEQUENCE:	**1**
CROSSING:	**BRANCH**	LOG MILE:	**18.20**
LOCATION:	**3.8 MI E OF SR55 JCT.**	SUFFICIENCY RATING:	**93.2**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.44188**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.04058**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**NOT APPLICABLE**
B) TYPE MEMBRANE:	**NOT APPLICABLE**
C) TYPE PROTECTION:	**NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1966**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**9.8 FT**
(49) TOTAL BRIDGE LENGTH:	**26.2 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH:	**UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**38.1 FT**
(33) BRIDGE MEDIAN:	**OPEN MEDIAN**
(34) BRIDGE SKEW:	**30 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**37.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NHS ROUTE**
(26) FUNCTIONAL CLASS:	**URBAN INTERSTATE**
(101) PARALLEL BRIDGE:	**LEFT LANE BRIDGE**
(102) TRAFFIC DIR:	**1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**N**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**10/12/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	16I00240037	COUNTY:	COFFEE
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	I0024
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	I-24	COUNTY SEQUENCE:	1
CROSSING:	BRANCH	LOG MILE:	18.20
LOCATION:	3.8 MI E OF SR55 JCT.	SUFFICIENCY RATING:	93.2

IDENTIFICATION

(16a,b) LATITUDE:	N	35.44177	DEGREES
(17a,b) LONGITUDE:	W	86.04165	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1966
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	26.2 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	37.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/12/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240041**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **BRANCH**
LOCATION: **21.6 MI.W.OF BEDFORD CO.**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **21.68**
SUFFICIENCY RATING: **81.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.40277	DEGREES
(17a,b) LONGITUDE:	W	86.00183	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1965
(106) YEAR THE BRIDGE WAS REHABILITATED:	1990
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	23.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	76.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	37.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1N11
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	23 FT
(94) BRIDGE IMPROVEMENT COST:	$302,000.00
(95) ROADWAY IMPROVEMENT COST:	$31,000.00
(96) TOTAL PROJECT COST:	$454,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/24/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240048**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **BRADLEY CREEK**
LOCATION: **0.2 MI E OF SR127**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **23.64**
SUFFICIENCY RATING: **82.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.38150	DEGREES
(17a,b) LONGITUDE:	W	85.97990	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	38.1 FT
(49) TOTAL BRIDGE LENGTH:	119.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	36.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	40.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/12/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	/
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240047**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **BRADLEY CREEK**
LOCATION: **0.2 MI E OF SR127**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **23.64**
SUFFICIENCY RATING: **82.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.38098	DEGREES
(17a,b) LONGITUDE:	W	85.97993	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	38.1 FT
(49) TOTAL BRIDGE LENGTH:	119.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	36.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	40.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/12/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	/
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16I00240049**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**I0024**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**I-24**	COUNTY SEQUENCE:	**1**
CROSSING:	**OVERFLOW**	LOG MILE:	**23.80**
LOCATION:	**0.4 MI E OF SR127**	SUFFICIENCY RATING:	**93.5**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.37890**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.97807**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**PREFORMED FABRIC**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1963**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**40.0 FT**
(49) TOTAL BRIDGE LENGTH:	**80.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**36.4 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**40.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**38.1 FT**
(33) BRIDGE MEDIAN:	**OPEN MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**36.1 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL INTERSTATE**
(101) PARALLEL BRIDGE:	**RIGHT LANE BRIDGE**
(102) TRAFFIC DIR:	**1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**7**
(60) SUBSTRUCTURE:	**6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**1001**
(113) SCOUR CONDITION RATING:	**5**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**10/12/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240050**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **OVERFLOW**
LOCATION: **0.4 MI E OF SR127**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **23.80**
SUFFICIENCY RATING: **93.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.37940	DEGREES
(17a,b) LONGITUDE:	W	85.97778	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	40.0 FT
(49) TOTAL BRIDGE LENGTH:	80.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	36.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	40.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/12/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PUBLICATION DATE
27-Jul-18

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240053**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **BEANS CREEK**
LOCATION: **2.6 MI E OF SR127**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **26.07**
SUFFICIENCY RATING: **81.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.35360	DEGREES
(17a,b) LONGITUDE:	W	85.95255	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **PRESTRESSED CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	43.0 FT
(49) TOTAL BRIDGE LENGTH:	129.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	36.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	40.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/19/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	16I00240054	COUNTY:	COFFEE
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	I0024
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	I-24	COUNTY SEQUENCE:	1
CROSSING:	BEANS CREEK	LOG MILE:	26.07
LOCATION:	2.6 MI E OF SR127	SUFFICIENCY RATING:	92.9

IDENTIFICATION

(16a,b) LATITUDE:	N	35.36253	DEGREES
(17a,b) LONGITUDE:	W	85.95243	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: PRESTRESSED CONCRETE
(44a) APPR SPAN MATERIAL: NOT APPLICABLE

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1963
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	43.0 FT
(49) TOTAL BRIDGE LENGTH:	129.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	36.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	40.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	36.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	5
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/24/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240060**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **BETSY WILLIS CREEK**
LOCATION: **29 MI. W. OF BEDFORD CO.**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **29.02**
SUFFICIENCY RATING: **96.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.31950	DEGREES
(17a,b) LONGITUDE:	W	85.92117	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1958
(106) YEAR THE BRIDGE WAS REHABILITATED:	1982
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	28.9 FT
(49) TOTAL BRIDGE LENGTH:	86.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40 FT
(52) BRIDGE OUT TO OUT WIDTH:	46.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	39.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/19/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240059**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **I-24**
CROSSING: **BETSY WILLIS CREEK**
LOCATION: **29 MI W OF BEDFORD CO**

COUNTY: **COFFEE**
ROUTE: **I0024**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **29.02**
SUFFICIENCY RATING: **85.1**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.31948	DEGREES
(17a,b) LONGITUDE:	W	85.92150	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1958
(106) YEAR THE BRIDGE WAS REHABILITATED:	1982
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	28.9 FT
(49) TOTAL BRIDGE LENGTH:	86.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40 FT
(52) BRIDGE OUT TO OUT WIDTH:	46.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	39.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL INTERSTATE
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	5
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/19/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR0020001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **MURFREESBORO HWY.**
CROSSING: **GARRISON FORK CREEK**
LOCATION: **NEAR BEECH GROVE**

COUNTY: **COFFEE**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.51**
SUFFICIENCY RATING: **69.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.62668	DEGREES
(17a,b) LONGITUDE:	W	86.23943	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1935
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	43.0 FT
(49) TOTAL BRIDGE LENGTH:	171.9 FT
(50a) LEFT SIDEWALK WIDTH:	4.9 FT
(50b) RIGHT SIDEWALK WIDTH:	4.9 FT
(51) BRIDGE CURB TO CURB WIDTH:	29.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	42.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	34.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	29.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	171.9 FT
(94) BRIDGE IMPROVEMENT COST:	$381,000.00
(95) ROADWAY IMPROVEMENT COST:	$39,000.00
(96) TOTAL PROJECT COST:	$572,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/24/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16SR0020003**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR002**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**MURFREESBORO HWY.**	COUNTY SEQUENCE:	**1**
CROSSING:	**MCBRIDE BRANCH**	LOG MILE:	**1.95**
LOCATION:	**1.2 MI.S.OF BEECH GROVE**	SUFFICIENCY RATING:	**83.6**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.61012 DEGREES**
(17a,b) LONGITUDE:	**W 86.22450 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**UNKNOWN**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1935**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**1965**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**28.9 FT**
(49) TOTAL BRIDGE LENGTH:	**86.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**29.9 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**36.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**34.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**29.9 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**6**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**10/24/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR0020005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **MURFREESBORO HWY.**
CROSSING: **BRANCH**
LOCATION: **3.9 MI.S.OF BEECH GROVE**

COUNTY: **COFFEE**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.62**
SUFFICIENCY RATING: **70.1**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.58003 DEGREES**
(17a,b) LONGITUDE:	**W 86.19642 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1940**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**9.8 FT**
(49) TOTAL BRIDGE LENGTH:	**67.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**24.9 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**27.2 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**32.2 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**60 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**24.9 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**5**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**67.9 FT**
(94) BRIDGE IMPROVEMENT COST:	**$152,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$16,000.00**
(96) TOTAL PROJECT COST:	**$229,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**10/26/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR0020007**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **MURFREESBORO HWY.**
CROSSING: **NOAH FORK CREEK**
LOCATION: **IN THE NOAH COMMUNITY**

COUNTY: **COFFEE**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.09**
SUFFICIENCY RATING: **66.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.57452	DEGREES
(17a,b) LONGITUDE:	W	86.19195	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **UNKNOWN**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1935**
(106) YEAR THE BRIDGE WAS REHABILITATED: **1957**
(42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **28.9 FT**
(49) TOTAL BRIDGE LENGTH: **113.8 FT**
(50a) LEFT SIDEWALK WIDTH: **4.9 FT**
(50b) RIGHT SIDEWALK WIDTH: **4.9 FT**
(51) BRIDGE CURB TO CURB WIDTH: **27.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **40.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **36.1 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **27.9 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **113.8 FT**
(94) BRIDGE IMPROVEMENT COST: **$176,000.00**
(95) ROADWAY IMPROVEMENT COST: **$18,000.00**
(96) TOTAL PROJECT COST: **$265,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **10/26/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16SR0020009**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR002**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**MURFREESBORO HWY.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BREWER BRANCH**	LOG MILE:	**5.47**
LOCATION:	**.4 MILE SOUTH OF NOAH**	SUFFICIENCY RATING:	**85.3**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.57087**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.18678**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**NOT APPLICABLE**
B) TYPE MEMBRANE:	**NOT APPLICABLE**
C) TYPE PROTECTION:	**NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1953**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**9.8 FT**
(49) TOTAL BRIDGE LENGTH:	**32.2 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH:	**UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**43.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**45 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**45.9 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**N**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**6**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**10/26/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240017**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **MURFREESBORO HWY.**
CROSSING: **I24**
LOCATION: **SR2/I-24 @ BUSY CORNER**

COUNTY: **COFFEE**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **8.23**
SUFFICIENCY RATING: **76.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.53605	DEGREES
(17a,b) LONGITUDE:	W	86.16408	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **5**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **PREFORMED FABRIC**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1966**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **4**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **106.0 FT**
(49) TOTAL BRIDGE LENGTH: **488.8 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **29.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **36.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **31.8 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **57 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **29.9 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **16.08 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **9.84 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **20.01 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **5**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **4**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **10/4/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **/**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16SR0020011**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR002**
FIPS CODE:	**45500**	SPECIAL CASE:	**0**
ROAD NAME:	**MURFREESBORO HWY.**	COUNTY SEQUENCE:	**1**
CROSSING:	**DUCK RIVER**	LOG MILE:	**12.71**
LOCATION:	**IN MANCHESTER CITY LIMITS**	SUFFICIENCY RATING:	**93.1**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.49570 DEGREES**
(17a,b) LONGITUDE:	**W 86.10413 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**STEEL CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**EPOXY**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**2012**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**3**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**168.0 FT**
(49) TOTAL BRIDGE LENGTH:	**336.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**4.9 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**64.6 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**71.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**64.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**25 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**64.6 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**URBAN MINOR ARTERIAL**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**7**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HL-93**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**9**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**1111**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/14/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**05/2017**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**Y60**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR0020014**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **45500**
ROAD NAME: **HILLSBORO BLVD.**
CROSSING: **LITTLE DUCK RIVER**
LOCATION: **IN MANCHESTER CITY LIMITS**

COUNTY: **COFFEE**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **13.68**
SUFFICIENCY RATING: **80.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.48667	DEGREES
(17a,b) LONGITUDE:	W	86.09110	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	6
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1934
(106) YEAR THE BRIDGE WAS REHABILITATED:	1958
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	55.1 FT
(49) TOTAL BRIDGE LENGTH:	318.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	5.9 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	38.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	50 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN MINOR ARTERIAL
(101) PARALLEL BRIDGE:	LEFT LANE BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HL-93
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	349.7 FT
(94) BRIDGE IMPROVEMENT COST:	$3,196,000.00
(95) ROADWAY IMPROVEMENT COST:	$320,000.00
(96) TOTAL PROJECT COST:	$4,795,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR0020013**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **45500**
ROAD NAME: **HILLSBORO BLVD.**
CROSSING: **LITTLE DUCK RIVER**
LOCATION: **IN MANCHESTER CITY LIMITS**

COUNTY: **COFFEE**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **13.68**
SUFFICIENCY RATING: **80.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.48673	DEGREES
(17a,b) LONGITUDE:	W	86.09140	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	6
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1958
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	55.1 FT
(49) TOTAL BRIDGE LENGTH:	318.9 FT
(50a) LEFT SIDEWALK WIDTH:	5.9 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	27.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	38.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	46.9 FT
(33) BRIDGE MEDIAN:	OPEN MEDIAN
(34) BRIDGE SKEW:	50 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN MINOR ARTERIAL
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	318.9 FT
(94) BRIDGE IMPROVEMENT COST:	$829,000.00
(95) ROADWAY IMPROVEMENT COST:	$83,000.00
(96) TOTAL PROJECT COST:	$1,244,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/26/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16SR0020015**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR002**
FIPS CODE:	**45500**	SPECIAL CASE:	**0**
ROAD NAME:	**HILLSBORO BLVD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**CFW RAILROAD**	LOG MILE:	**14.28**
LOCATION:	**IN MANCHESTER CITY LIMITS**	SUFFICIENCY RATING:	**41.5**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.48025 DEGREES**
(17a,b) LONGITUDE:	**W 86.08580 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**4**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**UNKNOWN**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1928**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**1968**
(42a) SERVICE ON BRIDGE:	**HIGHWAY-PEDESTRIAN**
(42b) UNDER BRIDGE:	**RAILROAD**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**4**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**39.0 FT**
(49) TOTAL BRIDGE LENGTH:	**155.8 FT**
(50a) LEFT SIDEWALK WIDTH:	**5.9 FT**
(50b) RIGHT SIDEWALK WIDTH:	**5.9 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**69.9 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**84.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**86.0 FT**
(33) BRIDGE MEDIAN:	**CLOSED MEDIAN - NO BARRIER**
(34) BRIDGE SKEW:	**30 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**25.9 FT**
(54a) VERT UNDERCLR:	**RAILROAD BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE:	**22.31 FT**
(55a) HORZ UNDERCLR:	**RAILROAD BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**8.53 FT**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**URBAN MINOR ARTERIAL**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**5**
(59) SUPERSTRUCTURE:	**5**
(60) SUBSTRUCTURE:	**4**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**N**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**4**
(68) DECK GEOMETRY:	**9**
(69) UNDERCLEARANCE RATING:	**4**
(71) WATERWAY ADEQUACY:	**N**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE REHABILITATION**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**155.8 FT**
(94) BRIDGE IMPROVEMENT COST:	**$1,705,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$171,000.00**
(96) TOTAL PROJECT COST:	**$2,558,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/2/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR0020017**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **45500**
ROAD NAME: **HILLSBORO BLVD.**
CROSSING: **LITTLE DUCK RIVER**
LOCATION: **IN MANCHESTER**

COUNTY: **COFFEE**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **15.98**
SUFFICIENCY RATING: **82.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.46237	DEGREES
(17a,b) LONGITUDE:	W	86.06505	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	4
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1950
(106) YEAR THE BRIDGE WAS REHABILITATED:	1997
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	5
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	28.9 FT
(49) TOTAL BRIDGE LENGTH:	113.8 FT
(50a) LEFT SIDEWALK WIDTH:	4.9 FT
(50b) RIGHT SIDEWALK WIDTH:	4.9 FT
(51) BRIDGE CURB TO CURB WIDTH:	84 FT
(52) BRIDGE OUT TO OUT WIDTH:	96.1 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	84.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	82.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN MINOR ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	6
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/16/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240035**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **45500**
ROAD NAME: **HILLSBORO BLVD.**
CROSSING: **I24**
LOCATION: **IN MANCHESTER**

COUNTY: **COFFEE**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **16.76**
SUFFICIENCY RATING: **80.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.45757	DEGREES
(17a,b) LONGITUDE:	W	86.05235	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2001
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	5
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	135.8 FT
(49) TOTAL BRIDGE LENGTH:	277.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	81.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	84.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	95.5 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	81.4 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	17.32 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	29.86 FT
(56) MIN HORZ UNDERCLR ON LEFT:	28.54 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN MINOR ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	7
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/11/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16SR0020019**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR002**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**HILLSBORO HWY.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BLUE SPRING CREEK**	LOG MILE:	**21.03**
LOCATION:	**3.8 MI.SE. OF MANCHESTER**	SUFFICIENCY RATING:	**81.8**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.42393**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.98915**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	**5**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1923**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**1996**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**28.9 FT**
(49) TOTAL BRIDGE LENGTH:	**143.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**36.1 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**38.1 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**36.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**35.8 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**6**
(60) SUBSTRUCTURE:	**6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**5**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**1111**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/16/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16SR0020021**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR002**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**HILLSBORO HWY.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BRANCH**	LOG MILE:	**22.00**
LOCATION:	**.8 MI NORTH OF SR127**	SUFFICIENCY RATING:	**65.6**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.41457**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.97628**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**1**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**UNKNOWN**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1940**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**1954**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**28.9 FT**
(49) TOTAL BRIDGE LENGTH:	**28.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**29.9 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**36.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**34.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**45 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**29.9 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**6**
(60) SUBSTRUCTURE:	**6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**3**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0111**
(113) SCOUR CONDITION RATING:	**3**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**28.9 FT**
(94) BRIDGE IMPROVEMENT COST:	**$86,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$9,000.00**
(96) TOTAL PROJECT COST:	**$130,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/13/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR0020023**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **HILLSBORO HWY.**
CROSSING: **BRADLEY CREEK**
LOCATION: **IN HILLSBORO COMMUNITY**

COUNTY: **COFFEE**
ROUTE: **SR002**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **22.07**
SUFFICIENCY RATING: **53.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.58065	DEGREES
(17a,b) LONGITUDE:	W	85.97532	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1941
(106) YEAR THE BRIDGE WAS REHABILITATED:	1954
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	28.9 FT
(49) TOTAL BRIDGE LENGTH:	86.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	29.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	36.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	34.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	29.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0110
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	86 FT
(94) BRIDGE IMPROVEMENT COST:	$203,000.00
(95) ROADWAY IMPROVEMENT COST:	$21,000.00
(96) TOTAL PROJECT COST:	$305,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/13/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16SR0020025**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR002**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**US-41**	COUNTY SEQUENCE:	**1**
CROSSING:	**BEANS CREEK**	LOG MILE:	**24.93**
LOCATION:	**7.9 MI.SE.OF MANCHESTER**	SUFFICIENCY RATING:	**58.6**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.37885 DEGREES**
(17a,b) LONGITUDE:	**W 85.76643 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**5**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**UNKNOWN**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1940**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**1954**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**28.9 FT**
(49) TOTAL BRIDGE LENGTH:	**143.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**27.9 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**34.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**40.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**30 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**27.9 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**5**
(60) SUBSTRUCTURE:	**5**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**5**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0111**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**143 FT**
(94) BRIDGE IMPROVEMENT COST:	**$264,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$27,000.00**
(96) TOTAL PROJECT COST:	**$397,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/13/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16SR0020027**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR002**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**US-41**	COUNTY SEQUENCE:	**1**
CROSSING:	**BETSY WILLIS CREEK**	LOG MILE:	**28.70**
LOCATION:	**1 MI.W.OF GRUNDY CO.LINE**	SUFFICIENCY RATING:	**69.9**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.33028**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.92005**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**UNKNOWN**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1940**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**1954**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**28.9 FT**
(49) TOTAL BRIDGE LENGTH:	**86.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**27.9 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**34.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**44.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**45 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**27.9 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**7**
(60) SUBSTRUCTURE:	**6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0111**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE REHABILITATION**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**86 FT**
(94) BRIDGE IMPROVEMENT COST:	**$514,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$52,000.00**
(96) TOTAL PROJECT COST:	**$772,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/13/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240023**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **45500**
ROAD NAME: **WOODBURY HWY.**
CROSSING: **I24**
LOCATION: **IN MANCHESTER**

COUNTY: **COFFEE**
ROUTE: **SR053**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.90**
SUFFICIENCY RATING: **91.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.49930	DEGREES
(17a,b) LONGITUDE:	W	86.08658	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE PRECAST PANELS**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **2010**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **5**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **4**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **135.0 FT**
(49) TOTAL BRIDGE LENGTH: **270.0 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **84.6 FT**
(52) BRIDGE OUT TO OUT WIDTH: **86 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **80.1 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **23 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **84.6 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **16.34 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **18.04 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **49.87 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **7**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **9**
(69) UNDERCLEARANCE RATING: **5**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1111**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **10/4/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	16SR0530001	COUNTY:	COFFEE
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR053
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	WOODBURY HWY.	COUNTY SEQUENCE:	1
CROSSING:	BRANCH	LOG MILE:	2.39
LOCATION:	3.1 MI.N.OF MANCHESTER	SUFFICIENCY RATING:	83.8

IDENTIFICATION

(16a,b) LATITUDE:	N	35.52082	DEGREES
(17a,b) LONGITUDE:	W	86.08267	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2010
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.0 FT
(49) TOTAL BRIDGE LENGTH:	39.8 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	80.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	80.1 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN MINOR ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1N11
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/7/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16SR0530003**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR053**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**WOODBURY HWY.**	COUNTY SEQUENCE:	**1**
CROSSING:	**PARKS WELKER BRANCH**	LOG MILE:	**4.48**
LOCATION:	**3.1 MI.N.OF MANCHESTER**	SUFFICIENCY RATING:	**83.8**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.55075 DEGREES**
(17a,b) LONGITUDE:	**W 86.08242 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**4**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**NOT APPLICABLE**
B) TYPE MEMBRANE:	**NOT APPLICABLE**
C) TYPE PROTECTION:	**NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1972**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**15.0 FT**
(49) TOTAL BRIDGE LENGTH:	**63.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH:	**UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**56.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**56.1 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL ARTERIAL**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**N**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**1N11**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/7/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	16SR0530005	COUNTY:	COFFEE
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR053
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	WOODBURY HWY.	COUNTY SEQUENCE:	1
CROSSING:	GOOSE POND BRANCH	LOG MILE:	8.42
LOCATION:	7.1 MI.N.OF MANCHESTER	SUFFICIENCY RATING:	64.3

IDENTIFICATION

(16a,b) LATITUDE:	N 35.60718 DEGREES
(17a,b) LONGITUDE:	W 86.07272 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1956
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	23.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	30.8 FT
(52) BRIDGE OUT TO OUT WIDTH:	34.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	35.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	30.8 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REHABILITATION
(76) LENGTH OF BRIDGE IMPROVEMENT:	23 FT
(94) BRIDGE IMPROVEMENT COST:	$154,000.00
(95) ROADWAY IMPROVEMENT COST:	$16,000.00
(96) TOTAL PROJECT COST:	$232,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/7/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR0530007**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **WOODBURY HWY.**
CROSSING: **LIBERTY CREEK**
LOCATION: **NORTH OF MANCHESTER**

COUNTY: **COFFEE**
ROUTE: **SR053**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **10.58**
SUFFICIENCY RATING: **83.8**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.63833	DEGREES
(17a,b) LONGITUDE:	W	86.06755	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1972**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **12.1 FT**
(49) TOTAL BRIDGE LENGTH: **25.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **44.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **46.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **37.1 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **44.9 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL ARTERIAL**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **9**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **NNNN**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/7/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR0550001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **75320**
ROAD NAME: **WILSON AVE.**
CROSSING: **ROCK CREEK**
LOCATION: **IN TULLAHOMA CITY LIMITS**

COUNTY: **COFFEE**
ROUTE: **SR055**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.20**
SUFFICIENCY RATING: **61.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.36600	DEGREES
(17a,b) LONGITUDE:	W	86.22293	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **UNKNOWN**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1936**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **3**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **39.0 FT**
(49) TOTAL BRIDGE LENGTH: **155.8 FT**
(50a) LEFT SIDEWALK WIDTH: **4.9 FT**
(50b) RIGHT SIDEWALK WIDTH: **4.9 FT**
(51) BRIDGE CURB TO CURB WIDTH: **40 FT**
(52) BRIDGE OUT TO OUT WIDTH: **52.2 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **49.9 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **39.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **6**
(59) SUPERSTRUCTURE: **7**
(60) SUBSTRUCTURE: **6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **5**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **155.8 FT**
(94) BRIDGE IMPROVEMENT COST: **$309,000.00**
(95) ROADWAY IMPROVEMENT COST: **$31,000.00**
(96) TOTAL PROJECT COST: **$464,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/16/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR0550003**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **75320**
ROAD NAME: **E. CARROLL ST.**
CROSSING: **NFA A035-FAU 4334-CSX RR**
LOCATION: **IN TULLAHOMA CITY LIMITS**

COUNTY: **COFFEE**
ROUTE: **SR055**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.64**
SUFFICIENCY RATING: **74.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.35660	DEGREES
(17a,b) LONGITUDE:	W	86.20528	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	26
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1941
(106) YEAR THE BRIDGE WAS REHABILITATED:	2000
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	RAILROAD
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	57.1 FT
(49) TOTAL BRIDGE LENGTH:	848.4 FT
(50a) LEFT SIDEWALK WIDTH:	4.9 FT
(50b) RIGHT SIDEWALK WIDTH:	4.9 FT
(51) BRIDGE CURB TO CURB WIDTH:	47.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	60.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	47.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	YES, FLARED
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	47.9 FT
(54a) VERT UNDERCLR:	RAILROAD BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	21.33 FT
(55a) HORZ UNDERCLR:	RAILROAD BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	12.8 FT
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN PRINCIPAL ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	6
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HL-93
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	5
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	848.4 FT
(94) BRIDGE IMPROVEMENT COST:	$10,608,000.00
(95) ROADWAY IMPROVEMENT COST:	$1,061,000.00
(96) TOTAL PROJECT COST:	$15,913,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/28/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR0550005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **E. CARROLL ST.**
CROSSING: **BRANCH**
LOCATION: **IN TULLAHOMA CITY LIMITS**

COUNTY: **COFFEE**
ROUTE: **SR055**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **5.03**
SUFFICIENCY RATING: **73.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.37773	DEGREES
(17a,b) LONGITUDE:	W	86.17233	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **NOT APPLICABLE**
B) TYPE MEMBRANE: **NOT APPLICABLE**
C) TYPE PROTECTION: **NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1950**
(106) YEAR THE BRIDGE WAS REHABILITATED: **1980**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **4**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **33.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH: **UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **76.1 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **30 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **64.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **N**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE REHABILITATION**
(76) LENGTH OF BRIDGE IMPROVEMENT: **33.1 FT**
(94) BRIDGE IMPROVEMENT COST: **$297,000.00**
(95) ROADWAY IMPROVEMENT COST: **$30,000.00**
(96) TOTAL PROJECT COST: **$446,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/8/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16SR0550007**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR055**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**TULLAHOMA-MANCHESTER HWY.**	COUNTY SEQUENCE:	**1**
CROSSING:	**HICKERSON SPRING BRANCH**	LOG MILE:	**7.82**
LOCATION:	**AT HICKERSON STATION**	SUFFICIENCY RATING:	**97.2**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.40182 DEGREES**
(17a,b) LONGITUDE:	**W 86.13275 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1980**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**4**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**15.1 FT**
(49) TOTAL BRIDGE LENGTH:	**56.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**129.9 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**132.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**129.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**55 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**40.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL EXPRESSWAY**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**9**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0001**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/14/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR0550009**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **75320**
ROAD NAME: **NEW MANCHESTER HWY.**
CROSSING: **CRUMPTON CREEK**
LOCATION: **AT BORDER WITH MANCHESTER**

COUNTY: **COFFEE**
ROUTE: **SR055**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **8.69**
SUFFICIENCY RATING: **82.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.41045	DEGREES
(17a,b) LONGITUDE:	W	86.12132	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	PREFORMED FABRIC
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1979
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	60.0 FT
(49) TOTAL BRIDGE LENGTH:	122.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	102 FT
(52) BRIDGE OUT TO OUT WIDTH:	104 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	102.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	39.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	5

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/14/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16SR0550011**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR055**
FIPS CODE:	**75320**	SPECIAL CASE:	**0**
ROAD NAME:	**NEW MANCHESTER HWY.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BRANCH**	LOG MILE:	**10.65**
LOCATION:	**SOUTH OF MANCHESTER**	SUFFICIENCY RATING:	**96.2**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.43492**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.10412**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**OTHER**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1955**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**1985**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**4**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**9.8 FT**
(49) TOTAL BRIDGE LENGTH:	**29.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**123 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**127 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**100.1 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**40 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**42.0 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL EXPRESSWAY**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**9**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/8/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR0550013**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **45500**
ROAD NAME: **MCMINNVILLE HWY.**
CROSSING: **LITTLE DUCK RIVER**
LOCATION: **IN MANCHESTER**

COUNTY: **COFFEE**
ROUTE: **SR055**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **14.02**
SUFFICIENCY RATING: **46.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.47953	DEGREES
(17a,b) LONGITUDE:	W	86.07978	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **8**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **UNKNOWN**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1941**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **4**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **53.1 FT**
(49) TOTAL BRIDGE LENGTH: **384.8 FT**
(50a) LEFT SIDEWALK WIDTH: **4.9 FT**
(50b) RIGHT SIDEWALK WIDTH: **4.9 FT**
(51) BRIDGE CURB TO CURB WIDTH: **47.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **60.4 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **58.1 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **47.9 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **5**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **5**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **2**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **384.8 FT**
(94) BRIDGE IMPROVEMENT COST: **$981,000.00**
(95) ROADWAY IMPROVEMENT COST: **$99,000.00**
(96) TOTAL PROJECT COST: **$1,472,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/14/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240029**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **45500**
ROAD NAME: **MCMINNVILLE HWY.**
CROSSING: **I24**
LOCATION: **SR55/I-24 IN MANCHESTER**

COUNTY: **COFFEE**
ROUTE: **SR055**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **14.77**
SUFFICIENCY RATING: **87.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.48943	DEGREES
(17a,b) LONGITUDE:	W	86.07405	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **OTHER**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	2
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1973
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	79.1 FT
(49) TOTAL BRIDGE LENGTH:	287.4 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40.4 FT
(52) BRIDGE OUT TO OUT WIDTH:	44 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	40.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	30 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.4 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	17.68 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	11.81 FT
(56) MIN HORZ UNDERCLR ON LEFT:	28.54 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN PRINCIPAL ARTERIAL
(101) PARALLEL BRIDGE:	RIGHT LANE BRIDGE
(102) TRAFFIC DIR:	1-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	6
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	6
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	5
(68) DECK GEOMETRY:	7
(69) UNDERCLEARANCE RATING:	5
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0111
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/11/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240030**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **45500**
ROAD NAME: **MCMINNVILLE HWY.**
CROSSING: **I24**
LOCATION: **SR55/I-24 IN MANCHESTER**

COUNTY: **COFFEE**
ROUTE: **SR055**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **14.77**
SUFFICIENCY RATING: **70.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.48967	DEGREES
(17a,b) LONGITUDE:	W	86.07423	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **4**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **UNKNOWN**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1966**
(106) YEAR THE BRIDGE WAS REHABILITATED: **1973**
(42a) SERVICE ON BRIDGE: **HIGHWAY-PEDESTRIAN**
(42b) UNDER BRIDGE: **HIGHWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **4**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **79.4 FT**
(49) TOTAL BRIDGE LENGTH: **281.2 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **5.2 FT**
(51) BRIDGE CURB TO CURB WIDTH: **30.5 FT**
(52) BRIDGE OUT TO OUT WIDTH: **42.7 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **36.1 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **32 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **43.2 FT**
(54a) VERT UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(54b) MIN VERTICAL UNDERCLEARANCE: **18.08 FT**
(55a) HORZ UNDERCLR: **HIGHWAY BENEATH BRIDGE**
(55b) MIN HORZ UNDERCLR ON RIGHT: **11.81 FT**
(56) MIN HORZ UNDERCLR ON LEFT: **28.54 FT**

NAVIGATION DATA

(38) NAV CONTROL: **NOT APPLICABLE**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN PRINCIPAL ARTERIAL**
(101) PARALLEL BRIDGE: **LEFT LANE BRIDGE**
(102) TRAFFIC DIR: **1-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **5**
(59) SUPERSTRUCTURE: **6**
(60) SUBSTRUCTURE: **6**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **N**
(62) CULVERT CONDITION (IF APPLICABLE): **N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44 +MOD**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **4**
(69) UNDERCLEARANCE RATING: **5**
(71) WATERWAY ADEQUACY: **N**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0001**
(113) SCOUR CONDITION RATING: **N**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **281.2 FT**
(94) BRIDGE IMPROVEMENT COST: **$150,000.00**
(95) ROADWAY IMPROVEMENT COST: **$16,000.00**
(96) TOTAL PROJECT COST: **$226,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **10/11/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR0550023**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **MCMINNVILLE HWY.**
CROSSING: **TAYLOR CREEK**
LOCATION: **3.7 MI NE OF I24**

COUNTY: **COFFEE**
ROUTE: **SR055**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **18.50**
SUFFICIENCY RATING: **99.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.52273	DEGREES
(17a,b) LONGITUDE:	W	86.02295	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **NOT APPLICABLE**
B) TYPE MEMBRANE: **NOT APPLICABLE**
C) TYPE PROTECTION: **NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1986**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **5**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **15.1 FT**
(49) TOTAL BRIDGE LENGTH: **33.1 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **84 FT**
(52) BRIDGE OUT TO OUT WIDTH: **105.3 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **67.9 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **15 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **84.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL EXPRESSWAY**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **7**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **1N11**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/8/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR0550025**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **MCMINNVILLE HWY.**
CROSSING: **SMALL BRANCH**
LOCATION: **2 M E OF WAYSIDE**

COUNTY: **COFFEE**
ROUTE: **SR055**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **20.44**
SUFFICIENCY RATING: **84.3**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.52615	DEGREES
(17a,b) LONGITUDE:	W	85.99920	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1987
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	4
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	27.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	86.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	39 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	37.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1N11
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/8/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16SR0550015**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR055**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**MCMINNVILLE HWY.**	COUNTY SEQUENCE:	**1**
CROSSING:	**WEST FORK HICKORY CREEK**	LOG MILE:	**20.84**
LOCATION:	**5.5 MI.NE.OF MANCHESTER**	SUFFICIENCY RATING:	**84.3**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.54643 DEGREES**
(17a,b) LONGITUDE:	**W 85.99402 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**NOT APPLICABLE**
B) TYPE MEMBRANE:	**NOT APPLICABLE**
C) TYPE PROTECTION:	**NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1986**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**4**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**15.1 FT**
(49) TOTAL BRIDGE LENGTH:	**32.2 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH:	**UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**86.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**37.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL EXPRESSWAY**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**N**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**8**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**1N11**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/14/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16SR0550017**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR055**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**MCMINNVILLE HWY.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BRANCH**	LOG MILE:	**23.01**
LOCATION:	**1.6 MI.W.OF WARREN COUNTY**	SUFFICIENCY RATING:	**84.4**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.56245**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.96102**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**NOT APPLICABLE**
B) TYPE MEMBRANE:	**NOT APPLICABLE**
C) TYPE PROTECTION:	**NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1950**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**1986**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**4**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**9.8 FT**
(49) TOTAL BRIDGE LENGTH:	**30.8 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH:	**UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**86.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**45 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**37.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL EXPRESSWAY**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**N**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**8**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**NNNN**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/14/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16SR0550019**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR055**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**MCMINNVILLE HWY.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BRANCH**	LOG MILE:	**23.69**
LOCATION:	**ON COFFEE-WARREN CO.LINE**	SUFFICIENCY RATING:	**99.5**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.57003**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.95377**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**NOT APPLICABLE**
B) TYPE MEMBRANE:	**NOT APPLICABLE**
C) TYPE PROTECTION:	**NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1940**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**1986**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**9.8 FT**
(49) TOTAL BRIDGE LENGTH:	**22.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH:	**UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**86.0 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**37.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL EXPRESSWAY**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**N**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**8**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**NNNN**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/14/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR0550021**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **MCMINNVILLE HWY.**
CROSSING: **MEADOW BRANCH**
LOCATION: **.2 MI.W.OF WARREN COUNTY**

COUNTY: **COFFEE**
ROUTE: **SR055**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **24.35**
SUFFICIENCY RATING: **99.6**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.57842	DEGREES
(17a,b) LONGITUDE:	W	85.94768	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1986
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	15.1 FT
(49) TOTAL BRIDGE LENGTH:	33.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	UNDER FILL
(52) BRIDGE OUT TO OUT WIDTH:	UNDER FILL
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	86.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	11 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	37.7 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL EXPRESSWAY
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	N
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	8
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	NNNN
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/14/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16S44010001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR064**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**GOSSBURG RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**SUTTON BRANCH**	LOG MILE:	**2.20**
LOCATION:	**1.5 MI.NE.OF BEECH GROVE**	SUFFICIENCY RATING:	**90.3**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.64747 DEGREES**
(17a,b) LONGITUDE:	**W 86.22482 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**UNKNOWN**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1992**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**12.1 FT**
(49) TOTAL BRIDGE LENGTH:	**29.9 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**27.9 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**33.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**27.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**30 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**27.9 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**7**
(62) CULVERT CONDITION (IF APPLICABLE):	**6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**6**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0N11**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/27/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	16SR1270001	COUNTY:	COFFEE
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR127
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	WINCHESTER HWY.	COUNTY SEQUENCE:	1
CROSSING:	DRY CREEK	LOG MILE:	2.45
LOCATION:	3.5 MI.SOUTH OF HILLSBORO	SUFFICIENCY RATING:	67.9

IDENTIFICATION

(16a,b) LATITUDE:	N 35.36848 DEGREES
(17a,b) LONGITUDE:	W 85.99568 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1950
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	15.1 FT
(49) TOTAL BRIDGE LENGTH:	48.9 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	28.5 FT
(52) BRIDGE OUT TO OUT WIDTH:	32.8 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	25.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	28.2 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	5
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	48.9 FT
(94) BRIDGE IMPROVEMENT COST:	$121,000.00
(95) ROADWAY IMPROVEMENT COST:	$13,000.00
(96) TOTAL PROJECT COST:	$182,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/8/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16I00240045**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **WINCHESTER HWY.**
CROSSING: **I24**
LOCATION: **SR127/I-24 @ HILLSBORO**

COUNTY: **COFFEE**
ROUTE: **SR127**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **3.75**
SUFFICIENCY RATING: **93.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.38303	DEGREES
(17a,b) LONGITUDE:	W	85.98227	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2010
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	138.0 FT
(49) TOTAL BRIDGE LENGTH:	276.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	40 FT
(52) BRIDGE OUT TO OUT WIDTH:	41.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	38.1 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	33 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	40.0 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	16.67 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	14.11 FT
(56) MIN HORZ UNDERCLR ON LEFT:	59.71 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	6
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	5
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	10/16/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR1270003**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **WINCHESTER HWY.**
CROSSING: **BRADLEY CREEK**
LOCATION: **2 MI.SOUTH OF HILLSBORO**

COUNTY: **COFFEE**
ROUTE: **SR127**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **4.66**
SUFFICIENCY RATING: **25.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.39558	DEGREES
(17a,b) LONGITUDE:	W	85.97800	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	8
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	UNKNOWN
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1956
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	43.0 FT
(49) TOTAL BRIDGE LENGTH:	315.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	28.5 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	30.8 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	45 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	5
(59) SUPERSTRUCTURE:	5
(60) SUBSTRUCTURE:	4
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	WEIGHT POSTED

APPRAISAL

(67) STRUCTURAL EVALUATION:	4
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	0111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE REPLACEMENT
(76) LENGTH OF BRIDGE IMPROVEMENT:	346.1 FT
(94) BRIDGE IMPROVEMENT COST:	$2,590,000.00
(95) ROADWAY IMPROVEMENT COST:	$260,000.00
(96) TOTAL PROJECT COST:	$3,886,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/8/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16S42600001**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR127**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**HILLSBORO-VIOLA RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BRADLEY CREEK**	LOG MILE:	**6.21**
LOCATION:	**.3 MI.N.E.OF SR002**	SUFFICIENCY RATING:	**59.7**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.41622**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**85.96930**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1940**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**17.1 FT**
(49) TOTAL BRIDGE LENGTH:	**36.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**32.5 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**33.8 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**27.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**27.9 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**4**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**4**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**6**
(36) TRAFFIC SAFETY FEATURES:	**0001**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE REHABILITATION**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**36.1 FT**
(94) BRIDGE IMPROVEMENT COST:	**$231,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$24,000.00**
(96) TOTAL PROJECT COST:	**$347,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2018**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/8/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**11/2017**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**Y12**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16S42600003**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **HILLSBORO-VIOLA RD.**
CROSSING: **BRADLEY CREEK**
LOCATION: **1.28 MI.N.E.OF SR002**

COUNTY: **COFFEE**
ROUTE: **SR127**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **7.19**
SUFFICIENCY RATING: **78.2**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.42737	DEGREES
(17a,b) LONGITUDE:	W	85.85918	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1935**
(106) YEAR THE BRIDGE WAS REHABILITATED: **1981**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **14.1 FT**
(49) TOTAL BRIDGE LENGTH: **29.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **45.9 FT**
(52) BRIDGE OUT TO OUT WIDTH: **46.9 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **27.9 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **10 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **27.9 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **5**
(62) CULVERT CONDITION (IF APPLICABLE): **5**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **5**
(68) DECK GEOMETRY: **9**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **6**
(36) TRAFFIC SAFETY FEATURES: **0001**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **29.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$1,000.00**
(95) ROADWAY IMPROVEMENT COST: **$1,000.00**
(96) TOTAL PROJECT COST: **$2,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/16/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16S42600005**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR127**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**HILLSBORO-VIOLA RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**BRADLEY CREEK**	LOG MILE:	**9.76**
LOCATION:	**3.6 MI.N.E.OF HILLSBORO**	SUFFICIENCY RATING:	**47.0**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.45620 DEGREES**
(17a,b) LONGITUDE:	**W 85.93121 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**STEEL**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**ASPHALT**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1940**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**1983**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**26.9 FT**
(49) TOTAL BRIDGE LENGTH:	**54.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**28.9 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**30.2 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**27.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**0 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**28.9 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**7**
(59) SUPERSTRUCTURE:	**4**
(60) SUBSTRUCTURE:	**7**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**N**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**OTHER OR UNKNOWN**
WEIGHT POSTING (2 AXLE VEHICLES):	**13 TONS**
WEIGHT POSTING (3 OR MORE AXLES):	**23 TONS**
(70) BRIDGE POSTING CODE:	**4**
(41) WT POSTING STATUS:	**WEIGHT POSTED**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**4**
(68) DECK GEOMETRY:	**4**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**3**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**BRIDGE REPLACEMENT**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**76.8 FT**
(94) BRIDGE IMPROVEMENT COST:	**$615,000.00**
(95) ROADWAY IMPROVEMENT COST:	**$62,000.00**
(96) TOTAL PROJECT COST:	**$923,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	**2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/16/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	16S42600007	COUNTY:	COFFEE
BRIDGE OWNER:	STATE OF TENNESSEE	ROUTE:	SR127
FIPS CODE:	00000	SPECIAL CASE:	0
ROAD NAME:	HILLSBORO-VIOLA RD.	COUNTY SEQUENCE:	1
CROSSING:	LITTLE HICKORY CREEK	LOG MILE:	14.10
LOCATION:	2.8 MI.N.OF WINTON TOWN	SUFFICIENCY RATING:	99.7

IDENTIFICATION

(16a,b) LATITUDE:	N 35.50975 DEGREES
(17a,b) LONGITUDE:	W 85.89532 DEGREES
(98a) BORDER BRIDGE STATE CODE:	N/A
(98b) PERCENT SHARE:	N/A
(99) BORDER BRIDGE NUMBER:	NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	OTHER
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	2001
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.5 FT
(49) TOTAL BRIDGE LENGTH:	42.7 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	35.1 FT
(52) BRIDGE OUT TO OUT WIDTH:	41.3 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	28.2 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	15 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	38.4 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	6
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1111
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/16/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR1300001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **OLD LYNCHBURG RD.**
CROSSING: **BRANCH**
LOCATION: **WEST OF TULLAHOMA**

COUNTY: **COFFEE**
ROUTE: **SR130**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.20**
SUFFICIENCY RATING: **94.9**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.37037	DEGREES
(17a,b) LONGITUDE:	W	86.25370	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **MONOLITHIC CONCRETE**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **EPOXY COATED REINFORCING**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1990**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **15.1 FT**
(49) TOTAL BRIDGE LENGTH: **67.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **32.2 FT**
(52) BRIDGE OUT TO OUT WIDTH: **35.8 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **32.2 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **31.8 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **7**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **8**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0N01**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/7/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16SR1300003**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR130**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**OLD LYNCHBURG RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**WEST FORK ROCK CREEK**	LOG MILE:	**1.64**
LOCATION:	**WEST OF TULLAHOMA**	SUFFICIENCY RATING:	**94.9**

IDENTIFICATION

(16a,b) LATITUDE:	**N 35.36940 DEGREES**
(17a,b) LONGITUDE:	**W 86.24607 DEGREES**
(98a) BORDER BRIDGE STATE CODE:	**N/A**
(98b) PERCENT SHARE:	**N/A**
(99) BORDER BRIDGE NUMBER:	**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**MONOLITHIC CONCRETE**
B) TYPE MEMBRANE:	**NONE**
C) TYPE PROTECTION:	**UNKNOWN**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1990**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**12.1 FT**
(49) TOTAL BRIDGE LENGTH:	**39.0 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**32.2 FT**
(52) BRIDGE OUT TO OUT WIDTH:	**35.8 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**32.2 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**45 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**31.8 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**URBAN COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-20-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**5**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**8**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0N01**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/7/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR1300005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **75320**
ROAD NAME: **W. CARROLL ST.**
CROSSING: **ROCK CREEK**
LOCATION: **WEST OF TULLAHOMA**

COUNTY: **COFFEE**
ROUTE: **SR130**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.77**
SUFFICIENCY RATING: **61.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.35197	DEGREES
(17a,b) LONGITUDE:	W	86.21290	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1966
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	48.9 FT
(49) TOTAL BRIDGE LENGTH:	145.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	28.2 FT
(52) BRIDGE OUT TO OUT WIDTH:	34.4 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	43.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	27.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN MINOR ARTERIAL
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	2
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0000
(113) SCOUR CONDITION RATING:	3

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	145 FT
(94) BRIDGE IMPROVEMENT COST:	$385,000.00
(95) ROADWAY IMPROVEMENT COST:	$39,000.00
(96) TOTAL PROJECT COST:	$578,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2018

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/7/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16S42890003**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **NORMANDY RD.**
CROSSING: **NORMAN CREEK**
LOCATION: **NEAR TULLAHOMA**

COUNTY: **COFFEE**
ROUTE: **SR269**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.27**
SUFFICIENCY RATING: **84.7**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.41962	DEGREES
(17a,b) LONGITUDE:	W	86.24847	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1940**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **12.1 FT**
(49) TOTAL BRIDGE LENGTH: **32.2 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **30.5 FT**
(52) BRIDGE OUT TO OUT WIDTH: **32.5 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **22.0 FT**
(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **45 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **30.2 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **5**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT: **N/A**
(94) BRIDGE IMPROVEMENT COST:
(95) ROADWAY IMPROVEMENT COST:
(96) TOTAL PROJECT COST:
(97) YEAR OF IMPROVEMENT COST ESTIMATE:

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/20/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16S42890001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **NORMANDY RD.**
CROSSING: **NORMAN CREEK**
LOCATION: **NEAR TULLAHOMA**

COUNTY: **COFFEE**
ROUTE: **SR269**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **1.45**
SUFFICIENCY RATING: **70.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.40367	DEGREES
(17a,b) LONGITUDE:	W	86.24148	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **2**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1940**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **9.8 FT**
(49) TOTAL BRIDGE LENGTH: **26.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **18.7 FT**
(52) BRIDGE OUT TO OUT WIDTH: **21 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **22.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **45 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **18.7 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **URBAN COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **6**
(62) CULVERT CONDITION (IF APPLICABLE): **6**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **2**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **6**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0000**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **26.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$106,000.00**
(95) ROADWAY IMPROVEMENT COST: **$11,000.00**
(96) TOTAL PROJECT COST: **$160,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/20/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16SR2690001**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **75320**
ROAD NAME: **N.W. ATLANTIC ST.**
CROSSING: **MARBURY DR (FAU 4329)**
LOCATION: **IN TULLAHOMA**

COUNTY: **COFFEE**
ROUTE: **SR269**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **2.93**
SUFFICIENCY RATING: **75.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.38485	DEGREES
(17a,b) LONGITUDE:	W	86.22997	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	PRESTRESSED CONCRETE CONTINUOUS
(44a) APPR SPAN MATERIAL:	NOT APPLICABLE
(45) NUMBER OF MAIN SPANS:	2
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE PRECAST PANELS
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	MONOLITHIC CONCRETE
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	EPOXY COATED REINFORCING

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1993
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY-PEDESTRIAN
(42b) UNDER BRIDGE:	HIGHWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	4

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	44.0 FT
(49) TOTAL BRIDGE LENGTH:	87.9 FT
(50a) LEFT SIDEWALK WIDTH:	6.6 FT
(50b) RIGHT SIDEWALK WIDTH:	6.6 FT
(51) BRIDGE CURB TO CURB WIDTH:	26.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	40 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	42.0 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	27 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	26.9 FT
(54a) VERT UNDERCLR:	HIGHWAY BENEATH BRIDGE
(54b) MIN VERTICAL UNDERCLEARANCE:	15.03 FT
(55a) HORZ UNDERCLR:	HIGHWAY BENEATH BRIDGE
(55b) MIN HORZ UNDERCLR ON RIGHT:	6.56 FT
(56) MIN HORZ UNDERCLR ON LEFT:	3.61 FT

NAVIGATION DATA

(38) NAV CONTROL:	NOT APPLICABLE
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	URBAN COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	BRIDGE IS NOT ELIGIBLE FOR THE NATIONAL REGISTER

CONDITION RATINGS

(58) DECK:	7
(59) SUPERSTRUCTURE:	7
(60) SUBSTRUCTURE:	7
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	N
(62) CULVERT CONDITION (IF APPLICABLE):	N

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	HS-20-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	3
(69) UNDERCLEARANCE RATING:	4
(71) WATERWAY ADEQUACY:	N
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1000
(113) SCOUR CONDITION RATING:	N

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	87.9 FT
(94) BRIDGE IMPROVEMENT COST:	$306,000.00
(95) ROADWAY IMPROVEMENT COST:	$31,000.00
(96) TOTAL PROJECT COST:	$460,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/20/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16021220005**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **MCBRIDE BRANCH RD.**
CROSSING: **MCBRIDE BRANCH**
LOCATION: **3.2 MI FROM SR2**

COUNTY: **COFFEE**
ROUTE: **SR280**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **0.77**
SUFFICIENCY RATING: **97.5**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.61338	DEGREES
(17a,b) LONGITUDE:	W	86.21222	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	NOT APPLICABLE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	NOT APPLICABLE
B) TYPE MEMBRANE:	NOT APPLICABLE
C) TYPE PROTECTION:	NOT APPLICABLE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1970
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	9.8 FT
(49) TOTAL BRIDGE LENGTH:	33.1 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	46.9 FT
(52) BRIDGE OUT TO OUT WIDTH:	48.9 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	46.9 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	7
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	OTHER OR UNKNOWN
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	7
(68) DECK GEOMETRY:	9
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	5
(72) APPROACH ROADWAY ALIGNMENT:	8
(36) TRAFFIC SAFETY FEATURES:	1N10
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	NOT APPLICABLE
(76) LENGTH OF BRIDGE IMPROVEMENT:	N/A
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/27/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16S44000009**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR280**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**MCBRIDE BRANCH RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**MCBRIDE BRANCH**	LOG MILE:	**1.12**
LOCATION:	**2.1 MI FROM SR2**	SUFFICIENCY RATING:	**98.7**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.61793**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.20953**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	**3**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**NOT APPLICABLE**
B) TYPE MEMBRANE:	**NOT APPLICABLE**
C) TYPE PROTECTION:	**NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1970**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**9.8 FT**
(49) TOTAL BRIDGE LENGTH:	**38.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH:	**UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**29.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**30 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**45.3 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**6**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**N**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**NNNN**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/27/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER:	**16S44000007**	COUNTY:	**COFFEE**
BRIDGE OWNER:	**STATE OF TENNESSEE**	ROUTE:	**SR280**
FIPS CODE:	**00000**	SPECIAL CASE:	**0**
ROAD NAME:	**MCBRIDE BRANCH RD.**	COUNTY SEQUENCE:	**1**
CROSSING:	**MCBRIDE BRANCH**	LOG MILE:	**1.70**
LOCATION:	**1.5MI FROM SR2**	SUFFICIENCY RATING:	**95.7**

IDENTIFICATION

(16a,b) LATITUDE:	**N**	**35.62385**	**DEGREES**
(17a,b) LONGITUDE:	**W**	**86.20305**	**DEGREES**
(98a) BORDER BRIDGE STATE CODE:			**N/A**
(98b) PERCENT SHARE:			**N/A**
(99) BORDER BRIDGE NUMBER:			**NOT APPLICABLE**

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL:	**CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL:	**NOT APPLICABLE**
(45) NUMBER OF MAIN SPANS:	**2**
(46) NUMBER OF APPROACH SPANS:	**0**
(107) TYPE OF DECK:	**NOT APPLICABLE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	**NOT APPLICABLE**
B) TYPE MEMBRANE:	**NOT APPLICABLE**
C) TYPE PROTECTION:	**NOT APPLICABLE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	**1970**
(106) YEAR THE BRIDGE WAS REHABILITATED:	**N/A**
(42a) SERVICE ON BRIDGE:	**HIGHWAY**
(42b) UNDER BRIDGE:	**WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	**2**
(28b) NUMBER OF LANES UNDER THE BRIDGE:	**0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	**12.1 FT**
(49) TOTAL BRIDGE LENGTH:	**37.1 FT**
(50a) LEFT SIDEWALK WIDTH:	**0.0 FT**
(50b) RIGHT SIDEWALK WIDTH:	**0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH:	**UNDER FILL**
(52) BRIDGE OUT TO OUT WIDTH:	**UNDER FILL**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	**27.9 FT**
(33) BRIDGE MEDIAN:	**NO MEDIAN**
(34) BRIDGE SKEW:	**45 DEGREES**
(35) BRIDGE FLARE:	**NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD:	**NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	**40.7 FT**
(54a) VERT UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE:	**NOT APPLICABLE**
(55a) HORZ UNDERCLR:	**NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT:	**NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT:	**NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL:	**NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE:	**N/A**
(116) LIFT BRIDGE VERT CLEARANCE:	**N/A**
(40) NAVIGATION HORZ CLEARANCE:	**N/A**

PUBLICATION DATE

27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	**YES**
(104) NATIONAL HIGHWAY SYSTEM:	**NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS:	**RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE:	**NO PARALLEL BRIDGE**
(102) TRAFFIC DIR:	**2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE:	**NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE:	**NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS:	**HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK:	**N**
(59) SUPERSTRUCTURE:	**N**
(60) SUBSTRUCTURE:	**N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	**5**
(62) CULVERT CONDITION (IF APPLICABLE):	**7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	**HS-15-44**
WEIGHT POSTING (2 AXLE VEHICLES):	**ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES):	**ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE:	**5**
(41) WT POSTING STATUS:	**OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION:	**7**
(68) DECK GEOMETRY:	**N**
(69) UNDERCLEARANCE RATING:	**N**
(71) WATERWAY ADEQUACY:	**7**
(72) APPROACH ROADWAY ALIGNMENT:	**8**
(36) TRAFFIC SAFETY FEATURES:	**0000**
(113) SCOUR CONDITION RATING:	**8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	**NOT APPLICABLE**
(76) LENGTH OF BRIDGE IMPROVEMENT:	**N/A**
(94) BRIDGE IMPROVEMENT COST:	
(95) ROADWAY IMPROVEMENT COST:	
(96) TOTAL PROJECT COST:	
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	**11/27/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	**24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	**N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	**N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	**N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS):	**N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16S42900007**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **NOAH-POCAHONTAS RD.**
CROSSING: **DUCK RIVER**
LOCATION: **.1 MI.W.OF GNAT HILL**

COUNTY: **COFFEE**
ROUTE: **SR280**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **6.64**
SUFFICIENCY RATING: **71.0**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.62518	DEGREES
(17a,b) LONGITUDE:	W	86.13638	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS: **3**
(46) NUMBER OF APPROACH SPANS: **0**
(107) TYPE OF DECK: **CONCRETE CAST-IN-PLACE**
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:
A) TYPE OF SURFACE: **ASPHALT**
B) TYPE MEMBRANE: **NONE**
C) TYPE PROTECTION: **NONE**

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT: **1940**
(106) YEAR THE BRIDGE WAS REHABILITATED: **N/A**
(42a) SERVICE ON BRIDGE: **HIGHWAY**
(42b) UNDER BRIDGE: **WATERWAY**
(28a) NUMBER OF LANES CARRIED BY BRIDGE: **2**
(28b) NUMBER OF LANES UNDER THE BRIDGE: **0**

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH: **15.1 FT**
(49) TOTAL BRIDGE LENGTH: **48.9 FT**
(50a) LEFT SIDEWALK WIDTH: **0.0 FT**
(50b) RIGHT SIDEWALK WIDTH: **0.0 FT**
(51) BRIDGE CURB TO CURB WIDTH: **22.3 FT**
(52) BRIDGE OUT TO OUT WIDTH: **26.6 FT**
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH: **24.0 FT**

(33) BRIDGE MEDIAN: **NO MEDIAN**
(34) BRIDGE SKEW: **0 DEGREES**
(35) BRIDGE FLARE: **NO FLARE**
(520) MIN VERTICAL CLEARANCE OVER RD: **NO RESTRICTION**
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY: **22.0 FT**
(54a) VERT UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(54b) MIN VERTICAL UNDERCLEARANCE: **NOT APPLICABLE**
(55a) HORZ UNDERCLR: **NOT A HIGHWAY OR RAILROAD**
(55b) MIN HORZ UNDERCLR ON RIGHT: **NOT APPLICABLE**
(56) MIN HORZ UNDERCLR ON LEFT: **NOT APPLICABLE**

NAVIGATION DATA

(38) NAV CONTROL: **NO NAVIGATION CONTROL**
(39) NAVIGATION VERTICAL CLEARANCE: **N/A**
(116) LIFT BRIDGE VERT CLEARANCE: **N/A**
(40) NAVIGATION HORZ CLEARANCE: **N/A**

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH: **YES**
(104) NATIONAL HIGHWAY SYSTEM: **NOT A NHS ROUTE**
(26) FUNCTIONAL CLASS: **RURAL MAJOR COLLECTOR**
(101) PARALLEL BRIDGE: **NO PARALLEL BRIDGE**
(102) TRAFFIC DIR: **2-WAY TRAFFIC**
(103) TEMPORARY BRIDGE: **NOT APPLICABLE**
(110) NATIONAL TRUCK ROUTE: **NOT ON TRUCK NETWORK**
(37) HISTORICAL CLASS: **HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED**

CONDITION RATINGS

(58) DECK: **N**
(59) SUPERSTRUCTURE: **N**
(60) SUBSTRUCTURE: **N**
(61) STREAM CHANNEL AND CHANNEL PROTECTION: **7**
(62) CULVERT CONDITION (IF APPLICABLE): **7**

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING: **H-15-44**
WEIGHT POSTING (2 AXLE VEHICLES): **ALL LEGAL LOADS**
WEIGHT POSTING (3 OR MORE AXLES): **ALL LEGAL LOADS**
(70) BRIDGE POSTING CODE: **5**
(41) WT POSTING STATUS: **OPEN**

APPRAISAL

(67) STRUCTURAL EVALUATION: **6**
(68) DECK GEOMETRY: **3**
(69) UNDERCLEARANCE RATING: **N**
(71) WATERWAY ADEQUACY: **7**
(72) APPROACH ROADWAY ALIGNMENT: **8**
(36) TRAFFIC SAFETY FEATURES: **0001**
(113) SCOUR CONDITION RATING: **8**

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK: **BRIDGE WIDENING (NO DECK REPAIRS NEEDED)**
(76) LENGTH OF BRIDGE IMPROVEMENT: **48.9 FT**
(94) BRIDGE IMPROVEMENT COST: **$124,000.00**
(95) ROADWAY IMPROVEMENT COST: **$13,000.00**
(96) TOTAL PROJECT COST: **$187,000.00**
(97) YEAR OF IMPROVEMENT COST ESTIMATE: **2017**

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION: **11/27/2017**
(91) REGULAR INSPECTION FREQUENCY (MONTHS): **24**
(93b) DATE OF LAST UNDERWATER INSP (MO/YR): **N/A**
(92b) UNDERWATER INSP FREQUENCY (MONTHS): **N**
(93c) DATE OF SPECIAL INSPECTION (MO/YR): **N/A**
(92c) SPECIAL INSP FREQUENCY (MONTHS): **N**

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409

NATIONAL BRIDGE INVENTORY
TENNESSEE INVENTORY AND APPRAISAL REPORT

TN TDOT DEPARTMENT OF TRANSPORTATION

BRIDGE ID NUMBER: **16S42900009**
BRIDGE OWNER: **STATE OF TENNESSEE**
FIPS CODE: **00000**
ROAD NAME: **NOAH-POCAHONTAS RD.**
CROSSING: **PERRY CREEK**
LOCATION: **1.2 MI.E.OF GNAT HILL**

COUNTY: **COFFEE**
ROUTE: **SR280**
SPECIAL CASE: **0**
COUNTY SEQUENCE: **1**
LOG MILE: **8.10**
SUFFICIENCY RATING: **72.4**

IDENTIFICATION

(16a,b) LATITUDE:	N	35.62783	DEGREES
(17a,b) LONGITUDE:	W	86.11135	DEGREES
(98a) BORDER BRIDGE STATE CODE:			N/A
(98b) PERCENT SHARE:			N/A
(99) BORDER BRIDGE NUMBER:			NOT APPLICABLE

BRIDGE TYPE AND MATERIAL

(43a) MAIN SPAN MATERIAL: **CONCRETE CONTINUOUS**
(44a) APPR SPAN MATERIAL: **NOT APPLICABLE**

(45) NUMBER OF MAIN SPANS:	3
(46) NUMBER OF APPROACH SPANS:	0
(107) TYPE OF DECK:	CONCRETE CAST-IN-PLACE
(108) TYPE OF WEARING SURFACE AND DECK PROTECTION:	
A) TYPE OF SURFACE:	ASPHALT
B) TYPE MEMBRANE:	NONE
C) TYPE PROTECTION:	NONE

AGE AND SERVICE

(27) YEAR THE BRIDGE WAS BUILT:	1940
(106) YEAR THE BRIDGE WAS REHABILITATED:	N/A
(42a) SERVICE ON BRIDGE:	HIGHWAY
(42b) UNDER BRIDGE:	WATERWAY
(28a) NUMBER OF LANES CARRIED BY BRIDGE:	2
(28b) NUMBER OF LANES UNDER THE BRIDGE:	0

GEOMETRIC DATA

(48) MAXIMUM SPAN LENGTH:	12.1 FT
(49) TOTAL BRIDGE LENGTH:	39.0 FT
(50a) LEFT SIDEWALK WIDTH:	0.0 FT
(50b) RIGHT SIDEWALK WIDTH:	0.0 FT
(51) BRIDGE CURB TO CURB WIDTH:	24 FT
(52) BRIDGE OUT TO OUT WIDTH:	26.6 FT
(32) APPROACH ROADWAY (W/ SHLDS) WIDTH:	27.9 FT
(33) BRIDGE MEDIAN:	NO MEDIAN
(34) BRIDGE SKEW:	0 DEGREES
(35) BRIDGE FLARE:	NO FLARE
(520) MIN VERTICAL CLEARANCE OVER RD:	NO RESTRICTION
(47) MIN HORIZONTAL CLEARANCE ON ROADWAY:	24.0 FT
(54a) VERT UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(54b) MIN VERTICAL UNDERCLEARANCE:	NOT APPLICABLE
(55a) HORZ UNDERCLR:	NOT A HIGHWAY OR RAILROAD
(55b) MIN HORZ UNDERCLR ON RIGHT:	NOT APPLICABLE
(56) MIN HORZ UNDERCLR ON LEFT:	NOT APPLICABLE

NAVIGATION DATA

(38) NAV CONTROL:	NO NAVIGATION CONTROL
(39) NAVIGATION VERTICAL CLEARANCE:	N/A
(116) LIFT BRIDGE VERT CLEARANCE:	N/A
(40) NAVIGATION HORZ CLEARANCE:	N/A

PUBLICATION DATE
27-Jul-18

CLASSIFICATION

(112) MEETS NBIS BRIDGE LENGTH:	YES
(104) NATIONAL HIGHWAY SYSTEM:	NOT A NHS ROUTE
(26) FUNCTIONAL CLASS:	RURAL MAJOR COLLECTOR
(101) PARALLEL BRIDGE:	NO PARALLEL BRIDGE
(102) TRAFFIC DIR:	2-WAY TRAFFIC
(103) TEMPORARY BRIDGE:	NOT APPLICABLE
(110) NATIONAL TRUCK ROUTE:	NOT ON TRUCK NETWORK
(37) HISTORICAL CLASS:	HISTORICAL SIGNIFICANCE HAS NOT BEEN DETERMINED

CONDITION RATINGS

(58) DECK:	N
(59) SUPERSTRUCTURE:	N
(60) SUBSTRUCTURE:	N
(61) STREAM CHANNEL AND CHANNEL PROTECTION:	6
(62) CULVERT CONDITION (IF APPLICABLE):	7

DESIGN LOAD AND WEIGHT POSTING

(31) DESIGN LOADING:	H-15-44
WEIGHT POSTING (2 AXLE VEHICLES):	ALL LEGAL LOADS
WEIGHT POSTING (3 OR MORE AXLES):	ALL LEGAL LOADS
(70) BRIDGE POSTING CODE:	5
(41) WT POSTING STATUS:	OPEN

APPRAISAL

(67) STRUCTURAL EVALUATION:	6
(68) DECK GEOMETRY:	4
(69) UNDERCLEARANCE RATING:	N
(71) WATERWAY ADEQUACY:	7
(72) APPROACH ROADWAY ALIGNMENT:	6
(36) TRAFFIC SAFETY FEATURES:	0001
(113) SCOUR CONDITION RATING:	8

RECOMMENDED IMPROVEMENTS

(75) TYPE OF WORK:	BRIDGE WIDENING (NO DECK REPAIRS NEEDED)
(76) LENGTH OF BRIDGE IMPROVEMENT:	39 FT
(94) BRIDGE IMPROVEMENT COST:	$103,000.00
(95) ROADWAY IMPROVEMENT COST:	$11,000.00
(96) TOTAL PROJECT COST:	$155,000.00
(97) YEAR OF IMPROVEMENT COST ESTIMATE:	2017

INSPECTION DATES

(90) DATE OF LAST REGULAR INSPECTION:	11/27/2017
(91) REGULAR INSPECTION FREQUENCY (MONTHS):	24
(93b) DATE OF LAST UNDERWATER INSP (MO/YR):	N/A
(92b) UNDERWATER INSP FREQUENCY (MONTHS):	N
(93c) DATE OF SPECIAL INSPECTION (MO/YR):	N/A
(92c) SPECIAL INSP FREQUENCY (MONTHS):	N

PRODUCED PURSUANT TO PUBLIC RECORDS REQUEST
This document is covered by 23 USC §409 and its production pursuant to a public document records request does not waive the provisions of §409