

## 2027 LETTINGS

NOTE: THIS IS A TENTATIVE SCHEDULE AND IS SUBJECT TO CHANGE WHEN THE OFFICIAL VERSION IS RELEASED BY THE PROGRAM DEVELOPMENT AND SCHEDULING OFFICE.

LETTING DATE	ROW / UTILITY CERTIFICATION REQUEST DATE	DEADLINE TO TURN-IN to QA TEAM	GO / NO-GO DECISION DATE	DEADLINE TO TURN-IN to HQ CONSTRUCTION	FIRST LETTING MEETING TIME	ALL NECESSARY DOCUMENTS TO PROGRAM OPERATIONS	AUTHORIZATION REQUESTS DUE TO FHWA	DRAFT NOTICE	FINAL NOTICE TO CONTRACTORS RELEASED
2/12/2027	11/13/2026	11/18/2026	12/1/2026	12/2/2026	12/10/2026 1:00 PM	12/28/2026	1/4/2027	1/7/2027	1/15/2027
3/19/2027	12/18/2026	12/22/2026	1/5/2027	1/6/2027	1/14/2027 10:00 AM	2/1/2027	2/8/2027	2/11/2027	2/19/2027
5/7/2027	2/5/2027	2/9/2027	2/23/2027	2/24/2027	3/4/2027 10:30 AM	3/22/2027	3/29/2027	4/1/2027	4/9/2027
6/25/2027	3/25/2027	4/2/2027	4/13/2027	4/14/2027	4/22/2027 9:00 AM	5/10/2027	5/17/2027	5/20/2027	5/28/2027
8/13/2027	5/14/2027	5/21/2027	6/1/2027	6/2/2027	6/10/2027 9:00 AM	6/28/2027	7/6/2027	7/8/2027	7/16/2027
10/1/2027	7/2/2027	7/9/2027	7/20/2027	7/21/2027	7/29/2027 9:00 AM	8/16/2027	8/23/2027	8/26/2027	9/3/2027
12/3/2027	9/3/2027	9/10/2027	9/21/2027	9/22/2027	9/30/2027 9:00 AM	10/18/2027	10/25/2027	10/28/2027	11/5/2027

ROW / UTILITY CERTIFICATION REQUEST DATE IS 13 WEEKS PRIOR TO LETTING DATE WHICH IS DATE THAT PROJECT OR PROGRAM MANAGERS WILL REQUEST ROW / UTILITY CERTIFICATIONS FOR THEIR PROJECTS

QA TEAM DEADLINE TURN-IN DATE: PM AND DESIGN LEAD NOTIFY QA TEAM THAT ALL APPLICABLE DELIVERABLES ARE READY AND AVAILABLE AT SPECIFIC LOCATION. PM AND DESIGN LEAD NOTIFY QA TEAM OF PROJECT READINESS A MINIMUM OF 2 WEEKS PRIOR TO HQ CONSTRUCTION TURN-IN DEADLINE

GO / NO-GO DECISION DATE IS 1 DAY PRIOR TO TURN-IN DATE: PLANS, ESTIMATE, RIGHT-OF-WAY CERTIFICATION, UTILITY CERTIFICATION R/R AGREEMENT (IF APPLICABLE), ENVIRONMENTAL APPROVAL AND STIP/TIP APPROVAL NECESSARY OR PROJECT MUST BE MOVE!

HQ CONSTRUCTION DEADLINE TURN-IN DATE: PRECONSTRUCTION REGION TRANSPORTATION ENGINEER NOTIFIES HQ CONSTRUCTION OF ALL REGIONAL PROJECTS READY FOR LETTING 10.5 WEEKS PRIOR TO LETTING DATE.

FIRST LETTING MEETING IS APPROXIMATELY 5 WEEKS PRIOR TO NOTICE RELEASE

DRAFT NOTICE IS APPROXIMATELY 1 WEEK PRIOR TO NOTICE RELEASE

ALL NECESSARY DOCUMENTS TO PROGRAM OPERATIONS MEANS: PLANS, ESTIMATE, RIGHT-OF-WAY CERTIFICATION, UTILITY CERTIFICATION, R/R AGREEMENT (IF APPLICABLE), ENVIRONMENTAL APPROVAL AND STIP/TIP APPROVAL

AUTHORIZATION REQUESTS DUE TO FHWA 8 BUSINESS DAYS PRIOR TO RELEASE OF FINAL NOTICE TO CONTRACTOR!