

FY2027 RESURFACING PROGRAM SCHEDULE										
Letting Date					December 4, 2026	Friday, February 12, 2027	Friday, March 19, 2027	Friday, May 7, 2027	Friday, June 25, 2027	Friday, October 1, 2027
PDN Task	Description	Deliverable Item	Delievery From - To	Days Prior to Letting	Delivery Date	Delivery Date	Delivery Date *	Delivery Date	Delivery Date	Delivery Date
1PM3	PDFR Kick-Off Meeting				No later than 5/15/2026					
1RD1	Initiate Roadway Design	Project Data Design Treatment PDFR Document Traffic Data Railroad Recommendations Utility Owners	Applicable TDOT Office to Design Team	184	Wednesday, June 3, 2026	Wednesday, August 12, 2026	Wednesday, September 2, 2026	Wednesday, November 4, 2026	Wednesday, December 23, 2026	Wednesday, March 31, 2027
1ST1	Bridge Recommendations	Bridge Recommendations	TDOT to Design Team	184	Wednesday, June 3, 2026	Wednesday, August 12, 2026	Wednesday, September 2, 2026	Wednesday, November 4, 2026	Wednesday, December 23, 2026	Wednesday, March 31, 2027
2RD1	Develop Functional Design Plans	Certification of Scope of Work (CSW) Title Sheet Bridge Recommendations	Design Team to GEC Region Coordinator	175	Friday, June 12, 2026	Friday, August 21, 2026	Friday, September 11, 2026	Friday, November 13, 2026	Friday, January 1, 2027	Friday, April 9, 2027
			GEC Region Coordinator to Pavement PM	171	Tuesday, June 16, 2026	Tuesday, August 25, 2026	Tuesday, September 15, 2026	Tuesday, November 17, 2026	Tuesday, January 5, 2027	Tuesday, April 13, 2027
			Pavement PM to Environmental Office	170	Wednesday, June 17, 2026	Wednesday, August 26, 2026	Wednesday, September 16, 2026	Wednesday, November 18, 2026	Wednesday, January 6, 2027	Wednesday, April 14, 2027
	Supplemental Detail Information	Curb Ramp Recommendations & Details Supplemental Pavement Marking Drawings Local Agency Plans	Curb Ramp On-Call TDOT Traffic Operations Local Agency or Representative	126	Friday, July 3, 2026	Friday, September 11, 2026	Friday, October 2, 2026	Friday, December 4, 2026	Friday, January 22, 2027	Friday, April 30, 2027
3RD1 Δ	Complete Plan-in-Hand Design	Plan-in-Hand Plans Draft TMP Document Special Provision Order Form	Roadway & Strutures Design Teams to Delierable Folder	140	Friday, July 17, 2026	Friday, September 25, 2026	Friday, October 16, 2026	Friday, December 18, 2026	Friday, February 5, 2027	Friday, May 14, 2027
2ST2	Develop Preliminary Bridge Plans	Preliminary Bridge Plans		133	Friday, July 24, 2026	Friday, October 2, 2026	Friday, October 23, 2026	Friday, December 25, 2026	Friday, February 12, 2027	Friday, May 21, 2027
3PM2	Hold Plan-in-Hand Field Review	Distribution Members' Comments logged to Comment Resolution Form	TDOT & GECRegion Coordinator to Design Team	119	Friday, August 7, 2026	Friday, October 16, 2026	Friday, November 6, 2026	Friday, January 8, 2027	Friday, February 26, 2027	Friday, June 4, 2027
		Review and Response to items in Comment Resolution Form	Design Team & GEC Region Coordinator to TDOT	112	Friday, August 14, 2026	Friday, October 23, 2026	Friday, November 13, 2026	Friday, January 15, 2027	Friday, March 5, 2027	Friday, June 11, 2027
		Organized and Hosted by TDOT PM ∞	All Design, Traffic, Operations, QA and other pertient attendees necessary for review of plans & other documents	109	Monday, August 17, 2026	Monday, October 26, 2026	Monday, November 16, 2026	Monday, January 18, 2027	Monday, March 8, 2027	Monday, June 14, 2027
				105	Friday, August 21, 2026	Friday, October 30, 2026	Friday, November 20, 2026	Friday, January 22, 2027	Friday, March 12, 2027	Friday, June 18, 2027
Saftey Project Number	Safety Funding (HSIP) Determination Document	Completeed HSIP form reflecting Safety Eligible Items with Quantities and Cost Estimate	Design Team to GEC Region Coordinator	102	Monday, August 24, 2026	Monday, November 2, 2026	Monday, November 23, 2026	Monday, January 25, 2027	Monday, March 15, 2027	Monday, June 21, 2027
	Send HSIP Project No. Removal Request		GEC Region Coordinator to John Kahle	100	Wednesday, August 26, 2026	Wednesday, November 4, 2026	Wednesday, November 25, 2026	Wednesday, January 27, 2027	Wednesday, March 17, 2027	Wednesday, June 23, 2027
4ST1	Receive Final Bridge Repair Sheets from TDOT Structures	Bridge Deliverables per Checklist & PDN	Structures Design Team to Deliverable Folder	91	Friday, September 4, 2026	Friday, November 13, 2026	Friday, December 4, 2026	Friday, February 5, 2027	Friday, March 26, 2027	Friday, July 2, 2027
	Final Supplemental Detail Information (as needed)	Curb Ramp Recommendations & Details Supplemental Pavement Marking Drawings Local Agency Plans	Curb Ramp On-Call TDOT Traffic Operations Local Agency or Representative (if updates to materials are needed)							
4RD1	Submit Final PS&E Package to Eplans for Quality Review	see Final Package section of Resurfacing Checklist	Design Team to Deliverables Folder (email to Eplans)	86	Wednesday, September 9, 2026	Wednesday, November 18, 2026	Wednesday, December 9, 2026	Wednesday, February 10, 2027	Wednesday, March 31, 2027	Wednesday, July 7, 2027
	Construction Document Turn-In Go/No-Go Date			73	Tuesday, September 22, 2026	Tuesday, December 1, 2026	Tuesday, January 5, 2027	Tuesday, February 23, 2027	Tuesday, April 13, 2027	Tuesday, July 20, 2027
	Final PS&E Package to TDOT Headquarters	see Final Package section of Resurfacing Checklist	TDOT EPlans Quality Team to TDOT Headquarters	72	Wednesday, September 23, 2026	Wednesday, December 2, 2026	Wednesday, January 6, 2027	Wednesday, February 24, 2027	Wednesday, April 14, 2027	Wednesday, July 21, 2027
	Final day for Letting Revisions		TDOT EPlans Quality Team to TDOT Headquarters	3	Tuesday, December 1, 2026	Tuesday, February 9, 2027	Tuesday, March 16, 2027	Tuesday, May 4, 2027	Tuesday, June 22, 2027	Tuesday, September 28, 2027

NOTES:
IF THE THE MILESTONE DATE IS A STATE HOLIDAY, THE MILESTONE MUST OCCUR ON THE WORKING DAY PRIOR TO THE HOLIDAY
* DATES HAVE BEEN ACCELERATED BY 2 CALENDAR WEEKS TO ADJUST FOR MULTIPLE STATE HOLIDAY CONFLICTS
Δ THIS DATE IS AT THE DISCRETION OF THE REGION PAVEMENT PM
∞ THIS MEETING WILL FALL WITHIN THE WEEK SET OUT ON THE SCHEDULE