



STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION
NASHVILLE, TENNESSEE 37243-0348

INSTRUCTIONAL BULLETIN NO. 05-23

Regarding Letting Schedules (2006)

Attached to this bulletin is the tentative 2006 letting schedule with a chart showing dates to be met for various activities.

Instructional Bulletin 05-05 should be voided after the December 8, 2005 letting.

Original signed by Jeff C. Jones
Jeff C. Jones, Civil Engineering Director
Design Division

September 12, 2005
JCJ:MJA:mja
Attachment

2006 LETTING SCHEDULE

ACTIVITY	FEDERAL OR STATE PROJECT	LETTING Feb 3	LETTING Mar 17	LETTING Apr 28	LETTING Jun 2	LETTING Jul 14	LETTING Sep 1	LETTING Oct 27	LETTING Dec 8	WEEKS BEFORE LETTING
Consultant to send prints to Survey & Design co-ordinator for construction field review (PS&E) (Complete Plans)	FED-AID	Aug 31	Oct 12	Nov 23	Dec 28	Feb 8	Mar 29	May 24	Jul 5	22-1/2
	STATE	Sep 16	Oct 28	Dec 9	Jan 13	Feb 24	Apr 14	Jun 9	Jul 21	20
TDOT Designers furnish prints to Civil Engineering Manager 1 for construction field review	FED-AID	Sep 30	Nov 11	Dec 23	Jan 27	Mar 10	Apr 28	Jun 23	Aug 4	18
	STATE	Oct 14	Nov 25	Jan 6	Feb 10	Mar 24	May 12	Jul 7	Aug 18	16
Consultant furnishes final roadway plans w/estimate to Survey & Design co-ordinator for review and checking	FED-AID	Oct 26	Dec 7	Jan 18	Feb 22	Apr 5	May 24	Jul 19	Aug 30	14 1/2
	STATE	Nov 11	Dec 23	Feb 3	Mar 10	Apr 21	Jun 9	Aug 4	Sep 15	12
Regional ROW Office submits "removal of structures" letter to the Regional or Hq. Survey and Design Office	FED-AID	Nov 2	Dec 14	Jan 25	Mar 1	Apr 12	May 31	Jul 26	Sep 6	13 1/2
	STATE	Nov 18	Dec 30	Feb 10	Mar 17	Apr 28	Jun 16	Aug 11	Sep 22	11
Consultant furnishes Structures Division w/final structure plans and estimate for review and checking	FED-AID	Nov 9	Dec 21	Feb 1	Mar 8	Apr 19	Jun 7	Aug 2	Sep 13	12-1/2
	STATE	Nov 25	Jan 6	Feb 17	Mar 24	May 5	Jun 23	Aug 18	Sep 29	10
Regional Utility Engineer furnishes Special Designs and Estimates Office w/traced utility plans (mylar only)	FED-AID	Nov 16	Dec 28	Feb 8	Mar 15	Apr 26	Jun 14	Aug 9	Sep 20	11-1/2
	STATE	Dec 2	Jan 13	Feb 24	Mar 31	May 12	Jun 30	Aug 25	Oct 6	9
Reg. or Hq. Survey&Design Office begins "in house" checking of final Roadway Plans prior to turn-in for letting	FED-AID	Nov 16	Dec 28	Feb 8	Mar 15	Apr 26	Jun 14	Aug 9	Sep 20	11-1/2
	STATE	Dec 2	Jan 13	Feb 24	Mar 31	May 12	Jun 30	Aug 25	Oct 6	9
Reg. or Hq. Survey & Design Office turns in final roadway plans to Special Designs and Estimates Office	FED-AID	Nov 30	Jan 11	Feb 22	Mar 29	May 10	Jun 28	Aug 23	Oct 4	9-1/2
	STATE	Dec 16	Jan 27	Mar 10	Apr 14	May 26	Jul 14	Sep 8	Oct 20	7
Structures Division submits final structure plans with estimate to Special Designs & Estimates Office	FED-AID	Nov 30	Jan 11	Feb 22	Mar 29	May 10	Jun 28	Aug 23	Oct 4	9-1/2
	STATE	Dec 16	Jan 27	Mar 10	Apr 14	May 26	Jul 14	Sep 8	Oct 20	7
Special Designs & Estimates Office submits final plans to the Contracts & Specifications Office	FED-AID	Dec 7	Jan 18	Mar 1	Apr 5	May 17	Jul 5	Aug 30	Oct 11	8-1/2
	STATE	Dec 23	Feb 3	Mar 17	Apr 21	Jun 2	Jul 21	Sep 15	Oct 27	6